

**Table of Contents:**  
**Work Space Expansion and Consolidation**

**33 Maiden Lane Office Expansion**

• <b>Project Overview</b>	<b>1</b>
○ Approvals	
○ Total Project Cost	
○ Vendor List	
○ Contract Award Process	
• <b>Appendix I: Approval Letters</b>	<b>3</b>
• <b>Appendix II: Payment Record</b>	<b>12</b>
• <b>Appendix III: Construction Manager’s most recent request for payment</b>	<b>14</b>
• <b>Appendix IV: Architect’s most recent request for payment</b>	<b>22</b>
• <b>Appendix V: IT Cabling Contractor’s most recent request for payment</b>	<b>63</b>
• <b>Appendix VI: Furniture Purchase Orders</b>	<b>68</b>

**Main Building Space Consolidation (“Restack”)**

• <b>Project Overview</b>	<b>127</b>
○ Approvals	
○ Total Project Cost	
○ Vendor List	
○ Contract Award Process	
• <b>Appendix I: Approval Letters</b>	<b>129</b>
• <b>Appendix II: Payment Record</b>	<b>136</b>
• <b>Appendix III: Construction Manager’s most recent request for payment</b>	<b>138</b>
• <b>Appendix IV: Architect’s most recent request for payment</b>	<b>157</b>
• <b>Appendix V: IT Cabling Contractor’s most recent request for payment</b>	<b>256</b>
• <b>Appendix VI: Furniture Purchase Orders</b>	<b>262</b>

### 33 Maiden Lane Office Space Expansion

In order to accommodate an increase in work space demands at 33 Maiden Lane, the Bank renovated two floors (25 and 26) to accommodate demand, and executed smaller projects on 21, 22 and 24.

#### Approvals

- Investment Review Committee (IRC) Document: April 2005 (See Appendix I)

#### Total Project Cost<sup>1</sup>

Construction	\$3,599,616
Design Consultants	\$351,189
Furniture	\$1,600,599
Total	\$5,551,404

#### Vendor List

Vendor	Service	Paid to Date
StructureTone <sup>2</sup>	Construction Manager	\$3,352,983.00
Hillier Group <sup>3</sup>	Architect/Engineer	\$351,189.37
Netversant <sup>4</sup>	IT Cabling Contractor	\$246,632.61
Consolidated Carpet	Furniture Vendor	\$187,021.60
D, S & D	Furniture Vendor <sup>5</sup>	\$450,821.60
Herman Miller	Furniture Vendor	\$923,462.80
W.B. Wood	Furniture Vendor	\$39,293.45
	Total	\$5,551,404.43

<sup>1</sup> See Appendix II for payment record

<sup>2</sup> See Appendix III for Structure Tone Inc.'s most recent payment request

<sup>3</sup> See Appendix IV for Hillier's most recent payment request

<sup>4</sup> See Appendix V for Netversant's most recent payment request

<sup>5</sup> See Appendix VI for furniture purchase orders

### Contract Award Process

- StructureTone Inc.: contract awarded under the agreement for On-Going Construction Management Services (see Procurement Process for additional information)
- Hillier Group: contract awarded under the agreement for On-Call Architectural/Engineering Services (see Procurement Process for additional information)

**Appendix I** – 33ML BSG Expansion Approval Letters

## Project Approval Phase - Additional Space for Bank Supervision

### Project Information

Title		New/Continued	Beneficiary
Additional Space for Bank Supervision		New	Bank Supervision Group
<b>Sponsor</b>	<b>Business Project Leader</b>		<b>IT Project Manager (if technology project)</b>
Elaine Mauriello	Gabriella Riddle		N/A
<b>Building Project Manager (if building project)</b>	<b>Start Date</b>	<b>End Date</b>	<b>Estimated Cost</b>
Mark Slagus	April 2005	December 2006	\$6,353,500

### Strategic Context and Business Problem/Opportunity

Since the Bank Supervision Group ("BSG") moved to 33ML in late 1999, the examination field staff has used a "hoteling" system to reserve cubicle space for the time they are in the office and to check in/out. Given the space allocated to BSG in 33ML, this was the only option available to us at the time. Each examiner has two file drawers in a cabinet on his/her "home" floor and uses moveable file cabinets to move their files to the floors where they are working. The administrative staff manages the cubicle keys and monitors the cubicle conditions.

Hoteling has been a source of discontent among the exams staff since its inception and creates some significant business problems. With the departure of HR from 33ML we see an opportunity to address these issues by acquiring for BSG the 25<sup>th</sup> and 26<sup>th</sup> floors and re-configuring them to meet our needs, including giving each examiner a dedicated workspace in closer proximity to his/her Team Leader. The conversion from hoteling cubicles to assigned cubicles would address the business issues and send a strong signal that senior Bank management is putting the provision of a high-quality professional work environment ahead of expanding the Bank's role as landlord.

The current space allocation for BSG is:

- 10<sup>th</sup> Floor: Cubicles/office for 6 training staff members, training/meeting facilities, and technology deployment center. Other areas of the Bank use the training/meeting facilities, and the Automation Group uses the facility for some of their Bankwide technology initiatives. This floor is also the contingency site for Management Committee and Payments Policy Function if they have to vacate the Main Building.
- 20<sup>th</sup> - 24<sup>th</sup> Floors: A mix of offices, in-house staff cubicles, hoteling cubicles, meeting rooms, and special purpose space (e.g. files, temporary workpaper storage).
- 19<sup>th</sup> Floor: 17 examiner hoteling cubicles. Audit is the main occupant of the floor.
- 26<sup>th</sup> Floor: 8 examiner hoteling workstations (without cubicle walls) inside a conference room. The rest of the floor is FRBNY meeting/conference space.

There are four major business issues driving this proposal.

1. The amount of time examiners are working in the office has increased significantly over the past several years. This reflects the Risk/Relationship collaboration that is a foundation of our current structure and business model, as well as changes in key supervisory processes. These changes include increased emphasis on:
  - pre-examination planning and scope development;
  - post-examination vetting of findings with BSG management;
  - development and maintenance of peer analysis;
  - increased reliance on institutions' data in electronic form rather than reliance on their paper records.

Hoteling utilization data for 2004 show that the average field examiner spends in excess of 50% of his/her time in-house (this goes as high as 90% for Consumer examiners) – and those data under-state in-house time since examiners often do not reserve cubicles for portions of the day.

2. Examiners are making more partial-day stops in the office as opposed to spending their days either in the field or in the office, which had been the norm several years ago. There are many reasons for these partial-day visits – for example, to download/upload electronic work papers and software or virus updates (which often take too long to do from the field), attend a team meeting or a Lunch 'n Learn, review an examination product with the EIC or Team Leader, attend a vetting session, get help with a computer problem. The nuisance factor associated with booking a cubicle, checking in and out, retrieving cubicle keys from administrative staff, moving their files, etc. for these short stays is quite high.

Some of these intra-day stops are also a function of the lack of permanent, assigned space. When examiners come into the office and find that there are no cubicles available or none available near other members of the exam team, they go out to the field site. Instead of capitalizing on a full, productive day in the office, they are wasting time on intra-day transit.

3. The considerable dispersion of examiners relative to their managers creates challenges for examination Team Leaders. These include not knowing where their people are, lack of management "face time" even when examiners are in the office, difficulty building and sustaining a sense of "team" (a particular issue for Risk Managers, whose team members don't usually work on the same assignments as other members of the team), and difficulty providing oversight and direction to weaker performers. It also works against efforts to foster knowledge sharing within and across teams.
4. Comparisons to other banking regulators in this regard are inevitable since they work so closely with us. It has not gone unnoticed by our staff that the (unionized) OCC examiners negotiated a contract last year that included, among other things, improved physical space in the office and at field sites. (At one LCBO field site, this improved OCC space may come at the expense of our examiners.) So far, our examiners have not been clamoring to go to the OCC, but the difference in quality-of-life affects morale and retention, and creates a sense that FRBNY examiners are second-class citizens.

Eliminating hoteling surfaced as a significant issue in responses to the open-ended questions on the Employee Climate Survey that were provided to the Group head. It also resonates in exit interviews and focus groups. Turnover picked up last year and is continuing at a high rate in 2005; we are asking staff to do more in light of supervisory challenges and expanded System responsibilities; and we need to minimize down-time to get the work done. In this context and given our inability to match industry salaries for current staff and for specialists we are trying to recruit from the industry, professional work space that fits the way they currently work looms large as a quality-of-life factor for examiners.

In conjunction with acquiring additional space we will improve a number of less-than-fully functional spaces on 21, 23 and 24:

- enlarge one conference room (21<sup>st</sup> Floor);
- consolidate two small conference spaces into one large conference room (23<sup>rd</sup> Floor);
- convert a conference room that is so narrow that it is rarely used into two private offices, for which the space was originally intended (23<sup>rd</sup> Floor);
- replace the small cubicles on the 24th Floor that are used by the in-house Credit and Risk Management Staff with the standard BSG cubicles.

## Preferred Solution

Provide 80-90 additional work spaces (offices and cubicles) on each of the 25<sup>th</sup> and 26<sup>th</sup> floors so we can:

- assign to each staff member dedicated workspace with the standard BSG configuration (which is smaller than the typical Bank configuration) in close proximity to their managers and teammates.
- on selected floors have a small number of un-assigned spaces (5-10) to accommodate modest changes in team size, out-of-district staff and/or staffing peaks with minimal disruption to other staff.

Reconstruct four conference rooms so they are better suited to our needs.

Re-configure the small (8'x6') cubicles that house Credit and Risk Management (24<sup>th</sup> Floor) to be consistent with the standard BSG configuration (8'x8').

### Success Measures

Four months after the completion of the project we will solicit feedback from managers and staff in Risk, LCBO, and Relationship Management to assess:

- Increased satisfaction with the work environment,
- Increased interaction, improved communications between Team Leaders and members of their teams,
- Increased sharing of information among team members.

Four months after the completion of the project we will also solicit feedback from Credit and Risk Management staff to assess their satisfaction with the work environment.

We will also review exit interviews and responses to the next Employee Climate Survey to determine if the level of satisfaction with the physical work environment has improved.

Increased proximity between Team Leaders and their staff will be measured by determining if at least 85% of field examiners have cubicles on the same floor as their Team Leaders; and if all examiners have space on one of the BSG floors (i.e., we relinquish cubicles on the 19<sup>th</sup> floor).

Ability to make modest adjustments without disrupting large numbers of people will be measured by assessing the number of people dislocated in response to modest staffing changes that occur over 18 months following completion of the project.

**Does the preferred solution conform to Bank technology standards?**      Yes  No

This is primarily a construction project, although we will purchase additional equipment such as fax machines, photocopiers, printers, PC monitors, and telephones. We may also need to purchase video conferencing equipment.

- Reference Operating Bulletin 10 as appropriate: Paragraph 3.3(a) "Contract Representatives" of the Bank's Operating Bulletin 10, entitled "Acquisition Guidelines," has been amended to require notification to the Bank's Ethics Officer of major procurements. N.A.

### Impacted Parties & Milestones

**Impacted Parties:**

- A large percent of examination management and staff will be assigned new work space.
- Credit and Risk Management staff will move to a staging area while the cubicles on the 24<sup>th</sup> floor are upgraded, and will then move back to their space on 24.
- REGS staff will design floor plans, obtain permits and oversee construction.
- Resource & Logistics Management staff will lead the allocation and design of the space, will manage the staff relocations, and will oversee the movement and installation of equipment from current to new locations.
- NADCO and PBX will do network cabling and telephone installation.

**Work Description:**

- Design and construct space on the 25<sup>th</sup> and 26<sup>th</sup> floors. Install equipment as needed. Move staff to those floors.
- Relocate Credit and Risk Management staff to space elsewhere in 33ML on a temporary basis (no renovation needed). Re-configure their small cubicles on the 24<sup>th</sup> floor. Relocate them back to 24.
- Re-configure existing conference rooms – 1 room is enlarged; 2 small rooms are joined; 1 conference room is made into 2 offices.

<u>Milestones and/or Deliverables</u>	<u>Target Dates</u>	<u>Notes</u>
IRC Approval	April 2005	
Sign-off on Proposed Layouts for Floors 21, 23, 24, 25, 26	August 2005	
Retain Architectural/Engineering Services	August 2005	
Retain Construction Manager	October 2005	
Complete Construction Documents	January 2006	
Bid Project and Receive GMP From Contractor	February 2006	
Update IRC	February 2006	
Receive Board of Governors Approval	March 2006	
Begin Construction on Floors 25 and 26	March 2006	
Relocate BSG staff to 25 <sup>th</sup> and 26 <sup>th</sup> floors; relocate CRM staff temporarily from the 24 <sup>th</sup> floor	August 2006	
Begin Modification of Existing BSG Floors 21, 23, 24	August 2006	
Re-occupy vacated space on the 24 <sup>th</sup> floor; relocate staff to 2 new offices on 23 <sup>rd</sup> floor	December 2006	

## Cost/Benefit Analysis -

### Project Capital Costs \*

25th and 26th floor Architecture/Engineering fees, Construction Costs, Project Contingency	\$2,800,000
25th and 26th Floor Furniture	1,450,000
<b>Subtotal</b>	<b>\$4,250,000</b>
21, 23, 24 Floor Architecture/Engineering fees, Contructions Costs, Project Contingency	\$1,000,000
21, 23, 24 Floor Furniture	300,000
<b>Subtotal</b>	<b>\$1,300,000</b>
REGS Staff	\$430,000
<b>Total Capital Costs</b>	<b>\$5,980,000</b>

### Project Operating and Support Costs

Telephone Equipment	\$53,000
Office Equipment (purchase and rental)	23,500
Hardware	245,000
Hoteling Software - licensing, other fees	-64,000
OTI - Relocation of computer equipment	13,000
<b>Subtotal - Operating</b>	<b>\$270,500</b>
REGS - Staging/Relocation	58,000
RLM - Planning, Coordination, Relocation	45,000
<b>Subtotal - Support</b>	<b>\$103,000</b>
<b>Total Operating and Support Costs</b>	<b>\$373,500</b>
<b>Total Project Costs</b>	<b>\$6,353,500</b>

\* Capital costs for Construction include A/E fees and Contingency. Furniture and Construction capital costs are projections derived from costs per square foot on previous projects of similar size and scope. When approved floor plans are developed, more precise estimates will be prepared.

Also note that some construction costs (est. \$1.4 million) would be incurred by the Bank to prepare the 25<sup>th</sup> and 26<sup>th</sup> floors for leasing if that were the plan.

### **Budget Impact**

- *Are the project costs already included in the budget? (Yes/No)*
- *No – Costs will be included in the 2006 Budget.*
- *If yes, how much has been budgeted? Categorize by operating and capital expenses.*

N/A

- *If no, how will the project be funded?*

The expense impact will be primarily in 2006 and 2007; this will be reflected in the 2006 Budget when that is developed. The expense impact in 2005 is minimal.

**Intangible Costs/Benefits**

Costs

- Disruption to examination management and staff during their moves.
- Temporary disruption of Credit and Risk Management Staff.
- While there is no direct correlation between the costs associated with BSG constructing the 25<sup>th</sup> and 26<sup>th</sup> floors and the Bank potentially subleasing these spaces, the Bank could realize an average 10 year annual cost avoidance of approximately \$300K by subleasing these floors in today's real estate market.

Benefits

- More professional work environment for examiners
- Improved morale
- Improved proximity of managers and staff, of staff with their teammates – resulting in improved communications, team building, knowledge sharing, efficiency
- Improved meeting/conference space
- Adoption of a standard configuration that will work for BSG over a period of time.

**Risk Assessment (Possible impediments to a successful completion of this project.)**

<u>Risk</u>	<u>Effect</u>	<u>Probability</u>	<u>Avoidance/Mitigating Action</u>
Not approved by Board	Inability to provide dedicated workspace for field examiners and achieve benefits outlined above.	Low	IRC approval
Contingency event occurs (e.g., construction worker strike)	Delay in completing project, could result in increased costs	Low	None - events of this nature are considered "force majeure" and are not covered under contract. If the contractor requested additional fees due to a strike, the Bank's Legal Department would be consulted.
Permits are delayed	Delay in project start	Low	Typical time to obtain permits is built into the project plan.

**Threat Assessment (Adverse consequences of not doing the work)**

<u>Threat</u>	<u>Effect</u>	<u>Probability</u>
Lower morale – the dissatisfaction is long-standing and surfaced strongly in the Employee Climate Survey; examiners are aware of efforts to obtain more space for them; examiners are aware of improved space for OCC examiners.	Impact on productivity and turnover,	High
Fragmented work areas	Distant working relationships, fragmented managerial oversight, less-than-optimal communications, loss of collaboration opportunities, added challenge in building a sense of “team”.	High

**Alternatives Considered**

**Evaluation Process:** The alternatives in terms of their effectiveness in addressing the employee dissatisfaction and the business issues outlined above.

<u>Alternative</u>	<u>Reason for Rejection</u>
No change to BSG space allocation - continue with hoteling	As outlined in detail above, the current hoteling approach is highly unpopular with field examiners, has negative impact on morale – cited in the Employee Climate Survey, exit interviews, and focus groups as an important concern. Continued fragmentation of teams, challenges to managerial oversight, drain on productivity. Not suited to the current way the staff works. Precludes us from improving Credit and Risk Management space.
No change to BSG space allocation - assign two examiners to one cubicle so they have a “home base” near their Team Leaders.	Since BSG cubicles are smaller than the Bank norm to begin with, this alternative would create very cramped working conditions and increased distractions for examiners, and would still result in costs for additional furniture, telephones and cabling. Likely to have problems with “squatters.” Insufficient space to handle staff expansion/peaks and increased presence of out-of-district staff. Precludes us from improving Credit and Risk Management space.
Acquire only one additional floor; install the small cubicles (8’x6’) and/or “bullpen” style cubicles, and assign a space to each examiner.	Would result in fewer than needed cubicles for peak work periods; would not allow for expansion of staff, changes in team size or easily accommodate transient staff. Likely to continue to have distance between many Team Leaders and team members. Very small cubicles create a definite “second class citizenship” issue. Previous experiments with “bullpen” style cubicles were not successful – those were replaced with the BSG standard configuration. May preclude us from improving Credit and Risk Management space.
Acquire only one additional floor; install the BSG standard cubicles (8x8);	Would create very cramped working conditions and increased distractions for examiners while working in-house. Likely to continue to

assign two examiners to each cubicle.

have distance between many Team Leaders and team members. Likely to have problems with "squatters." Insufficient space to handle staff expansion/peaks and increased presence of out-of-district staff. Perpetuates the "second class citizen" perception and reality. May preclude us from improving Credit and Risk Management space.

**Appendix II** – 33ML BSG Expansion Payment Records

Service Function/52  
 Building Services Dept./8100  
 Management Indicators Report  
 As of 8/4/2010

(Function - Dept.):		FRBNY/BSD#	055234
(Building - floor):	33 MI	BU#	8753
(Description):	33 ML Bk Supervision Expans/21st thru 26th Floors	Asset Cat.	LHI
CONSULTANT:	\$0.00	Asset #	2006-0310002
CONSTRUCTION:	\$0.00	Amount	\$4,018,000.00
CONTINGENCY:	\$0.00		
TOTAL APPROVAL	\$0.00		

	Contract (Committal)	Expenditures to date	Net Due
Hillier (Z45-07738.000)	\$460,000.00	\$357,406.42	
Additional Services	\$0.00		
Reimbursables	\$50,658.12	\$50,658.12	
TOTAL	\$510,658.12	\$408,064.54	\$102,593.58
N/A	\$0.00	\$0.00	
Additional Services	\$0.00		
Reimbursables	\$0.00	\$0.00	
TOTAL	\$0.00	\$0.00	\$0.00
NetVersant	\$242,187.00	\$246,632.61	
Change Orders	\$4,445.61		
TOTAL	\$246,632.61	\$246,632.61	\$0.00
Structure Tone	\$3,690,272.00	\$3,352,983.00	
Change Orders	(\$337,290.33)		
TOTAL	\$3,352,981.67	\$3,352,983.00	(\$1.33)
PROJECT TOTAL	\$4,110,272.40	\$4,007,680.15	\$102,592.25

**Appendix III** – 33ML BSG Expansion Construction Manager’s requests for payment

APPLICATION NO.: 017571 CA07 DISTRIBUTION TO: OWNER  ARCHITECT  CONTRACTOR

PERIOD TO: 12/07/2007

ARCHITECT'S PROJECT NOS:

CONTRACT DATE:

TO OWNER: FEDERAL RESERVE BANK  
33 LIBERTY STREET  
NEW YORK NY 10045

PROJECT: FEDERAL RESERVE BANK  
21ST - 26TH FLOORS  
33 MAIDEN LANE

FROM CONTRACTOR: STRUCTURE TONE INC.  
770 Broadway  
New York NY 10003

VIA ARCHITECT: 80000 NO ARCHITECT ON JOB

CONTRACT FOR: GENERAL CONSTRUCTION  
ALL VALUES ARE IN US DOLLARS.

**CONTRACTOR'S APPLICATION FOR PAYMENT**

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

- 1. ORIGINAL CONTRACT SUM ..... \$ 3,690,272
- 2. Net change by Change Orders ..... \$ 337,289-
- 3. CONTRACT SUM TO DATE (LINE 1 + 2) ..... \$ 3,352,983
- 4. TOTAL COMPLETED & STORED TO DATE ..... \$ 3,352,983

- 5. RETAINAGE:
  - a. % of Completed Work ..... \$ 0
  - b. % of Stored Material ..... \$
  - c. Total Retainage (Line 5a + 5b or Total in Column 1 of G703) ..... \$

- 6. TOTAL EARNED LESS RETAINAGE ..... \$ 3,352,983
- (Line 4 less Line 5 Total)
- 7. LESS PREVIOUS CERTIFICATES FOR PAYMENT ..... \$ 3,095,121
- (Line 6 from prior Certificate)

- 8. CURRENT PAYMENT DUE ..... \$ 257,862
- 9. BALANCE TO FINISH, INCLUDING RETAINAGE ..... \$ 0
- (Line 3 Less Line 6)

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	0	0
Total approved this Month	201,109	538,398-
TOTALS	201,109	538,398-
NET CHANGES by Change Order	337,289-	

PP 65-055234  
BUL 15011920

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR:

By: Christina Freni Date: 12/13/07  
 State of: New York  
 Country of: New York  
 Subscribed and sworn to before me this 13 day of December 2007  
 Notary Public: Christina Freni  
 No. 01FR6153932  
 Qualified in Orange County  
 Commission Expires October 23, 2010

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED ..... \$ 257,862.00

(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified.)

ARCHITECT:

By: [Signature] Date: 12/13/07

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

**APPLICATION AND CERTIFICATE FOR PAYMENT**

**EQUIVALENT TO AIA DOCUMENT G702**

PAGE: 1 OF

TO OWNER: FEDERAL RESERVE BANK  
33 LIBERTY STREET  
NEW YORK NY 10045

PROJECT:

FEDERAL RESERVE BANK  
21ST - 26TH FLOORS  
33 MAIDEN LANE

APPLICATION NO.: 017571 CA06 DISTRIBUTION T

FROM CONTRACTOR:

STRUCTURE TONE INC.  
770 Broadway  
New York NY 10003

PERIOD TO: 01/30/2007

OWNER  
 ARCHITECT  
 CONTRACTOR

CONTRACT FOR:

80000 NO ARCHITECT ON JOB

ARCHITECT'S PROJECT NOS:

VIA ARCHITECT: 7891 00129 0 2 1

GENERAL CONSTRUCTION  
ALL VALUES ARE IN US DOLLARS

**CONTRACTOR'S APPLICATION FOR PAYMENT**

Application is made for payment, as shown below, in connection with the Contract Continuation Sheet, AIA Document G703, is attached.

- 1. ORIGINAL CONTRACT SUM ..... \$ 3,690,272
- 2. Net change by Change Orders ..... \$ 0
- 3. CONTRACT SUM TO DATE (LINE 1 + 2) ..... \$ 3,690,272
- 4. TOTAL COMPLETED & STORED TO DATE ..... \$ 3,095,121
- 5. RETAINAGE:
  - a. % of Completed Work (Column D + E on G703) ..... \$ 0
  - b. % of Stored Material (Column F on G703) ..... \$ 0
  - Total Retainage (Line 5a + 5b or Total in Column I of G703) ..... \$ 0

- 6. TOTAL EARNED LESS RETAINAGE ..... \$ 3,095,121  
(Line 4 less Line 5 Total)
- 7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate) ..... \$ 2,943,909
- 8. CURRENT PAYMENT DUE ..... \$ 151,212
- 9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 Less Line 6) ..... \$ 595,151

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	0	0
Total approved this Month	0	0
TOTALS	0	0
NET CHANGES by Change Order	0	0

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR:

By: *Christina Freni*  
State of New York  
Country of New York  
Subscribed and sworn to before me this 10 day of June 2007

Date: 6/6/07

CHRISTINA FRENI  
Notary Public, State of New York  
No. 01FR6153932  
Qualified in Orange County  
Commission Expires October 23, 2010

**ARCHITECT'S CERTIFICATE FOR PAYMENT**

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED ..... \$ 151,212.00

(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified.)

ARCHITECT:

By: *Christina Freni*

Date: 6/5/07

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

**APPLICATION FOR CERTIFICATE FOR PAYMENT**

**EQUIVALENT TO A DOCUMENT G702**

PAGE: 08

TO OWNER: FEDERAL RESERVE BANK  
33 LIBERTY STREET  
NEW YORK NY 10045

PROJECT: FEDERAL RESERVE BANK  
21ST - 26TH FLOORS  
33 MAIDEN LANE  
NEW YORK, NY 10038

APPLICATION NO.: 017571 CA5A DISTRIBUTION  
PERIOD TO: 12/31/2006  
ARCHITECT'S PROJECT NOS:  
OWNER   
ARCHITECT   
CONTRACTOR

FROM CONTRACTOR: STRUCTURE TONE INC.  
770 Broadway NY 10003

VIA ARCHITECT: 80000 NO ARCHITECT ON JOB  
7001 FEB 22 A 9 08

CONTRACT FOR: GENERAL CONSTRUCTION  
ALL VALUES ARE IN US DOLLARS

RECEIVED

**CONTRACTOR'S APPLICATION FOR PAYMENT**

Application is made for payment, as shown below, in connection with the Contract Continuation Sheet, AIA Document G703, is attached.

- 1. ORIGINAL CONTRACT SUM ..... \$ 3,690,272
- 2. Net change by Change Orders ..... \$ 0
- 3. CONTRACT SUM TO DATE (LINE 1 + 2) ..... \$ 3,690,272
- 4. TOTAL COMPLETED & STORED TO DATE ..... \$ 3,095,121  
(Column G on G703)
- 5. RETAINAGE:
  - a. 4.9% of Completed Work ..... \$ 151,212  
(Column D + E on G703)
  - b. % of Stored Material ..... \$
  - c. (Column F on G703)
  - Total Retainage (Line 5a + 5b or Total in Column I of G703) ..... \$
- 6. TOTAL EARNED LESS RETAINAGE ..... \$ 2,943,909  
(Line 4 less Line 5 Total)
- 7. LESS PREVIOUS CERTIFICATES FOR PAYMENT  
(Line 6 from prior Certificate) ..... \$ 2,793,876
- 8. CURRENT PAYMENT DUE ..... \$ 150,033
- 9. BALANCE TO FINISH, INCLUDING RETAINAGE  
(Line 3 Less Line 6) ..... \$ 746,363

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	0	0
Total approved this Month	0	0
TOTALS	0	0
NET CHANGES by Change Order	0	0

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR:

By: *[Signature]* Date: 1-24-07  
State of: New York  
Country of: New York  
Subscribed and sworn to before me this 24 day of January 07

Christina Frenl  
Notary Public, State of New York  
No. 01FR6153932  
Qualified in Orange County  
Commission Expires October 23, 2010

Notary Public: *[Signature]*  
My Commission expires: 10/23/10

**ARCHITECT'S CERTIFICATE FOR PAYMENT**

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED ..... \$ 150,033.00

(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified.)

ARCHITECT:

By: *[Signature]* Date: 1/2/07

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

TO OWNER: FEDERAL RESERVE BANK  
33 LIBERTY STREET  
NEW YORK NY 10045

PROJECT: FEDERAL RESERVE BANK  
21ST - 26TH FLOORS  
33 MAIDEN LANE

APPLICATION NO.: 017571 CA4A DISTRIBUTION TO:  
PERIOD TO: 11/30/2006  
ARCHITECT'S PROJECT NOS:

FROM CONTRACTOR: STRUCTURE TONE INC.  
770 Broadway NY 10003

CONTRACT FOR: GENERAL CONSTRUCTION  
ALL VALUES ARE IN US DOLLARS

VIA ARCHITECT: 80000 NO ARCHITECT ON JOB  
7001 FEB 22 A 9 07

CONTRACT DATE:

**CONTRACTOR'S APPLICATION FOR PAYMENT**

Application is made for payment, as shown below, in connection with the Contract Continuation Sheet, AIA Document G703, is attached.

- 1. ORIGINAL CONTRACT SUM ..... \$ 3,690,272
- 2. Net change by Change Orders ..... \$ 0
- 3. CONTRACT SUM TO DATE (LINE 1 + 2) ..... \$ 3,690,272
- 4. TOTAL COMPLETED & STORED TO DATE ..... \$ 3,095,121  
(Column G on G703)
- 5. RETAINAGE:  
a. 9.7% of Completed Work ..... \$ 301,245  
b. % of Stored Material ..... \$  
Total Retainage (Line 5a + 5b or Total in Column I of G703) ..... \$
- 6. TOTAL EARNED LESS RETAINAGE ..... \$ 2,793,876  
(Line 4 less Line 5 Total)
- 7. LESS PREVIOUS CERTIFICATES FOR PAYMENT  
(Line 6 from prior Certificate) ..... \$ 2,562,106
- 8. CURRENT PAYMENT DUE ..... \$ 231,770
- 9. BALANCE TO FINISH, INCLUDING RETAINAGE  
(Line 3 Less Line 6) ..... \$ 896,396

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
total changes approved in previous months by Owner	0	0
total approved this Month	0	0
TOTALS	0	0
NET CHANGES by Change Order	0	0

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR:

By: *[Signature]* Date: 1-24-07  
State of New York  
Country of New York  
Subscribed and sworn to before me this 24 day of January  
Notary Public: Christina Freni  
No. 01FR6153932  
Qualified in Orange County  
Commission Expires October 23, 2010  
My Commission expires: 10/23/10

**ARCHITECT'S CERTIFICATE FOR PAYMENT**

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED ..... \$ 231,770.00

(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified.)

ARCHITECT:

By: *[Signature]* Date: 12/7/06

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

TO OWNER:  
 FEDERAL RESERVE BANK  
 33 LIBERTY STREET  
 NEW YORK NY 10045

PROJECT:

FEDERAL RESERVE BANK  
 21ST - 26TH FLOORS  
 33 MAIDEN LANE

APPLICATION NO.: 017571 CA3R DISTRIBUTION TO:

NEW YORK NY 10045

OWNER

STRUCTURE TONE INC.  
 770 Broadway  
 New York NY 10003

PERIOD TO: 10/24/2006

ARCHITECT

FROM CONTRACTOR:

GENERAL CONSTRUCTION  
 ALL VALUES ARE IN US DOLLARS

80000 NO ARCHITECT ON JOB

ARCHITECT'S PROJECT NOS:

CONTRACTOR

CONTRACT FOR:

1000 114 P 5:21

ARCHITECT'S PROJECT NOS:

ARCHITECT

CONTRACT DATE:

CONTRACT DATE:

RECEIVED

**CONTRACTOR'S APPLICATION FOR PAYMENT**

Application is made for payment, as shown below, in connection with the Contract Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM ..... \$ 3,690,272

2. Net change by Change Orders ..... \$ 0

3. CONTRACT SUM TO DATE (LINE 1 + 2) ..... \$ 3,690,272

4. TOTAL COMPLETED & STORED TO DATE ..... \$ 2,837,598  
 (Column G on G703)

5. RETAINAGE:

a. 9.7% of Completed Work ..... \$ 275,492  
 (Column D + E on G703)

b. % of Stored Material ..... \$  
 (Column F on G703)

Total Retainage (Line 5a + 5b or  
 Total in Column I of G703) ..... \$

6. TOTAL EARNED LESS RETAINAGE ..... \$ 2,562,106  
 (Line 4 less Line 5 Total)

7. LESS PREVIOUS CERTIFICATES FOR PAYMENT ..... \$ 2,325,208  
 (Line 6 from prior Certificate)

8. CURRENT PAYMENT DUE ..... \$ 236,898  
 (Line 6 minus Line 7)

9. BALANCE TO FINISH, INCLUDING RETAINAGE ..... \$ 1,128,166  
 (Line 8 plus Line 6)

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	0	0
Total approved this Month	0	0
TOTALS	0	0
NET CHANGES by Change Order	0	0

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR:

By: Cresenciana D Barrera Date: 10-24-06  
 State of: \_\_\_\_\_  
 Country of: \_\_\_\_\_

Subscribed and sworn to before me this 24 day of Oct, 2006

Notary Public: Cresenciana D Barrera  
 Commission Expires: 4/22/08

My Commission expires: 4/22/08

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED ..... \$ 236,898.00

(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified.)

ARCHITECT:

By: [Signature] Date: 11/14/06

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

TO OWNER: FEDERAL RESERVE BANK  
33 LIBERTY STREET  
NEW YORK NY 10045

PROJECT: FEDERAL RESERVE BANK  
21ST - 26TH FLOORS  
33 MAIDEN LANE

FROM CONTRACTOR: STRUCTURE-TONE INC.  
770 Broadway  
New York NY 10003

PERIOD TO: 09/29/2006

ARCHITECT'S PROJECT NOS: 80000 NO ARCHITECT ON JOB

CONTRACT FOR: GENERAL CONSTRUCTION  
ALL VALUES ARE IN US DOLLARS

CONTRACT DATE:

**CONTRACTOR'S APPLICATION FOR PAYMENT**

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

- 1. ORIGINAL CONTRACT SUM ..... \$ 3,690,272
- 2. Net change by Change Orders ..... \$ 0
- 3. CONTRACT SUM TO DATE (LINE 1 + 2) ..... \$ 3,690,272
- 4. TOTAL COMPLETED & STORED TO DATE ..... \$ 2,583,567  
(Column G on G703)
- 5. RETAINAGE:
  - a. 10.0% of Completed Work ..... \$ 258,359  
(Column D + E on G703)
  - b. % of Stored Material ..... \$
  - c. (Column F on G703) ..... \$
  - d. Total Retainage (Line 5a + 5b or Total in Column I of G703) ..... \$
- 6. TOTAL EARNED LESS RETAINAGE ..... \$ 2,325,208  
(Line 4 less Line 5 Total)
- 7. LESS PREVIOUS CERTIFICATES FOR PAYMENT  
(Line 6 from prior Certificate) ..... \$ 738,185
- 8. CURRENT PAYMENT DUE ..... \$ 1,587,023
- 9. BALANCE TO FINISH, INCLUDING RETAINAGE  
(Line 3 Less Line 6) ..... \$ 1,365,064

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	0	0
Total approved this Month	41,810	41,810-
TOTALS	41,810	41,810-
CHANGES by Change Order	0	

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR:

By: Quentin James Date: 10-16-06  
State of: \_\_\_\_\_

Country of: \_\_\_\_\_  
Subscribed and sworn to before me this 16 day of 10/10/06

Notary Public: Alpana Pandit  
My Commission expires: 3/10/13

ALPANA PANDIT  
Notary Public, State of New York  
01PA6109560  
Qualified in New York County  
Commission Expires 3/10/13

**ARCHITECT'S CERTIFICATE FOR PAYMENT**

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED ..... \$ 1,587,023

(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified.)

ARCHITECT: David M. ... Date: 11/8/06

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

TO OWNER: FEDERAL RESERVE BANK  
33 LIBERTY STREET  
NEW YORK NY 10045

PROJECT: FEDERAL RESERVE BANK  
21ST - 26TH FLOORS  
33 MAIDEN LANE

APPLICATION NO.: 017571 CA1R DISTRIBUTION TO:  
 OWNER  
 ARCHITECT  
 CONTRACTOR

PERIOD TO: 08/31/2006

FROM CONTRACTOR: STRUCTURE TONE INC.  
770 Broadway  
New York NY 10003

VIA ARCHITECT: 80000 NO ARCHITECT ON JOB

ARCHITECT'S PROJECT NOS:

CONTRACT FOR: GENERAL CONSTRUCTION  
ALL VALUES ARE IN US DOLLARS

CONTRACT DATE:

**CONTRACTOR'S APPLICATION FOR PAYMENT**

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: [Signature] Date: 10-13-06

By: [Signature]

State of: NY

Country of: USA

Subscribed and sworn to before me this 13 day of 10/06

Notary Public: [Signature]

My Commission expires: 5/16/08

ALPANA PANDIT  
Notary Public, State of New York  
01PAG109560  
Qualified in New York County  
Commission Expires 5/16/08

**ARCHITECT'S CERTIFICATE FOR PAYMENT**

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED ..... \$ 738,185.00

(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified.)

ARCHITECT: [Signature] Date: 11/8/06

By: [Signature]

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	0	0
Total approved this Month	41,810	41,810-
TOTALS	41,810	41,810-
CHANGES by Change Order	0	0

8. CURRENT PAYMENT DUE ..... \$ 738,185

9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 Less Line 6) ..... \$ 2,952,087

6. TOTAL EARNED LESS RETAINAGE ..... \$ 738,185

(Line 4 less Line 5 Total)

7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate) ..... \$ 0

1. ORIGINAL CONTRACT SUM ..... \$ 3,690,272

2. Net change by Change Orders ..... \$ 0

3. CONTRACT SUM TO DATE (LINE 1 + 2) ..... \$ 3,690,272

4. TOTAL COMPLETED & STORED TO DATE (Column G on G703) ..... \$ 820,206

5. RETAINAGE:

a. 10.0% of Completed Work (Column D + E on G703) ..... \$ 82,021

b. % of Stored Material (Column F on G703) ..... \$ 0

Total Retainage (Line 5a + 5b or Total in Column I of G703) ..... \$ 82,021

Handwritten notes: KPT 055# 055334, BOSTR 011420, 2006-031002

**Appendix IV** – 33ML BSG Expansion Architect’s requests for payment

41

REAL ESTATE &  
CONSTRUCTION SERVICES

2008 JAN 22 P 1:35

RECEIVED

FEDERAL RESERVE BANK OF NY  
BURTON FLEMING  
33 LIBERTY STREET  
NEW YORK NY 10045

January 10, 2008  
Project No: Z45-07738.000  
Invoice No: 1049031

Project: Z45-07738.000 FRB-SUPERVISION RESTACK  
ON-CALL ARCHITECTURAL/ENGINEERING SERVICES  
33 MAIDEN LANE, 21ST THRU 26TH FLOORS

Professional Services from November 1, 2007 to November 2, 2007

Task: 00001 CONSTRUCTION DOCUMENTS & PROJECT ADMIN

**Professional Personnel**

	Hours	Rate	Amount	
Midthassel, David	10.00	140.00	1,400.00	
Totals	10.00		1,400.00	
<b>Total Labor</b>				<b>1,400.00</b>
				<b>Total this task \$1,400.00</b>
<b>Billing Limits</b>	<b>Current</b>	<b>Prior</b>	<b>To-date</b>	
Labor	1,400.00	196,470.00	197,870.00	
Limit			272,500.00	
Remaining			74,630.00	
Consultants	0.00	153,319.37	153,319.37	
Limit			187,500.00	
Remaining			34,180.63	
				<b>Total this invoice \$1,400.00</b>

Thank You  
David Midthassel



REG# 055234  
2006-0310002  
BVLIB011420

PROCESSED  
 2008 JAN 20 P 1:56  
 RECEIVED

FEDERAL RESERVE BANK OF NY  
 BURTON FLEMING  
 33 LIBERTY STREET  
 NEW YORK NY 10045

January 10, 2008  
 Project No: Z45-07738.000  
 Invoice No: 1049032

Project: Z45-07738.000 FRB-SUPERVISION RESTACK  
 ON-CALL ARCHITECTURAL/ENGINEERING SERVICES  
 33 MAIDEN LANE, 21ST THRU 26TH FLOORS

**Professional Services from December 1, 2007 to December 31, 2007**

Task: 00001 CONSTRUCTION DOCUMENTS & PROJECT ADMIN

**Reimbursable Expenses**

Reimbursable - Courier			12.50	
<b>Total Reimbursables</b>	<b>1.07 times</b>		<b>12.50</b>	<b>13.38</b>

**Total this task \$13.38**

**Billing Limits**

	<b>Current</b>	<b>Prior</b>	<b>To-date</b>
Labor	0.00	197,870.00	197,870.00
Limit			272,500.00
Remaining			74,630.00
Consultants	0.00	153,319.37	153,319.37
Limit			187,500.00
Remaining			34,180.63

**Total this invoice \$13.38**

Thank You  
 David Midthassel



REBS#055234  
 2006-0310002  
 BALIB011420

(38)



500 Alexander Park, Princeton, NJ 08543-6395  
T +1 609 452 8888 F +1 609 452-8332 www.rmjmhillier.com

RECEIVED  
2007 OCT 29 10 2:15

FEDERAL RESERVE BANK OF NY  
BURTON FLEMING  
33 LIBERTY STREET  
NEW YORK NY 10045

October 9, 2007  
Project No: Z45-07738.000  
Invoice No: 1048066

Project: Z45-07738.000 FRB-SUPERVISION RESTACK  
ON-CALL ARCHITECTURAL/ENGINEERING SERVICES  
33 MAIDEN LANE, 21ST THRU 26TH FLOORS

**Professional Services from September 1, 2007 to September 30, 2007**

Task: 00001 CONSTRUCTION DOCUMENTS & PROJECT ADMIN

**Consultants**

Reimbursable Mechanical Cons		37,205.57	
<b>Total Consultants</b>		<b>37,205.57</b>	<b>37,205.57</b>

**Reimbursable Expenses**

Reimbursable Cons. Expenses (M)		172.88	
Reimbursable - Courier		29.72	
<b>Total Reimbursables</b>	<b>1.07 times</b>	<b>202.60</b>	<b>216.78</b>

**Total this task** ~~\$37,422.55~~

Billing Limits	Current	Prior	To-date
Labor	0.00	196,470.00	196,470.00
Limit			272,500.00
Remaining			76,030.00
Consultants	37,205.57	116,113.80	153,319.37
Limit			187,500.00
Remaining			34,180.63

**Total this invoice** ~~\$37,422.35~~  
*(1,501.27)*  
**35,921.08**

Billings to date	Current	Prior	Total
Labor	0.00	196,470.00	196,470.00
Consultant	37,205.57	116,113.80	153,319.37
Expense	216.78	57,438.25	57,655.03
<b>Totals</b>	<b>37,422.35</b>	<b>370,022.05</b>	<b>407,444.40</b>

Thank You  
David Midthassel

REVISED 055204  
7206-031002  
Please remit to:

RMJM Hillier P.O. Box 31760 Hartford, CT 06150-1760  
AVLIB011420

34



PERMIT DATE &  
 SERVICES

2007 OCT 23 P 12: 17

FEDERAL RESERVE BANK OF NY  
 BURTON FLEMING  
 33 LIBERTY STREET  
 NEW YORK NY 10045

PAID

September 6, 2007  
 Project No: Z45-07738.000  
 Invoice No: 1047724

Project: Z45-07738.000 FRB-SUPERVISION RESTACK

ON-CALL ARCHITECTURAL/ENGINEERING SERVICES  
 33 MAIDEN LANE, 21ST THRU 26TH FLOORS

Professional Services from July 27, 2007 to August 31, 2007

Task: 00001 CONSTRUCTION DOCUMENTS & PROJECT ADMIN

**Professional Personnel**

	Hours	Rate	Amount
Midthassel, David	6.00	140.00	840.00
<b>Totals</b>	<b>6.00</b>		<b>840.00</b>
<b>Total Labor</b>			<b>840.00</b>

Billing Limits			Total this task	\$840.00
	Current	Prior	To-date	
Labor	840.00	195,630.00	196,470.00	
Limit			272,500.00	
Remaining			76,030.00	
Consultants	0.00	116,113.80	116,113.80	
Limit			187,500.00	
Remaining			71,386.20	

Billings to date			Total this invoice	\$840.00
	Current	Prior	Total	
Labor	840.00	195,630.00	196,470.00	
Consultant	0.00	116,113.80	116,113.80	
Expense	0.00	57,384.75	57,384.75	
<b>Totals</b>	<b>840.00</b>	<b>369,128.55</b>	<b>369,968.55</b>	

Thank You  
 David Midthassel

*David Midthassel*

REBS# 055234  
 2006-0310002  
 Please remit to:


Hillier, P.O. Box 31760 Hartford, CT 06150-1760  
 BULDP011420

ARCHITECTURE  
 INTERIOR ARCHITECTURE  
 HISTORIC PRESERVATION  
 URBAN DESIGN / PLANNING  
 GRAPHIC DESIGN

500 Alexander Park  
 Princeton, NJ 08543-6395  
 T 609 452 8888 F 609 452 8332  
 HILLIER.COM

Princeton  
 New York  
 Philadelphia  
 Washington  
 Dallas

37



REAL ESTATE &  
 CONSTRUCTION SERVICES

7091 JUN 11 P 4: 20

RECEIVED

FEDERAL RESERVE BANK OF NY  
 BURTON FLEMING  
 33 LIBERTY STREET  
 NEW YORK NY 10045

June 5, 2007  
 Project No: Z45-07738.000  
 Invoice No: 1046822

Project: Z45-07738.000 FRB-SUPERVISION RESTACK  
 ON-CALL ARCHITECTURAL/ENGINEERING SERVICES  
 33 MAIDEN LANE, 21ST THRU 26TH FLOORS

**Professional Services from March 17, 2007 to April 30, 2007**

Task: 00001 CONSTRUCTION DOCUMENTS & PROJECT ADMIN

**Consultants**

Reimbursable Mechanical Cons			2,423.44	
Reimbursable Misc Cons			1,510.00	
<b>Total Consultants</b>			<b>3,933.44</b>	<b>3,933.44</b>

**Reimbursable Expenses**

Reimbursable Cons. Expenses (M)			40.75	
Reimbursable - Courier			20.00	
<b>Total Reimbursables</b>	<b>1.07 times</b>		<b>60.75</b>	<b>65.00</b>

**Total this task \$3,998.44**

**Billing Limits**

	<b>Current</b>	<b>Prior</b>	<b>To-date</b>
Labor	0.00	195,630.00	195,630.00
Limit			272,500.00
Remaining			76,870.00
Consultants	3,933.44	112,180.36	116,113.80
Limit			187,500.00
Remaining			71,386.20

**Total this invoice \$3,998.44**

**Billings to date**

	<b>Current</b>	<b>Prior</b>	<b>Total</b>
Labor	0.00	195,630.00	195,630.00
Consultant	3,933.44	112,180.36	116,113.80
Expense	65.00	57,319.75	57,384.75
<b>Totals</b>	<b>3,998.44</b>	<b>365,130.11</b>	<b>369,128.55</b>

Thank You  
 David Midthassel

10637055234  
 2006-0310002

BVLIB011420

Faint text at the bottom right corner, possibly a stamp or reference code.

(36)



REAL ESTATE &  
 SERVICE SERVICES

2007 MAY 30 A 10:47

RECEIVED

FEDERAL RESERVE BANK OF NY  
 BURTON FLEMING  
 33 LIBERTY STREET  
 NEW YORK NY 10045

May 25, 2007  
 Project No: Z45-07738.000  
 Invoice No: 1046665

Project: Z45-07738.000 FRB-SUPERVISION RESTACK  
 ON-CALL ARCHITECTURAL/ENGINEERING SERVICES  
 33 MAIDEN LANE, 21ST THRU 26TH FLOORS

**Professional Services from April 1, 2007 to April 30, 2007**

Task: 00001 CONSTRUCTION DOCUMENTS & PROJECT ADMIN

**Professional Personnel**

	Hours	Rate	Amount
Midthassel, David	6.00	140.00	840.00
<b>Totals</b>	<b>6.00</b>		<b>840.00</b>
<b>Total Labor</b>			<b>840.00</b>

**Total this task \$840.00**

Billing Limits	Current	Prior	To-date
Labor	840.00	194,790.00	195,630.00
Limit			272,500.00
Remaining			76,870.00
Consultants	0.00	112,180.36	112,180.36
Limit			187,500.00
Remaining			75,319.64


**Total this invoice \$840.00**

Billings to date	Current	Prior	Total
Labor	840.00	194,790.00	195,630.00
Consultant	0.00	112,180.36	112,180.36
Expense	0.00	56,667.27	56,667.27
<b>Totals</b>	<b>840.00</b>	<b>363,637.63</b>	<b>364,477.63</b>

Thank You  
 David Midthassel

REGS # 055234  
 2006-0310002  
 Please remit to:  
 Hillier P.O. Box 31760 Hartford, CT 06150-1760  
 BVLIB011420

ARCHITECTURE  
 INTERIOR ARCHITECTURE  
 HISTORIC PRESERVATION  
 URBAN DESIGN/PLANNING  
 GRAPHIC DESIGN



REAL ESTATE & ARCHITECTURAL SERVICES

2007 MAY 30 A 10:48

RECEIVED

FEDERAL RESERVE BANK OF NY  
BURTON FLEMING  
33 LIBERTY STREET  
NEW YORK NY 10045

May 25, 2007  
Project No: Z45-07738.000  
Invoice No: 1046666

Project: Z45-07738.000 FRB-SUPERVISION RESTACK

ON-CALL ARCHITECTURAL/ENGINEERING SERVICES  
33 MAIDEN LANE, 21ST THRU 26TH FLOORS

Professional Services from April 1, 2007 to April 30, 2007

Task: 00001 CONSTRUCTION DOCUMENTS & PROJECT ADMIN

Reimbursable Expenses

Reimbursable - Courier	1.07 times	46.75	50.02
Reimbursable - In House Printing	1.0 times	602.46	602.46
<b>Total Reimbursables</b>			<b>652.48</b>

**Total this task \$652.48**

Billing Limits	Current	Prior	To-date
Labor	0.00	194,790.00	194,790.00
Limit			272,500.00
Remaining			77,710.00
Consultants	0.00	112,180.36	112,180.36
Limit			187,500.00
Remaining			75,319.64

**Total this invoice \$652.48**

Billings to date	Current	Prior	Total
Labor	0.00	194,790.00	194,790.00
Consultant	0.00	112,180.36	112,180.36
Expense	652.48	56,667.27	57,319.75
<b>Totals</b>	<b>652.48</b>	<b>363,637.63</b>	<b>364,290.11</b>

Thank You  
David Midthassel

RECS# 055234

2006-0310002  
Please remit to:

Hillier P.O. Box 31760 Hartford, CT 06150 1760


BVLIB011420

ARCHITECTURE  
INTERIOR ARCHITECTURE  
HISTORIC PRESERVATION  
URBAN DESIGN/PLANNING  
GRAPHIC DESIGN

500 Alexander Park  
 Princeton, NJ 08543 6395  
 T 609 462 8808 F 609 462 8332  
 HILLIER.COM

Princeton  
 New York  
 Philadelphia  
 Washington  
 Dallas

(34)



REAL ESTATE &  
 CONSULTING SERVICES

7001 MAY 22 P 3: 03

FEDERAL RESERVE BANK OF NY  
 BURTON FLEMING  
 33 LIBERTY STREET  
 NEWYORK NY 10045

April 19, 2007  
 Project No: Z45-07738.000  
 Invoice No: 1046313

29355-3001

Project: Z45-07738.000 FRB-SUPERVISION RESTACK  
 ON-CALL ARCHITECTURAL/ENGINEERING SERVICES  
 33 MAIDEN LANE, 21ST THRU 26TH FLOORS

Professional Services from March 1, 2007 to March 31, 2007

114224  
 06/08/07  
 APV (E.H.)

Task: 00001 CONSTRUCTION DOCUMENTS & PROJECT ADMIN

**Consultants**

Reimbursable Mechanical Cons		5,210.39	
Reimbursable AV Cons		1,000.00	
<b>Total Consultants</b>		<b>6,210.39</b>	<b>6,210.39</b>

**Reimbursable Expenses**

Reimbursable Cons. Expenses (M)		5,030.93	
Reimbursable - Courier		11.50	
<b>Total Reimbursables</b>	<b>1.07 times</b>	<b>5,042.43</b>	<b>5,395.40</b>

**Total this task** **\$11,605.79**

**Billing Limits**

	Current	Prior	To-date
Labor	0.00	194,790.00	194,790.00
Limit			272,500.00
Remaining			77,710.00
Consultants	6,210.39	105,969.97	112,180.36
Limit			187,500.00
Remaining			75,319.64

**Total this invoice** **\$11,605.79**

**Billings to date**

	Current	Prior	Total
Labor	0.00	194,790.00	194,790.00
Consultant	6,210.39	105,969.97	112,180.36
Expense	4,979.75	51,271.87	56,667.27
<b>Totals</b>	<b>11,190.11</b>	<b>352,031.84</b>	<b>363,221.95</b>

Thank You  
 David Midthassel

*David Midthassel*

BVLFB 011420  
 REGS# 055234  
 2006-0310002

500 Appleton Street  
 Philadelphia, PA 19106-3886  
 Telephone: 215-595-4800  
 FAX: 215-595-4802

Princeton  
 New York  
 Philadelphia  
 (Washington)  
 Dallas

(34)



REAL ESTATE &  
 CENTRAL SERVICES

2007 MAY 22 P 3 03

RECEIVED

FEDERAL RESERVE BANK OF NY  
 BURTON FLEMING  
 33 LIBERTY STREET  
 NEW YORK NY 10045

April 19, 2007  
 Project No: Z45-07738.000  
 Invoice No: 1046313

Project: Z45-07738.000 FRB-SUPERVISION RESTACK  
 ON-CALL ARCHITECTURAL/ENGINEERING SERVICES  
 33 MAIDEN LANE, 21ST THRU 26TH FLOORS

**Professional Services from March 1, 2007 to March 31, 2007**

Task: 00001 CONSTRUCTION DOCUMENTS & PROJECT ADMIN

**Consultants**

Reimbursable Mechanical Cons			5,210.39	
Reimbursable A/V Cons			1,000.00	
<b>Total Consultants</b>			<b>6,210.39</b>	<b>6,210.39</b>

**Reimbursable Expenses**

Reimbursable Cons. Expenses (M)			4,642.44	
Reimbursable - Courier			5,030.93	
<b>Total Reimbursables</b>			11.50	
		1.07 times	<b>5,042.43</b>	<b>5,395.40</b>

**Total this task** ~~\$11,605.79~~  
 11,190.11

**Billing Limits**

	Current	Prior	To-date
Labor	0.00	194,790.00	194,790.00
Limit			272,500.00
Remaining			77,710.00
Consultants	6,210.39	105,969.97	112,180.36
Limit			187,500.00
Remaining			75,319.64

**Total this invoice** ~~\$11,605.79~~  
 11,190.11

**Billings to date**

	Current	Prior	Total
Labor	0.00	194,790.00	194,790.00
Consultant	6,210.39	105,969.97	112,180.36
Expense	4,979.74	51,271.87	56,667.27
<b>Totals</b>	<del>11,605.79</del> 11,190.11	<b>352,031.84</b>	<del>363,637.63</del> 363,221.95

Thank You  
 David Midthassel

*David Midthassel*

BVLFB 011420  
 REG # 055234  
 2006-0310002



31

4/3/07  
 Essie  
 JK to process  
 Thanks  
 BF

2007-03-13

FEDERAL RESERVE BANK OF NY  
 BURTON FLEMING  
 33 LIBERTY STREET  
 NEW YORK NY 10045

March 13, 2007  
 Project No: Z45-07738.000  
 Invoice No: 1045929

Project: Z45-07738.000 FRB-SUPERVISION RESTACK  
 ON-CALL ARCHITECTURAL/ENGINEERING SERVICES  
 33 MAIDEN LANE, 21ST THRU 26TH FLOORS

**Professional Services from January 19, 2007 to February 28, 2007**

Task: 00001 CONSTRUCTION DOCUMENTS & PROJECT ADMIN

**Professional Personnel**

	Hours	Rate	Amount
Midthassel, David	8.00	140.00	1,120.00
Totals	8.00		1,120.00
<b>Total Labor</b>			<b>1,120.00</b>

**Total this task \$1,120.00**

**Billing Limits**

	Current	Prior	To-date
Labor	1,120.00	193,110.00	194,230.00
Limit			272,500.00
Remaining			78,270.00
Consultants	0.00	105,969.97	105,969.97
Limit			187,500.00
Remaining			81,530.03

**Total this invoice \$1,120.00**

**Billings to date**

	Current	Prior	Total
Labor	1,120.00	193,110.00	194,230.00
Consultant	0.00	105,969.97	105,969.97
Expense	0.00	51,271.87	51,271.87
<b>Totals</b>	<b>1,120.00</b>	<b>350,351.84</b>	<b>351,471.84</b>

Thank You  
 David Midthassel

BVL-FB011420  
 KEB5#05234

Please remit to:

Hillier P.O. Box 31760 Hartford, CT 06150-1760



REAL ESTATE &  
 ARCHITECTURAL SERVICES

2007 FEB 27 P 4: 00

FEDERAL RESERVE BANK OF NY  
 BURTON FLEMING  
 33 LIBERTY STREET  
 NEW YORK NY 10045

RECEIVED

February 15, 2007  
 Project No: Z45-07738.000  
 Invoice No: 1045676

Project: Z45-07738.000 FRB-SUPERVISION RESTACK  
 ON-CALL ARCHITECTURAL/ENGINEERING SERVICES  
 33 MAIDEN LANE, 21ST THRU 26TH FLOORS

**Professional Services from January 1, 2007 to January 31, 2007**

Task: 00001 CONSTRUCTION DOCUMENTS & PROJECT ADMIN

**Consultants**

Reimbursable Mechanical Cons			9,395.48	
<b>Total Consultants</b>			<b>9,395.48</b>	<b>9,395.48</b>

**Reimbursable Expenses**

Reimbursable Cons. Expenses (M)			47.50	
<b>Total Reimbursables</b>	<b>1.07 times</b>		<b>47.50</b>	<b>50.83</b>

**Total this task \$9,446.31**

**Billing Limits**

	<b>Current</b>	<b>Prior</b>	<b>To-date</b>
Labor	0.00	193,110.00	193,110.00
Limit			272,500.00
Remaining			79,390.00
Consultants	9,395.48	96,574.49	105,969.97
Limit			187,500.00
Remaining			81,530.03

**Total this invoice \$9,446.31**

**Billings to date**

	<b>Current</b>	<b>Prior</b>	<b>Total</b>
Labor	0.00	193,110.00	193,110.00
Consultant	9,395.48	96,574.49	105,969.97
Expense	50.83	51,221.04	51,271.87
<b>Totals</b>	<b>9,446.31</b>	<b>340,905.53</b>	<b>350,351.84</b>

**Thank You**

David Midthassel

01/17/07 11420  
 REG.# 055234  
 Please remit to:

Professional Fee  
Project No: Z45-07738-0000  
Invoice No: 1045325  
Date: 1/18/07

Professional Fee  
Project No: Z45-07738-0000  
Invoice No: 1045325  
Date: 1/18/07

(29)



REAL ESTATE &  
GENERAL SERVICES

2007 JAN 31 A 11: 21

FEDERAL RESERVE BANK OF NY  
BURTON FLEMING  
33 LIBERTY STREET  
NEW YORK NY 10045

RECEIVED

January 18, 2007  
Project No: Z45-07738.000  
Invoice No: 1045325

Project: Z45-07738.000 FRB-SUPERVISION RESTACK  
ON-CALL ARCHITECTURAL/ENGINEERING SERVICES  
33 MAIDEN LANE, 21ST THRU 26TH FLOORS

**Professional Services from December 16, 2006 to December 31, 2006**

Task: 00001 CONSTRUCTION DOCUMENTS & PROJECT ADMIN

**Professional Personnel**

	Hours	Rate	Amount
Midthassel, David	15.00	140.00	2,100.00
Totals	15.00		2,100.00
<b>Total Labor</b>			<b>2,100.00</b>

**Total this task \$2,100.00**

**Billing Limits**

	Current	Prior	To-date
Labor	2,100.00	191,010.00	193,110.00
Limit			272,500.00
Remaining			79,390.00
Consultants	0.00	96,574.49	96,574.49
Limit			187,500.00
Remaining			90,925.51

**Total this invoice \$2,100.00**

**Billings to date**

	Current	Prior	Total
Labor	2,100.00	191,010.00	193,110.00
Consultant	0.00	96,574.49	96,574.49
Expense	0.00	50,531.29	50,531.29
<b>Totals</b>	<b>2,100.00</b>	<b>338,115.78</b>	<b>340,215.78</b>

Thank You  
David Midthassel

BVI B011420  
REG# 055031  
Please remit to:

Hillier P.O. Box 31760 Hartford, CT 06150-1760



REAL ESTATE &  
GENERAL SERVICES

2007 JAN 31 A 11: 20

RECEIVED

FEDERAL RESERVE BANK OF NY  
BURTON FLEMING  
33 LIBERTY STREET  
NEW YORK NY 10045

January 18, 2007  
Project No: Z45-07738.000  
Invoice No: 1045326

Project: Z45-07738.000 FRB-SUPERVISION RESTACK  
ON-CALL ARCHITECTURAL/ENGINEERING SERVICES  
33 MAIDEN LANE, 21ST THRU 26TH FLOORS

**Professional Services from December 22, 2006 to December 31, 2006**

Task: 00001 CONSTRUCTION DOCUMENTS & PROJECT ADMIN

**Reimbursable Expenses**

Reimbursable - Courier	1.07 times	45.24	48.41
Reimbursable - In House Printing	1.0 times	641.34	641.34
<b>Total Reimbursables</b>			<b>689.75</b>

**Total this task \$689.75**

**Billing Limits**

	<b>Current</b>	<b>Prior</b>	<b>To-date</b>
Labor	0.00	191,010.00	191,010.00
Limit			272,500.00
Remaining			81,490.00
Consultants	0.00	96,574.49	96,574.49
Limit			187,500.00
Remaining			90,925.51

**Total this invoice \$689.75**

**Billings to date**

	<b>Current</b>	<b>Prior</b>	<b>Total</b>
Labor	0.00	191,010.00	191,010.00
Consultant	0.00	96,574.49	96,574.49
Expense	689.75	50,531.29	51,221.04
<b>Totals</b>	<b>689.75</b>	<b>338,115.78</b>	<b>338,805.53</b>

**Thank You**

David Midthassel

PGS#05534  
BIB 11420

Please remit to:

Hillier P.O. Box 31760 Hartford, CT 06150-1760

644 Ave. Linden Park  
 Princeton, NJ 08540-6900  
 Tel: 609-781-1400 Fax: 609-781-9300  
 E-MAIL: info@hillier.com

Princeton  
 New York  
 Philadelphia  
 Washington  
 Dallas

(27)



REAL ESTATE &  
 GENERAL SERVICES

2007 JAN 31 A 11: 21

RECEIVED

FEDERAL RESERVE BANK OF NY  
 BURTON FLEMING  
 33 LIBERTY STREET  
 NEW YORK NY 10045

December 26, 2006  
 Project No: Z45-07738.000  
 Invoice No: 1045161

Project: Z45-07738.000 FRB-SUPERVISION RESTACK  
 ON-CALL ARCHITECTURAL/ENGINEERING SERVICES  
 33 MAIDEN LANE, 21ST THRU 26TH FLOORS

**Professional Services from November 1, 2006 to December 15, 2006**

Task: 00001 CONSTRUCTION DOCUMENTS & PROJECT ADMIN

**Professional Personnel**

	Hours	Rate	Amount
Midthassel, David	60.00	140.00	8,400.00
Serirajwajra, Jira	53.00	105.00	5,565.00
Totals	113.00		13,965.00
<b>Total Labor</b>			<b>13,965.00</b>

**Total this task \$13,965.00**

Billing Limits	Current	Prior	To-date
Labor	13,965.00	177,045.00	191,010.00
Limit			272,500.00
Remaining			81,490.00
Consultants	0.00	83,094.33	83,094.33
Limit			187,500.00
Remaining			104,405.67

**Total this invoice \$13,965.00**

Billings to date	Current	Prior	Total
Labor	13,965.00	177,045.00	191,010.00
Consultant	0.00	83,094.33	83,094.33
Expense	0.00	49,942.06	49,942.06
<b>Totals</b>	<b>13,965.00</b>	<b>310,081.39</b>	<b>324,046.39</b>

Thank You  
 David Midthassel

*David Midthassel*

REC# 055234  
 2006-03/0002  
 Please remit to:

Hillier P.O. Box 31760 Hartford, CT 06150-1760

BVLB011420

ARCHITECTURE  
 INTERIOR ARCHITECTURE  
 HISTORIC PRESERVATION  
 URBAN DESIGN/PLANNING  
 GRAPHIC DESIGN

(2)



REAL ESTATE &  
 CONSULTING SERVICES

2007 JAN 31 AM 11:21

RECEIVED

FEDERAL RESERVE BANK OF NY  
 BURTON FLEMING  
 33 LIBERTY STREET  
 NEW YORK NY 10045

December 26, 2006  
 Project No: Z45-07738.000  
 Invoice No: 1045159

Project: Z45-07738.000 FRB-SUPERVISION RESTACK  
 ON-CALL ARCHITECTURAL/ENGINEERING SERVICES  
 33 MAIDEN LANE, 21ST THRU 26TH FLOORS

**Professional Services from November 1, 2006 to December 25, 2006**

Task: 00001 CONSTRUCTION DOCUMENTS & PROJECT ADMIN

**Consultants**

Reimbursable Mechanical Cons  
 Reimbursable Misc Cons

**Total Consultants**

211,928.16  
 1,532.00 4,552.00  
**13,480.16** **13,480.16**

**Reimbursable Expenses**

Reimbursable Cons. Expenses (M)  
 Reimbursable - Courier  
 Reimbursable - In House Printing  
 Reimbursable - Other Travel & Expenses

**Total Reimbursables**

13,460.16 13,460.16  
 1.07 times 89.15 95.39  
 1.07 times 88.23 94.41  
 1.0 times 384.45 384.45  
 1.07 times 14.00 14.98  
**589.23**

**Total this task** ~~\$14,069.39~~ **14,049.39**

**Billing Limits**

Labor  
 Limit  
 Remaining  
 Consultants  
 Limit  
 Remaining

**Current** **Prior**  
 0.00 177,045.00  
 13,480.16 83,094.33

**To-date**  
 177,045.00  
 272,500.00  
 95,455.00  
 96,574.49  
 187,500.00  
 90,925.51

**Billings to date**

Labor  
 Consultant  
 Expense  
**Totals**


**Current** **Prior**  
 0.00 177,045.00  
 13,480.16 83,094.33  
 589.23 49,942.06  
**14,069.39** **310,081.39**

**Total this invoice** ~~\$14,069.39~~ **14,049.39**

RTG# 055234  
 2006-0310002  
 Please remit to:  
 Hillier P.O. Box 31760 Hartford, CT 06150-1760  
 BV LFB 11420

500 Alexander Park  
 Princeton, NJ 08543-6395  
 T 609 452 8888 F 609 452 8332  
 HILLIER.COM

Princeton  
 New York  
 Philadelphia  
 Washington  
 Dallas



REAL ESTATE &  
 GENERAL SERVICES

2006 DEC 19 P 5:06

RECEIVED

FEDERAL RESERVE BANK OF NY  
 BURTON FLEMING  
 33 LIBERTY STREET  
 NEW YORK NY 10045

November 21, 2006  
 Project No: Z45-07738.000  
 Invoice No: 1044777

Project: Z45-07738.000 FRB-SUPERVISION RESTACK  
 ON-CALL ARCHITECTURAL/ENGINEERING SERVICES  
 33 MAIDEN LANE, 21ST THRU 26TH FLOORS

**Professional Services from November 1, 2006 to November 10, 2006**

Task: 00001 CONSTRUCTION DOCUMENTS & PROJECT ADMIN

**Professional Personnel**

	Hours	Rate	Amount
D'Elia, Alfonso	2.00	195.00	390.00
Midthassel, David	28.00	140.00	3,920.00
Totals	30.00		4,310.00
<b>Total Labor</b>			<b>4,310.00</b>

**Total this task \$4,310.00**

**Billing Limits**

	Current	Prior	To-date
Labor	4,310.00	172,735.00	177,045.00
Limit			272,500.00
Remaining			95,455.00
Consultants	0.00	83,094.33	83,094.33
Limit			187,500.00
Remaining			104,405.67

**Total this invoice \$4,310.00**


**Billings to date**

	Current	Prior	Total
Labor	4,310.00	172,735.00	177,045.00
Consultant	0.00	83,094.33	83,094.33
Expense	0.00	49,981.65	49,981.65
<b>Totals</b>	<b>4,310.00</b>	<b>305,810.98</b>	<b>310,120.98</b>

Thank You  
 David Midthassel

*David Midthassel*

REG# 055234  
 2006-0310002



REAL ESTATE &  
 GENERAL SERVICES  
 2006 NOV 13 A 11:48

RECEIVED

FEDERAL RESERVE BANK OF NY  
 BURTON FLEMING  
 33 LIBERTY STREET  
 NEW YORK NY 10045

November 9, 2006  
 Project No: Z45-07738.000  
 Invoice No: 1044580

Project: Z45-07738.000 FRB-SUPERVISION RESTACK

ON-CALL ARCHITECTURAL/ENGINEERING SERVICES  
 33 MAIDEN LANE, 21ST THRU 26TH FLOORS

**Professional Services from September 1, 2006 to October 31, 2006**

Task: 00001 CONSTRUCTION DOCUMENTS & PROJECT ADMIN

*Mrs. [unclear]*

**Consultants**

Reimbursable Mechanical Cons ,	9,660.20	
Reimbursable AV Cons ,	1,690.00	
Reimbursable Misc Cons	1,532.00	
<b>Total Consultants</b>	<b>12,882.20</b>	<b>12,882.20</b>

**Reimbursable Expenses**

Reimbursable Cons. Expenses (M)	1.07 times	<del>635.49</del> <sup>408.49</sup>	<del>572.97</del> <sup>533.38</sup>
Reimbursable - Courier	1.07 times	166.70	178.37
Reimbursable - In House Printing	1.0 times	6,582.49	6,582.49
Reimbursable - Other Travel & Expenses	1.07 times	56.00	59.92
<b>Total Reimbursables</b>			<del>7,393.75</del> 7,354.16

**Total this task** **\$20,275.95**  
 20,236.36

**Billing Limits**

	Current	Prior	To-date
Labor	0.00	172,735.00	172,735.00
Limit			272,500.00
Remaining			99,765.00
Consultants	12,882.20	70,212.13	83,094.33
Limit			187,500.00
Remaining			104,405.67

**Total this invoice** **\$20,275.95**  
 20,236.36

**Billings to date**

	Current	Prior	Total
Labor	0.00	172,735.00	172,735.00
Consultant	12,882.20	70,212.13	83,094.33
Expense	7,393.75	42,587.90	49,981.65

RTGS# 055034  
 2006-03/0002  
 BCON/5011420

**Please remit to:**

Hillier P.O. Box 31760 Hartford, CT 06150-1760

ARCHITECTURE  
 INTERIOR ARCHITECTURE  
 HISTORIC PRESERVATION  
 URBAN DESIGN/PLANNING  
 GRAPHIC DESIGN

500 Alexander Park  
Princeton, NJ 08543-6395  
T 609 452 8338 F 609 452 8332  
HILLIER.COM

Princeton  
New York  
Philadelphia  
Washington  
Dallas



RECEIVED  
REAL ESTATE &  
ARCHITECTURAL SERVICES

2006 NOV 13 A 11: 47

RECEIVED

FEDERAL RESERVE BANK OF NY  
BURTON FLEMING  
33 LIBERTY STREET  
NEW YORK NY 10045

November 3, 2006  
Project No: Z45-07738.000  
Invoice No: 1044505

Project: Z45-07738.000 FRB-SUPERVISION RESTACK

ON-CALL ARCHITECTURAL/ENGINEERING SERVICES  
33 MAIDEN LANE, 21ST THRU 26TH FLOORS

Professional Services from October 1, 2006 to October 31, 2006

Task: 00001 CONSTRUCTION DOCUMENTS & PROJECT ADMIN

**Professional Personnel**

	Hours	Rate	Amount
D'Elia, Alfonso	14.00	195.00	2,730.00
Midthassel, David	33.00	140.00	4,620.00
Totals	47.00		7,350.00
<b>Total Labor</b>			<b>7,350.00</b>

**Total this task \$7,350.00**

**Total this invoice \$7,350.00**

Thank You  
David Midthassel

REBS#055234  
2006-0310002  
BCON5011420

**Please remit to:**


Hillier P.O. Box 31760 Hartford, CT 06150-1760

ARCHITECTURE  
INTERIOR ARCHITECTURE  
HISTORIC PRESERVATION  
URBAN DESIGN PLANNING  
GRAPHIC DESIGN

500 Alexander Park  
Princeton, NJ 08540-0885  
T 609 452 8000 F 609 452 8001  
HILLIER COP

Princeton  
New York  
Philadelphia  
Washington  
Dallas

(32)



REAL ESTATE &  
GENERAL SERVICES

7007 APR 20 A 11:48

Revised  
Backup  
Received 4/20/07

FEDERAL RESERVE BANK OF NY/ED  
CHRISTINE NARDONE  
33 LIBERTY STREET-Level 2M  
NEW YORK NY 10045

September 15, 2006  
Project No: Z45-07738.000  
Invoice No: 1044020

Project: Z45-07738.000 FRB-SUPERVISION RESTACK  
ON-CALL ARCHITECTURAL/ENGINEERING SERVICES  
33 MAIDEN LANE, 21ST THRU 26TH FLOORS

**Professional Services from August 1, 2006 to August 31, 2006**

Task: 00001 CONSTRUCTION DOCUMENTS & PROJECT ADMIN

**Consultants**

Reimbursable Mechanical Cons		12,587.89	
<b>Total Consultants</b>		<b>12,587.89</b>	<b>12,587.89</b>

**Reimbursable Expenses**

Reimbursable Cons. Expenses (M)		722.99	
<b>Total Reimbursables</b>	<b>1.07 times</b>	<b>722.99</b>	<b>773.60</b>

**Total this task \$13,361.49**

**Billing Limits**

	<b>Current</b>	<b>Prior</b>	<b>To-date</b>
Labor	0.00	145,620.00	145,620.00
Limit			272,500.00
Remaining			126,880.00
Consultants	12,587.89	57,624.24	70,212.13
Limit			187,500.00
Remaining			117,287.87

**Total this invoice \$13,361.49**

Thank You  
David Midthassel

RVHFB011420  
LBS#055234  
2006-03/0002

500 Alexander Part  
Princeton, NJ 08543-6395  
T 609 452 8938 F 609 452 8332  
HILLIER.COM

Princeton  
New York  
Philadelphia  
Washington  
Dallas

(20)



REAL ESTATE &  
GENERAL SERVICES

2006 SEP 22 P 1: 16

RECEIVED

FEDERAL RESERVE BANK OF NY  
BURTON FLEMING  
33 LIBERTY STREET-Level 2M  
NEW YORK NY 10045

September 15, 2006  
Project No: Z45-07738.000  
Invoice No: 1044021

Project: Z45-07738.000 <sup>BSG</sup> FRB-SUPERVISION RESTACK  
ON-CALL ARCHITECTURAL/ENGINEERING SERVICES  
33 MAIDEN LANE, 21ST THRU 26TH FLOORS

**Professional Services Rendered Through August 31, 2006**

Task: 00001 CONSTRUCTION DOCUMENTS & PROJECT ADMIN

**Reimbursable Expenses**

Reimbursable - Courier	1.07 times	100.30	107.32
Reimbursable - In House Printing	1.0 times	193.05	193.05
Reimbursable - Other Travel & Expenses	1.07 times	40.00	42.80
<b>Total Reimbursables</b>			<b>343.17</b>

			<b>Total this task</b>	<b>\$343.17</b>
<b>Billing Limits</b>	<b>Current</b>	<b>Prior</b>	<b>To-date</b>	
Labor	0.00	145,620.00	145,620.00	
Limit			272,500.00	
Remaining			126,880.00	
Consultants	0.00	57,624.24	57,624.24	
Limit			187,500.00	
Remaining			129,875.76	
			<b>Total this invoice</b>	<b>\$343.17</b>

Thank You  
David Midthassel

REGS#055234  
CONS011420  
2006-031002

Please remit to:  
Hillier P.O. Box 31760 Hartford, CT 06150-1760

ARCHITECTURE  
INTERIOR ARCHITECTURE  
HISTORIC PRESERVATION  
URBAN DESIGN-PLANNING  
GRAPHIC DESIGN

500 Alexander Park  
Princeton NJ 08543-6395  
T 609 452 8388 F 609 452 8332  
HILLIER.COM

Princeton  
New York  
Philadelphia  
Washington  
Dallas

(19)



REAL ESTATE &  
GENERAL SERVICES

2006 SEP 22 P 1:16

RECEIVED

FEDERAL RESERVE BANK OF NY  
BURTON FLEMING  
33 LIBERTY STREET-Level 2M  
NEW YORK NY 10045

September 15, 2006  
Project No: Z45-07738.000  
Invoice No: 1044018

<sup>BSG</sup>  
Project: Z45-07738.000 FRB-SUPERVISION RESTACK  
ON-CALL ARCHITECTURAL/ENGINEERING SERVICES  
33 MAIDEN LANE, 21ST THRU 26TH FLOORS

Professional Services Rendered Through August 31, 2006

Task: 00001 CONSTRUCTION DOCUMENTS & PROJECT ADMIN

**Professional Personnel**

	Hours	Rate	Amount
D'Elia, Alfonso	13.00	195.00	2,535.00
Locke, John C.	5.50	160.00	880.00
Midthassel, David	81.00	140.00	11,340.00
Totals	89.50		14,755.00
<b>Total Labor</b>			<b>14,755.00</b>

Total this task *2006-0310002* **\$14,775.00**

Total this invoice **\$14,755.00**


Thank You  
David Midthassel

*REGS #055234*  
*2006-0310002*  
*BCONS011420*

Please remit to:  
Hillier P.O. Box 31760 Hartford, CT 06150-1760

ARCHITECTURE  
INTERIOR ARCHITECTURE  
HISTORIC PRESERVATION  
URBAN DESIGN/PLANNING  
GRAPHIC DESIGN

RECEIVED  
2006 SEP -5 P 5:53



FEDERAL RESERVE BANK OF NY  
CHRISTINE NARDONE  
33 LIBERTY STREET-Level 2M  
NEW YORK NY 10045

August 24, 2006  
Project No: Z45-07738.000  
Invoice No: 1043849

Project: Z45-07738.000 FRB-SUPERVISION RESTACK  
ON-CALL ARCHITECTURAL/ENGINEERING SERVICES  
33 MAIDEN LANE, 21ST THRU 26TH FLOORS

**Professional Services Rendered Through August 25, 2006**

Task: 00001 CONSTRUCTION DOCUMENTS & PROJECT ADMIN

**Consultants**

Reimbursable Mechanical Cons	7,631.29	
Reimbursable A/V Cons	3,151.00	
<b>Total Consultants</b>	<b>10,782.29</b>	<b>10,782.29</b>

**Reimbursable Expenses**

Reimbursable Cons. Expenses (M)	1,014.55	1,005.40	
<b>Total Reimbursables</b>	<b>1.07 times</b>	<b>1,014.55</b>	<b>1,085.57</b>
			<b>11,787.69</b>
			<del>\$11,867.86</del>

Billing Limits	Current	Prior	To-date
Labor	0.00	132,265.00	132,265.00
Limit			272,500.00
Remaining			140,235.00
Consultants	10,782.29	48,396.72	59,179.01
Limit			187,500.00
Remaining			128,320.99

**Total this invoice** ~~\$11,867.86~~ **11,787.69**

Thank You  
David Midthassel

REBS#055234  
2006-0310002  
RC6NS011420

Please remit to:  
Hillier P.O. Box 31760 Hartford, CT 06150-1760

ARCHITECTURE  
INTERIOR ARCHITECTURE  
HISTORIC PRESERVATION  
URBAN DESIGN/PLANNING  
GRAPHIC DESIGN

500 Alexander Fort.  
Princeton, NJ 08542-6386  
T 609 452 8308 F 609 452 8332  
HILLIER.COM

Princeton  
New York  
Philadelphia  
Washington  
Dallas



18  
RECEIVED  
2006 SEP -5 P 5:52

FEDERAL RESERVE BANK OF NY  
CHRISTINE NARDONE  
33 LIBERTY STREET-Level 2M  
NEW YORK NY 10045

August 24, 2006  
Project No: Z45-07738.000  
Invoice No: 1043848

Project: Z45-07738.000 FRB-SUPERVISION RESTACK  
ON-CALL ARCHITECTURAL/ENGINEERING SERVICES  
33 MAIDEN LANE, 21ST THRU 26TH FLOORS

**Professional Services Rendered Through August 25, 2006**

Task: 00001 CONSTRUCTION DOCUMENTS & PROJECT ADMIN

**Professional Personnel**

	Hours	Rate	Amount
D'Elia, Alfonso	27.00	195.00	5,265.00
Locke, John C.	10.50	160.00	1,680.00
Midthassel, David	89.00	140.00	12,460.00
Totals	126.50		19,405.00
<b>Total Labor</b>			<b>19,405.00</b>

**Total this task \$19,405.00**

**Total this invoice \$19,405.00**

**Thank You**  
David Midthassel

REG# 055234  
BCONS011420  
2006-0310002

Please remit to:  
Hillier P.O. Box 31760 Hartford, CT 06150-1760

ARCHITECTURE  
INTERIOR ARCHITECTURE  
HISTORIC PRESERVATION  
URBAN DESIGN/PLANNING  
GRAPHIC DESIGN

500 Alexander Park  
Princeton, NJ 08543-6395  
T 609 452 6300 F 609 452 6330  
HILLIER CORP

Princeton  
New York  
Philadelphia  
Washington  
Dallas



REAL ESTATE &  
GENERAL SERVICES

2006 JUL 21 P 1:08

RECEIVED

FEDERAL RESERVE BANK OF NY  
CHRISTINE NARDONE  
33 LIBERTY STREET-LEVEL 2M  
NEW YORK NY 10045

July 13, 2006  
Project No: Z45-07738.000  
Invoice No: 1043332

Project: Z45-07738.000 FRB-SUPERVISION RESTACK  
ON-CALL ARCHITECTURAL/ENGINEERING SERVICES  
33 MAIDEN LANE, 21ST THRU 26TH FLOORS

Professional Services Rendered Through June 30, 2006

Task: 00001 CONSTRUCTION DOCUMENTS & PROJECT ADMIN

**Professional Personnel**

	Hours	Rate	Amount
D'Elia, Alfonso	26.00	185.00	4,810.00
Locke, John C.	6.00	150.00	900.00
Midthassel, David	226.50	130.00	29,445.00
Totals	258.50		35,155.00
<b>Total Labor</b>			<b>35,155.00</b>

**Total this task \$35,155.00**

Thank You  
David Midthassel

BCONS011420  
REGS#055234  
Please remit to:  
2006-031002  
Hillier P.O. Box 31760 Hartford, CT 06150-1760

ARCHITECTURE  
INTERIOR ARCHITECTURE  
HISTORIC PRESERVATION  
URBAN DESIGN/PLANNING  
GRAPHIC DESIGN

500 Alexander Park  
Princeton, NJ 08540-6895  
T 609 452 8000 F 609 452 8000  
HILLIER.COM

Princeton  
New York  
Philadelphia  
Washington  
Dallas



REAL ESTATE &  
GENERAL SERVICES

2006 JUL 21 P 1:08

RECEIVED

FEDERAL RESERVE BANK OF NY  
CHRISTINE NARDONE  
33 LIBERTY STREET-Level 2M  
NEW YORK NY 10045

July 13, 2006  
Project No: Z45-07738.000  
Invoice No: 1043331

Project: Z45-07738.000 FRB-SUPERVISION RESTACK  
ON-CALL ARCHITECTURAL/ENGINEERING SERVICES  
33 MAIDEN LANE, 21ST THRU 26TH FLOORS

**Professional Services Rendered Through June 30, 2006**

Task: 00000 ON CALL ARCHITECTURAL SERVICES

**Reimbursable**

Reimbursable - Courier	1.07 times	107.76	115.30
Reimbursable - In House Printing	1.0 times	11,953.27	11,953.27
Reimbursable - Other Travel & Expenses	1.07 times	12.00	12.84
<b>Total Reimbursables</b>			<b>12,081.41</b>

**Total this task \$12,081.41**

Thank You  
David Midthassel

BCONS 011400  
REGS# 055234  
2006-0310002  
Please remit to:

Hillier P.O. Box 31760 Hartford, CT 06150-1760

ARCHITECTURE  
INTERIOR ARCHITECTURE  
HISTORIC PRESERVATION  
URBAN DESIGN/PLANNING  
GRAPHIC DESIGN



REAL ESTATE &  
 GENERAL SERVICES

2006 JUL 21 P 1:07

RECEIVED

FEDERAL RESERVE BANK OF NY  
 CHRISTINE NARDONE  
 33 LIBERTY STREET-Level 2M  
 NEW YORK NY 10045

July 13, 2006  
 Project No: Z45-07738.000  
 Invoice No: 1043330

Project: Z45-07738.000 FRB-SUPERVISION RESTACK  
 ON-CALL ARCHITECTURAL/ENGINEERING SERVICES  
 33 MAIDEN LANE, 21ST THRU 26TH FLOORS

**Professional Services Rendered Through June 30, 2006**

Task: 00001 CONSTRUCTION DOCUMENTS & PROJECT ADMIN

**Consultants**

Reimbursable A/V Cons			14,500.00	
<b>Total Consultants</b>		<b>1.1 times</b>	<b>14,500.00</b>	<b>15,950.00</b>

**Total this task \$15,950.00**

**Billing Limits**

	<b>Current</b>	<b>Prior</b>	<b>To-date</b>
Labor	0.00	94,080.00	94,080.00
Limit			272,500.00
Remaining			178,420.00
Consultants	15,950.00	32,446.72	48,396.72
Limit			187,500.00
Remaining			139,103.28

**Total this invoice \$15,950.00**

**Thank You**  
 David Midthassel

REGS#055234  
 2006-03/0002  
 BCONS011420

**Please remit to:**  
 Hillier P.O. Box 31760 Hartford, CT 06150-1760

ARCHITECTURE  
 INTERIOR ARCHITECTURE  
 HISTORIC PRESERVATION  
 URBAN DESIGN/PLANNING  
 GRAPHIC DESIGN



REAL ESTATE &  
GENERAL SERVICES

2006 JUL 21 P 1:06

RECEIVED

FEDERAL RESERVE BANK OF NY  
CHRISTINE NARDONE  
33 LIBERTY STREET-Level 2M  
NEW YORK NY 10045

July 13, 2006  
Project No: Z45-07738.000  
Invoice No: 1043329

Project: Z45-07738.000 FRB-SUPERVISION RESTACK

ON-CALL ARCHITECTURAL/ENGINEERING SERVICES  
33 MAIDEN LANE, 21ST THRU 26TH FLOORS

Professional Services Rendered Through June 30, 2006

Task: 00001 CONSTRUCTION DOCUMENTS & PROJECT ADMIN

**Consultants**

Reimbursable Mechanical Cons		12,066.85	
Reimbursable Misc Cons		3,000.00	
<b>Total Consultants</b>		<b>15,066.85</b>	<b>15,066.85</b>

**Reimbursable Expense**

Reimbursable Cons. Expenses (M)	1.07 times	2,388.52	2,555.72
Reimbursable - Courier	1.07 times	21.65	23.17
Reimbursable - In House Printing	1.0 times	5,503.49	5,503.49
<b>Total Reimbursables</b>			<b>8,082.38</b>

**Total this task \$23,149.23**

**Billing Limits**

	<b>Current</b>	<b>Prior</b>	<b>To-date</b>
Labor	0.00	94,080.00	94,080.00
Limit			272,500.00
Remaining			178,420.00
Consultants	15,066.85	17,379.87	32,446.72
Limit			187,500.00
Remaining			155,053.28

**Total this invoice \$23,149.23**

**Thank You**  
David Midthassel

*PIGS# 055234*  
*2006-0310002*  
*BCONS011420*  
Please remit to:

Hillier P.O. Box 31760 Hartford, CT 06150-1760

ARCHITECTURE  
INTERIOR ARCHITECTURE  
HISTORIC PRESERVATION  
URBAN DESIGN/PLANNING  
GRAPHIC DESIGN



REAL ESTATE &  
 GENERAL SERVICES

2006 JUN -1 A 9 57

FEDERAL RESERVE BANK OF NY  
 CHRISTINE NARDONE  
 33 LIBERTY STREET-Level 2M  
 NEW YORK NY 10045

RECEIVED

May 10, 2006  
 Project No: Z45-07738.000  
 Invoice No: 1042676

Project: Z45-07738.000 FRB-SUPERVISION RESTACK  
 ON-CALL ARCHITECTURAL/ENGINEERING SERVICES  
 33 MAIDEN LANE, 21ST THRU 26TH FLOORS

**Professional Services Rendered Through April 30, 2006**

Task: 00001 CONSTRUCTION DOCUMENTS & PROJECT ADMIN

**Consultants**

Reimbursable Mechanical Cons		11,641.82	
<b>Total Consultants</b>	<b>1.1 times</b>	<b>11,641.82</b>	<b>12,806.00</b>

**Reimbursable Expenses**

Reimbursable - Courier	1.07 times	7.25	7.76
Reimbursable - In House Printing	1.0 times	137.67	137.67
<b>Total Reimbursables</b>			<b>145.43</b>

**Total this task \$12,951.43**

**Billing Limits**

	<b>Current</b>	<b>Prior</b>	<b>To-date</b>
Labor	0.00	77,735.00	77,735.00
Limit			272,500.00
Remaining			194,765.00
Consultants	12,806.00	4,573.87	17,379.87
Limit			187,500.00
Remaining			170,120.13

**Total this invoice \$12,951.43**

Thank You  
 David Midthassel

*Dave Mustard*

*BCO 15011420  
 2006-03/0002  
 REFS # 0.10024*

Please remit to:  
 Hillier P.O. Box 31760 Hartford, CT 06150-1760

ARCHITECTURE  
 INTERIOR ARCHITECTURE  
 HISTORIC PRESERVATION  
 URBAN DESIGN/PLANNING  
 GRAPHIC DESIGN

500 Alexander Parl.  
Princeton, NJ 08543-6395  
T 609 452 8088 F 609 452 8332  
HILLIER.COM

Princeton  
New York  
Philadelphia  
Washington  
Dallas

13



REAL ESTATE &  
GENERAL SERVICES

2006 JUN 15 A 10:13

RECEIVED

FEDERAL RESERVE BANK OF NY  
CHRISTINE NARDONE  
33 LIBERTY STREET-Level 2M  
NEW YORK NY 10045

May 10, 2006  
Project No: Z45-07738.000  
Invoice No: 1042674

Project: Z45-07738.000 FRB-SUPERVISION RESTACK  
ON-CALL ARCHITECTURAL/ENGINEERING SERVICES  
33 MAIDEN LANE, 21ST THRU 26TH FLOORS

**Professional Services Rendered Through April 30, 2006**

Task: 00000 ON CALL ARCHITECTURAL SERVICES

**Professional Personnel**

	Hours	Rate	Amount
D'Elia, Alfonso	10.00	185.00	1,850.00
Locke, John C.	10.00	150.00	1,500.00
Midthassel, David	20.00	130.00	2,600.00
Totals	40.00		5,950.00

**Total Labor**

**5,950.00**

**Total this task \$5,950.00**

Billing Limits	Current	Prior	To-date
Labor	5,950.00	77,735.00	83,685.00
Limit			272,500.00
Remaining			188,815.00
Consultants	0.00	4,573.87	4,573.87
Limit			187,500.00
Remaining			182,926.13

**Total this invoice \$5,950.00**

Thank You  
David Midthassel

Blonso1140  
2006-0310002  
REG# 255234

Please remit to:  
Hillier P.O. Box 31760 Hartford, CT 06150-1760

ARCHITECTURE  
INTERIOR ARCHITECTURE  
HISTORIC PRESERVATION  
URBAN DESIGN/PLANNING  
GRAPHIC DESIGN



REAL ESTATE &  
 GENERAL SERVICES

2006 JUN -1 A 9 57

RECEIVED

FEDERAL RESERVE BANK OF NY  
 CHRISTINE NARDONE  
 33 LIBERTY STREET-Level 2M  
 NEW YORK NY 10045

May 10, 2006  
 Project No: Z45-07738.000  
 Invoice No: 1042675

Project: Z45-07738.000 FRB-SUPERVISION RESTACK  
 ON-CALL ARCHITECTURAL/ENGINEERING SERVICES  
 33 MAIDEN LANE, 21ST THRU 26TH FLOORS

**Professional Services Rendered Through April 30, 2006**

Task: 00001 CONSTRUCTION DOCUMENTS & PROJECT ADMIN

**Professional Personnel**

	Hours	Rate	Amount
D'Elia, Alfonso	2.00	185.00	370.00
Kochupillai, Malini	17.50	90.00	1,575.00
Midthassel, David	65.00	130.00	8,450.00
Totals	84.50		10,395.00
<b>Total Labor</b>			<b>10,395.00</b>

**Total this task \$10,395.00**

**Billing Limits**

	Current	Prior	To-date
Labor	10,395.00	77,735.00	88,130.00
Limit			272,500.00
Remaining			184,370.00
Consultants	0.00	4,573.87	4,573.87
Limit			187,500.00
Remaining			182,926.13

**Total this invoice \$10,395.00**

Thank You  
 David Midthassel

*David Midthassel*

*BCONRS01/420  
 2006-03/0002  
 REGS# 055234*

Please remit to:  
 Hillier P.O. Box 31760 Hartford, CT 06150-1760

ARCHITECTURE  
 INTERIOR ARCHITECTURE  
 HISTORIC PRESERVATION  
 URBAN DESIGN/PLANNING  
 GRAPHIC DESIGN

500 Alexander Park  
 Princeton, NJ 03543-6395  
 T 609 452 8888 F 609 452 8332  
 HILLIER.COM

Princeton  
 New York  
 Philadelphia  
 Washington  
 Dallas

12



REAL ESTATE &  
 GENERAL SERVICES

2006 JUN -1 A 9 57

RECEIVED

FEDERAL RESERVE BANK OF NY  
 CHRISTINE NARDONE  
 33 LIBERTY STREET-Level 2M  
 NEW YORK NY 10045

April 28, 2006  
 Project No: Z45-07738.000  
 Invoice No: 1042625

Project: Z45-07738.000 FRB-SUPERVISION RESTACK  
 ON-CALL ARCHITECTURAL/ENGINEERING SERVICES  
 33 MAIDEN LANE, 21ST THRU 26TH FLOORS

**Professional Services Rendered Through March 31, 2006**

Task: 00001 CONSTRUCTION DOCUMENTS & PROJECT ADMIN

**Professional Personnel**

	Hours	Rate	Amount
D'Elia, Alfonso	14.00	185.00	2,590.00
Kochupillai, Malini	32.00	90.00	2,880.00
Midthassel, David	149.00	130.00	19,370.00
Serirajwajra, Jira	30.00	105.00	3,150.00
Spector, Julia	3.00	105.00	315.00
Spector, Julia	40.00	70.00	2,800.00
Spector, Julia	6.00	90.00	540.00
<b>Totals</b>	<b>274.00</b>		<b>31,645.00</b>

**Total Labor 31,645.00**

**Total this task \$31,645.00**

Billing Limits	Current	Prior	To-date
Labor	31,645.00	46,090.00	77,735.00
Limit			272,500.00
Remaining			194,765.00
Consultants	0.00	4,573.87	4,573.87
Limit			187,500.00
Remaining			182,926.13

**Total this invoice \$31,645.00**

Thank You  
 David Midthassel

*David Midthassel*

BC0015011420  
 2006-03/0002

Please remit to:

Hillier P.O. Box 31760 Hartford, CT 06150-1760

REG# 055234

ARCHITECTURE  
 INTERIOR ARCHITECTURE  
 HISTORIC PRESERVATION  
 URBAN DESIGN/PLANNING  
 GRAPHIC DESIGN

500 Alexander Part  
 Princeton, NJ 08543-8385  
 T 609 452 8655 F 609 362 8382  
 HILLIER.COM

Princeton  
 New York  
 Philadelphia  
 Washington  
 Dallas

01



REAL ESTATE &  
 ARCHITECTURAL SERVICES

2006 APR 18 A 11:52

RECEIVED

FEDERAL RESERVE BANK OF NY  
 CHRISTINE NARDONE  
 33 LIBERTY STREET-Level 2M  
 NEW YORK NY 10045

March 23, 2006  
 Project No: Z45-07738.000  
 Invoice No: 1042190

Project: Z45-07738.000 FRB-SUPERVISION RESTACK  
 ON-CALL ARCHITECTURAL/ENGINEERING SERVICES  
 33 MAIDEN LANE, 21ST THRU 26TH FLOORS

**Professional Services Rendered Through February 28, 2006**

Task: 00000 ON CALL ARCHITECTURAL SERVICES

Consultants

*NOT REIMBURSABLE. Mech. Consultant NOT PART OF NTE,*

Reimbursable Mechanical Cons			1,384.15	
<b>Total Consultants</b>	<b>1.1 times</b>	<b>1,384.15</b>		<b>1,522.57</b>

**Reimbursable Expenses**

Reimbursable Cons. Expenses (M)	1.07 times	7.00		7.49
Reimbursable - In House Printing	1.0 times	1,324.35		1,324.35
Reimbursable - Other Travel & Expenses	1.07 times	16.00		17.12
<b>Total Reimbursables</b>				<b>1,348.96</b>

**Total this task \$2,871.53**

**Billing Limits**

	Current	Prior	To-date
Labor	0.00	46,090.00	46,090.00
Limit			140,000.00
Remaining			93,910.00
Consultants	1,522.57	3,051.30	4,573.87
Limit			15,000.00
Remaining			10,426.13

**Total this invoice**

**Outstanding Invoices**

Number	Date	Balance
1040752	11/9/05	3,144.69
1040821	11/21/05	19,570.00
104114	12/15/05	7,010.00
1041422	1/20/06	1,415.00
1041423	1/20/06	244.73

*BCONS011420  
 REG# 055234  
 2006-0310002*

Please remit to:  
 Hillier P.O. Box 31760 Hartford, CT 06150-1760

ARCHITECTURE  
 INTERIOR ARCHITECTURE  
 HISTORIC PRESERVATION  
 URBAN DESIGN PLANNING  
 GRAPHIC DESIGN

(08)



REAL ESTATE &  
 GENERAL SERVICES

2006 MAY 15 P 3:09

RECEIVED

FEDERAL RESERVE BANK OF NY  
 CHRISTINE NARDONE  
 33 LIBERTY STREET-Level 2M  
 NEW YORK NY 10045

March 10, 2006  
 Project No: Z45-07738.000  
 Invoice No: 1042033

Project: Z45-07738.000 FRB-SUPERVISION RESTACK  
 ON-CALL ARCHITECTURAL/ENGINEERING SERVICES  
 33 MAIDEN LANE, 21ST THRU 26TH FLOORS

**Professional Services Rendered Through February 28, 2006**

**Professional Personnel**

	Hours	Rate	Amount
D'Elia, Alfonso	14.00	185.00	2,590.00
Midthassel, David	47.50	130.00	6,175.00
Serirajwajra, Jira	41.00	105.00	4,305.00
Spector, Julia	56.50	70.00	3,955.00
Totals	159.00		17,025.00

**Total Labor**

**\$17,025.00**

**Total this invoice \$17,025.00**

**Outstanding Invoices**

Number	Date	Balance
1040752	11/9/05	3,144.69
1040821	11/21/05	19,570.00
1041141	12/15/05	7,010.00
1041422	1/20/06	1,415.00
1041423	1/20/06	244.73
1041818	2/21/06	1,070.00
1041819	2/21/06	614.26
<b>Total</b>		<b>33,068.68</b>

**Total now due \$50,093.68**

5-16-06  
 X CW

Thank You  
 David Midthassel

*David Midthassel*

CONS011420  
 REG#055234  
 2006-03/002

Please remit to:  
 Hillier P.O. Box 31760 Hartford, CT 06150-1760

ARCHITECTURE  
 INTERIOR ARCHITECTURE  
 HISTORIC PRESERVATION  
 URBAN DESIGN/PLANNING  
 GRAPHIC DESIGN

500 Alexander Park  
 Princeton, NJ 08543-6395  
 T 609 452 8888 F 609 452 8332  
 HILLIER.COM

Princeton  
 New York  
 Philadelphia  
 Washington  
 Dallas

(66)



REAL ESTATE &  
 GENERAL SERVICES

2006 MAR - 1 P 1: 54

RECEIVED

FEDERAL RESERVE BANK OF NY  
 BURTON FLEMING  
 33 LIBERTY STREET  
 NEW YORK NY 10045

February 21, 2006  
 Project No: Z45-07738.000  
 Invoice No: 1041819

Project: Z45-07738.000 FRB-SUPERVISION RESTACK  
 ON-CALL ARCHITECTURAL/ENGINEERING SERVICES  
 33 MAIDEN LANE, 21ST THRU 26TH FLOORS

**Professional Services Rendered Through January 31, 2006**

**Reimbursable Expenses**

Reimbursable - Courier	1.07 times	31.98	34.22
Reimbursable - In House Printing	1.0 times	87.96	87.96
Reimbursable - Other Travel & Expenses	1.07 times	459.89	492.08
<b>Total Reimbursables</b>			<b>614.26</b>

Billing Limits	Current	Prior	To-date
Labor	0.00	27,995.00	27,995.00
Limit			140,000.00
Remaining			112,005.00
Consultants	0.00	3,051.30	3,051.30
Limit			15,000.00
Remaining			11,948.70

**Total this invoice \$614.26**

**Outstanding Invoices**

Number	Date	Balance
1040752	11/9/05	3,144.69
1040821	11/21/05	19,570.00
1041141	12/15/05	7,010.00
1041422	1/20/06	1,415.00
1041423	1/20/06	244.73
<b>Total</b>		<b>31,384.42</b>

**Total now due \$31,998.68** *3-8-06*

Thank You  
 Al D'Elia

*Al D'Elia*

*bcnso11420*  
*REG# 055234*  
 Please remit to:

Hillier P.O. Box 31760 Hartford, CT 06150-1760

*2006-031002*

ARCHITECTURE  
 INTERIOR ARCHITECTURE  
 HISTORIC PRESERVATION  
 URBAN DESIGN/PLANNING  
 GRAPHIC DESIGN

500 Alexander Park  
 Princeton, NJ 08543-6395  
 T 609 452 8888 F 609 452 8332  
 HILLIER.COM

Princeton  
 New York  
 Philadelphia  
 Washington  
 Dallas

03



REAL ESTATE &  
 GENERAL SERVICES

2006 MAR -1 P 1:54

RECEIVED February 21, 2006

Project No: Z45-07738.000

Invoice No: 1041818

FEDERAL RESERVE BANK OF NY  
 BURTON FLEMING  
 33 LIBERTY STREET  
 NEW YORK NY 10045

Project: Z45-07738.000 FRB-SUPERVISION RESTACK

ON-CALL ARCHITECTURAL/ENGINEERING SERVICES  
 33 MAIDEN LANE, 21ST THRU 26TH FLOORS

**Professional Services Rendered Through January 31, 2006**

**Professional Personnel**

	Hours	Rate	Amount
Midthassel, David	5.00	130.00	650.00
Tryon, Jeffrey	6.00	70.00	420.00
Totals	11.00		1,070.00
<b>Total Labor</b>			<b>1,070.00</b>

**Billing Limits**

	Current	Prior	To-date
Labor	1,070.00	27,995.00	29,065.00
Limit			140,000.00
Remaining			110,935.00
Consultants	0.00	3,051.30	3,051.30
Limit			15,000.00
Remaining			11,948.70

**Total this invoice \$1,070.00**

**Outstanding Invoices**

Number	Date	Balance
1040752	11/9/05	3,144.69
1040821	11/21/05	19,570.00
1041141	12/15/05	7,010.00
1041422	1/20/06	1,415.00
1041423	1/20/06	244.73
<b>Total</b>		<b>31,384.42</b>

**Total now due \$32,454.42**

Thank You  
 Al D'Elia

*AL D'ELIA*  
 BC0150114

REGS # 0552-31  
 Please remit to:

Hillier P.O. Box 31760 Hartford, CT 06150-1760

2006-031 0002

ARCHITECTURE  
 INTERIOR ARCHITECTURE  
 HISTORIC PRESERVATION  
 URBAN DESIGN/PLANNING  
 GRAPHIC DESIGN

500 Alexander Park  
 Princeton, NJ 08543-6395  
 T 609 452 8888 F 609 452 8332  
 HILLIER.COM

Princeton  
 New York  
 Philadelphia  
 Washington  
 Dallas

(bl)



REAL ESTATE &  
 GENERAL SERVICES

2006 FEB -1 A II: 43

FEDERAL RESERVE BANK OF NY  
 BURTON FLEMING  
 33 LIBERTY STREET  
 NEW YORK NY 10045

RECEIVED

January 20, 2006  
 Project No: Z45-07738.000  
 Invoice No: 1041423

Project: Z45-07738.000 FEDERAL RESERVE BANK-SUPERVISION

ON-CALL ARCHITECTURAL/ENGINEERING SERVICES  
 33 MAIDEN LANE, 21ST THRU 26TH FLOORS

Professional Services Rendered Through December 31, 2005

**Reimbursable Expenses**

Reimbursable - Courier	1.07 times	26.75	28.62
Reimbursable - In House Printing	1.0 times	187.22	187.22
Reimbursable - Other Travel & Expenses	1.07 times	27.00	28.89
<b>Total Reimbursables</b>			<b>244.73</b>

Billing Limits	Current	Prior	To-date
Labor	0.00	26,580.00	26,580.00
Limit			140,000.00
Remaining			113,420.00
Consultants	0.00	3,051.30	3,051.30
Limit			15,000.00
Remaining			11,948.70

**Total this invoice \$244.73**

**Outstanding Invoices**

Number	Date	Balance
1040752	11/9/05	3,144.69
1040821	11/21/05	19,570.00
1041141	12/15/05	7,010.00
<b>Total</b>		<b>29,724.69</b>

**Total now due \$29,699.42**

Thank You  
 Al D'Elia

BCONS011400  
 REGS# 055234

**Please remit to:**

Hillier P.O. Box 31760 Hartford, CT 06150-1760

2006-0310002

ARCHITECTURE  
 INTERIOR ARCHITECTURE  
 HISTORIC PRESERVATION  
 URBAN DESIGN/PLANNING  
 GRAPHIC DESIGN

500 Alexander Park  
 Princeton, NJ 08543-6395  
 T 609 452 8888 F 609 452 8332  
 HILLIER.COM

(03)  
 Princeton  
 New York  
 Philadelphia  
 Washington  
 Dallas



REAL ESTATE &  
 GENERAL SERVICES

2006 FEB -1 A 11:43

RECEIVED

FEDERAL RESERVE BANK OF NY  
 BURTON FLEMING  
 33 LIBERTY STREET  
 NEW YORK NY 10045

January 20, 2006  
 Project No: Z45-07738.000  
 Invoice No: 1041422

Project: Z45-07738.000 FEDERAL RESERVE BANK-SUPERVISION

ON-CALL ARCHITECTURAL/ENGINEERING SERVICES  
 33 MAIDEN LANE, 21ST THRU 26TH FLOORS

**Professional Services Rendered Through December 31, 2005**

**Professional Personnel**

	Hours	Rate	Amount
Childs, Jennifer	5.00	90.00	450.00
D'Elia, Alfonso	1.00	185.00	185.00
Midthassel, David	3.00	130.00	390.00
Serirajwajra, Jira	1.00	130.00	130.00
Smith, Steven	2.00	130.00	260.00
Totals	12.00		1,415.00

**Total Labor**

**1,415.00**

**Billing Limits**

	Current	Prior	To-date
Labor	1,415.00	26,580.00	27,995.00
Limit			140,000.00
Remaining			112,005.00
Consultants	0.00	3,051.30	3,051.30
Limit			15,000.00
Remaining			11,948.70

**Total this invoice \$1,415.00**

**Outstanding Invoices**

Number	Date	Balance
1040752	11/9/05	3,144.69
1040821	11/21/05	19,570.00
1041141	12/15/05	7,010.00
<b>Total</b>		<b>29,724.69</b>

**Total now due \$31,139.69**

Thank You  
 Al D'Elia

BCONS011422  
 REGS 055234  
 Please remit to:

Hillier P.O. Box 31760 Hartford, CT 06150-1760

2006-0310002

ARCHITECTURE  
 INTERIOR ARCHITECTURE  
 HISTORIC PRESERVATION  
 URBAN DESIGN/PLANNING  
 GRAPHIC DESIGN

500 Alexander Park  
Princeton, NJ 08543-6395  
T 609 452 8888 F 609 452 8332  
HILLIER.COM

Princeton  
New York  
Philadelphia  
Washington  
Dallas



REAL ESTATE &  
GENERAL SERVICES

2006 JAN -4 A 11: 25

RECEIVED

FEDERAL RESERVE BANK OF NY  
BURTON FLEMING  
33 LIBERTY STREET  
NEW YORK NY 10045

December 15, 2005  
Project No: Z45-07738.000  
Invoice No: 1041141

Project: Z45-07738.000 FEDERAL RESERVE BANK-SUPERVISION

ON-CALL ARCHITECTURAL/ENGINEERING SERVICES  
33 MAIDEN LANE, 21ST THRU 26TH FLOORS

Professional Services Rendered Through November 30, 2005

**Professional Personnel**

	Hours	Rate	Amount
Childs, Jennifer	33.00	90.00	2,970.00
D'Elia, Alfonso	12.00	185.00	2,220.00
Midthassel, David	14.00	130.00	1,820.00
Totals	59.00		7,010.00

**Total Labor**

7,010.00

**Billing Limits**

	Current	Prior	To-date
Labor	7,010.00	19,570.00	26,580.00
Limit			140,000.00
Remaining			113,420.00
Consultants	0.00	3,051.30	3,051.30
Limit			15,000.00
Remaining			11,948.70

Total this invoice **\$7,010.00**

**Outstanding Invoices**

Number	Date	Balance
1040752	11/9/05	3,144.69
1040821	11/21/05	19,570.00
Total		22,714.69

Total now due **\$29,724.69**

Thank You  
Al D'Elia

BCONS0711420

REGS 055234

Please remit to:

Hillier P.O. Box 31760 Hartford, CT 06150-1760

2006-0310002

ARCHITECTURE  
INTERIOR ARCHITECTURE  
HISTORIC PRESERVATION  
URBAN DESIGN/PLANNING  
GRAPHIC DESIGN

500 Alexander Park  
 Princeton, NJ 08543-6395  
 T 609 452 8888 F 609 452 8332  
 HILLIER.COM

①

Princeton  
 New York  
 Philadelphia  
 Washington  
 Dallas



REAL ESTATE &  
 GENERAL SERVICES

2005 DEC 12 P 5: 12

RECEIVED

FEDERAL RESERVE BANK OF NY  
 BURTON FLEMING  
 33 LIBERTY STREET  
 NEW YORK NY 10045

November 21, 2005  
 Project No: Z45-07738.000  
 Invoice No: 1040821

Project: Z45-07738.000 FEDERAL RESERVE BANK-SUPERVISION

ON-CALL ARCHITECTURAL/ENGINEERING SERVICES  
 33 MAIDEN LANE, 21ST THRU 26TH FLOORS

Professional Services Rendered Through November 15, 2005

**Professional Personnel**

	Hours	Rate	Amount
Childs, Jennifer	22.50	90.00	2,025.00
D'Elia, Alfonso	36.00	185.00	6,660.00
Lac, Vivian	2.00	90.00	180.00
Midthassel, David	55.50	130.00	7,215.00
Smith, Steven	8.00	130.00	1,040.00
Spector, Julia	29.00	70.00	2,030.00
Spector, Julia	Ovt 1.00	105.00	105.00
Tejeda, Jessica	3.50	90.00	315.00
<b>Totals</b>	<b>157.50</b>		<b>19,570.00</b>

**Total Labor**

**19,570.00**

**Billing Limits**

	Current	Prior	To-date
Labor	19,570.00	0.00	19,570.00
Limit			140,000.00
Remaining			120,430.00
Consultants	0.00	3,051.30	3,051.30
Limit			15,000.00
Remaining			11,948.70

**Total this invoice \$19,570.00**

**Outstanding Invoices**

Number	Date	Balance
1040752	11/9/05	3,144.69
<b>Total</b>		<b>3,144.69</b>

**Total now due \$22,714.69**

*[Handwritten signature]*

BCON501142.D  
 REG# 055234

Please remit to:  
 Hillier P.O. Box 31760 Hartford, CT 06150-1760

2006-03/0002

ARCHITECTURE  
 INTERIOR ARCHITECTURE  
 HISTORIC PRESERVATION  
 URBAN DESIGN/PLANNING  
 GRAPHIC DESIGN

506 Alexander Park  
Princeton, NJ 08543-6395  
T 609 452 8838 F 609 452 8332  
HILLIER.COM

Princeton  
New York  
Philadelphia  
Washington  
Dallas

(9)



REAL ESTATE &  
GENERAL SERVICES

2006 MAY 23 P 4: 36

RECEIVED

FEDERAL RESERVE BANK OF NY  
CHRISTINE NARDONE  
33 LIBERTY STREET  
NEW YORK NY 10045

November 9, 2005  
Project No: Z45-07738.000  
Invoice No: 1040752

FRB- SUPERVISION RESTACK

CW

Project: Z45-07738.000 ~~FEDERAL RESERVE BANK-SUPERVISION~~

~~Fully Renovate 2-3 Floors & 3 other Floors Minimally~~

Professional Services Rendered Through October 31, 2005

ON-CALL ARCHITECTURAL/ENGINEERING SERVICES  
33 ML, 21ST THRU 26TH FLOORS

Consultants

~~Reimbursable~~ Mechanical Cons

2,773.91

Total Consultants

1.1 times

2,773.91

0.00

Manup?  
enbee?

Reimbursable Expenses

Reimbursable - In House Printing

93.39

Total Reimbursables

1.0 times

93.39

0.00

Total this invoice

\$3,144.69

Thank You  
Al D'Elia

BCONS011420  
REG# 055234  
2006-03/0002  
Please remit to:

Hillier P.O. Box 31760 Hartford, CT 06150-1760

ARCHITECTURE  
INTERIOR ARCHITECTURE  
HISTORIC PRESERVATION  
URBAN DESIGN/PLANNING  
GRAPHIC DESIGN

**Appendix V** – 33ML BSG Expansion IT Cabling Contractor’s requests for payment

APPLICATION AND CERTIFICATE FOR PAYMENT

AIA DOCUMENT G702 PAGE 1 OF 1

REAL ESTATE 10606.1327.C

PROJECT: GENERAL SERVICES

APPLICATION NO: 4 OF 4

PERIOD TO: 31-Mar-07

ARCHITECT'S PROJECT NO: 2011 APR 18 P 3: 04

Distribution to: OWNER, ARCHITECT, CONTRACTOR

CONTRACTOR'S APPLICATION FOR PAYMENT		CONTRACTOR'S APPLICATION FOR PAYMENT	
Change Orders approved in previous months by Owner	Previous ADDITIONS	Previous DEDUCTIONS	Previous DEDUCTIONS
TOTAL	\$0.00	\$0.00	\$0.00
Approved this Month			
Number	ADDITIONS	DEDUCTIONS	DEDUCTIONS
1	11/17/06 \$4,101.05	\$875.44	\$875.44
2	12/31/2006 \$1,220.00		
TOTALS	\$5,321.05	\$875.44	\$875.44
Net change by Change Orders	\$5,321.05		\$875.44

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: Intelligent Building Systems dba. New York

By: *[Signature]* Date: 4/3/07

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the above application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

By: *[Signature]* Date: 4/13/07

State of: NEW YORK County of: NEW YORK MARIA KAISER  
 Notary Public: *[Signature]* NO. 51-501857g  
 My Commission Expires: 3/22/08 QUALIFIED IN NEW YORK COUNTY  
 AMOUNT CERTIFIED: \$24,663.30  
 (Attach explanation if amount certified differs from the amount applied for.)  
 ARCHITECT: \$24,663.30

REBS #055234  
 BULFB011420  
 2006-0310002

APPLICATION AND CERTIFICATE FOR PAYMENT

AIA DOCUMENT G702

PROJECT: CEPAGE ESTATE G OF 1

APPLICATION NO: 106.06.13276 G OF 2

PERIOD TO: 2001 JAN 30 - Nov-06 OF 3

ARCHITECT'S PROJECT NO: 7001 JAN 17 P 3: 27

TO (OWNER): Federal Reserve Bank

VIA (ARCHITECT): NetVersant New York

FROM (CONTRACTOR): 21-24 & 25-26 Renovation

CONTRACT FOR: CONTRACTOR

Distribution to: OWNER, ARCHITECT, CONTRACTOR

CONTRACTOR'S APPLICATION FOR PAYMENT

Change Orders approved in previous months by Owner

Approved this Month	ADDITIONS	DEDUCTIONS	TOTAL
Number			
Date Approved			
2 11.17.06	\$4,101.05	\$875.44	
3 12.19.06	\$1,220.00		
4			
8			
<b>TOTALS</b>	<b>\$5,321.05</b>	<b>\$875.44</b>	<b>\$5,321.05</b>

Net change by Change Orders: \$5,321.05

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, and that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: Netversant New York

By: \_\_\_\_\_ Date: 12.21.2006

ARCHITECT'S CERTIFICATE FOR PAYMENT

In Accordance with the Contract Documents, based on on-site observations and the data comprising the above application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED: \_\_\_\_\_ \$

(Attach explanation if amount certified differs from the amount applied for.)

ARCHITECT: \_\_\_\_\_

By: \_\_\_\_\_ Date: \_\_\_\_\_

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

Application is made for Payment, as shown below, in connection with the Contract Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM \$242,187.00

2. Net Change by Change Orders \$4,445.61

3. CONTRACT SUM TO DATE (Line 1 + LINE 2) \$246,632.61

4. TOTAL COMPLETED AND STORED TO DATE (Column G on G703) \$246,632.61

5. RETAINAGE:

a. 10% of Completed Work (Column D + Column E on G703) \$24,663.33

b. % of Stored Material (Column F on G703) \$0.00

c. Total Retainage (Line 5a + 5b or Total in Column I of G703) \$24,663.33

6. TOTAL EARNED LESS RETAINAGE (Line 4 less Line 5 Total) \$221,969.28

7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate) \$152,585.90

8. CURRENT PAYMENT DUE \$69,383.38

9. BALANCE TO FINISH, PLUS RETAINAGE (Line 3 Less Line 6) \$24,663.33

State of: New York County of: Queens

Subscribed and sworn to before me this 21 Day of Dec. 19 2006

Notary Public: Marta Y. Navarro

My Commission Expires: 1-21-07

MARTA YAHAIRA NAVARRO  
 NOTARY PUBLIC, STATE OF NEW YORK  
 No. 01NA6086443  
 Qualified in Queens County  
 Commission Expires January 21, 2007

REV # 055234  
 2006-0310002

APPLICATION AND CERTIFICATE FOR PAYMENT

AIA DOCUMENT G702

PAGE 1 OF 1

PROJECT: 106.06.1327.01

APPLICATION NO: 7006 NOV August 31 2006 5:21

PERIOD TO: 2

ARCHITECT'S PROJECT NO:

CONTRACTOR'S APPLICATION FOR PAYMENT		CONTRACTOR'S APPLICATION FOR PAYMENT	
Change Orders approved in previous months by Owner	Previous ADDITIONS	Previous DEDUCTIONS	TOTAL
0	\$0.00	\$0.00	\$0.00
2			
3			
4			
8			
TOTALS	\$0.00	\$0.00	\$0.00

Application is made for Payment, as shown below, in connection with the Contract Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM \$242,187.00

2. Net Change by Change Orders \$0.00

3. CONTRACT SUM TO DATE (Line 1 + LINE 2) \$242,187.00

4. TOTAL COMPLETED AND STORED TO DATE (Column G on G703) \$169,539.97

5. RETAINAGE:

a. 10% of Completed Work (Column D + Column E on G703) \$16,954.04

b. % of Stored Material (Column F on G703) \$0.00

c. Total Retainage (Line 5a + 5b or Total in Column I of G703) \$16,954.04

6. TOTAL EARNED LESS RETAINAGE (Line 4 less Line 5 Total) \$152,585.93

7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate) \$113,121.00

8. CURRENT PAYMENT DUE \$39,464.93

9. BALANCE TO FINISH, PLUS RETAINAGE (Line 3 Less Line 6) \$89,601.07

State of: MASSACHUSETTS County of: WINDHAM

Subscribed and sworn to before me this 11 Day of NOVEMBER 19 2006

Notary Public: [Signature]

My Commission Expires: 12/31/2007

AMOUNT CERTIFIED: \$ 39,464.93

(Attach explanation if amount certified differs from the amount applied for.)

ARCHITECT:

By: [Signature] Date: 11/9/06

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

LORRAINE M. KORTH  
 NOTARY PUBLIC, State of New York  
 No. 30-4735420  
 Qualified in Nassau County  
 Commission Expires April 30, 2011

AIA DOCUMENT G702

PAGE 1 OF 1

TO (OWNER): Federal Reserve Bank

VIA (ARCHITECT):

FROM (CONTRACTOR): NetVersant New York

CONTRACT FOR: 21-24 & 25-26 Renovation

Distribution to: OWNER, ARCHITECT, CONTRACTOR

PROJECT: 106.06.1327.C

APPLICATION NO: 1 OF 1

PERIOD TO: July 31 2006

ARCHITECT'S PROJECT NO:

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for Payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM	\$242,187.00
2. Net Change by Change Orders	\$0.00
3. CONTRACT SUM TO DATE (Line 1+ LINE 2)	\$242,187.00
4. TOTAL COMPLETED AND STORED TO DATE (Column G on G703)	\$125,690.00
5. RETAINAGE:	
a. 10% of Completed Work (Column D + Column E on G703)	\$0.00
b. 10 % of Stored Material (Column F on G703)	\$12,569.00
c. Total Retainage (Line 5a + 5b or Total in Column 1 of G703)	\$12,569.00
6. TOTAL EARNED LESS RETAINAGE (Line 4 less Line 5 Total)	\$113,121.00
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)	\$0.00
8. CURRENT PAYMENT DUE	\$113,121.00
9. BALANCE TO FINISH, PLUS RETAINAGE (Line 3 Less Line 6)	\$129,066.00

State of: New York County of: Nassau

Subscribed and sworn to before me this 22nd Day of Sept

Notary Public: [Signature]

My Commission Expires: April 30, 2007

AMOUNT CERTIFIED: \$113,121.00

(Attach explanation if amount certified differs from the amount applied for.)

ARCHITECT: [Signature] Notary Public, State of New York

By: [Signature] Commission Expires April 30, 2007

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CONTRACTOR'S CERTIFICATE FOR PAYMENT

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

Approved this Month	ADDITIONS	DEDUCTIONS	TOTAL
Number			
Date Approved			
TOTALS	\$0.00	\$0.00	\$0.00

By: [Signature] Date: Sept 22, 2006

CONTRACTOR:

In accordance with the Contract Documents, based on on-site observations and the data comprising the above application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

DCSTR 01/420  
 RES 05/234

**Appendix VI** – 33ML BSG Expansion Furniture Purchase Orders

HERMAN MILLER INC  
855 EAST MAIN AVENUE  
ZEELAND MI 49464

*Christine*  
MI 49464

customer  
N-074655

date 09 11 06 invoice number 620190

PAGE 1 OF 2

sold to  
FRB NEW YORK - EROC  
100 ORCHARD ST  
DISBURSING DIVISION  
EAST RUTHERFORD NJ 07073

COPY SENT TO  
W. B. WOOD NY  
100 FIFTH AVENUE  
12TH FLOOR  
NEW YORK NY 10011

ship to  
ADI C/O LIBERTY MOVING  
65 COMMERCE DRIVE  
HAUPPAUGE NY 11788

30 27 A 53

6312314432RALPH  
CBD246312314432RALPH  
FOB PLANT/PREPAID

contract number	order number	quantity ordered	quantity invoiced	product description	unit price	extended price	ship date
08-16-06	2002352	2	2	NET 30 DAYS			
AH9441	14425-001.02	1	1	NET 30 DAYS			
0001	2	2	2	*** FINAL SHIPMENT FOR FO ** NOTE: REF F.O. 770017 MERIDIAN ORD NBR 2631587	723	1446	09-06-06
0002	1	1	1	26-3018-2N-Standard-Pull Freestanding Lateral Fil TS=smooth paint on textured st MT=medium tone T2=1 1/4"-high painted metal t KA=keyed alike B2=1 1/2"-high base CB=counterweight 9R=side-to-side filing rail NOTE: PRODUCT SHIPPED FROM VENDOR	451	451	09-06-06
0003	1	1	1	MERIDIAN 30*18 3HI LATERAL FILE 26-3018-3TSHTT2NRNRNB2KCNO NOTE: PRODUCT SHIPPED FROM VENDOR	498	498	09-06-06
0004	4	4	4	26-3018-4N-Standard-Pull Freestanding Lateral Fil TS=smooth paint on textured st MT=medium tone T2=1 1/4"-high painted metal t KA=keyed alike B2=1 1/2"-high base CB=counterweight 9R=side-to-side filing rail NOTE: PRODUCT SHIPPED FROM VENDOR	632	2528	09-06-06
0005	6	6	6	MERIDIAN 30*18 5HI LATERAL FILE 26-3018-5TSMTT1DRNRNRNB1KCNO NOTE: PRODUCT SHIPPED FROM VENDOR	723	4338	09-06-06

It is the orderer's responsibility to check this document for accuracy, correct fabric selections, etc. Report claims immediately. This order is subject to the terms and conditions on the face and reverse side. General employer I.D. 98-0827640.

# HermanMiller invoice

customer  
N-074655

date 09 11 06 invoice number  
620190

PAGE 2 OF 2

sold to

FRB NEW YORK - EROC

ship to

ADI C/O LIBERTY MOVING

It is the orderer's responsibility to check this document for accuracy, correct fabric selections, etc. Report claims immediately. This order is subject to the terms and conditions on the face and reverse side. Federal employer I.D. 38-0837640.

contract number	order number	salesperson	territory	type	deposit	ship via	ship from	terms	product number/product description	unit price	extended price	bill of lading number
0006	16						MERIDIAN 36*18 5HI LATERAL FILE 26-3618-5TSM7T1DRNRNRNRB1KCNO NOTE: PRODUCT SHIPPED FROM VENDOR			793 50	12696 00	
<p>NET DUE ON 10-11-06</p> <p>07/31/06 FED-EMP-ID=38-0837640 C S=01000 AG=D075016</p> <p>15 Herman Miller Inc. Zeeland, Michigan 49684 Telephone: 616 654 3300</p> <p>Systems and Furniture for Office and Health Care Environments</p> <p>customer original Remit to HERMAN MILLER, INC. 22764 NETWORK PLACE CHICAGO, IL 60677</p> <p>TOTAL AMOUNT DUE USD 21,271.00</p> <p>AGITOA R 7205</p>												

herman miller invoice

HERMAN MILLER INC  
855 EAST MAIN AVENUE  
ZEELAND MI 49464

customer N-075585  
date 10 21 06  
invoice number 658167

PAGE 1 OF 1

d to FEDERAL RESERVE BANK  
44 MAIDEN LANE  
2ND MEZZANINE  
NEW YORK NY 10045

COPY SENT TO  
W. B. WOOD NY  
100 FIFTH AVENUE  
12TH FLOOR  
NEW YORK NY 10011

ship to  
ADI C/O LIBERTY MOVING  
65 COMMERCE DRIVE  
HAUPPAUGE NY 11788

6312314432RALPH  
CBD246312314432RALPH

RECEIVED

FOB PLANT/PREPAID

order's responsibility to check this document for accuracy, correct fabric selections, etc. Report claims immediately. This order is subject to the terms and conditions on the face and reverse side. Federal employer I.D. 38-0837640.

date	your purchase order number	terms	deposit	salesperson	territory	type	order number	ship date
08-01-06	2002286	NET 30 DAYS				FO	791763	10-16-06
ct	ship to purchase order number 14049-001-02	ship from ZEELAND, MI	ship via A. LUURSTEMA TRK LNS					bill of lading number 00200778
item number	quantity this invoice	quantity ordered	quantity previously ordered	product description		unit price	extended price	
0001	11	11		*** FINAL SHIPMENT FOR FO ** NOTE: REF P.O. 748654 CX & REENTERED 757732 10/16 SHIP CABLE PORT		79 80	877 80	
NET DUE ON		11-20-06						

\* *[Handwritten signature]*  
623.07

CHARGES TO BE MADE ON CAPITAL, THEN PURCHASE REQUISITIONS

1/2/07

DATE

NUMBER	ASSET ID #	NR #	LINE	UNIT	REVISED PRICE		UNIT DIFFERENCE	COMMENT
					TOTAL	GRAND TOTAL.		
2002286	03/0003	11591				244,159.89	+71,684.75	An increase in product received due to increase in price.

c: Disbursing Division, Ms. Washington  
 MID NOTED  
 MID forwards to Purchasing Division

I concur:   
 Mark Slagus  
 Division Manager, Client Services

  
 Purchasing entered change  
 Purchasing forwards to Space Planning, Ms. ~~Hartson~~

# PARTIAL DELIVERY PAYMENT

DATE RECEIVED		PURCHASE ORDER NUMBER	
12/11/06		2002286	
VENDOR NUMBER	VENDOR NAME	QUANTITY RECEIVED	
	Herman Diller		
DESCRIPTION OF MATERIAL RECEIVED			
Payment to my 7044322. Get as a partial payment to the above PO.			
Closed 1/14/07			
RECEIVED BY:	DATE		
<i>[Signature]</i>	12/11/06		

SPACE PLANNING COPY

HERMAN MILLER INC  
855 EAST MAIN AVENUE  
ZEELAND MI 49464

customer  
N-075585

date 11 15 06 invoice number  
680919

PAGE 1 OF 2

old to  
FEDERAL RESERVE BANK  
44 MAIDEN LANE  
2ND MEZZANINE  
NEW YORK NY 10045

COPY SENT TO  
W. B. WOOD NY  
100 FIFTH AVENUE  
12TH FLOOR  
NEW YORK NY 10011 NOV 21 A 10:33

ship to  
ADI C/O LIBERTY MOVING  
65 COMMERCE DRIVE  
HAUPPAUGE NY 11788

RECEIVED

6312314432RALPH  
CBD246312314432RALPH

FOB PLANT/PREPAID

the orderer's responsibility to check this document for accuracy, correct fabric selections, etc. Report claims immediately. This order is subject to the terms and conditions on the face and reverse side. Federal employer I.D. 98-0827840.

date	your purchase order number	terms	deposit	salesperson	territory	type	order number	ship date
08-14-06	2002286	NET 30 DAYS				FO	791612	11-10-06
		ship from	ship via					bill of lading number
AH9441	14057.001.02	ZEELAND, MI	FMS TRUCKING, INC					00209486
item number	quantity this invoice	quantity remaining	quantity previously ordered	quantity previously invoiced	product number/product description	unit price	extended price	
0001	83				*** FINAL SHIPMENT FOR FO ** NOTE: CX & REENTERED 749718 SHIP 11/ 13 CX & REENTERED 766746 SHIP 11/13 EE123AB WORK CHAIR AJ-BACK ANGLE -ADJUSTABLE MT-BASE/FRM/SHL-MEDIUM TONE BC-CASTERS/GLID-CASTER BASSICK U6-OUTER SHELL -UNFINISHED BACK BK-ARMPAD FIN -BLACK 6009-FABRIC -RAPUNZEL-LAPIS NOTE: WORKSTATION TASK CHAIR	616 64	51181 12	
0002	12				EE123AB WORK CHAIR AJ-BACK ANGLE -ADJUSTABLE BU-BASE/FRM/SHL-BLACK UMBER BC-CASTERS/GLID-CASTER BASSICK U6-OUTER SHELL -UNFINISHED BACK BK-ARMPAD FIN -BLACK 6009-FABRIC -RAPUNZEL-LAPIS NOTE: PRIVATE OFFICE DESK CHAIR	616 64	7399 68	
0003	12				EE122NB WORK CHAIR N4-BACK ANGLE -NO BACK ANGLE BU-BASE/FRM/SHL-BLACK UMBER BC-CASTERS/GLID-CASTER BASSICK U6-OUTER SHELL -UNFINISHED BACK 6009-FABRIC -RAPUNZEL-LAPIS NOTE: PRIVATE OFFICE GUEST CHAIR	436 16	5233 92	
0004	30				EE122PK WORK CHAIR N4-BACK ANGLE -NO BACK ANGLE BU-BASE/FRM/SHL-BLACK UMBER	492 56	14776 80	

customer: N-075585 date: 11 15 06 invoice number: 680919  
 PAGE 2 OF 2

sold to FEDERAL RESERVE BANK

ship to ADI C/O LIBERTY MOVING

the orderer's responsibility to check this document for accuracy, correct fabric selections, etc. Report claims immediately. This order is subject to the terms and conditions on the face and reverse side. Federal employer I.D. 38-0837640.

contract number	ship to purchase order number	quantity this invoice	quantity previously ordered	quantity previously received	product number/product description	unit price	extended price
					BC-CASTERS/GLID-CASTER BASSICK U6-OUTER SHELL -UNFINISHED BACK BK-ARMPAD FIN -BLACK 6009-FABRIC -RAPUNZEL-LAPIS NOTE: TAG CONF		
							
NET DUE ON 12-15-06							

terms deposit ship from ship via order number ship date bill of lading number

NET DUE ON 12-15-06

07/31/06 FED-EMP-ID=38-0837640 C TOTAL AMOUNT DUE USD 78,591.52  
 S=00850 AG=D075016 HERMAN MILLER, INC.  
 Systems and Furniture for Office and Health Care Environments Remit to 22764 NETWORK PLACE  
 Zeeland, Michigan 49464 customer original

HERMAN MILLER INC  
855 EAST MAIN AVENUE  
ZEELAND MI 49464

customer N-075585  
date 11 15 06  
invoice number 680918

PAGE 1 OF 2

sold to  
FEDERAL RESERVE BANK  
44 MAIDEN LANE  
2ND MEZZANINE  
NEW YORK NY 10045

COPY SENT TO  
W. B. WOOD NY  
100 FIFTH AVENUE  
12TH FLOOR  
NEW YORK NY 10011  
NOV 21 A 10:33

ship to  
ADI C/O LIBERTY MOVING  
65 COMMERCE DRIVE  
HAUPPAUGE NY 11788

RECEIVED

6312314432RALPH  
CBD246312314432RALPH

FOB PLANT/PREPAID

the orderer's responsibility to check this document for accuracy, correct fabric selections, etc. Report claims immediately. This order is subject to the terms and conditions on the face and reverse side. Federal employer I.D. 38-0837640.		terms		deposit		salesperson territory type		order number	ship date
your purchase order number	ship to purchase order number	NET 30 DAYS	ship from	ZEELAND, MI	ship via	territory	type	791611	11-10-06
08-14-06	2002286						FO		bill of lading number
AH9441	14044.001.02				VAN EERDEN TRUCKING				00209372
item number	quantity this invoice	quantity subsidiary invoice	quantity subsidiary credit	quantity subsidiary reversed	product number/product description	unit price	extended price		
0001	71	71			*** FINAL SHIPMENT FOR FO ** NOTE: CX & REENTERED 748652 SHIP 11/ 13 CX & REENTERED 766742 SHIP 11/13	616 64	43781 44		
0002	11	11			EE123AB WORK CHAIR AJ-BACK ANGLE -ADJUSTABLE MT-BASE/FRM/SHL-MEDIUM TONE BC-CASTERS/GLID-CASTER BASSICK U6-OUTER SHELL -UNFINISHED BACK BK-ARMPAD FIN -BLACK 6011-FABRIC -RAPUNZEL-BASIL NOTE: WORKSTATION DESK CHAIR	616 64	6783 04		
0003	11	11			EE122NB WORK CHAIR N4-BACK ANGLE -NO BACK ANGLE BU-BASE/FRM/SHL-BLACK UMBER BC-CASTERS/GLID-CASTER BASSICK U6-OUTER SHELL -UNFINISHED BACK 6011-FABRIC -RAPUNZEL-BASIL NOTE: PRIVATE OFFICE DESK CHAIR	436 16	4797 76		
0004	73	73			EE122PK WORK CHAIR N4-BACK ANGLE -NO BACK ANGLE BU-BASE/FRM/SHL-BLACK UMBER	492 56	35956 88		

customer  
N-075585

date 11 15 06 invoice number 680918

PAGE 2 OF 2

old to

FEDERAL RESERVE BANK

ship to

11/21/06

*Christine*

9/3/12

*can check -*

*Be paid?*

*MP2 # B06 005411*

*Yes PO 2002286  
78,591.52*

the orderer's responsibility to check this document for accuracy, correct fabric selections, etc. Report claims immediately. This order is subject to the terms and conditions on the face of this invoice.

your purchase order number deposit salesperson

ship to purchase order number ship from ship via

item number	quantity this invoice	quantity confirmed	quantity ordered	quantity previously invoiced	product number/product description
					BC - CASTERS/GLID - CASTER BASSICK U6 - OUTER SHELL - UNFINISHED BACK BK - ARMPAD FIN - BLACK 6011 - FABRIC - RAPUNZEL - BASIL NOTE: TAG CONF

BC - CASTERS/GLID - CASTER BASSICK  
U6 - OUTER SHELL - UNFINISHED BACK  
BK - ARMPAD FIN - BLACK  
6011 - FABRIC - RAPUNZEL - BASIL  
NOTE: TAG CONF

*\* [Signature] 12/14/06*

NET DUE ON 12-15-06

X L	07/31/06	15	FED-EMP-ID=38-0837640 C	91,319.12
	S=00850		AG=D075016	
TOTAL AMOUNT DUE USD				91,319.12
HERMAN MILLER, INC.				A0170A R 12/05
Systems and Furniture for Office and Health Care Environments				
Zeeland, Michigan 49464				
Telephone: 616 654 3300				
customer original				
Remit to				
22764 NETWORK PLACE				

customer N-075585 MI 49464  
 date 11 11 06 invoice number 678172  
 Sent 12/1/06  
 PAGE 1 OF 6

old to  
 FEDERAL RESERVE BANK  
 44 MAIDEN LANE  
 2ND MEZZANINE  
 NEW YORK NY 10045

COPY SENT TO  
 W. B. WOOD NY  
 100 FIFTH AVENUE  
 12TH FLOOR  
 NEW YORK NY 10011

ship to  
 ADI C/O LIBERTY MOVING  
 65 COMMERCE DRIVE  
 HAUPPAUGE NY 11788

6312314432RALPH  
 CBD246312314432RALPH

FOB PLANT/PREPAID

item number	quantity this invoice	quantity previously invoiced	quantity ordered	quantity remaining	product number/product description	unit price	extended price		
08-01-06	2002286				NET 30 DAYS				
AH9441	14045	001	02		ZEELAND, MI				
0001	40				*** FINAL SHIPMENT FOR FO ** NOTE: CX'D & REENTERED 2627700 SHIP 11/6 DEL 11/8 CX & RE-ENTER 2630232 MERIDIAN ORD NBR 2630232 MERIDIAN ORD NBR 2635665 26-3018-4N-Standard-Pull Freestanding Lateral Fil 30=30" wide 18=18" deep 4N=4 11 3/4" high drawers TS=smooth paint on textured st MT=medium tone T2=1 1/4"-high painted metal t KA=keyed alike B2=1 1/2"-high base CB=counterweight 9R=side-to-side filing rail NOTE: PRODUCT SHIPPED FROM VENDOR PRODUCT SHIPPED FROM VENDOR PRODUCT SHIPPED FROM VENDOR	632	00	25280	00
0002	8				26-3018-2E-Standard-Pull Freestanding Lateral Fil 30=30" wide 18=18" deep 2E=2 13 1/8" high drawers TS=smooth paint on textured st MT=medium tone T2=1 1/4"-high painted metal t KA=keyed alike B2=1 1/2"-high base CB=counterweight 9R=side-to-side filing rail NOTE: PRODUCT SHIPPED FROM VENDOR PRODUCT SHIPPED FROM VENDOR PRODUCT SHIPPED FROM VENDOR	378	50	3028	00

the orderer's responsibility to check this document for accuracy, correct fabric selections, etc. Report claims immediately. This order is subject to the terms and conditions on the face and reverse side. Federal employer I.D. 38-0837640.

your purchase order number 2002286  
 ship to purchase order number 14045  
 terms NET 30 DAYS  
 deposit  
 salesperson territory type order number ship date  
 ZEELAND, MI OMNI FO 791610 11-05-06  
 bill of lading number 1106213

1306-00541

sold to

FEDERAL RESERVE BANK

ship to ADI C/O LIBERTY MOVING

the orderer's responsibility to check this document for accuracy, correct fabric selections, etc. Report claims immediately. This order is subject to the terms and conditions on the face and reverse side. Federal employer I.D. 38-0837840.

order number	quantity this invoice	quantity ordered	quantity shipped	terms	salesperson	territory	type	order number	ship date
0003	8	8	8	ship to purchase order number					
<p>PRODUCT SHIPPED FROM VENDOR</p> <p>26-3018-2N-Standard-Pull Freestanding Lateral Fil                      30=30" wide                      18=18" deep                      2N=2 11 3/4"-high drawers                      TS=smooth paint on textured st                      BU=black amber                      T2=1 1/4"-high painted metal t                      KC=keyed differently, chrome                      B3=2 1/4"-high base                      CB=counterweight                      9R=side-to-side filing rail                      NOTE: PRODUCT SHIPPED FROM VENDOR                      PRODUCT SHIPPED FROM VENDOR                      PRODUCT SHIPPED FROM VENDOR</p>									
0004	2	2	2	ship via					
<p>ZCELA-Exact Size File Top Sq-Edge Vinyl Frt Lam T                      D01=depth 15.00in - 30.00in                      24.0=Depth Entry                      W06=width 72.0in - 84.00in                      75.5=Width Entry Lam                      EZ=standard hmi laminates                      HT=inner tone                      HT=inner tone                      NOTE: PRODUCT SHIPPED FROM VENDOR                      PRODUCT SHIPPED FROM VENDOR                      PRODUCT SHIPPED FROM VENDOR</p>									
0005	4	4	4	ship from					
<p>ZCELA-Exact Size File Top Sq-Edge Vinyl Frt Lam T                      D01=depth 15.00in - 30.00in                      24.0=Depth Entry                      W08=width 96.01in - 108.00in                      99.5=Width Entry Lam</p>									
				product number/product description				unit price	extended price
								378 50	3028 00
								185 50	371 00
								238 50	954 00

customer N-075585 date 11 11 06 invoice number 678172

PAGE 3 OF 6

bill to

FEDERAL RESERVE BANK

ship to ADI C/O LIBERTY MOVING

the orderer's responsibility to check this document for accuracy, correct fabric selections, etc. Report claims immediately. This order is subject to the terms and conditions on the face and reverse side. Federal employer I.D. 38-0837640.

contract number	terms	ship from	deposit	salesperson	territory	type	order number	ship date
item number	quantity this invoice	quantity previously invoiced	quantity reserved	product number/product description	unit price	extended price	bill of lading number	
0006	5	5		EZ=standard hmi laminates HT=inner tone NOTE: PRODUCT SHIPPED FROM VENDOR PRODUCT SHIPPED FROM VENDOR PRODUCT SHIPPED FROM VENDOR	212	1062		50
0007	7	7		ZCELA-Exact size File Top Sq-Edge Vinyl Frt Lam T D01=depth 15.00in - 30.00in 24.0=Depth Entry W07=width 84.0lin - 96.00in 96.0=Width Entry Lam EZ=standard hmi laminates HT=inner tone NOTE: PRODUCT SHIPPED FROM VENDOR PRODUCT SHIPPED FROM VENDOR PRODUCT SHIPPED FROM VENDOR	421	2947		00
0008	11	11		46-3018-63-Standard-Pull Storage Case 30=30" wide 18=18" deep 63=60 1/8" high TS=smooth paint on textured st HT=inner tone NS3=3 shelves total KC=keyed differently, chrome- TI=1"-high painted metal top w BI=1"-high base NOTE: PRODUCT SHIPPED FROM VENDOR PRODUCT SHIPPED FROM VENDOR PRODUCT SHIPPED FROM VENDOR	632	6952		00

customer N-075585 date 11 11 06 invoice number 678172

PAGE 4 OF 6

sold to FEDERAL RESERVE BANK

ship to ADI C/O LIBERTY MOVING

the orderer's responsibility to check this document for accuracy, correct fabric selections, etc. Report claims immediately. This order is subject to the terms and conditions on the face and reverse side. Federal employer I.D. 28-0837640.		your purchase order number		terms		deposit		salesperson		territory		type		order number		ship date	
contract number		ship to purchase order number		ship from		ship via		bill of lading number		unit price		extended price					
item number	quantity this invoice	quantity previously invoiced	quantity remaining	quantity ordered	product number/product description	width	depth	configuration	paint/steel type	surface finish	top	lock	base height	counterweight	drawer interior	unit price	extended price
0009	14				30=30" wide 18=18" deep 4N=4 11 3/4"-high drawers TS=smooth paint on textured st BU=black umber T2=1 1/4"-high painted metal t KC=keyed differently, chrome B2=1 1/2"-high base CB=counterweight 9R=side-to-side filing rail NOTE: PRODUCT SHIPPED FROM VENDOR PRODUCT SHIPPED FROM VENDOR PRODUCT SHIPPED FROM VENDOR	30	18	TS=smooth paint on textured st	black	umber	1 1/4"	keyed differently, chrome	1 1/2"	counterweight	drawer interior	723 50	10129 00
0010	5				26-3018-5 30*18 5HI LATERAL FILE 26-3018-5TSHTT1DRNRNRNRB1KCNO NOTE: PRODUCT SHIPPED FROM VENDOR PRODUCT SHIPPED FROM VENDOR PRODUCT SHIPPED FROM VENDOR	30	18	30*18 5HI LATERAL FILE								793 50	3967 50
0011	17				26-3018-3 30*18 3HI LATERAL FILE 26-3018-3TSHTT2NRNRNRB2KCNO NOTE: PRODUCT SHIPPED FROM VENDOR PRODUCT SHIPPED FROM VENDOR PRODUCT SHIPPED FROM VENDOR	30	18	30*18 3HI LATERAL FILE								451 00	7667 00
0012	13				26-3618-3 36*18 3HI LATERAL FILE 26-3618-3TSHTT2NRNRNRB2KCNO	36	18	36*18 3HI LATERAL FILE								498 00	6474 00

sold to

FEDERAL RESERVE BANK

ship to ADI C/O LIBERTY MOVING

the orderer's responsibility to check this document for accuracy, correct fabric selections, etc. Report claims immediately. This order is subject to the terms and conditions on the face and reverse side. Federal employer I.D. 38-0837840.

contract number	ship to purchase order number	terms	salesperson	territory	type	order number	ship date
item number	quantity this invoice	quantity previously ordered	quantity previously ordered	product number/product description	unit price	extended price	bill of lading number
0013	6	6	6	<p>NOTE: PRODUCT SHIPPED FROM VENDOR                      PRODUCT SHIPPED FROM VENDOR                      PRODUCT SHIPPED FROM VENDOR</p> <p>46-3620-38-standard-Pull Storage Case                      36=36" wide                      20=20" deep                      38=35 1/4" high                      TS=smooth paint on textured st                      BU=black umber total                      NS2=2 shelves total                      KD=keyed differently, black-                      T2=1 1/4"-high painted metal t                      B2=1 1/2"-high base                      NOTE: PRODUCT SHIPPED FROM VENDOR                      PRODUCT SHIPPED FROM VENDOR</p>	347 00	2082 00	
0014	3	3	3	<p>ZCFLA-Common Size File Top Laminate                      1=one unit deep                      20=20" deep                      2=two units wide                      36=36" wide                      36=36" wide                      0=no overhang (depth)                      EZ=standard hmi laminates                      HT=inner tone                      HT=inner tone                      NOTE: PRODUCT SHIPPED FROM VENDOR                      PRODUCT SHIPPED FROM VENDOR                      PRODUCT SHIPPED FROM VENDOR</p>	160 00	480 00	

customer N-075585 date 11 11 06 invoice number 678172

PAGE 6 OF 6

sold to

FEDERAL RESERVE BANK

ship to ADI C/O LIBERTY MOVING

the orderer's responsibility to check this document for accuracy, correct fabric selections, etc. Report claims immediately. This order is subject to the terms and conditions on the face and reverse side. Federal employer I.D. 98-0837640.

item number	quantity this invoice	quantity previously invoiced	quantity previously reserved	product number/product description	unit price	extended price
<p>terms deposit ship from ship via ship date bill of lading number</p> <p>salesperson territory type order number</p>						
<p>ship to purchase order number</p>						
<p>NET DUE ON 12-11-06</p> <p><i>* [Signature] 12.11.06</i></p>						
<p>07/31/06 FED-EMP-ID=38-0837640 C TOTAL AMOUNT DUE USD 74,422.00</p> <p>S=01000 AG=D075016 HERMAN MILLER, INC.</p>						

customer original Remit to 22764 NETWORK PLACE

Zeeland, Michigan 49464 Telephone: 616 654 3300

Systems and Furniture for Office and Health Care Environments

# PARTIAL DELIVERY PAYMENT

<b>DATE RECEIVED</b>		<b>PURCHASE ORDER NUMBER</b>	
Nov 28 2006		2005286	
<b>VENDOR NUMBER</b>	<b>VENDOR NAME</b>	<b>QUANTITY RECEIVED</b>	
	Norman Deller		
<b>DESCRIPTION OF MATERIAL RECEIVED</b>			
May 27 <sup>th</sup> 2006 \$191,943.61 on a partial			
receipt for the above invoice.			
<b>RECEIVED BY:</b>		<b>DATE</b>	
Dale Jackson		Nov 28 2006	

SPACE PLANNING COPY

HERMAN MILLER INC  
855 EAST MAIN AVENUE  
ZEELAND MI 49464

customer N-075585  
date 10 04 06  
invoice number 641765

PAGE 1 OF 1

sold to  
FEDERAL RESERVE BANK  
44 MAIDEN LANE  
2ND MEZZANINE  
NEW YORK NY 10045

COPY SENT TO  
W. B. WOOD NY  
100 FIFTH AVENUE  
12TH FLOOR  
NEW YORK NY 10011

ship to  
ADI C/O LIBERTY MOVING  
65 COMMERCE DRIVE  
HAUPPAUGE NY 11788

6312314432RALPH  
CBD246312314432RALPH

FOB PLANT/PREPAID

is the orderer's responsibility to check this document for accuracy, correct fabric selections, etc. Report claims immediately. This order is subject to the terms and conditions on the face and reverse side. Federal employer I.D. 38-0837640.

order date	your purchase order number	terms	deposit	salesperson	territory	type	order number	ship date
08-01-06	2002286	NET 30 DAYS			FO	FO	800060	09-29-06
infract number	ship to purchase order number	ship from	ship via					
AH9441	14045.001.02	ZEELAND, MI	HM					
item number	quantity remaining	quantity ordered	quantity previously invoiced	product number/product description	unit price	extended price		
0001	385	385		*** FINAL SHIPMENT FOR FO *** NOTE: REF F.O. 800059 CX'D & REENTERED 2627700 SHIP 11/6 DEL 11/8 CX & RE-ENTER 2630232 MERIDIAN ORD NBR 2630232 MERIDIAN ORD NBR 2637506  LPC-UM-Lock Plugs and Keys, Meridian -=Dash 226=Key Number NOTE: PRODUCT SHIPPED FROM VENDOR PRODUCT SHIPPED FROM VENDOR PRODUCT SHIPPED FROM VENDOR	01	3	85	
				NET DUE ON 11-03-06				

*[Handwritten signature]* 11-21-06

customer N-074655 date 10 12 06 invoice numb 64920

PAGE 2 OF 4

sold to FRB NEW YORK - EROC

ship to ADI C/O LIBERTY MOVING

contract number		ship to purchase order number		terms		ship from		deposit		salesperson		territory		type		order number		ship date					
item number	quantity this invoice	quantity remaining	quantity ordered	quantity previously invoiced	product number/product description															unit price	extended price		
0006	4				MT - TRIM/TOP CAP-MEDIUM TONE MT - CABLE MANAGE-MEDIUM TONE 4712 - FABRIC -GROUND CLOTH-PEARL AS 4712 - FABRIC															168	34	673	36
0007	2				A1120.3936J PANEL ASSY-NON-POWER MT - TRIM/TOP CAP-MEDIUM TONE MT - CABLE MANAGE-MEDIUM TONE 4712 - FABRIC -GROUND CLOTH-PEARL AS 4712 - FABRIC															177	08	354	16
0008	6				A1120.3942J PANEL ASSY-NON-POWER MT - TRIM/TOP CAP-MEDIUM TONE MT - CABLE MANAGE-MEDIUM TONE 4712 - FABRIC -GROUND CLOTH-PEARL AS 4712 - FABRIC															185	06	1110	36
0009	2				A1181.3948J PANEL ASSY-NON-POWER MT - TRIM/TOP CAP-MEDIUM TONE MT - CABLE MANAGE-MEDIUM TONE 4712 - FABRIC -GROUND CLOTH-PEARL AS 4712 - FABRIC															33	44	66	88
0010	13				A1181.62FA FACE-6" PANEL 4712 - FABRIC															37	62	489	06
0011	2				A1181.39FC FACE-6" PANEL MT - SURFACE FIN -MEDIUM TONE 4712 - FABRIC															45	98	91	96
0012	45				A1181.62FC FACE-6" PANEL															49	78	2240	10

sold to **FRB NEW YORK - EROC**

ship to **ADI C/O LIBERTY MOVING**

customer **N-074655** date **10 12 06** invoice number **649209**  
 PAGE **3 OF 4**

is the orderer's responsibility to check this document for accuracy, correct fabric selections, etc. Report claims immediately. This order is subject to the terms and conditions on the face and reverse side. Federal employer I.D. 38-0837640.

intract number	item number	quantity this invoice	quantity remaining	quantity ordered	quantity previously invoiced	product number/product description	salesperson	territory	type	order number	ship date
	0013	17		17		MT - SURFACE FIN - MEDIUM TONE 47112-FABRIC					
	0014	41		41		A1182.62FA FACE-6" PANEL 47112-FABRIC					
	0015	2		2		A1182.62FC FACE-6" PANEL MT-BEZEL TRIM -MEDIUM TONE 47112-FABRIC					
	0016	24		24		A1220.39H CONNECTOR-2 WAY-90 D MT-SURFACE FINI-MEDIUM TONE MT-CABLE MANAGE-MEDIUM TONE					
	0017	2		2		A1220.62H CONNECTOR-2 WAY MT-SURFACE FINI-MEDIUM TONE MT-CABLE MANAGE-MEDIUM TONE					
	0018	94		94		A1230.39H CONNECTOR-THREE WAY MT-SURFACE FINI-MEDIUM TONE MT-CABLE MANAGE-MEDIUM TONE					
	0019	23		23		A1230.62H CONNECTOR-3 WAY MT-SURFACE FINI-MEDIUM TONE MT-CABLE MANAGE-MEDIUM TONE					
	0020	14		14		A1240.62H CONNECTOR-FOUR WAY MT-TOP CAP FINI-MEDIUM TONE					
	0021	156		156		A1250.39H END CAP KIT MT-SURFACE FINI-MEDIUM TONE MT-CABLE MANAGE-MEDIUM TONE A1250.62H END CAP KIT					

customer N-074655 date 10 14 06 invoice number 649209

PAGE 4 OF 4

sold to FRB NEW YORK - EROC

ship to ADI C/O LIBERTY MOVING

is the orderer's responsibility to check this document for accuracy, correct fabric selections, etc. Report claims immediately. This order is subject to the terms and conditions on the face and reverse side. Federal employer I.D. 38-0837640.

your purchase order number		terms		deposit		salesperson		territory		type		order number		ship date	
ship to purchase order number		ship from		ship via											
item number	quantity this invoice	quantity remaining	quantity ordered	quantity previously invoiced	product number/product description	unit price	extended price								
0022	4		4		MT - SURFACE FINI - MEDIUM TONE MT - CABLE MANAGE - MEDIUM TONE	15 96	63 84								
0023	4		4		AO210.57 START-WALL MT-SURFACE FIN - MEDIUM TONE	6 46	25 84								
0024	68		68		AO214.34 CONNECTOR - PANEL 6"	6 84	465 12								
0025	2		2		AO214.57 CONNECTOR - PANEL 6"	6 46	12 92								
0026	125		125		AO215.34 ROD-DRAW	6 84	855 00								
0027	1		1		AO215.57 ROD-DRAW	7 22	7 22								
0028	12		12		AO251. FIN END, CHANGE OF HE MT-SURFACE FIN - MEDIUM TONE	7 22	86 64								
					AO259. END-FINISHED CHANGE MT-SURFACE FIN - MEDIUM TONE										

*[Handwritten signature]* 11-21-06

NET DUE ON 11-11-06

X L 15 07/31/06 FED-EMP-ID=38-0837640 C TOTAL AMOUNT DUE USD 93,492.92  
 S=01600 AG=D075016  
 Herman Miller Inc. Zeeland, Michigan 49464 Telephone: 616 654 3300  
 Systems and Furniture for Office and Health Care Environments  
 HERMAN MILLER, INC.  
 22764 NETWORK PLACE  
 customer original Remit to

HERMAN MILLER IN  
855 EAST MAIN AVL JE MI 49464  
ZEELAND

customer N-074655  
date 10 -- 06 invoice number 649211

PAGE 1 OF 2

sold to  
FRB NEW YORK - EROC  
100 ORCHARD ST  
DISBURSING DIVISION  
EAST RUTHERFORD NJ 07073

COPY SENT TO  
W. B. WOOD NY  
100 FIFTH AVENUE  
12TH FLOOR  
NEW YORK NY 10011

ship to  
ADI C/O LIBERTY MOVING  
65 COMMERCE DRIVE  
HAUPPAUGE NY 11788

6312314432RALPH  
CBD246312314432RALPH

FOB PLANT/PREPAID

the orderer's responsibility to check this document for accuracy, correct fabric selections, etc. Report claims immediately. This order is subject to the terms and conditions on the face and reverse side. Federal employer I.D. 38-0837640.

contract number	your purchase order number	terms	deposit	salesperson	territory	type	order number	ship date
08-01-06	2002286	NET 30 DAYS				RP	748654	10-07-06
AH9441	14049 001.02	ship from ZEELAND, MI	ship via A. LUURSTEMA TRK LNS					bill of lading number 00198554
item number	quantity this invoice	quantity remaining	quantity ordered	quantity previously invoiced	product number/product description	unit price	extended price	
0001	148		148		*** FINAL SHIPMENT FOR FO ** NOTE: REF F.O. 757732	127 30	18840 40	
0002	56		56		A2310.2448L WORKSURFACE HT-TOP/EDGE FIN-INNER TONE-VERT.OR HORI MT-SUPPORT ARM -MEDIUM TONE	207 86	11640 16	
0003	4		4		A2332.2448L WORKSURFACE-CORNER HT-TOP/EDGE FIN-INNER TONE-VERT.OR HORI MT-SUPPORT ARM -MEDIUM TONE NOTE: 71 REQUIRED-TAKE 15 FROM STATU S ACTION	96 52	386 08	
0004	148		148		A3352.1348 FLIPPER UNIT, DOOR&SH KA-SHELF/END/TO-KEYED ALIKE MT- 3212-FABRIC -IOTA-MARSH ICE	196 08	29019 84	
0005	46		46		A3410.1648 TACKBOARD 3212-FABRIC -IOTA-MARSH ICE NOTE: 145 REQUIRED-TAKE 19 FROM STAT US ACTION, 33 FROM L2 & 47 FRO	90 44	4160 24	
0006	72		72		A3610.42 BAR-TOOL MT-SURFACE FINI-MEDIUM TONE	30 78	2216 16	
0007	2		2		A3610.48 BAR-TOOL MT-SURFACE FINI-MEDIUM TONE	33 82	67 64	
0008	107		107		G5010. DRAWER-PENCIL ASS'Y MT-SURFACE FINI -MEDIUM TONE	18 24	1951 68	

customer N-074655 date 10 14 06 invoice number 649211

PAGE 2 OF 2

sold to FRB NEW YORK - EROC

ship to ADI C/O LIBERTY MOVING

is the orderer's responsibility to check this document for accuracy, correct fabric selections, etc. Report claims immediately. This order is subject to the terms and conditions on the face and reverse side. Federal employer I.D. 38-0837640.

infract number	ship to purchase order number	terms	deposit	salesperson	territory	type	order number	ship date	
item number	quantity this invoice	quantity remaining	quantity previously invoiced	product number/product description				unit price	extended price
0009	71		71	NOTE: 148 REQUIRED - TAKE 31 FROM STAT US ACTION & 10 FROM L2				13 68	971 28
0010	74		74	G7110.10 TRAY-PAPER MT-SURFACE FINI-MEDIUM TONE				21 66	1602 84
0011	52		52	G7130. TRAY-PAPER, DIAGONAL MT-SURFACE FINI-MEDIUM TONE				286 52	14899 04
0012	46		46	G5120.19 PEDESTAL-FREESTANDING MT-SURFACE FINI-MEDIUM TONE KA-LOCK -KEYED ALIKE NOTE: 74 REQUIRED TAKE 18 FROM STATU S ACT & 4 FROM DSD				275 88	12690 48
<p>NET DUE ON 11-11-06</p> 									

X L 15 07/31/06 FED-EMP-ID=38-0837640 C TOTAL AMOUNT DUE USD 98,445 84  
 S=01600 AG=D075016  
 Herman Miller Inc. Zeeland, Michigan 49464 Systems and Furniture for Office and Health Care Environments  
 Telephone: 616 654 3300  
 customer original Remit to HERMAN MILLER, INC. 22764 NETWORK PLACE A0170A R 12/05

# PARTIAL DELIVERY PAYMENT

DATE RECEIVED		PURCHASE ORDER NUMB	
10/30/06		2002286	
VENDOR NUMBER	VENDOR NAME	QUANTITY RECEIVED	
	Herman Miller		
DESCRIPTION OF MATERIAL RECEIVED			
Order # 32,226.28 as a			
partial payment for the above PL			
RECEIVED BY:		DATE	
[Signature]		10/30/06	

SPACE PLANNING COPY

customer N-074655  
date 10  
invoice number 06 649211

PAGE 1 OF 2

HERMAN MILLER INC.  
855 EAST MAIN AV.  
ZEELAND MI 49464

sold to  
FRB NEW YORK - EROC  
100 ORCHARD ST  
DISBURSING DIVISION  
EAST RUTHERFORD NJ 07073

COPY SENT TO  
W. B. WOOD NY  
100 FIFTH AVENUE  
12TH FLOOR  
NEW YORK NY 10011

ship to  
ADI C/O LIBERTY MOVING  
65 COMMERCE DRIVE  
HAUPPAUGE NY 11788

6312314432RALPH  
CBD246312314432RALPH

FOB PLANT/PREPAID

is the orderer's responsibility to check this document for accuracy, correct fabric selections, etc. Report claims immediately. This order is subject to the terms and conditions on the face and reverse side. Federal employer I.D. 38-0827640.

order date	contract number	your purchase order number	terms	deposit	salesperson	territory	type	order number	ship date
08-01-06	AH9441	2002286	NET 30 DAYS				FO	748650	10-07-06
		14047.001.02	ship from ZEELAND, MI	ship via A. LUURSTEMA TRK LNS					bill of lading number 00198582
item number	quantity this invoice	quantity quantity previously invoiced	product number/product description	unit price	extended price				
0001	2	2	*** FINAL SHIPMENT FOR FO *** A1180.3906E FRAME ASS'Y-6" PANEL MT-TRIM/TOP CAP-MEDIUM TONE MT-CABLE MGMT -MEDIUM TONE	123 50	247 00				
0002	30	30	A1180.6206E FRAME ASS'Y-6" PANEL MT-TRIM/TOP CAP-MEDIUM TONE MT-CABLE MGMT -MEDIUM TONE NOTE: 58 REQED TAKE 28 FROM DSD	138 70	4161 00				
0003	37	37	A1311.A RECEPTACLE MT-SURFACE FINI-MEDIUM TONE	61 56	2277 72				
0004	13	13	A1311.CI RECEPTACLE MT-SURFACE FINI-MEDIUM TONE	61 56	800 28				
0005	13	13	A1311.D RECEPTACLE MT-SURFACE FINI-MEDIUM TONE	61 56	800 28				
0006	13	13	K1311.CI RECEPTACLE-8-WIRE MT-SURFACE FIN -MEDIUM TONE	66 50	864 50				
0007	4	4	A1323.42E POWER ENTRY KIT MT-CABLE MANAGE-MEDIUM TONE	131 86	527 44				
0008	35	35	A1323.48E POWER ENTRY KIT MT-CABLE MANAGE-MEDIUM TONE	136 42	4774 70				
0009	56	56	A1355.42L POWER ADAPTER KIT-42	59 66	3340 96				
0010	175	175	A1355.48L POWER ADAPTER KIT-48	59 66	10440 50				
0011	55	55	G6132.42MNS TASKLIGHT - UTILITY MT-SURFACE FIN -MEDIUM TONE	72 58	3991 90				

sold to

FRB NEW YORK - EROC

ship to

ADI C/O LIBERTY MOVING

customer  
N-074655

date  
10

invoice number  
06 649210

PAGE 2 OF 2

is the orderer's responsibility to check this document for accuracy, correct fabric selections, etc. Report claims immediately. This order is subject to the terms and conditions on the face and reverse side. Federal employer I.D. 38-0837640.

contract number		your purchase order number		terms	deposit	salesperson	territory	type	order number	ship date
ship to purchase order number		ship from		ship via						

item number	quantity this invoice	quantity remaining	quantity ordered	quantity previously invoiced	product number/product description	unit price	extended price
-------------	-----------------------	--------------------	------------------	------------------------------	------------------------------------	------------	----------------

NOTE: 148 REQUIRED - TAKE 93 FROM STAT  
US ACTION

*\* [Signature] 10/30/06*

NET DUE ON 11-11-06

X L	07/31/06	15	S=01600	AG=D075016	FED-EMP-ID=38-0837640 C	TOTAL AMOUNT DUE USD	32,226.28
Zeeland, Michigan 49464						HERMAN MILLER, INC.	A0170A R 1200
Telephone: 616 654 3300						22764 NETWORK PLACE	
Systems and Furniture for Office and Health Care Environments						CHICAGO, IL 60673-1227	
customer original						Remit to	

OK to pay 5/3/07 ✓

2007 MAY -3 P 2:53

REAL ESTATE & GENERAL SERVICES

Account Name: ...  
Account No: ...  
Branch Name: ...  
Branch No: ...  
Branch Code: ...  
Branch Address: ...

2007 MAY -3 P 2:53

RECEIVED

2007 MAY -3 P 2:53  
FEDERAL RESERVE BANK  
ATTENTION: CHRISTINE MARONE  
MEMBER SERVICES  
PO BOX 1000  
NEW YORK, NY 10008

2007 MAY -3 P 2:53  
FEDERAL RESERVE BANK  
ATTENTION: CHRISTINE MARONE  
MEMBER SERVICES  
PO BOX 1000  
NEW YORK, NY 10008

DATE	DESCRIPTION	DEBIT	CREDIT	BALANCE
2007 MAY 03	MEMBER SERVICES	100.00		100.00

2007 MAY 03  
FEDERAL RESERVE BANK  
ATTENTION: CHRISTINE MARONE  
MEMBER SERVICES  
PO BOX 1000  
NEW YORK, NY 10008

DATE	DESCRIPTION	DEBIT	CREDIT	BALANCE
2007 MAY 03	MEMBER SERVICES	100.00		100.00
2007 MAY 03	MEMBER SERVICES	100.00		200.00
2007 MAY 03	MEMBER SERVICES	100.00		300.00
2007 MAY 03	MEMBER SERVICES	100.00		400.00
2007 MAY 03	MEMBER SERVICES	100.00		500.00

THE HONORABLE  
 THE SECRETARY  
 OF THE ARMY  
 WASHINGTON, D.C.

Washington, D.C.  
 20315-5000  
 (202) 755-5000  
 FAX (202) 755-5000  
 www.army.mil

TO: THE SECRETARY  
 OF THE ARMY  
 WASHINGTON, D.C.

FROM: THE SECRETARY  
 OF THE ARMY  
 WASHINGTON, D.C.

-----  
 FROM: THE SECRETARY OF THE ARMY  
 TO: THE SECRETARY OF THE ARMY  
 SUBJECT: [Illegible]

QTY	DESCRIPTION	UNIT PRICE	TOTAL PRICE
1	STANDARD / [Illegible]	0.00	0.00
7	[Illegible]	0.00	0.00
7	[Illegible]	0.00	0.00
Grand Total			0.00
Sub-Total Total			0.00
Total			0.00

Remit To:  
 THE HONORABLE  
 THE SECRETARY  
 OF THE ARMY  
 WASHINGTON, D.C.

\* *[Signature]* 5/4/07

REAL ESTATE &  
GENERAL SERVICES

2007 MAR 14 P 3:09

Sold To: FRB NEW YORK - EROC - EAST RUTHERFORD  
100 ORCHARD STREET  
EAST RUTHERFORD, NJ 07073

RECEIVED

Date: 3/2/2007  
Invoice/Memo #: 67291  
Customer #: N074655  
Customer PO #: 2002696

contract number: A40784    contract effective date: 11-22-2005,\*    original f.o. number: 875704    Original invoice no.: 729927 ^    dispute date:    agent number: D075016    territory no.:

quantity	product number	product description	account information	unit price	extended price
86	PR ADJMP	Meridian Peds	04-0000-340-101-40064	\$490.88	\$42,215.68
74	PR ADJMP	Meridian Peds	04-0000-340-101-40064	\$490.88	\$36,325.12

Total: \$78,540.80 \*

COMMENTS:

Invoice for product/service on purchase order number 2002696

5/3/07

**APPROVED**

VENDOR I.D. 26412-807  
 BATCH # 111387  
 VOUCHER # 4/24/07  
 DATE ENTERED \_\_\_\_\_  
 INITIALS APS  
 REJECTED \_\_\_\_\_  
 RETURNED \_\_\_\_\_

RECEIVED  
DISBURSING DIVISION  
2007 APR 25 P 1:22

*[Handwritten Signature]* 4-19-07 ✓

Remit To: Herman Miller, Inc.  
22764 Network Place  
Chicago, IL 60673-1227



ACCOUNTING TREATMENT

INFORMATION REQUEST FORM
FOR INVOICES IN EXCESS OF \$25K

Completed By: Gale Jackson
Extension #: 1960

Section I: Invoice Information

Prepayment policy: payment in advance of the period to which it pertains. Payments made for services to be rendered over \$25k spanning multiple periods should be recorded as prepayment charge.

Vendor Name: Herman Miller
Invoice Number: 67291
Invoice Amount: \$78,540.80
Purchase Order Number: 2002696

Provide a brief description of the goods/services procured:
Payment for partial delivery of products received.

Service Period:

Begin Date (mm/dd/yy): 11/22/05 End Date (mm/dd/yy):

Expense Distribution(s):

Table with 4 columns: Budget Unit, Activity, Object of Expense, Amount (\$). Row 1: 8753, 0008753, 1355201.

Section II: Software Purchase Supplement

(To be completed if invoice is for software license purchases)

How many licenses were purchased?
Are these desktop licenses or server licenses?
If desktop license purchase,
- are the licenses for local business area deployment or Bank-wide deployment?
- are the licenses dependent on central server connectivity?
If server license purchase,
- on how many servers will this license be deployed?

REAL ESTATE &  
GENERAL SERVICES

2007 APR 25 P 12:34

Sold To: FRB NEW YORK - EROC - EAST RUTHERFORD  
100 ORCHARD STREET  
EAST RUTHERFORD, NJ 07073  
US

Date: 3/1/2007  
Invoice/Memo #: 67276  
Customer #: N074655  
Customer PO #: 2002696

RECEIVED

contract number A40784 contract effective date 11-22-2005 original f.o. number 875704 Original invoice no. 727282 dispute date agent number D075016 territory no.

quantity	product number	product description	account information	unit price	extended price
33	PR ADJMA	Ergon 3	04-0000-340-101-40079	\$744.48	\$24,567.84
Total:					\$24,567.84

COMMENTS:

Invoice for product/service on purchase order number 2002696

RECEIVED  
DISBURSING DIVISION  
2007 MAY -2 A 10:51

CTV  
VIX

VENDOR I.D. 26412 - 07  
 BATCH #  
 VOUCHER # ~~111229~~ 111286  
 DATE ENTERED 05/10/07 05/17/07  
 INITIALS *[Signature]*  
 REJECTED  
 RETURNED

12085

\* *[Signature]*

HERMAN MILLER INC  
855 EAST MAIN AVENUE  
ZEELAND MI 49464

*Christine*

customer  
N-074655

date 09 11 06 invoice number  
620098

PAGE 1 OF 4

sold to  
FRB NEW YORK - EROC  
100 ORCHARD ST  
DISBURSING DIVISION  
EAST RUTHERFORD NJ 07073

COPY SENT TO  
W. B. WOOD NY  
100 FIFTH AVENUE  
12TH FLOOR  
NEW YORK NY 10014

ship to  
ADI C/O LIBERTY MOVING  
65 COMMERCE DRIVE  
HAUPPAUGE NY 11788

6312314432RALPH  
CED246312314432RALPH

FOB PLANT/PREPAID

*go*

It is the orderer's responsibility to check this document for accuracy, correct fabric selections, etc. Report claims immediately. This order is subject to the terms and conditions on the face and reverse side. Federal employer I.D. 38-0827640.

order date	contract number	your purchase order number	terms	deposit	salesperson	territory	type	order number	ship date
08-16-06	AH9441	2002350	NET 30 DAYS	ship via			RP	770008	09-06-06
		14428-001.02	ZEELAND, MI	OMNI					bill of lading number
	item number	quantity this invoice	product number/product description					unit price	extended price
	0001	10	*** FINAL SHIPMENT *** E1323.42E POWER ENTRY, JUCI MT-SURFACE FINI-MEDIUM TONE					118 56	1185 60

**APPROVED**

VENDOR I.D. 26112-807  
 BATCH # #9213-  
 VOUCHER #  
 DATE ENTERED 11/03/06  
 INITIALS AP3  
 REJECTED  
 RETURNED

*CTX*  
*VH*

*X-Murphy*  
*10-26-06*

NET DUE ON 10-11-06

X L 07/31/05 15  
 FED-EMP-ID=38-0837640 C  
 S=01600 AG=D075016  
 TOTAL AMOUNT DUE USD 1,185.60  
 HERMAN MILLER, INC.  
 22764 NETWORK PLACE  
 CHICAGO, IL 60673-1227

customer original Remit to  
 HERMAN MILLER, INC.  
 22764 NETWORK PLACE  
 CHICAGO, IL 60673-1227

HERMAN MILLER INC  
855 EAST MAIN AVENUE  
ZEELAND MI 49464

customer N-074655 date 10 07 06 invoice number 644683

PAGE 1 OF 2

sold to  
FRB NEW YORK - EROC  
100 ORCHARD ST  
DISBURSING DIVISION  
EAST RUTHERFORD NJ 07073

COPY SENT TO  
W. B. WOOD NY  
100 FIFTH AVENUE  
12TH FLOOR  
NEW YORK NY 10011

ship to  
ADI C/O LIBERTY MOVING  
65 COMMERCE DRIVE  
HAUPPAUGE NY 11788

6312314432RALPH  
CBD246312314432RALPH

FOB PLANT/PREPAID

It is the orderer's responsibility to check this document for accuracy, correct fabric selections, etc. Report claims immediately. This order is subject to the terms and conditions on the face and reverse side. Federal employer I.D. 38-0857840.

order date	contract number	your purchase order number	quantity ordered	quantity remaining	quantity ship to purchase order number	quantity this invoice	product number/product description	deposit	ship via	salesperson	territory	type	order number	ship date	extended price
08-16-06	AH9441	2002353	21	21	14427.001.02	21	*** FINAL SHIPMENT FOR FO *** NOTE: REF F.O. 770016 MERIDIAN ORD NBR 2631586 26-3018-2N-Standard-Pull Free-standing Lateral File TS=smooth paint on textured st MT=medium tone T2=1 1/4"-high painted metal t KA=keyed alike B2=1 1/2"-high base CB=counterweight 9R=side-to-side filing rail NOTE: PRODUCT SHIPPED FROM VENDOR	NET 30 DAYS	PVT	FO	772831	09-20-06	7948 50		
			18	18		18	MERIDIAN 36*18 3HI LATERAL FILE 26-3618-3TSHTT2NRNRNB2KCNO NOTE: PRODUCT SHIPPED FROM VENDOR						498 00	8964 00	
			21	21		21	26-3018-4N-Standard-Pull Free-standing Lateral File TS=smooth paint on textured st MT=medium tone T2=1 1/4"-high painted metal t KA=keyed alike B2=1 1/2"-high base CB=counterweight 9R=side-to-side filing rail NOTE: PRODUCT SHIPPED FROM VENDOR						632 00	13272 00	
			12	12		12	MERIDIAN 36*18 5HI LATERAL FILE 26-3618-5TSMFT1DRNRNRNRB1KCNO NOTE: PRODUCT SHIPPED FROM VENDOR						793 50	9522 00	
			18	18		18	MERIDIAN 36*18 5HI LATERAL FILE 26-3618-5TSHTT1DRNRNRNRB1KCNO NOTE: PRODUCT SHIPPED FROM VENDOR						793 50	14283 00	

Herman Miller Inc. Zeeland, Michigan 49464 Telephone: 616 654 3300  
Systems and Furniture for Office and Health Care Environments  
customer original Remit to HERMAN MILLER, INC. 22764 NETWORK PLACE CHICAGO, IL 60673-1227  
A0170A R 12/06

sold to **FRB NEW YORK - EROC**

customer  
N-074655

date  
10 07 06

invoice number  
644683

PAGE 2 OF 2

ship to **ADI C/O LIBERTY MOVING**

*AD*

It is the orderer's responsibility to check this document for accuracy, correct fabric selections, etc. Report claims immediately. This contract is your purchase order number.

Terms and conditions on the face and reverse side. Federal employer I.D. 38-0837640.

contract number	ship to purchase order number	ship from	deposit	salesperson	territory	type	order number	bill of lading number
0006	7	46-3018-63-Standard-Pull Storage TS=smooth paint on textured st HT=inner tone NS3=3 shelves total KQ=keyed alike, chrome- T1=1"-high painted metal top w B1=1"-high base NOTE: PRODUCT SHIPPED FROM VENDOR					421 00	2947 00
0007	7	46-3618-63-Standard-Pull Storage TS=smooth paint on textured st HT=inner tone NS3=3 shelves total KQ=keyed alike, chrome- T1=1"-high painted metal top w B1=1"-high base NOTE: PRODUCT SHIPPED FROM VENDOR					454 00	3178 00

**APPROVED**

VENDOR I.D. \_\_\_\_\_  
 BATCH # \_\_\_\_\_  
 VOUCHER # **#89684**  
 DATE ENTERED **10/24/06**  
 INITIALS **AP-3**  
 REJECTED \_\_\_\_\_  
 RETURNED \_\_\_\_\_

NET DUE ON 11-06-06

X	L	07/31/06	FED-EMP-ID=38-0837640	C	TOTAL AMOUNT DUE USD	60,114.50
		S=01000	AG=D075016		HERMAN MILLER, INC.	ADPDA R-12/06
					22764 NETWORK PLACE	
					CHICAGO, IL 60673-1227	

customer original Remit to

HERMAN MILLER INC  
855 EAST MAIN AVENUE  
ZEELAND MI 49464

*Christine*

customer  
N-074655

date 09 11 06 invoice number 620099

PAGE 1 OF 4

sold to  
FRB NEW YORK - EROC  
100 ORCHARD ST  
DISBURSING DIVISION  
EAST RUTHERFORD NJ 07073

COPY SENT TO  
W. B. WOOD NY  
100 FIFTH AVENUE  
12TH FLOOR  
NEW YORK NY 10011

ship to  
ADAI C/O LIBERTY MOVING  
65 COMMERCE DRIVE  
HAUPPAUGE NY 11788

6312314432RALPH  
CBD246312314432RALPH

FOB PLANT/PREPAID

It is the orderer's responsibility to check this document for accuracy, correct fabric selections, etc. Report claims immediately. This order is subject to the terms and conditions on the face and reverse side. Federal employer I.D. 38-0857640.

contract number	your purchase order number	order date	ship to	terms	NET 30 DAYS	deposit	ship via	salesperson	territory	type	order number	ship date
AH9441	2002353	08-16-06	14427 001.02	NET 30 DAYS	30	ZEELAND, MI	OMNI TRANSPORTATION	FO	770016	FO	770016	09-06-06
item number	quantity	unit price	extended price	product number/product description	unit price	extended price	product number/product description	unit price	extended price	product number/product description	unit price	extended price
0001	54	2318	126162	A1220.62H CONNECTOR-2 WAY MT-SURFACE FINI-MEDIUM TONE MT-CABLE MANAGE-MEDIUM TONE	2318	126162	VENDOR I.D. 26412-1907 BATCH # - #935249 VOUCHER - #935249 DATE ENTERED 09/11/06 INITIALS AP-3 REJECTED 7 RETURNED 7	2318	126162	A1220.62H CONNECTOR-2 WAY MT-SURFACE FINI-MEDIUM TONE MT-CABLE MANAGE-MEDIUM TONE	2318	126162
0002	20	1991	39820	A1240.62H CONNECTOR-FOUR WAY MT-TOP CAP FINI-MEDIUM TONE	1991	39820		1991	39820	A1240.62H CONNECTOR-FOUR WAY MT-TOP CAP FINI-MEDIUM TONE	1991	39820
0003	40	319	12760	A2393.24L AO WKSF SUPPORT ASSY -MEDIUM TONE	319	12760		319	12760	A2393.24L AO WKSF SUPPORT ASSY -MEDIUM TONE	319	12760
0004	40	319	12760	A2393.24R AO WKSF SUPPORT ASSY -MEDIUM TONE	319	12760		319	12760	A2393.24R AO WKSF SUPPORT ASSY -MEDIUM TONE	319	12760
0005	29	5686	164904	A3352.1348 FLIPPER UNIT, DOOR&SH KD-SHELF/END/TO-KEYED DIFFERENT - BLACK MT-MEDIUM TONE 3212-FABRIC - IOTA-MARSH ICE	5686	164904		5686	164904	A3352.1348 FLIPPER UNIT, DOOR&SH KD-SHELF/END/TO-KEYED DIFFERENT - BLACK MT-MEDIUM TONE 3212-FABRIC - IOTA-MARSH ICE	5686	164904
0006	22	3945	86990	A3352.1348 FLIPPER UNIT, DOOR&SH KD-SHELF/END/TO-KEYED DIFFERENT - BLACK MT-MEDIUM TONE 5B01-FABRIC - INFUSION - TINT	3945	86990		3945	86990	A3352.1348 FLIPPER UNIT, DOOR&SH KD-SHELF/END/TO-KEYED DIFFERENT - BLACK MT-MEDIUM TONE 5B01-FABRIC - INFUSION - TINT	3945	86990
0007	28	3883	108124	A1180.6206E FRAME ASS'Y-6" PANEL MT-TRIM/TOP CAP-MEDIUM TONE MT-CABLE MGMT -MEDIUM TONE	3883	108124		3883	108124	A1180.6206E FRAME ASS'Y-6" PANEL MT-TRIM/TOP CAP-MEDIUM TONE MT-CABLE MGMT -MEDIUM TONE	3883	108124
0008	28	191	5348	AO214.57 CONNECTOR-PANEL 6"	191	5348		191	5348	AO214.57 CONNECTOR-PANEL 6"	191	5348
0009	7	1295	9065	A1120.3948J PANEL ASSY-NON-POWER MT-TRIM/TOP CAP-MEDIUM TONE MT-CABLE MANAGE-MEDIUM TONE	1295	9065		1295	9065	A1120.3948J PANEL ASSY-NON-POWER MT-TRIM/TOP CAP-MEDIUM TONE MT-CABLE MANAGE-MEDIUM TONE	1295	9065

customer N-074655 date 09 11 06 invoice number 620099  
 PAGE 2 OF 4

FRB NEW YORK - EROC

ship to ADI C/O LIBERTY MOVING

contract number		your purchase order number		terms		deposit		salesperson territory		order number		ship date	
ship to purchase order number		ship from		ship via		type		bill of lading number		unit price		extended price	
item number	quantity this invoice	quantity remaining	quantity shipped	quantity invoiced	product number/product description		unit price		extended price				
0010	65		65		4712-FABRIC -GROUND CLOTH-PEARL AS 4712-FABRIC -GROUND CLOTH-PEARL AS	178	22	11584	30				
0011	24		24		A1120.6224J PANEL ASSY-NON-POWER MT-TRIM/TOP CAP-MEDIUM TONE MT-CABLE MANAGE-MEDIUM TONE 4712-FABRIC -GROUND CLOTH-PEARL AS 4712-FABRIC -GROUND CLOTH-PEARL AS	225	34	5408	16				
0012	18		18		A1120.6242C PANEL ASS'Y NON POWE MT-TRIM/TOP CAP-MEDIUM TONE MT-CABLE MANAGE-MEDIUM TONE 4712-FABRIC -GROUND CLOTH-PEARL AS 4712-FABRIC -GROUND CLOTH-PEARL AS	235	98	4247	64				
0013	21		21		A1120.6242J PANEL ASSY-NON-POWER MT-TRIM/TOP CAP-MEDIUM TONE MT-CABLE MANAGE-MEDIUM TONE 4712-FABRIC -GROUND CLOTH-PEARL AS 4712-FABRIC -GROUND CLOTH-PEARL AS	238	26	5003	46				
0014	70		70		A1120.6248C PANEL ASS'Y NON POWE MT-TRIM/TOP CAP-MEDIUM TONE MT-CABLE MANAGE-MEDIUM TONE 4712-FABRIC -GROUND CLOTH-PEARL AS 4712-FABRIC -GROUND CLOTH-PEARL AS	250	80	17556	00				
0015	55		55		A1120.6248J PANEL ASSY-NON-POWER	253	08	13919	40				

Herman Miller Inc. Zeeland, Michigan 49464 Telephone: 616 654 3300  
 Systems and Furniture for Office and Health Care Environments  
 customer original Remit to HERMAN MILLER, INC. 22764 NETWORK PLACE CHICAGO, IL 60673-1227  
 A070A R 1205

customer N-074655 date 09 11 06 invoice number 620099  
 PAGE 3 OF 4

sold to FRB NEW YORK - EROC

ship to ADI C/O LIBERTY MOVING

contract number		ship to purchase order number		terms		ship from		deposit		salesperson		territory		type		order number		ship date	
item number	quantity this invoice	quantity remaining	quantity ordered	quantity previously ordered	product number/product description	unit price	extended price												
0016	34		34		MT-TRIM/TOP CAP-MEDIUM TONE MT-CABLE MANAGE-MEDIUM TONE 4712-FABRIC -GROUND CLOTH-PEARL AS 4712-FABRIC -GROUND CLOTH-PEARL AS	286 52	9741 68												
0017	10		10		G5120.19 PEDESTAL-FREESTANDIN MT-SURFACE FINI-MEDIUM TONE KA-LOCK -KEYED ALIKE	275 88	2758 80												
0018	47		47		A3410.1648 TACKBOARD 3212-FABRIC -IOTA-MARSH ICE	90 44	4250 68												
0019	32		32		G6132.42MNS TASKLIGHT - UTILITY MT-SURFACE FIN -MEDIUM TONE	72 58	2322 56												
0020	4		4		A2830.1448L SURFACE-TRANSACTION- HT-INNER TONE-VERT.OR HORI	67 64	270 56												
0021	8		8		AO461. SUPPORT-END-TRANS SU MT-SURFACE FIN -MEDIUM TONE	11 02	88 16												
0022	4		4		AO463. SUPPORT-MID-END-TRAN MT-SURFACE FIN -MEDIUM TONE	11 02	44 08												
0023	17		17		A2332.2448L WORKSURFACE-CORNER HT-TOP/EDGE FIN-INNER TONE-VERT.OR HORI MT-SUPPORT ARM -MEDIUM TONE	207 86	3533 62												
0024	10		10		A2310.2448L WORKSURFACE HT-TOP/EDGE FIN-INNER TONE-VERT.OR HORI	127 30	1273 00												

Herman Miller Inc. Zeeland, Michigan 49464 Telephone: 616 654 3300  
 Systems and Furniture for Office and Health Care Environments  
 customer original Remit to HERMAN MILLER, INC. 22764 NETWORK PLACE CHICAGO, IL 60673-1227  
 A0170A R 12/05

sold to **FRB NEW YORK - EROC**

ship to **ADI C/O LIBERTY MOVING**

customer **N-074655**

date **09 11 06** invoice number **620099**

PAGE 4 OF 4

It is the orderer's responsibility to check this document for accuracy, correct fabric selections, etc. Report claims immediately. This order is subject to the terms and conditions on the face and reverse side. Federal employer I.D. 38-0837640.

contract number	your purchase order number	ship to purchase order number	terms	deposit	ship via	salesperson	territory	type	order number	ship date
0025	6		MT-SUPPORT ARM - MEDIUM TONE EE123AB WORK CHAIR AJ-BACK ANGLE - ADJUSTABLE MT-BASE/FRM/SHL-MEDIUM TONE BC-CASTERS/GLID-CASTER BASSICK U6-OUTER SHELL - UNFINISHED BACK BK-ARMPAD FIN - BLACK 6009-FABRIC - RAPUNZEL-LAPIS NOTE: WORKSTATION DESK CHAIR						616 64	3699 84
0026	75		AO215.57 ROD-DRAW						6 84	513 00
X L	15	07/31/06	FED-EMP-ID=38-0837640 C S=01579 AG=D075016							106,166 08

erman Miller Inc. Zeeland, Michigan 49464 Telephone: 616 654 3300

customer original Remit to **HERMAN MILLER, INC. 22764 NETWORK PLACE CHICAGO, IL 60673-1227**

NET DUE ON 10-11-06

*Handwritten: 220, 11-9-06, and a signature.*

**PAID IN FULL**

# DS&D

Dancker, Sellev & Douglas  
The Office Environment Resource

1306-005411-8753

P.O. Box 18233  
Newark, New Jersey 07191  
212-267-2200

220

## Invoice

Page 1 of 4

DS&D NEW YORK CITY

Invoice Number	Invoice Date	Customer Order Number	Sales Order No.	Ship Date	Account Representative
110603	09/28/06	2002226	60101		Michael Boyle (Delesta)

**SOLD TO:** ROSALYN HAIRSTON  
 FEDERAL RESERVE BANK OF N.Y.  
 33 LIBERTY STREET  
 2M  
 NEW YORK, NY 10045  
 P: 1.212.720.6919

**SHIP TO:** CHRISTINE NARDONE  
 FEDERAL RESERVE BANK OF N.Y.  
 33 MAIDEN LANE  
 25TH FLR (25NW015)  
 NEW YORK, NY 10045  
 P: 1.212.720.6897

26457-300

94293

11/22/06

APU (F&A)

Terms: Due Upon Receipt

FED130

18221

79545

TAX NO: 00

Line	Quantity	Catalog Number / Description	Unit Price	Extended Amount
1	1.00	BTL38 METROPOLIT TASKLIGHT 36"L, BLACK, 9' CORD CARTON :CTNO NO CARTONING Tag For: TL/36 Qty Description 1 25NW015	89.04 159.00 44.00%	89.04
2	1.00	TAPT METROPOLIT TEMPLATE PENCIL TRAY DRAWER, BLACK PLASTIC CARTON :CTNO NO CARTONING Tag For: PT Qty Description 1 25NW015	90.16 161.00 44.00%	90.16
3	1.00	TFM2R4 METROPOLIT TEMPLATE PED WITH F/F DRAWERS W/ROD PULL OPTION FRONTS :WDGR WOOD PULLS :5184 ANTHRACITE CARTON :CTNO NO CARTONING LAM FIN :NOLA NO LAMINATE REQUIRED WOOD FIN:1920 CUSTOM CHERRY FINISH ==> 830-CHE Tag For: FF Qty Description 1 25NW015	882.08 1,218.00 44.00%	682.08
4	1.00	TOD16544X METROPOLIT TEMPL O/H CAB, CORTEX, WD DRS, 24"H COLUMNS, 54"WX16"DX20"H DOORS :WDGR WOOD LOCKS :LCKS LOCKING DOOR(S) CARTON :CTNO NO CARTONING	1,497.44 2,674.00 44.00%	1,497.44

APPROVED

# DS&D


Dancker, Sellev & Douglas  
The Office Environment Resource

P.O. Box 18233  
Newark, New Jersey 07191  
212-267-2200

## Invoice

Page 4 of 4  
DS&D NEW YORK CITY

Invoice Number	Invoice Date	Customer Order Number	Sales Order No.	Ship Date	Account Representative
110603	09/28/06	2002226	60101		Michael Boyle (Delesta)

Line	Quantity	Catalog Number / Description	Unit Price	Extended Amount
		TOP :W1WE WOOD TOP-WOOD EDGE OPT BACK:BK/R BACK PANEL RIGHT-HAND (SE CARTON :CTNO NO CARTONING LAM FIN :NOLA NO LAMINATE REQUIRED WOOD FIN:1920 CUSTOM CHERRY FINISH ==> 830-CHE ***** * CUSTOM SIZE: 36"L X 72"R 30" DEEP ON 72" SIDE, 24" DEEP ON 36" SIDE. INSIDE SUPPORT LEFT AND CUSTOM 30" FINISHED END PANEL RIGHT. 6" RADIUS CORNER, NO ACCESSORY RAIL ON 72" SIDE. FINISHED WOOD BACK PANEL ON 72" SIDE. WOOD GRAIN TO RUN PARALLEL WITH 72". ***** *		
15	1.00	Tag For: 24/36/72/30 Qty Description 1 25NW015 (ALTERNATE) TTP36X METROPOLIT TEMPL STRAIGHT UPH TACK PANEL, 24"H COLUMNS, 36"WX1"THX24"H FABRIC :DMN1 DALMATIAN TACK FABRIC 632 ==> 6320-802 MINK CARTON :CTNO NO CARTONING Tag For: TP/36 Qty Description 1 25NW015 (ALTERNATE)	267.12 477.00 44.008	267.12
Total List			23,258.30	
			Sub Total	13,171.16
			NY (tax exempt)	0.00
			Please Pay This Amount:	13,171.16
*****End of Invoice*****				
8753-000 8753-0310003 *  11-17-06				

CHARGES TO BE MADE ON CAPITAL ITEM PURCHASE REQUISITIONS

NOVEMBER 14, 2006

DATE

NUMBER	ASSET ID #	HR #	LINE	REVISED PRICE		GRAND TOTAL	UNIT DIFFERENCE	COMMENT
				UNIT	TOTAL			
2002226	0310003	11721			13171 <sup>14</sup>	- 716.16	Large amount by account due to volume of order	

c: Disbursing Division, Ms. Washington

I concur: *Mark Slagus* 11/20/06  
Mark Slagus  
Division Manager, Client Services

MID NOTED  
MID forwards to Purchasing Division

Purchasing entered change  
Purchasing forwards to Space Planning, Ms. Heffron  
*Jackson*

# herman miller invoice

HERMAN MILLER INC  
855 EAST MAIN AVENUE  
ZEELAND MI 49464

FEDERAL RESERVE BANK  
44 MAIDEN LANE  
2ND MEZZANINE  
NEW YORK NY 10045

COPY SENT TO  
W. B. WOOD NY 7001 AUG 23 A & B  
100 FIFTH AVENUE  
12TH FLOOR  
NEW YORK NY 10011-RECEIVED

ship to  
ADI C/O LIBERTY MOVING  
65 COMMERCE DRIVE  
HAUHPAUGE NY 11788

6312314432RALPH  
CBD246312314432RALPH  
FOB PLANT/PREPAID

customer N-075585  
date 10 21 06  
invoice number 658168  
PAGE 1 OF 1

item number	your purchase order number	terms	NET 30 DAYS	deposit	salesperson	territory	type	order number	ship date
18-01-06	2002287						FO	791764	10-16-06
AH9441	Ship to purchase order number 14055.001.02	ship from ZEELAND, MI		ship via A. LURSTEMA TRK LNS					bill of lading number 00200778
	quantity ordered	unit price	extended price	product description *** FINAL SHIPMENT FOR FO ** NOTE: REF F.O. 749723 CX & REENTERED 757733 10/16 SHIP CABLE PORT					
0001	17	17	291	26412-04 CORR ID 37228-81 ORDER # 138618 ENTERED 08-30-07 INITIALS APH/SK 1/28/08 X Mural 82307					
								79 80	1356 60

**APPROVED**  
80104 6250  
MILLER

NY Accounts  
Payable/NY/FRS  
Sent by: Sylwia  
Urban/NY/FRS

To Robert Cuthbert/NY/FRS,  
cc Sylwia Urban/NY/FRS,  
bcc

01/02/2008 11:38 AM

Subject Herman Miller-po 2002287- \$ 1,356.60

Please change the Below po to reflect a partial payment of \$ 1356.60.

Po-2002287 INV#- 658168 \$ 1,356.60

## PARTIAL DELIVERY PAYMENT

DATE RECEIVED				PURCHASE ORDER NUMBER			
8/23/07				2002287			
VENDOR NUMBER		VENDOR NAME			QUANTITY RECEIVED		
		Herman Miller					
DESCRIPTION OF MATERIAL RECEIVED							
Pay to pay \$1,356.60 as a partial payment against the above PO.							
RECEIVED BY				DATE			
Paul Jackson				8/23/07			

*Christine*

customer  
N-074655

date 08 16 06  
invoice number 597971

PAGE 4 OF 4

sold to FRB NEW YORK - EROC

ship to ADI C/O LIBERTY MOVING

*APPROVED*

contract number	your purchase order number	terms	ship from	deposit	salesperson	territory	Type	order number	ship date
	ship to purchase order number			ship via					Bill of lading number
item number	quantity this invoice	product number	product description					unit price	extended price
0021	175	MT - SURFACE FINI-MEDIUM TONE MT - CABLE MANAGE-MEDIUM TONE							
0022	1	A1250.62H END CAP KIT MT - SURFACE FINI-MEDIUM TONE MT - CABLE MANAGE-MEDIUM TONE						16 72	2926 00
0023	6	AO210.57 START-WALL MT - SURFACE FIN -MEDIUM TONE						36	15 96
0024	75	AO214.34 CONNECTOR - PANEL 6"						46	38 76
0025	157	AO214.57 CONNECTOR - PANEL 6"						84	513 00
0026	16	AO215.57 ROD - DRAW						84	1073 88
		AO259. END-FINISHED CHANGE MT - SURFACE FIN -MEDIUM TONE						22	115 52

VENDOR I.D. 76412-807  
BATCH # 93614  
VOUCHER # 812406  
DATE ENTERED 6/46  
INITIALS DP3  
REJECTED.  
RETURNED

*\* Done 10/30/06*

NET DUE ON 09-15-06

07/31/06  
15  
FED-EMP-ID=38-0837640 C  
S=01600  
AG=D075016  
TOTAL AMOUNT DUE USD 111,834.76  
Herman Miller Inc. Zeeland, Michigan 49404 Telephone: 616 654 3300  
Systems and Furniture for Office and Health Care Environments  
customer original Remit to HERMAN MILLER, INC. 22764 NETWORK PLACE CHICAGO IL 60672-1222

# HermanMiller invoice

customer  
N-074655

date 08 16 06 invoice number 597971

PAGE 3 OF 4

sold to

FRB NEW YORK - EROC

ship to

ADI C/O LIBERTY MOVING

contract number		your purchase order number		terms		deposit		salesperson		territory		type		order number		ship date	
ship to purchase order number		ship from		product number/product description		ship via		bill of lading number		unit price		extended price					
0013	49	MT-SURFACE FIN -MEDIUM TONE 4712-FABRIC										49	78	2439	22		
0014	13	A1181.62FC FACE-6" PANEL MT-SURFACE FIN -MEDIUM TONE 4712-FABRIC										37	62	489	06		
0015	51	A1182.62FA FACE-6" PANEL 4712-FABRIC										49	78	2538	78		
0016	12	A1182.62FC FACE-6" PANEL MT-BEZEL TRIM -MEDIUM TONE 4712-FABRIC										42	94	515	28		
0017	3	A1220.62H CONNECTOR-2 WAY MT-SURFACE FINI-MEDIUM TONE MT-CABLE MANAGE-MEDIUM TONE NOTE: 52 REQUIRED-TAKE 36 FROM DSD & 4 FROM L2										34	20	102	60		
0018	103	A1230.62H CONNECTOR-3 WAY MT-SURFACE FINI-MEDIUM TONE MT-CABLE MANAGE-MEDIUM TONE										76	76	7906	28		
0019	1	A1240.62H CONNECTOR-FOUR WAY MT-TOP CAP FINI-MEDIUM TONE NOTE: 25 REQUIRED-TAKE 20 FROM DSD & 4 FROM L2										99	56	99	56		
0020	19	A1250.39H END CAP KIT										14	82	281	58		

It is the orderer's responsibility to check this document for accuracy, correct fabric selections, etc. Report claims immediately. This order is subject to the terms and conditions on the face and reverse side. Federal employer I.D. 38-0837840.

Herman Miller Inc. Zeeland, Michigan 49464 Telephone: 616 654 3300

Systems and Furniture for Office and Health Care Environments

customer original Remit to HERMAN MILLER, INC. 22764 NETWORK PLACE CHICAGO, IL 60673-1227

40170A R 12/05

customer N-074655 date 08 16 06 invoice number 597971

PAGE 2 OF 4

sold to

FRB NEW YORK - EROC

ship to ADI C/O LIBERTY MOVING

contract number	your purchase order number	terms	ship from	deposit	salesperson	territory	type	order number	ship date
item number	quantity this invoice	ship to purchase order number	product number/product description	ship via				unit price	extended price
0006	32		A1120.6242J PANEL ASSY-NON-POWER MT-TRIM/TOP CAP-MEDIUM TONE MT-CABLE MANAGE-MEDIUM TONE 4712-FABRIC -GROUND CLOTH-PEARL AS 4712-FABRIC -GROUND CLOTH-PEARL AS NOTE: 64 REQUIRED-TAKE 31 FROM DSD & 1 FROM L2					238 26	7624 32
0007	3		A1120.3942J PANEL ASSY-NON-POWER MT-TRIM/TOP CAP-MEDIUM TONE MT-CABLE MANAGE-MEDIUM TONE 4712-FABRIC -GROUND CLOTH-PEARL AS 4712-FABRIC -GROUND CLOTH-PEARL AS					177 08	531 24
0008	228		A1120.6248J PANEL ASSY-NON-POWER MT-TRIM/TOP CAP-MEDIUM TONE MT-CABLE MANAGE-MEDIUM TONE 4712-FABRIC -GROUND CLOTH-PEARL AS 4712-FABRIC -GROUND CLOTH-PEARL AS NOTE: 263 REQUIRED-TAKE 35 FROM DSD					253 08	57702 24
0009	3		A1120.3948J PANEL ASSY-NON-POWER MT-TRIM/TOP CAP-MEDIUM TONE MT-CABLE MANAGE-MEDIUM TONE 4712-FABRIC -GROUND CLOTH-PEARL AS 4712-FABRIC -GROUND CLOTH-PEARL AS					185 06	555 18
0010	3		A1181.39FA FACE-6" PANEL 4712-FABRIC -GROUND CLOTH-PEARL AS					33 44	100 32
0011	15		A1181.62FA FACE-6" PANEL 4712-FABRIC -GROUND CLOTH-PEARL AS					37 62	564 30
0012	3		A1181.39FC FACE-6" PANEL					45 98	137 94

Herman Miller Inc. Zeeland, Michigan 49464 Telephone: 616 654 3300  
Systems and Furniture for Office and Health Care Environments  
customer original Remit to HERMAN MILLER, INC. 22764 NETWORK PLACE CHICAGO, IL 60673-1007  
AM170A R 12/06

HERMAN MILLER INC  
855 EAST MAIN AVENUE  
ZEELAND MI 49464

sold to  
FRB NEW YORK - EROC  
100 ORCHARD ST  
DISBURSING DIVISION  
EAST RUTHERFORD NJ 07073

COPY SENT TO  
W. B. WOOD NY  
100 FIFTH AVENUE  
12TH FLOOR  
NEW YORK NY 10011

customer  
N-074655

date 08 16 06 invoice number  
597971

PAGE 1 OF 4

ship to  
ADI C/O LIBERTY MOVING  
65 COMMERCE DRIVE  
HAUPPAUGE NY 11788

6312314432RALPH  
CBD246312314432RALPH

FOB PLANT/PREPAID

order date	contract number	your purchase order number	quantity this invoice	quantity shipped to purchase order number	terms	ship from	deposit	salesperson	territory	Type	order number	ship date	extended price
08-01-06	AH9441	2002287	16	14054.001.02	NET 30 DAYS	ZEELAND, MI	FMS	FO		TRUCKING, INC	749724	08-11-06	00181559
Product number/product description *** FINAL SHIPMENT FOR FO **													
0001	16	16	16	16	A1120.3924J PANEL ASSY-NON-POWER MT-TRIM/TOP CAP-MEDIUM TONE MT-CABLE MANAGE-MEDIUM TONE 4712-FABRIC -GROUND CLOTH-PEARL AS 4712-FABRIC -GROUND CLOTH-PEARL AS						139 08	2225 28	
0002	60	60	60	60	A1120.6224J PANEL ASSY-NON-POWER MT-TRIM/TOP CAP-MEDIUM TONE MT-CABLE MANAGE-MEDIUM TONE 4712-FABRIC -GROUND CLOTH-PEARL AS 4712-FABRIC -GROUND CLOTH-PEARL AS NOTE: 95 REQUIRED-TAKE 35 FROM STATU S ACTION						178 22	10693 20	
0003	1	1	1	1	A1120.6230J PANEL ASSY-NON-POWER MT-TRIM/TOP CAP-MEDIUM TONE MT-CABLE MANAGE-MEDIUM TONE 4712-FABRIC -GROUND CLOTH-PEARL AS 4712-FABRIC -GROUND CLOTH-PEARL AS						197 22	197 22	
0004	3	3	3	3	A1120.3936J PANEL ASSY-NON-POWER MT-TRIM/TOP CAP-MEDIUM TONE MT-CABLE MANAGE-MEDIUM TONE 4712-FABRIC -GROUND CLOTH-PEARL AS 4712-FABRIC -GROUND CLOTH-PEARL AS						168 34	505 02	
0005	53	53	53	53	A1120.6236J PANEL ASSY-NON-POWER MT-TRIM/TOP CAP-MEDIUM TONE MT-CABLE MANAGE-MEDIUM TONE 4712-FABRIC -GROUND CLOTH-PEARL AS 4712-FABRIC -GROUND CLOTH-PEARL AS NOTE: 81 REQUIRED-TAKE 24 FROM DSD & 4 FROM L2						225 34	11943 02	

HERMAN MILLER INC  
855 EAST MAIN AVENUE  
ZEELAND MI 49464

customer N-074655  
date 10 12 06 invoice number 649212  
PAGE 1 OF 1


sold to  
FRB NEW YORK - EROC  
100 ORCHARD ST  
DISBURSING DIVISION  
EAST RUTHERFORD NJ 07073

COPY SENT TO  
W. B. WOOD NY  
100 FIFTH AVENUE  
12TH FLOOR  
NEW YORK NY 10011

ship to  
ADI C/O LIBERTY MOVING  
65 COMMERCE DRIVE  
HAUPPAUGE NY 11788

6312314432RALPH  
CBD246312314432RALPH

FOB PLANT/PREPAID

contract number	your purchase order number	terms	deposit	salesperson	territory	type	order number	ship date
08-01-06	2002288	NET 30 DAYS				FO	748656	10-07-06
AH9441	14029-001.02	ship from ZEELAND, MI	ship via	A. LUURSTEMA TRK LNS				bill of lading number 00198554
item number	quantity this invoice	quantity ordered	quantity previously invoiced	product number/product description	unit price	extended price		
0001	9	9		*** FINAL SHIPMENT FOR FO **				
0002	6	6		A1180.6206E FRAME ASS'Y-6" PANEL MT-TRIM/TOP CAP-MEDIUM TONE MT-CABLE MGMT -MEDIUM TONE	138 70	1248 30		
0003	1	1		A1311.A RECEPTACLE MT-SURFACE FINI-MEDIUM TONE	61 56	369 36		
0004	1	1		A1311.D RECEPTACLE MT-SURFACE FINI-MEDIUM TONE	61 56	61 56		
0005	1	1		K1311.C1 RECEPTACLE-8-WIRE MT-SURFACE FIN -MEDIUM TONE	66 50	66 50		
0006	9	9		A1323.42E POWER ENTRY KIT MT-CABLE MANAGE-MEDIUM TONE	131 86	131 86		
0007	36	36		A1355.42L POWER ADAPTER KIT-42	59 66	536 94		
0008	30	30		A1355.48L POWER ADAPTER KIT-48	59 66	2147 76		
				G6132.42MNS TASKLIGHT - UTILITY MT-SURFACE FIN -MEDIUM TONE	72 58	2177 40		
				NOTE: NOTE HERMAN MILLER DOES NOT MAKE A 36W OR 48W TASK LIGHT, 30				
								
NET DUE				08-11-11-06				

HERMAN MILLER INC. Zeeland, Michigan 49464 Telephone: 616 654 3300  
Systems and Furniture for Office and Health Care Environments  
FED-EMP-ID=38-0837640 C  
S=01600 AG=D075016  
TOTAL AMOUNT DUE USD 6,739.68  
HERMAN MILLER, INC.  
22764 NETWORK PLACE  
CHICAGO, IL 60673-1007

# PARTIAL DELIVERY PAYMENT

<b>DATE RECEIVED</b>	<i>Nov. 28, 2006</i>	<b>PURCHASE ORDER NUMBER</b>	<i>2002288</i>
<b>VENDOR NUMBER</b>		<b>VENDOR NAME</b>	
		<i>Herman Keller</i>	<b>QUANTITY RECEIVED</b>
<b>DESCRIPTION OF MATERIAL RECEIVED</b>			
<i>Okay to pay \$6,739.68 as a partial</i>			
<i>payment of the above invoice.</i>			
<i>PI</i>			
<b>RECEIVED BY</b>		<b>DATE</b>	
<i>Jace Jackson</i>		<i>Nov. 28, 2006</i>	

DISBURSING DIVISION

HERMAN MILLER INC  
855 EAST MAIN AVENUE  
ZEELAND MI 49464

customer N-075585  
date 10 09 06  
invoice number 645325

PAGE 1 OF 1

**sold to**  
FEDERAL RESERVE BANK  
44 MAIDEN LANE  
2ND MEZZANINE  
NEW YORK NY 10045

**COPY SENT TO**  
W. B. WOOD NY  
100 FIFTH AVENUE  
12TH FLOOR  
NEW YORK NY 10011

**ship to**  
ADI C/O LIBERTY MOVING  
65 COMMERCE DRIVE  
HAUPPAUGE NY 11788

6312314432RALPH  
CBD246312314432RALPH

FOB PLANT/PREPAID

is the orderer's responsibility to check this document for accuracy, correct fabric selections, etc. Report claims immediately. This order is subject to the terms and conditions on the face and reverse side. Federal employer I.D. 38-0837640.

order date	contract number	item number	quantity this invoice	your purchase order number	ship to purchase order number	terms	ship from	NET 30 DAYS	deposit	salesperson	territory	type	order number	ship date	bill of lading number	extended price	
08-14-06	AH9441	0001	10	2002288	14027-001.02	NET 30 DAYS	ZEELAND MI	NET 30 DAYS		FO		FO	791761	10-04-06	00197586		
		0002	1														
<p>product number/product description</p> <p>*** FINAL SHIPMENT FOR FO **</p> <p>NOTE: CX &amp; REENTERED 748641 SHIP 10/4</p> <p>CX &amp; REENTERED 766747 SHIP 10/4</p> <p>EE122PK WORK CHAIR</p> <p>N4-BACK ANGLE -NO BACK ANGLE</p> <p>BU-BASE/FRM/SHL-BLACK UMBER</p> <p>BC-CASTERS/GLID-CASTER BASSICK</p> <p>U6-OUTTER SHELL -UNFINISHED BACK</p> <p>BK-ARMPAD FIN -BLACK</p> <p>6001-FABRIC -RAPUNZEL-CASTLE</p> <p>NOTE: TAG CONFERENCE</p> <p>EE123AB WORK CHAIR</p> <p>AJ-BACK ANGLE -ADJUSTABLE</p> <p>BU-BASE/FRM/SHL-BLACK UMBER</p> <p>BC-CASTERS/GLID-CASTER BASSICK</p> <p>U6-OUTTER SHELL -UNFINISHED BACK</p> <p>BK-ARMPAD FIN -BLACK</p> <p>6001-FABRIC -RAPUNZEL-CASTLE</p> <p>NOTE: PRIVATE OFFICE DESK CHAIR 3 RE QUIRED TAKE 2 FROM STOCK</p>																	
<p>APPROVED</p> <p>2006 OCT 27 4 00 53</p> <p>* <i>Mark</i> 10.20.06</p>																	
<p>NET DUE ON 11-08-06</p>																	

VENDOR I.D. # 92828

BATCH #

VOUCHER #

DATE ENTERED

INITIALS

REJECTED

RETURNED

X L 15 07/31/06 FED-EMP-ID=38-0837640 C TOTAL AMOUNT DUE USD 5,542.24

S=00850 AG=D075016

customer original Remit to HERMAN MILLER, INC. 22764 NETWORK PLACE CHICAGO, IL 60673-1227

Zeeland, Michigan 49464 Telephone: 616 654 3300

Systems and Furniture for Office and Health Care Environments

# PARTIAL DELIVERY PAYMENT

DATE RECEIVED		PURCHASE ORDER NUMBER	
Oct. 25, 2006		2002288	
VENDOR NUMBER		VENDOR NAME	
		Herman Miller	
DESCRIPTION OF MATERIAL RECEIVED		QUANTITY RECEIVED	
R.R. To Day \$5,542.24 as a partial			
payment on the above invoice.			
RECEIVED BY: Dale Jackson		DATE: Oct. 25, 2006	

DISBURSING DIVISION

HERMAN MILLER INC  
855 EAST MAIN AVENUE  
ZEELAND MI 49464

customer  
N-074655

date 08 30 06 invoice number 610925  
PAGE 1 OF 1

sold to  
FRB NEW YORK - EROC  
100 ORCHARD ST  
DISBURSING DIVISION 07073  
EAST RUTHERFORD NJ

COPY SENT TO  
W. B. WOOD NY  
100 FIFTH AVENUE  
12TH FLOOR  
NEW YORK NY 10011

ship to  
ADI C/O LIBERTY MOVING & STORA  
65 COMMERCE DRIVE  
HAUPPAUGE NY 11788

6312314432RALPH  
CBD246312314432RALPH  
FRB-23RD FL./#14044.  
FOB PLANT/PREPAID

It is the orderer's responsibility to check this document for accuracy, correct fabric selections, etc. Report claims immediately. This order is subject to the terms and conditions on the face and reverse side. Federal employer I.D. 38-0827640.

contract number	your purchase order number	terms	deposit	salesperson	territory	type	order number	ship date	
08-01-06	2002285	NET 30 DAYS	ship from			FO	748657	08-25-06	
AH9441	14050-001-02	ZEELAND, MI	ship via	EXEC HURN SERVICES				bill of lading number 00185778	
item number	quantity	product number/product description	unit price						extended price
0001	12	*** FINAL SHIPMENT FOR FO ** EEL22PK WORK CHAIR N4-BACK ANGLE -NO BACK ANGLE BU-BASE/FRM/SHL-BLACK UMBER BC-CASTERS/GLID-CASTER BASTICK U6-OUTER SHELL -UNFINISHED BACK BK-ARMPAD FIN -BLACK 6009-FABRIC -RAPUNZEL HAPIS	492 56						5910 72

VENDOR I.D. 26412-B07  
 BATCH # 99210  
 VOUCHER # 1220106  
 DATE ENTERED 12/22-08  
 INITIALS  
 REJECTED  
 RETURNED

B06-005411-856

NET DUE ON 09-29-06

X L	15	07/31/06	FED-EMP-ID=38-0837640 C	TOTAL AMOUNT DUE USD		5,910 72
S=00850			AG=D075016	HERMAN MILLER, INC.		A070A R 12/05
terman Miller Inc. Zeeland, Michigan 49464			Systems and Furniture for Office and Health Care Environments		22764 NETWORK PLACE	
Telephone: 616 654 3300			customer original		Remit to	
			CHICAGO, IL 60673-1227			

# PARTIAL DELIVERY PAYMENT

DATE RECEIVED		PURCHASE ORDER NUMBER	
12/11/06		2002285	
VENDOR NUMBER	VENDOR NAME	QUANTITY RECEIVED	
	Verma Deller		
DESCRIPTION OF MATERIAL RECEIVED			
Pay to pay \$5,910.72 as a partial			
payment on the above PO			
RECEIVED BY:		DATE	
Pace Jackson		12/11/06	

DISBURSING DIVISION

*Christine*

HERMAN MILLER INC  
855 EAST MAIN AVENUE  
ZEELAND MI 49464

sold to  
FRB NEW YORK - EROC  
100 ORCHARD ST  
DISBURSING DIVISION  
EAST RUTHERFORD NJ 07073

COPY SENT TO  
W. B. WOOD NY  
100 FIFTH AVENUE  
12TH FLOOR  
NEW YORK NY 10011

customer  
N-074655

date 09 11 06  
invoice number 619848

PAGE 1 OF 1

ship to  
ADI C/O LIBERTY MOVING  
65 COMMERCE DRIVE  
HAUPTPAUGE NY 11788

6312314432RALPH  
CED246312314432RALPH

FOB PLANT/PREPAID

It is the orderer's responsibility to check this document for accuracy, correct fabric selections, etc. Report claims immediately. This order is subject to the terms and conditions on the face and reverse side. Federal employer I.D. 38-0837640.

order date	contract number	your purchase order number	ship to purchase order number	quantity this invoice	quantity ordered	product number/product description	unit price	extended price
08-01-06	AH9441	2002284	14051-001-02	36	36	EEL122PK WORK CHAIR N4-BACK ANGLE - NO BACK ANGLE BU-BASE/FRM/SHL-BLACK UMBER BC-CASTERS/GLID-CASTER BASSICK U6-OUTER SHELL - UNFINISHED BACK BK-ARMPAD FIN - BLACK 6011-FABRIC - KUNZHEH BASIL	492.56	17732.16
<p>*** FINAL SHIPMENT FOR FO ***</p> <p>VENDOR I.D. 06412-1807</p> <p>BATCH # - #99211</p> <p>VOUCHER 11107P</p> <p>DATE ENTERED AP-3</p> <p>INITIALS</p> <p>REJECTED</p> <p>RETURNED</p> <p><i>12-12-08</i></p>								
<p>NET 30 DAYS</p> <p>ship from ZEELAND, MI</p> <p>ship via VAN ERDEN TRUCKING</p> <p>deposit</p> <p>salesperson territory type order number ship date</p> <p>09-05-06</p> <p>bill of lading number 00188148</p>								

07/31/06  
S=00850  
FED-EMP-ID=38-0837640  
AG=D075016  
C

NET DUE ON 10-11-06

306-005411-BSG

15  
herman miller inc. Zeeland, Michigan 49464 Telephone: 616 854 3300

customer original Remit to HERMAN MILLER, INC. 22764 NETWORK PLACE CHICAGO, IL 60673-1227

TOTAL AMOUNT DUE USD 17,732.16

Lawson portal - Basic Invoice (AP20.1) - Microsoft Internet Explorer

File Edit View Favorites Tools Help

Address: https://p0p723.fras.frb.org/lawson/portal/index.htm

Home Basic Invoice (AP20.1)

ap20

Company: [ ] Process Level: [ ] Post Date: 01/12/2007

Batch: [ ] Voucher: [ ] Authority Code: AP3

Vendor: 26412 PO: [ ] Remit To: [ ]

Invoice: [ ] Handling Code: [ ] HERMAN MILLER INC

Inv Date: [ ] Due Date: [ ] Inv Type: [ ] 22764 NETWORK PLACE

Inv Amt: [ ] Currency: [ ]

Pmt Terms: [ ] Discount: [ ] CHICAGO IL 60673-1227

Dist Code: [ ] Account: [ ] Buyer Code: [ ]

User Anlys: [ ]


PO Detail PO\_AOC Inv\_AOC

FC	Co	Account	UsrAnlys	Amount	Activity
[ ]	[ ]	[ ]	[ ]	[ ]	[ ]
[ ]	[ ]	[ ]	[ ]	[ ]	[ ]
[ ]	[ ]	[ ]	[ ]	[ ]	[ ]
[ ]	[ ]	[ ]	[ ]	[ ]	[ ]
[ ]	[ ]	[ ]	[ ]	[ ]	[ ]

Match complete

Trusted sites

# PARTIAL DELIVERY PAYMENT

<b>DATE RECEIVED</b>		<b>PURCHASE ORDER NUMBER</b>	
12/11/06		2002284	
<b>VENDOR NUMBER</b>	<b>VENDOR NAME</b>	<b>QUANTITY RECEIVED</b>	
	Herman Miller		
<b>DESCRIPTION OF MATERIAL RECEIVED</b>			
Pay to pay \$17,732.16 as a partial			
payment on the above PO.			
			
<b>RECEIVED BY</b>	<b>DATE</b>		
Steve Jackson	12/11/06		

DISBURSING DIVISION

*Christine*

HERMAN MILLER INC  
855 EAST MAIN AVENUE  
ZEELAND

MI 49464

customer N-074655 date 08 30 06 invoice number 610926

PAGE 1 OF 1

sold to  
FRB NEW YORK - EROC  
100 ORCHARD ST  
DISBURSING DIVISION  
EAST RUTHERFORD NJ 07073

COPY SENT TO  
W. B. WOOD NY  
100 FIFTH AVENUE  
12TH FLOOR  
NEW YORK NY 10011

ship to  
ADI C/O LIBERTY MOVING  
65 COMMERCE DRIVE  
HAUPPAUGE NY 11788

6312314432RALPH  
CBD246312314432RALPH

FOB PLANT/PREPAID

It is the orderer's responsibility to check this document for accuracy, correct fabric selections, etc. Report claims immediately. This order is subject to the terms and conditions on the face and reverse side. Federal employer I.D. 38-0827640.

order date	contract number	your purchase order number	salesperson	territory	type	order number	ship date
08-01-06	AH9441	2002283	FO			748658	08-25-06
		1405200102					bill of lading number 00185840
item number	quantity	unit price	extended price	product number/product description	unit price	extended price	
0001	18	728 97	13121 46	*** FINAL SHIPMENT FOR FO *** EEL22PK WORK CHAIR N4-BACK ANGLE -NO BACK ANGLE BU-BASE/FRM/SHL-BLACK UMBER BC-CASTERS/GLID-CASTER BASSICK U6-OUTER SHELL -UNFINISHED BACK BK-ARMPAD FIN -BLACK 258 -FABRIC -LEATHER - BLACK	728 97	13121 46	
<p><b>APPROVED</b></p> <p><i>12-12-06</i></p> <p><i>97688</i></p> <p><i>97688</i></p> <p><i>12-12-06</i></p> <p><i>12-12-06</i></p>							
<p>NET DUE ON 09-29-06</p> <p>B06 005411 -856</p>							

terms NET 30 DAYS ship from ZEELAND MI

deposit ship via EXEC FURN SERVICES

product number/product description \*\*\* FINAL SHIPMENT FOR FO \*\*\*

quantity previously invoiced

quantity ordered

quantity invoiced

07/31/06

FED-EMP-ID=38-0837640 C

S=00850 AG=D075016

07/31/06

15

HERMAN MILLER, INC.

22764 NETWORK PI.ACF

13,121 46

AD17CA R 12/05

# PARTIAL DELIVERY PAYMENT

<b>DATE RECEIVED</b>	<b>PURCHASE ORDER NUMBER</b>		
12/11/06	2002283		
<b>VENDOR NUMBER</b>	<b>VENDOR NAME</b>	<b>QUANTITY RECEIVED</b>	
	Norman Miller		
<b>DESCRIPTION OF MATERIAL RECEIVED</b>	Pay 813,121.46 as a partial payment on the above PO		
<b>RECEIVED BY</b>	<b>DATE</b>		
<i>[Signature]</i>	12/11/06		

DISBURSING DIVISION

0.\*  
 13,400.61  
 13,121.46  
 279.15\*

**DS&D**  
 Dancker, Sellew & Douglas  
 The Office Environment Resource

6/21/06  
 OK TO PAY  
 P.O. Box 18233  
 Newark, New Jersey 07191  
 207-2200  
 R. Hairston

**Invoice**

Page 1 of 1  
 DS&D NEW YORK CITY

Invoice Number	Invoice Date	Customer Order Number	Sales Order No	Ship Date	Account Representative
101946	05/31/06	2001824	53944		Michael Boyle (Delesta)

**SOLD TO:** ROSALYN HAIRSTON  
 FEDERAL RESERVE BANK OF N.Y.  
 33 LIBERTY STREET  
 2M  
 NEW YORK, NY 10045

**SHIP TO:** CHRISTINE NARDONE  
 FEDERAL RESERVE BANK OF N.Y.  
 33 MAIDEN LANE  
 NEW YORK, NY 10038

P: 1.212.720.6919

P: 1.212.720.6897

F: 1.212.720.1359

**Due Date:**

**Terms:** Due Upon Receipt

FED130

74231 TAX NO: 00

Line	Quantity	Catalog Number / Description	Unit Price	Extended Amount
1	2.00	E2S1260A VECTA NY TABLE-RADIUS RECT, 144 X 60, 2 ALUMINUM T BASES COLUMN :0455 TUX TEXTURE EDGE :6690 CONVEX VINYL EDGE BLACK TOP :T098 SPECIAL LAMINATE GRADE 1 ==> 4607-60 CALDERA GREY, WILSONAR OPTIONS OPTIONS BAY/WIRE *OPT: BAYS/WIREWAY/INSERT TWO BAY 3 1 2 BAYS W/3+1 WIREWAY FINISH FINISH BAY FIN BAY DOOR FINISH F04 MATTE BLACK INFEED *OPT: INFEED NYC31 NYC 3+1	2,457.27 4,311.00 43.00%	4,914.54
3	4.00	321871 VECTA NY OUTLET-DUPLEX, CIRCUIT 1, 3+1 WIRING	8.55 8.55 43.00%	34.20
4	4.00	321872 VECTA NY OUTLET-DUPLEX, CIRCUIT 2, 3+1 WIRING	8.55 15.700 43.00%	34.20
VENDOR: 26457-1			Total List	8,742.00
BATCH: 79507			Sub Total	4,982.94
7-7-09			NY (tax exempt)	0.00
APP 2009			Please Pay This Amount:	4,982.94
*****End of Invoice*****				
* M... S...				

### Main Building (33 Liberty Street) Office Space Consolidation

After assessing the Main building (33 Liberty Street) space strategy, the New York Fed undertook an office space consolidation or “restack” project to maximize space utilization and gain economies of scale on multiple floors in the building.

#### Approvals

- Investment Review Committee (IRC) Document: May 26, 2006 (See Appendix I)

#### Total Project Cost<sup>1</sup>

Construction	\$3,885,168
Design Consultants	\$915,634
Furniture	\$898,119
Total	\$5,698,921

#### Vendor List

Vendor	Service	Paid to Date
Turner <sup>2</sup>	Construction Manager	\$3,689,171
Hillier Group <sup>3</sup>	Architect/Engineer	\$915,634
Netversant <sup>4</sup>	IT Cabling Contractor	\$195,997
Consolidated Carpet	Furniture Vendor	\$131,377.14
D, S & D	Furniture Vendor <sup>5</sup>	\$114,586.25
W.B. Wood	Furniture Vendor	\$368,291.85
Empire	Furniture Vendor	\$209,877.10
Thomas Amato	Furniture Vendor	\$1,475.00
Art.com	Furniture Vendor	\$919.00
BFI	Furniture Vendor	\$71,592.40
	Total	\$5,698,920.74

<sup>1</sup> See Appendix II for payment record

<sup>2</sup> See Appendix III for Turner’s most recent payment request

<sup>3</sup> See Appendix IV for Hillier’s most recent payment request

<sup>4</sup> See Appendix V for Netversant’s most recent payment request

<sup>5</sup> See Appendix VI for furniture purchase orders

### Contract Award Process

- Structure Tone Inc.: contract awarded under the agreement for On-Going Construction Management Services (see Procurement Process for additional information)
- Hillier Group: contract awarded under the agreement for On-Call Architectural/Engineering Services (see Procurement Process for additional information)

**Appendix I** – Main Building Restack Approval Letters

**Investment Review Committee (IRC) Project Proposal  
September 22, 2006**

<b>Project Information</b>			
<b>Project Name</b>	<b>New/Continued</b>	<b>Beneficiary (ies)</b>	
Main Building Re-Stack	New	REGS, Markets, Secretary's Office, WPO, PI, Legal, SIRA, Records Management, SCRRM	
<b>Project Leadership</b>			
Sponsor/Co-Sponsors: REGS		Business Leader's Name(s): Mark Slagus <sup>1</sup>	Building Project Manager's Name: Kevin Cleary/Bobbi Weigel
<b>Start Date</b>	<b>End Date</b>	<b>Project Cost</b>	
September 2006	April 2007	\$5.4 million (aggregate)	

**Strategic Context and Business Problem/Opportunity**

Strategic Context:  
REGS is gearing up for the restoration of the 10<sup>th</sup> and 11<sup>th</sup> floors. The remaining occupants on the 11<sup>th</sup> floor (SIRA, Records Management, and the Corporate Secretary's Office) will need to be relocated in preparation for work on that floor to begin.

In addition to the relocation of the 11<sup>th</sup> floor occupants, other competing business area space needs have developed that causes REGS to re-think its Main building space strategy. In response to a multitude of requests, REGS identified the optimal solutions to these space requests and aligned them with the Floor by Floor modernization plan as well as the Bank's real estate strategy. The number of requests to meet additional space needs is largely generated by several recent organizational changes. REGS recognizes an opportunity to consolidate the various space projects to maximize utilization of resources and gain economies of scale.

Opportunity:  
It is REGS' intention to seize this opportunity to provide for business unit expansions, contractions, and reorganizations. The preferred solution will provide contiguous space for business units to assist in building internal synergies.

- Keep Floor by Floor modernization on track for construction of 10 and 11
- Allow for expansion of Markets space
- Allow for physical consolidation of Public Information (PI)
- Allow for REGS to reduce it's space needs thereby reducing Bank-wide support costs
- Provide Protection with additional space to accommodate expanded business requirements
- Allow for physical consolidation of Compliance staff to Legal space
- Allow for the Wholesale Product Office to reduce it's space needs
- Allow for the significant growth of the SIRA office
- Allow for a transfer of the Subcommittee on Credit, Reserves and Risk Management (SCRMM) to the Federal Reserve Bank of NY

<sup>1</sup> Although the Main Building restack project will be managed and implemented by REGS, it will be done in consultation with the function heads from Markets, Secretary's Office, WPO, PI, Legal, SIRA and Records Management - - all of whom are impacted.

## Preferred Solution and Business Outcome

### Preferred Solution:

REGS is requesting IRC approval for a moderate restacking of the Main building to enable specific business units to achieve strategic goals while facilitating the REGS Function's ability to continue its Floor by Floor Modernization simultaneously. As outlined above the following work is recommended as resolution to the issues.

- Fit out space currently vacant on 8th floor adjacent to Emerging Markets and International Affairs for the Markets Group expansion.
- Fit out staging space for Corporate Secretary's Office in remaining vacant space on 8th floor.
- Modify PI space on 2nd floor to accommodate consolidations of staff from multiple floors within the Main building.
- Consolidate REGS space on A-level, Post Office and Printing. Within gained space relocate Purchasing and Travel from 2nd Mezzanine and hold remaining space for Protection expansion of A-level needs. Consolidate REGS 6th floor staff to existing space on 2nd Mezzanine.
- Modify a portion of the 7th floor to accommodate the Compliance staff from 8.
- Move the Records Management staff from 11th floor to former Compliance space.
- Modify the existing 2nd floor between the WPO and PI to allow for PI consolidation of staffs and the WPO to reduce its space needs.
- Move the SIRA office and accommodate expansion, from 11th floor to 6th floor former REGS space.
- Modify the Payments Policy space, 4th floor, to accommodate additional business responsibilities.

REGS believes that it can implement these moves in two phases, and meet the requirements from Markets, Legal, WPO, and Public Information, while generating staging/permanent space for SIRA, Records Management, and the Secretary's Office. The bulk of the design plans were completed and have been approved by the business leaders. Work is ready to commence upon acceptance of this proposal. The following is an outline of the proposed phases.

### ***Phase I***

- A. Fit out the Main building 8<sup>th</sup> floor west for the Secretary's Office staging and Markets Group expansion (approximately 22,000 rentable square feet). Preliminary study suggests that a maximum of 7 private office/meeting rooms and 32 Markets standard cubicles can be provided in this area.
- B. Consolidate Postal and Printing on the Main building A-level west. In gained space, fit out Purchasing and Travel adjacent to Printing, and allow for the remaining space to be fit out for Protection's security enhancement program (approximately 30,000 rentable square feet). Begin modifications to 2M to allow for consolidation of REGS staff from the 6<sup>th</sup> floor to 2M.
- C. Consolidate the WPO's office and expand PI offices to accommodate increased responsibilities. Move IC staff from the 7<sup>th</sup> floor, E-Business staff from the 11th to the 2<sup>nd</sup> floor Public Information space (approximately 22,500 rentable square feet).

### ***Phase II***

- A. Complete modifications to 2M to allow for REGS staff to relocate from the Main building 6<sup>th</sup> floor to 2M and plan for the expanded SIRA office to occupy its former space as a permanent location.
- B. Fit out space vacated by IC on the 7<sup>th</sup> floor for the Compliance function.
- C. Relocate Records Management from the 11<sup>th</sup> floor to the 8<sup>th</sup> floor space, formerly occupied by the Compliance function.

Parts A and B of Phase II can take place simultaneously, while part C can take place upon completion of B.

The chart below reflects the impact on each function's space after the restacking project has been completed.

**Space Variance Chart**

<u>Department</u>	<u>Current Space</u>	<u>Final Space</u>	<u>% Change</u>
Legal <sup>1</sup>	62,859	66,139	5%
PI (E Bus/IC)	27,134	26,850	-1%
WPO	4,177	3,100	-26%
Markets	21,417	24,650	15%
REGS	23,545	15,500	-34%
Secretary's Off	3,898	2,600	-33%
SIRA	1,542	3,100	101%

Note: Usable square footages are noted. All final space square footages indicated are approximate.

<sup>1</sup>Includes Protection, Compliance and Records Management

Please see the attached stacking plan for diagrams of current and final stacking.

**Alternatives Considered**

- | <u>Alternative</u>  | <u>Reason for Rejection</u>   |
|---|---|
| <ul style="list-style-type: none"> <li>Continuing with the status quo.</li> <li>Pursuing a no cost option.</li> <li>Accomplishing project as a single phase vs. breaking it down into phases over long period of time.</li> </ul> | <ul style="list-style-type: none"> <li>PI, SIRA, SCRRM, Protection, Compliance and Markets are expanding and must build new space to accommodate needs. WPO is looking to trim costs and can give the necessary space to PI. Ignoring these needs would fail to provide space for business expansion and contraction.</li> <li>Each aspect of the project relies on another to generate space to meet demands. Time constraints dictate that this cannot take place simultaneously. Proposal calls for as many parts to take place at the same time as possible.</li> </ul> |

**Success Measures**

Success of the project will be measured by the ability to meet individual client space needs on a timely basis, with the least disruption to their ongoing operations. This can only be achieved through careful coordination of the various aspects of the project, as the timing for their completion is interdependent upon one another.

**Project Plan – Impacted Parties, Key Milestones**

**Impacted Parties:**

The parties impacted by the implementation of this project include SIRA, the Corporate Secretary's Office, the Markets Group, Public Information, the Wholesale Product Office, Legal Group (Compliance, Protection, Records Management), REGS and the Payments Policy Function.

<b><u>Key Milestones and/or Deliverables</u></b>	<b><u>Target Dates</u></b>	<b><u>Notes</u></b>
• Hire A/E consultant	9/2006	
• Begin construction documents	9/2006	
• IRC approval	9/2006	
• Preliminary budget	9/2006	
• RFP to select CM	9/2006	Use on call agreement
• Start construction	10/2006	Use on call agreement
• Complete Phase 1 – Main Bldg Floors 8, A, 2	12/2006	
• Complete Phase 2 - Main Bldg Floors 2M, 7 & 6	4/2007	

### Cost/Benefit Analysis (\$'s in 000's)

In the aggregate, client driven projects make up approximately \$2.9 million of construction costs and \$1.5 million of furniture costs compared to \$663 thousand of construction and \$400 thousand of furniture costs related to the floor by floor project. It should be noted that these amounts will be amended once professional estimates have been developed. The total project cost will be approximately \$5.4 million. The development of this restack has not been fully included in the 2006/2007 budget to date, but REGS is working with Management Information to adjust the final budgets.

	<u>Construction Costs</u>	<u>Furniture Costs</u>	<u>Total Costs</u>	<u>Budgeted Amount</u>
Client Projects	\$2,880	\$1,483	\$4,363	\$1,831
Floor by Floor	\$663	\$400	\$1,063	\$650
	<u>\$3,543</u>	<u>\$1,883</u>	<u>\$5,426</u>	<u>\$2,481</u>

The costs associated with this project are driven in part by the floor-by-floor modernization program and in part by client requests. Cost savings on this project can be achieved by bundling several projects together and retaining a single architect and construction manager. The development of a single set of contract documents, a single bidding process, and greater volume purchases, resulting in better pricing and time savings is how these efficiencies can be gained.

To date, the known costs related to client driven projects, which should have been budgeted by those business areas are as follows:

<u>Main Bldg Floor</u>	<u>Business Area</u>	<u>Construction Costs</u>	<u>Furniture Costs</u>	<u>Total Costs</u>	<u>Budgeted Amount</u>
7	Legal (Compliance)	\$697	\$450	\$1,147	\$598
2	PI (E-Business/IC)	\$477	\$203	\$680	\$483
2	WPO	\$398	\$25	\$423	\$0
8	Markets	\$433	\$330	\$763	\$250
A	REGS	\$500	\$200	\$700	\$500
2M	REGS	\$250	\$200	\$450	\$0
4	SCRMM	\$125	\$75	\$200	\$0
		<u>\$2,880</u>	<u>\$1,483</u>	<u>\$4,363</u>	<u>\$1,831</u>

Legal, PI, Markets and REGS have budgeted some preliminary monies towards their respective projects, based on the information available at the time. REGS only budgeted monies for A level, but will seek to use in-house resources to reduce the costs associated with 2M. No monies were budgeted by the WPO or for SCRMM. In-house resources will also be leveraged to fund costs related to SCRMM. Depending on the final cost estimates, budgeted monies may need to be adjusted. REGS will work with each of its clients to address issues pertaining to project funding and update the bank's capital budget prior to final transmission. All projects costs will be finalized with final bidding.

To date, the known costs related to the support of the floor-by-floor project are as follows:

<u>Main Bldg Floor</u>	<u>Business Area</u>	<u>Construction Costs</u>	<u>Furniture Costs</u>	<u>Total Costs</u>	<u>Budgeted Amount</u>
8	Secretary's Office	\$413	\$150	\$563	
6	SIRA	\$150	\$100	\$250	
8	Records Mgmt	\$100	\$150	\$250	
		<u>\$663</u>	<u>\$400</u>	<u>\$1,063</u>	<u>\$650</u>

Monies have been budgeted for the floor-by-floor related projects, however estimates will be finalized with final bidding.

**Risk Assessment I: Risk associated with undertaking the project**

<u>Risk</u>	<u>Effect</u>	<u>Probability</u>	<u>Avoidance/Mitigating Action</u>
Working in occupied areas	Time overruns due to staging	M	Prepare staging locations prior to project start and plan out the phases
Business area may relocate to EROC	Vacancy left in Main Building	M/H	Fit outs to be as generic office space to allow for alternate future uses
Floor by Floor delayed without approval	Delays completion of multi-year effort, rising construction costs.	M	Significantly scale back project (i.e. infrastructure upgrades, furniture costs, etc.) to minimize impact of rising costs

**Risk Assessment II: Possible impediments to a successful completion of the project**

<u>Risk</u>	<u>Effect</u>	<u>Probability</u>	<u>Avoidance/Mitigating Action</u>
• Longer completion than expected	Delays Floor by Floor	M	Expedite process by overlaying as many pieces as possible
• Inferior product by consultant or contractor	Extended punchlist/dissatisfied client	L	In-house oversight of process and use of a construction manager
• Higher costs	Budget overruns	L	Professional estimates sought
• Strategic goals not met	Productivity loss/ morale problems/ failure to meet space needs /delay in floor by floor project	L	Following plans and closely monitoring performance, while maintaining frequent client contact as to progress
• Coordination of multiple stakeholders	Delay of project	M	Prepare staging locations prior to project start and plan out the phases

**Does the preferred solution conform to Bank technology standards? N/A**

**Appendix II** – Main Building Restack Payment Records

Service Function/52  
 Building Services Dept./8100  
 Management Indicators Report  
 As of 8/4/2010

(Function - Dept.):	Building Services	FRBNY/BSD#	065234
(Building - floor):	Main	BU#	5201
(Description):	Restack Phase 1 (A, 8, PI & WPPO)	Asset Cat.	
CONSULTANT:	\$0.00	Asset #	5201001
CONSTRUCTION:	\$0.00	Amount	\$0.00
CONTINGENCY:	\$0.00		
TOTAL APPROVAL	\$0.00		

	Contract (Committal)	Expenditures to date	Net Due
Hillier Z45-07890	\$469,000.00	\$310,237.90	
Additional Services	\$0.00		
Reimbursables	\$12,708.98	\$12,708.98	
<b>TOTAL</b>	<b>\$481,708.98</b>	<b>\$322,946.88</b>	<b>\$158,762.10</b>
Netversant	\$118,465.92	\$195,997.39	
Additional Services	\$77,531.47		
Reimbursables	\$0.00	\$0.00	
<b>TOTAL</b>	<b>\$195,997.39</b>	<b>\$195,997.39</b>	<b>\$0.00</b>
Turner Construction Company	\$100,316.50	\$261,672.37	
Change Orders	\$161,355.87		
<b>TOTAL</b>	<b>\$261,672.37</b>	<b>\$261,672.37</b>	<b>\$0.00</b>
Turner	\$2,737,321.68	\$2,598,303.90	
Change Orders	(\$139,017.80)		
<b>TOTAL</b>	<b>\$2,598,303.88</b>	<b>\$2,598,303.90</b>	<b>(\$0.02)</b>
<b>PROJECT TOTAL</b>	<b>\$3,537,682.62</b>	<b>\$3,378,920.54</b>	<b>\$158,762.08</b>

Service Function/52  
 Building Services Dept./8100  
 Management Indicators Report  
 As of 8/4/2010

(Function - Dept.):	Building Services	FRBNY/BSD#	075208
(Building - floor):	Main	BU#	
(Description):	Restack Phase 2 - 7 & 8 Flrs	Asset Cat.	
CONSULTANT:	\$0.00	Asset #	
CONSTRUCTION:	\$0.00	Amount	\$0.00
CONTINGENCY:	\$0.00		
TOTAL APPROVAL	\$0.00		

	Contract (Committal)	Expenditures to date	Net Due
Hillier	\$433,000.00	\$249,494.66	
Additional Services	\$0.00		
Reimbursables	\$925.38	\$925.38	
<b>TOTAL</b>	<b>\$433,925.38</b>	<b>\$250,420.04</b>	<b>\$183,505.34</b>
N/A	\$0.00	\$0.00	
Additional Services	\$0.00		
Reimbursables	\$0.00	\$0.00	
<b>TOTAL</b>	<b>\$0.00</b>	<b>\$0.00</b>	<b>\$0.00</b>
Turner Phase - 2	\$35,000.00	\$35,000.00	
Change Orders	\$0.00		
<b>TOTAL</b>	<b>\$35,000.00</b>	<b>\$35,000.00</b>	<b>\$0.00</b>
Turner	\$744,316.92	\$721,777.62	
Change Orders	\$49,877.70		
<b>TOTAL</b>	<b>\$794,194.62</b>	<b>\$721,777.62</b>	<b>\$72,417.00</b>
<b>PROJECT TOTAL</b>	<b>\$1,263,120.00</b>	<b>\$1,007,197.66</b>	<b>\$255,922.34</b>

**Appendix III** – Main Building Restack Construction Manager’s requests for payment

**APPLICATION AND CERTIFICATION FOR PAYMENT**

AIA DOCUMENT G702

TO OWNER: Federal Reserve Bank of New York  
33 Liberty Street  
New York, New York 10045

PROJECT: Federal Reserve Bank of New York  
33 Liberty Street  
New York, New York 10045

APPLICATION NO.: Phase 2-3 Distribution to:

APPLICATION DATE: 08/01/08  
PERIOD FROM: 07/01/08  
TO: 07/31/08

OWNER: [ ]  
ARCHITECT: [ ]  
CONTRACTOR: [ ]

ATTENTION: Mr. Richard L. Prisco, AVP.

PAYMENT TERMS: WITHIN 45 DAYS OF RECEIPT

CONTRACT FOR: Federal Reserve Bank of New York Restacking Project - Phase 2

PROJECT NOS: 1325301  
CONTRACT DATE:

**CONTRACTOR'S APPLICATION FOR PAYMENT**

Application is made for payment, as shown below, in connection with the Contract Continuation Sheet, AIA Document G703, is attached.

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

1. Original Contract Sum	744,316.92
2. Total Trade Cost Committed To Date	658,629.74
3. Net Change By Allowances Change Orders	37,537.89
4. Net Change By Scope Change Orders	25,609.00
5. Committed Sum To Date (line 2+3+4)	721,776.62
6. Total Completed & Stored To Date	721,777.62
7. Retainage	
a. 10% Of Committed Work	
b. 10% Of Stored Material	
c. Total Retainage	
8. Total Earned Less Retainage	721,777.62
9. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)	581,655.48
10. CURRENT PAYMENT DUE	140,122.14
11. BALANCE TO FINISH, INCLUDING RETAINAGE	

CONTRACTOR: TURNER CONSTRUCTION COMPANY  
375 HUDSON STREET  
NEW YORK, NY 10014

By:  Date: 08/12/08


State of: New York County of: Nassau  
Subscribed and sworn to before me this 12th day of August 2008  
Notary Public: Antonio Lloves 7/23/2011  
My Commission expires: August 2008  
Qualified in Nassau County  
Commission Expires JULY 23, 2011

**ARCHITECT'S CERTIFICATE FOR PAYMENT**

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED ..... \$ 140,122.14

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified.)

By:  Date: 08/08/08

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	0.00	
Total approved this Month	0.00	
TOTALS	0.00	0.00
NET CHANGES by Change Order	0.00	

**APPLICATION AND CERTIFICATION FOR PAYMENT**

AIA DOCUMENT G702

PAGE 1 OF 3 PAGES

TO OWNER: Federal Reserve Bank of New York  
33 Liberty Street  
New York, New York 10045

PROJECT: Federal Reserve Bank of New York  
33 Liberty Street  
New York, New York 10045

APPLICATION NO: Phase 2-2 Distribution to:

APPLICATION DATE: 06/30/07	OWNER
PERIOD FROM: 06/31/07	ARCHITECT
TO: 06/30/07	CONTRACTOR

ATTENTION: Mr. Richard L. Prisco, AVP.

CONTRACT FOR: Federal Reserve Bank of New York - Restacking Project - Phase 2  
REALESTATE & INVESTMENT SERVICES  
PAYMENT TERMS: WITHIN 45 DAYS OF RECEIPT  
A 11-24

PROJECT NOS: 1326301  
CONTRACT DATE:

**CONTRACTOR'S APPLICATION FOR PAYMENT**

Application is made for payment, as shown below, in connection with the Contract, Continuation Sheet, AIA Document G703, is attached.

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

1. Original Contract Sum	745,365.48
2. Total Trade Cost Committed To Date	711,448.64
3. Net Change By Allowances Change Orders	-
4. Net Change By Scope Change Orders	-
5. Committed Sum To Date (line 2+3+4)	711,448.64
6. Total Completed & Stored To Date	506,774.18
7. Retainage	
a. 10% Of Committed Work	50,677.42
b. 10% Of Stored Material	-
Total Retainage	50,677.42
8. Total Earned Less Retainage	456,096.76
9. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)	231,570.98
10. CURRENT PAYMENT DUE	224,525.78
11. BALANCE TO FINISH, INCLUDING RETAINAGE	255,351.87

CONTRACTOR: TURNER CONSTRUCTION COMPANY  
375 HUDSON STREET  
NEW YORK, NY 10014

By: *[Signature]* Date: 8/29/07  
State of: New York County of: New York  
Subscribed and sworn to before me this 29th day of August 2007  
Notary Public: Frank S. Bloch, 10  
My Commission expires: County: Nassau Commission Number: 03PR614  
2/27/2010

**ARCHITECT'S CERTIFICATE FOR PAYMENT**

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	0.00	
Total approved this Month	0.00	
TOTALS	0.00	0.00
NET CHANGES by Change Order	0.00	

AMOUNT CERTIFIED ..... \$ 224,525.78

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified.)

ARCHITECT: *[Signature]* Date: 8/29/07

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

THE AMERICAN INSTITUTE OF ARCHITECTS, 1735 NEW YORK AVE., N.W., WASHINGTON, D.C. 20004-5020

RECEIVED FOR PAYMENT - 1997 EDITION AIA FORM G703-REV. 1997 - APPLICATION AND CERTIFICATION FOR PAYMENT - 1997 EDITION AIA FORM G703-REV. 1997  
RECEIVED FOR PAYMENT  
6/29/07 2-59

**APPLICATION AND CERTIFICATION FOR PAYMENT**

AIA DOCUMENT G702

PAGE 1 OF 3 PAGES

TO OWNER: Federal Reserve Bank of New York  
 33 Liberty Street  
 New York, New York 10045  
 PROJECT: Federal Reserve Bank of New York  
 33 Liberty Street  
 New York, New York 10045  
 ATTENTION: Mr. Richard L. Prisco, AVP.

APPLICATION NO: Phase 2-3 Distribution to:

APPLICATION DATE: 07/31/07  
 PERIOD FROM: 07/01/07  
 TO: 07/31/07  
 OWNER  
 ARCHITECT  
 CONTRACTOR

PROJECT NOS: 1325301  
 CONTRACT DATE:

**CONTRACTOR'S APPLICATION FOR PAYMENT**

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

1. Original Contract Sum	745,365.48
2. Total Trade Cost Committed To Date	711,448.64
3. Net Change By Allowances Change Orders	-
4. Net Change By Scope Change Orders	-
5. Committed Sum To Date (line 2+3+4)	711,448.64
6. Total Completed & Stored To Date	646,283.87
7. Retainage	
a. 10% Of Committed Work	64,628.39
b. 10% Of Stored Material	64,628.39
Total Retainage	129,256.78
8. Total Earned Less Retainage	581,655.48

7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)	455,086.76
8. CURRENT PAYMENT DUE	125,568.72
9. BALANCE TO FINISH, INCLUDING RETAINAGE	129,793.16

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	0.00	
Total approved this Month	0.00	
TOTALS	0.00	0.00
NET CHANGES by Change Order	0.00	

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: TURNER CONSTRUCTION COMPANY  
 375 HUDSON STREET  
 NEW YORK, NY 10014

By: [Signature] Date: 8/29/07  
 State of: New York County of: New York  
 Subscribed and sworn to before me this 29th day of August 2007  
 Notary Public: FRANK S PROCHLO  
 My Commission expires: 2/27/2010 County: MASSACHUSETTS

**ARCHITECT'S CERTIFICATE FOR PAYMENT**

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED ..... \$ 125,568.72

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified.)

ARCHITECT: [Signature] Date: 9/7/07

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

REBS #075208  
 BOSTON 11259 - 9472  
 BOSTON 11260 - 87672

**APPLICATION AND CERTIFICATION FOR PAYMENT**

AIA DOCUMENT G702

PAGE 1 OF 3 PAGES

TO OWNER: Federal Reserve Bank of New York  
33 Liberty Street  
New York, New York 10045

PROJECT: Federal Reserve Bank of New York  
33 Liberty Street  
New York, New York 10045

Phase 2-2 Distribution to:

OWNER	06/30/07
ARCHITECT	06/31/07
CONTRACTOR	06/30/07

ATTENTION: Mr. Richard L. Prisco, AVP.

REALESTATE &  
PAYMENT TERMS: WITHIN 45 DAYS OF RECEIPT

PROJECT NOS: 1325301

CONTRACT DATE:

CONTRACT FOR: Federal Reserve Bank of New York - Restacking Project - Phase 2

**CONTRACTOR'S APPLICATION FOR PAYMENT**

Application is made for payment, as shown below, in connection with the Contract Continuation Sheet, AIA Document G703, is attached.

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

1. Original Contract Sum	745,365.48
2. Total Trade Cost Committed To Date	711,448.64
3. Net Change By Allowances Change Orders	-
4. Net Change By Scope Change Orders	-
5. Committed Sum To Date (line 2+3+4)	711,448.64
6. Total Completed & Stored To Date	506,774.18
7. Retainage	
a. 10% Of Committed Work	50,677.42
b. 10% Of Stored Material	-
Total Retainage	50,677.42
8. Total Earned Less Retainage	456,096.76
9. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)	231,570.98
10. CURRENT PAYMENT DUE	224,525.78
11. BALANCE TO FINISH, INCLUDING RETAINAGE	255,351.87

CONTRACTOR: TURNER CONSTRUCTION COMPANY  
375 HUDSON STREET  
NEW YORK, NY 10014

By: *[Signature]* Date: 8/29/07  
State of: New York County of: New York  
Subscribed and sworn to before me this 29th day of August 2007  
Notary Public: Frank S. Bouchard  
My Commission expires: 2/27/2010  
County: Nassau Commission Number: 01PR6114

**ARCHITECT'S CERTIFICATE FOR PAYMENT**

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	0.00	
Total approved this Month	0.00	
TOTALS	0.00	0.00
NET CHANGES by Change Order	0.00	

AMOUNT CERTIFIED ..... \$ 224,525.78

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified.)

ARCHITECT: *[Signature]* Date: 8/29/07

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

APPLICATION AND CERTIFICATION FOR PAYMENT - 1993 EDITION - AIA G702  
10/05/07 508  
BCSR 0112-59

THE AMERICAN INSTITUTE OF ARCHITECTS, 1735 NEW YORK AVE., N.W., WASHINGTON, D.C. 20004-5202

**APPLICATION AND CERTIFICATION FOR PAYMENT**

A/A DOCUMENT G702

PAGE 1 OF 3 PAGES

TO OWNER: Federal Reserve Bank of New York  
 33 Liberty Street  
 New York, New York 10045

APPLICATION NO: Phase 2-1 Distribution to:

APPLICATION DATE: 05/31/07 OWNER  
 PERIOD FROM: 05/01/07 ARCHITECT  
 TO: 05/31/07 CONTRACTOR

ATTENTION: Mr. Richard L. Prisco, AVP.

	OWNER
	ARCHITECT
	CONTRACTOR

CONTRACT FOR: Federal Reserve Bank of New York - Restacking Project - Phase 2  
 PAYMENT TERMS: WITHIN 45 DAYS OF RECEIPT  
 PROJECT NOS: 1325301  
 CONTRACT DATE:

**CONTRACTOR'S APPLICATION FOR PAYMENT**

Application is made for payment, as shown below, in connection with the Contract.  
 Continuation Sheet, A/A Document G703, is attached.

1. Original Contract Sum	745,365.48
2. Total Trade Cost Committed To Date	711,448.64
3. Net Change By Allowances Change Orders	-
4. Net Change By Scope Change Orders	-
5. Committed Sum To Date (line 2+3+4)	711,448.64
6. Total Completed & Stored To Date	257,301.09
7. Retainage	25,730.11
a. 10% Of Committed Work	25,730.11
b. 10% Of Stored Material	25,730.11
Total Retainage	25,730.11
8. Total Earned Less Retainage	231,570.98

**7. LESS PREVIOUS CERTIFICATES FOR PAYMENT**

PAYMENT (Line 6 from prior Certificate)	231,570.98
8. CURRENT PAYMENT DUE	231,570.98
9. BALANCE TO FINISH, INCLUDING RETAINAGE	479,877.95

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	0.00	
Total approved this Month	0.00	
TOTALS	0.00	0.00
NET CHANGES by Change Order	0.00	

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: TURNER CONSTRUCTION COMPANY  
 375 HUDSON STREET  
 NEW YORK, NY 10014

By: [Signature] Date: 8/29/07  
 State of: NEW YORK County of: New York  
 Subscribed and sworn to before me this 29th day of August 2007  
 Notary Public: Frank S. Pischillo  
 My Commission expires: County: Nassau Commission Number: 01R6141472  
2/27/2010

**ARCHITECT'S CERTIFICATE FOR PAYMENT**

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED ..... \$ 231,570.98

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified.)

ARCHITECT: [Signature] Date: 8/30/07

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

KELOS# 075708  
POST# 011259 - 7402L  
BEST# 11260 - 8422L

**APPLICATION AND CERTIFICATION FOR PAYMENT**

DOCUMENT G702

PAGE 1 OF 3 PAGES

TO OWNER: Federal Reserve Bank of New York  
33 Liberty Street

PROJECT: Federal Reserve Bank of New York  
33 Liberty Street

APPLICATION NO: 3253-1-WPO Distribution to:

ADDRESS HERE: New York, New York 10045

New York, New York 10045

REAL ESTATE APPLICATION DATE: 11/30/06

OWNER	11/30/06
ARCHITECT	START
CONTRACTOR	11/30/06

ATTENTION: Mr. Richard L. Prisco, AVP.

7001 FEB 22 P 2:49

PAYMENT TERMS: WITHIN 45 DAYS OF RECEIPT

PROJECT NOS: 13253C0

CONTRACT DATE: RECEIVED

**CONTRACTOR'S APPLICATION FOR PAYMENT**

Application is made for payment, as shown below, in connection with the Contract continuation Sheet, AIA Document G703, is attached.

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

ORIGINAL CONTRACT SUM	82,690.14
Net change by Change Orders	
CONTRACT SUM TO DATE (Line 1 ± 2)	82,690.14
TOTAL COMPLETED & STORED TO DATE (Column F on G703)	40,187.41

RETAINAGE: \$ 4,018.74

145 of 4

TOTAL EARNED LESS RETAINAGE \$ 36,168.67

**LESS PREVIOUS CERTIFICATES FOR PAYMENT**

PAYMENT (Line 6 from prior Certificate)	\$ 36,168.67
CURRENT PAYMENT DUE	\$ 46,521.47
BALANCE TO FINISH, INCLUDING RETAINAGE	

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	0.00	
Total approved this Month	0.00	
TOTALS	0.00	0.00
NET CHANGES by Change Order	0.00	

CONTRACTOR: TURNER CONSTRUCTION COMPANY  
375 HUDSON STREET  
NEW YORK, NY 10014

By: William Vasoli Date: 2-15-07  
State of New York County of New York  
Subscribed and sworn to before me this 15 day of February, 2007  
Notary Public: [Signature]  
My Commission expires: June 13, 2007

PAT F. SEARLES-MESIDOR  
Notary Public, State of New York  
No. 015EB128426  
Qualified in Nassau County  
Commission Expires June 13, 2009

**ARCHITECT'S CERTIFICATE FOR PAYMENT**

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 36,168.67

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified.)

ARCHITECT: [Signature] Date: 2/16/07

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

RECEIVED  
BES 2/16/07

**APPLICATION AND CERTIFICATION FOR PAYMENT**

DOCUMENT G702

PAGE 1 OF 3 PAGES

TO OWNER: Federal Reserve Bank of New York  
33 Liberty Street

PROJECT: Federal Reserve Bank of New York  
33 Liberty Street  
New York, New York 10045

APPLICATION NO: 13253-2-WPO Distribution to:

ADDRESS HERE: Mr. Richard L. Prisco, AVP.

REAL APPLICATION DATE: 12/31/06  
GENERAL SERVICES FROM: 12/01/06  
PERIODS TO: 12/31/06

OWNER	12/31/06
ARCHITECT	12/01/06
CONTRACTOR	12/31/06

PAYMENT TERMS: WITHIN 45 DAYS OF RECEIPT

PROJECT NOS: 13253C0

CONTRACT DATE: RECEIVED

**CONTRACTOR'S APPLICATION FOR PAYMENT**

13253-1-WPO

Application is made for payment, as shown below, in connection with the Contract Continuation Sheet, AIA Document G703, is attached.

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

1. ORIGINAL CONTRACT SUM	\$ 82,690.14
2. Net change by Change Orders	\$ -
3. CONTRACT SUM TO DATE (Line 1 ± 2)	\$ 82,690.14
4. TOTAL COMPLETED & STORED TO DATE (Column F on G703)	\$ 64,534.19
5. RETAINAGE:	\$ 6,453.42
6. TOTAL EARNED LESS RETAINAGE	\$ 58,080.77
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)	\$ 36,168.67
8. CURRENT PAYMENT DUE	\$ 21,912.10
9. BALANCE TO FINISH, INCLUDING RETAINAGE	\$ 24,609.36

CONTRACTOR: TURNER CONSTRUCTION COMPANY  
375 HUDSON STREET  
NEW YORK, NY 10014

By: William Nandi Date: 2-15-07  
State of: New York County of: New York  
Subscribed and sworn to before me this 15 day of February, 2007  
Notary Public: [Signature]  
My Commission expires: June 13, 2009

PAT E. SEARLES-MESIDOR  
Notary Public, State of New York  
No. 015E6128426  
Qualified in Nassau County  
Commission Expires June 13, 2009

**ARCHITECT'S CERTIFICATE FOR PAYMENT**

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED ..... \$ 21,912.10

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified.)

By: [Signature] Date: 2/16/07

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	0.00	
Total approved this Month	0.00	
TOTALS	0.00	0.00
NET CHANGES by Change Order	0.00	

REG # 265234  
BOSR011256

**APPLICATION AND CERTIFICATION FOR PAYMENT**

AIA DOCUMENT G702

PAGE 1 OF 3 PAGES

TO OWNER: Federal Reserve Bank of New York  
 33 Liberty Street  
 New York, New York 10045

ATTENTION: Mr. Richard L. Prisco, AVP.

PROJECT: Federal Reserve Bank of New York  
 33 Liberty Street  
 New York, New York 10045

REAL ESTATE &  
 GENERAL SERVICES

APPLICATION NO: 13253-3-WPO Distribution to:

APPLICATION DATE: 02/28/07 OWNER  
 PERIOD FROM: 02/01/07 ARCHITECT  
 TO: 02/28/07 CONTRACTOR

RECEIVED  
 JUL 11 2007  
 RECEIPT A 9 46

PAYMENT TERMS: WITHIN 45 DAYS OF RECEIPT  
 PROJECT NOS: 13253C0  
 CONTRACT DATE:

**CONTRACTOR'S APPLICATION FOR PAYMENT**

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM ..... \$ 82,690.14  
 2. Net change by Change Orders ..... \$ -  
 3. CONTRACT SUM TO DATE (Line 1 ± 2) ..... \$ 82,690.14  
 4. TOTAL COMPLETED & STORED TO DATE ..... \$ 64,534.19  
 (Column F on G703)  
 5. RETAINAGE: \$ -

6. TOTAL EARNED LESS RETAINAGE ..... \$ 64,534.19

7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate) ..... \$ 58,080.77  
 8. CURRENT PAYMENT DUE ..... \$ 6,453.42  
 9. BALANCE TO FINISH, INCLUDING RETAINAGE ..... \$ 18,155.95

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	0.00	
Total approved this Month	0.00	
TOTALS	0.00	0.00
NET CHANGES by Change Order	0.00	

CONTRACTOR: TURNER CONSTRUCTION COMPANY  
 375 HUDSON STREET  
 NEW YORK, NY 10014

By: William Hand Date: 3-6-07

State of: New York  
 Subscribed and sworn to before me this 06 day of March, 2007  
 Notary Public: Robert J. Hand No. 01740071567  
 My Commission expires: March 14, 2010  
 Qualified in Queens County

**ARCHITECT'S CERTIFICATE FOR PAYMENT**

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED ..... \$ 6,453.42

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified.)

ARCHITECT: Don M... Date: 3/14/07

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

REGS #065234  
 065769 11256  
 2:07-39

**APPLICATION AND CERTIFICATION FOR PAYMENT**

DOCUMENT G702

PAGE 1 OF 3 PAGES

TO OWNER: Federal Reserve Bank of New York  
33 Liberty Street  
New York, New York 10045

PROJECT: Federal Reserve Bank of New York  
33 Liberty Street  
New York, New York 10045

APPLICATION NO: 13253-1-PI Distribution to:

REAL ESTATE SERVICES  
7007 FEB 22 P 2  
APPLICATION DATE: 12/31/06  
START 12/31/06  
ARCHITECT  
CONTRACTOR

ATTENTION: Mr. Richard L. Prisco, AVP.

PAYMENT TERMS: WITHIN 45 DAYS OF RECEIPT

CONTRACT FOR: 2nd Fl. West Public Information

13253C0

CONTRACT DATE:

**CONTRACTOR'S APPLICATION FOR PAYMENT**

Application is made for payment, as shown below, in connection with the Contract Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM	\$ 124,035.21
2. Net change by Change Orders	\$ -
3. CONTRACT SUM TO DATE (Line 1 ± 2)	\$ 124,035.21
4. TOTAL COMPLETED & STORED TO DATE (Column F on G703)	\$ 96,821.68

5. RETAINAGE:	\$ 9,682.17
6. TOTAL EARNED LESS RETAINAGE	\$ 87,139.51

7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)	\$ 65,227.40
8. CURRENT PAYMENT DUE	\$ 21,912.11
9. BALANCE TO FINISH, INCLUDING RETAINAGE	\$ 36,895.70

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	0.00	
Total approved this Month	0.00	
TOTALS	0.00	0.00
NET CHANGES by Change Order	0.00	

**RECEIVED**  
The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: TURNER CONSTRUCTION COMPANY  
375 HUDSON STREET  
NEW YORK, NY 10014

By: *William Kavoti* Date: 2-15-07  
State of: New York County of: New York  
Subscribed and sworn to before me this 15 day of February 2007  
Notary Public: My Commission expires: June 13, 2007

PAT E. SEARLES-MESIDOR  
Notary Public, State of New York  
No. 01SE6128426  
Qualified in Nassau County  
Commission Expires June 13, 2009

**ARCHITECT'S CERTIFICATE FOR PAYMENT**

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED ..... \$ 21,912.11

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified.)

ARCHITECT: *Lawrence Winter* Date: 2/16/07

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

RETS # 065031  
WCTR0112-49

**APPLICATION AND CERTIFICATION FOR PAYMENT**

DOCUMENT G702

PAGE 1 OF 3 PAGES

TO OWNER: Federal Reserve Bank of New York  
33 Liberty Street  
New York, New York 10045

PROJECT: Federal Reserve Bank of New York  
33 Liberty Street  
New York, New York 10045

APPLICATION NO: 13253-PI Distribution to:

OWNER	11/30/06
ARCHITECT	START
CONTRACTOR	11/30/06

APPLICATION DATE: 11/30/06  
REAL ESTATE PERIOD FROM: GENERAL SERVICES TO: 11/30/06

ATTENTION: Mr. Richard L. Prisco, AVP.

7001 FEB 22 P 2:10

PAYMENT TERMS: WITHIN 45 DAYS OF RECEIPT  
PROJECT NOS: 13253C0  
CONTRACT DATE: RECEIVED

**CONTRACTOR'S APPLICATION FOR PAYMENT**

Application is made for payment, as shown below, in connection with the Contract continuation Sheet, AIA Document G703, is attached.

ORIGINAL CONTRACT SUM	124,035.21
Net change by Change Orders	-
CONTRACT SUM TO DATE (Line 1 ± 2)	124,035.21
TOTAL COMPLETED & STORED TO DATE (Column F on G703)	72,474.90

RETAINAGE: \$ 7,247.50

Net change 149 of 4 \$ 7,247.50

TOTAL EARNED LESS RETAINAGE \$ 65,227.40

LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate) \$ -  
CURRENT PAYMENT DUE \$ 65,227.40  
BALANCE TO FINISH, INCLUDING RETAINAGE \$ 58,807.81

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	0.00	
Total approved this Month	0.00	
TOTALS	0.00	0.00
NET CHANGES by Change Order	0.00	

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: TURNER CONSTRUCTION COMPANY  
375 HUDSON STREET  
NEW YORK, NY 10014

By: William Vanki Date: 2-15-07  
State of: New York County of: New York  
Subscribed and sworn to before me this 15 day of February, 2007  
Notary Public:  
My Commission expires: June 19, 2007

PAT E. SEARLES-MESIDOR  
Notary Public, State of New York  
No. 0156120426  
Qualified in Nassau County  
Commission Expires June 13, 2009

**ARCHITECT'S CERTIFICATE FOR PAYMENT**

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 65,227.40

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified.)

ARCHITECT: Paul M. [Signature] Date: 2/16/07

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

2005# 065234  
057R011249

**APPLICATION FOR PAYMENT**

AIA DOCUMENT G702

OWNER: Federal Reserve Bank of New York  
33 Liberty Street  
New York, New York 10045

PROJECT: Federal Reserve Bank of New York  
33 Liberty Street  
New York, New York 10045

APPLICATION NO: 1 Distribution to:

APPLICATION DATE: 01/31/07  
PERIOD FROM: START  
TO: 01/31/07  
CONTRACTOR: ARCHITECT  
CENTRAL SERVICES

ATTENTION: Mr. Richard L. Prisco, AVP.

PAYMENT TERMS: WITHIN 45 DAYS OF RECEIPT

PROJECT NOS: 1325301

CONTRACT DATE: 7 APR 19 A 10:39

**CONTRACTOR'S APPLICATION FOR PAYMENT**

This application is made for payment, as shown below, in connection with the Contract. The Continuation Sheet, AIA Document G703, is attached.

Original Contract Sum	\$ 2,737,321.68
Less: Trade Cost Committed To Date	2,378,993.88
Net Change By Allowances Change Orders	-
Net Change By Scope Change Orders	\$ -
Committed Sum To Date (line 2+3+4)	\$ 2,378,993.88
Total Completed & Stored To Date	\$ 295,330.94
Retainage	
a. 10% Of Committed Work	\$ 29,533.09
b. 10% Of Stored Material	\$ -
Total Retainage	\$ 29,533.09
Total Earned Less Retainage	\$ 265,851.84

LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)	\$ -
CURRENT PAYMENT DUE	\$ 265,851.84
AMOUNT TO FINISH, INCLUDING RETAINAGE	\$ 2,113,142.04

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved previous months by Owner	0.00	
Total approved this Month	0.00	
TOTALS	0.00	0.00
NET CHANGES by Change Order	0.00	

Rulel - BCSTR011252 - 184,651.35  
 PO - BCSTR011249 - 40,638.16  
 12 - BCSTR011252 - 487,091.78  
 12 - BCSTR011242 - 13,470.55

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: TURNER CONSTRUCTION COMPANY  
375 HUDSON STREET  
NEW YORK, NY 10014

By: *[Signature]* Date: 3-29-07  
 State of New York County of New York  
 Subscribed and sworn to before me this 29th day of March, 2007. Notary Public, State of New York #4647829  
 Notary Public: *[Signature]* Qualified in Orange County  
 My Commission expires: 04/30/2007

**ARCHITECT'S CERTIFICATE FOR PAYMENT**

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED ..... \$ 265,851.84

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified.)

ARCHITECT: *[Signature]* Date: 3/12/07

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

**APPLICATION AND CERTIFICATION FOR PAYMENT**

AIA DOCUMENT G702

PAGE 1 OF 3 PAGES

TO OWNER: Federal Reserve Bank of New York  
33 Liberty Street  
New York, New York 10045

PROJECT: Federal Reserve Bank of New York  
33 Liberty Street  
New York, New York 10045

APPLICATION NO: 2 Distribution to:

APPLICATION DATE: 02/28/07  
PERIOD FROM DATE START ARCHITECT  
GENERAL TO REVIEW DATE CONTRACTOR  
7044 PROJECT ROSA 10345001

ATTENTION: Mr. Richard L. Prisco, AVP.

PAYMENT TERMS: WITHIN 45 DAYS OF RECEIPT  
CONTRACT FOR: Federal Reserve Fit-Out Level A, 2, & 8

**CONTRACTOR'S APPLICATION FOR PAYMENT**

Application is made for payment, as shown below, in connection with the Contract Continuation Sheet, AIA Document G703, is attached.

Original Contract Sum	2,737,321.68	
Total Trade Cost Committed To Date	2,378,993.88	
Net Change By Allowances Change Orders		
Net Change By Scope Change Orders		
Committed Sum To Date (line 2+3+4)	2,378,993.88	
Total Completed & Stored To Date	1,226,820.37	
Retainage		
10% Of Committed Work	122,682.04	
5-10% Of Stored Material		
Total Retainage	122,682.04	
Or		
Net Earned Less Retainage	1,104,138.33	

CONTRACTOR:  
TURNER CONSTRUCTION COMPANY  
375 HUDSON STREET  
NEW YORK, NY 10014

By: *[Signature]* Date: 3-29-07  
State of: New York County of: New York  
Subscribed and sworn to before me this 29th day of March, 2007.  
Notary Public: Rosalie A. Antoni  
My Commission expires: 4/30/2007  
ROSALIE A. ANTONI  
Notary Public, State of New York  
#4847829  
Qualified in Orange County  
COMMISSION EXPIRES 04/30/2007

**ARCHITECT'S CERTIFICATE FOR PAYMENT**

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	0.00	
Total approved this Month	0.00	
<b>TOTALS</b>	0.00	0.00
NET CHANGES by Change Order		

AMOUNT CERTIFIED ..... \$ 838,286.49

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified.)  
ARCHITECT:

By: *[Signature]* Date: 3/22/07

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

AIA G702-5# 065234  
BESTRO 11249-IT - \$40,411.66  
BESTRO 11249-IT - \$264,449.91  
BESTRO 11250-ANW - \$357,375.77  
BESTRO 11256-WFO - \$176,049.15

# APPLICATION AND CERTIFICATION FOR PAYMENT

AIA DOCUMENT G702

TO OWNER: Federal Reserve Bank of New York  
 33 Liberty Street  
 New York, New York 10045

PROJECT: Federal Reserve Bank of New York  
 33 Liberty Street  
 New York, New York 10045

APPLICATION NO: 3 Distribution to:

APPLICATION DATE:	03/31/07	OWNER
PERIOD FROM:	03/01/07	ARCHITECT
TO:	03/31/07	CONTRACTOR

ATTENTION: Mr. Richard L. Prisco, AVP.

PROPERTY STATE &  
 SERVICE DEVICES

CONTRACT FOR: Federal Reserve Fit-Out Level 4, 5, & 6 | P 11: 20  
 PAYMENT TERMS: WITHIN 45 DAYS OF RECEIPT

PROJECT NOS: 1325301  
 CONTRACT DATE:

## CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract Continuation Sheet, AIA Document G703, is attached.

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

1. Original Contract Sum	\$ 2,737,321.68
2. Total Trade Cost Committed To Date	\$ 2,378,993.88
3. Net Change By Allowances Change Orders	\$
4. Net Change By Scope Change Orders	\$
5. Committed Sum To Date (line 2+3+4)	\$
6. Total Completed & Stored To Date	\$ 2,378,993.88
7. Retainage	\$ 1,436,810.21
8. 10% Of Committed Work	\$ 143,681.02
9. 10% Of Stored Material	\$ 143,681.02
Total Retainage	\$ 287,362.04
Total Earned Less Retainage	\$ 1,293,129.19

LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)

CURRENT PAYMENT DUE	\$ 1,104,138.33
BALANCE TO FINISH, INCLUDING RETAINAGE	\$ 188,990.85
	\$ 1,085,864.69

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	0.00	
Total approved this Month	0.00	
TOTALS	0.00	0.00
NET CHANGES by Change Order	0.00	

EGS#065034  
 25TR011249 --- \$15,700.68 ✓  
 25TR011256 --- \$10,242.61 ✓  
 25TR011246 --- \$6,735.28 ✓  
 25TR011250 --- \$156312.28 ✓

CONTRACTOR: TURNER CONSTRUCTION COMPANY  
 375 HUDSON STREET  
 NEW YORK, NY 10014

By: *[Signature]* Date: 5-16-07

State of: New York County of: New York  
 Subscribed and sworn to before me this 16th day of May 2007 by Paul M. Muncy Jr.  
 Notary Public: *[Signature]*  
 My Commission Expires: October 12, 2008

CRAIG EDWARD SPENCER  
 Notary Public, State of New York  
 No. 01SP6116845  
 Qualified in Kings County  
 COMMISSION EXPIRES 10/12/2008

## ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED ..... \$ 188,990.85

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified.)

By: *[Signature]* Date: 6/7/07

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

**APPLICATION AND CERTIFICATION FOR PAYMENT**

AIA DOCUMENT G702

PAGE 1 OF 3 PAGES

OWNER: Federal Reserve Bank of New York  
 33 Liberty Street  
 New York, New York 10045

PROJECT: Federal Reserve Bank of New York  
 33 Liberty Street  
 New York, New York 10045

APPLICATION NO: \_\_\_\_\_

Distribution to:

APPLICATION DATE:	04/30/07	OWNER
PERIOD FROM:	04/01/07	ARCHITECT
TO:	04/30/07	CONTRACTOR

ATTENTION: Mr. Richard L. Prisco, AVR.

2007 JUN 14 4:21 PM  
 PAYMENT TERMS: WITHIN 45 DAYS OF RECEIPT

PROJECT NOS: 1325301  
 CONTRACT DATE: \_\_\_\_\_

**CONTRACTOR'S APPLICATION FOR PAYMENT**

Information is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

Original Contract Sum	\$ 2,737,321.68
Total Trade Cost Committed To Date	\$ 2,378,993.88
Net Change By Allowances Change Orders	\$ _____
Net Change By Scope Change Orders	\$ _____
Committed Sum To Date (line 2+3+4)	\$ 2,378,993.88
Total Completed & Stored To Date	\$ 1,946,083.81
Retainage	\$ _____
a. 10% Of Committed Work	\$ 194,608.38
b. 10% Of Stored Material	\$ _____
Total Retainage	\$ 194,608.38
Total Earned Less Retainage	\$ 1,751,475.43

LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)	\$ 1,293,129.19
CURRENT PAYMENT DUE	\$ 458,346.25
BALANCE TO FINISH, INCLUDING RETAINAGE	\$ 627,518.45

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	0.00	
Total approved this Month	0.00	
<b>TOTALS</b>	0.00	0.00
<b>NET CHANGES by Change Order</b>	0.00	

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: TURNER CONSTRUCTION COMPANY  
 375 HUDSON STREET  
 NEW YORK, NY 10014

CRAIG EDWARD SPENCER  
 Notary Public, State of New York  
 No 01SP6116845  
 Qualified in Kings County  
 COMMISSION EXPIRES 10/12/2008

By: *[Signature]* Date: 5-16-07  
 State of New York County of New York  
 Subscribed and sworn to before me this 16th day of May, 2007 by David M. Munny, Jr.  
 Notary Public: *[Signature]*  
 My Commission expires: October 12, 2008

**ARCHITECT'S CERTIFICATE FOR PAYMENT**

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED ..... \$ 458,346.25

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified.)

ARCHITECT: *[Signature]* Date: 4/17/07

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

**APPLICATION AND CERTIFICATION FOR PAYMENT**

AIA DOCUMENT G702

PAGE 1 OF 3 PAGES

TO OWNER: Federal Reserve Bank of New York  
33 Liberty Street  
New York, New York 10045

PROJECT: Federal Reserve Bank of New York  
33 Liberty Street  
New York, New York 10045

APPLICATION NO:

5 Distribution to:

ATTENTION: Mr. Richard L. Prisco, AVP.

APPLICATION DATE: 05/31/07  
PERIOD FROM: 05/01/07  
TO: 05/31/07  
OWNER  
ARCHITECT  
CONTRACTOR

PAYMENT TERMS: WITHIN 45 DAYS OF RECEIPT

PROJECT NOS: 1325301

CONTRACT DATE:

**CONTRACTOR'S APPLICATION FOR PAYMENT**

Application is made for payment, as shown below, in connection with the Contract Continuation Sheet, AIA Document G703, is attached.

1. Original Contract Sum	2,737,321.68
2. Total Trade Cost Committed To Date	2,652,784.15
3. Net Change By Allowances Change Orders	-
4. Net Change By Scope Change Orders	-
5. Committed Sum To Date (line 2+3+4)	2,652,784.15
6. Total Completed & Stored To Date	2,432,008.35
7. Retainage	
a. 10% Of Committed Work	243,200.83
b. 10% Of Stored Material	-
Total Retainage	243,200.83
8. Total Earned Less Retainage	2,188,807.51
9. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)	1,751,475.43
10. CURRENT PAYMENT DUE	<b>437,332.08</b>
11. BALANCE TO FINISH, INCLUDING RETAINAGE	367,788.68

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	0.00	
Total approved this Month	0.00	
TOTALS	0.00	0.00
NET CHANGES by Change Order	0.00	

RETS# 065234  
 BULLBO11248 - 8th FL - \$ 718,000  
 BULLBO11249 - 2FL (PT) - \$ 63,322.99  
 BULLBO11252 - 4th Level - \$ 289,011.63  
 BULLBO11256 - 2PF (W/D) - \$ 15,000.21



The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: TURNER CONSTRUCTION COMPANY  
375 HUDSON STREET  
NEW YORK, NY 10014

By: *[Signature]* Date: 10-3-07  
 State of: New York County of: New York  
 Subscribed and sworn to before me this 3rd day of October 2007  
 Notary Public, My Commission expires: 4/30/2011

**ARCHITECT'S CERTIFICATE FOR PAYMENT**

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED ..... \$ 437,332.08

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified.)

By: *[Signature]* Date: 10/3/07

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

THE AMERICAN INSTITUTE OF ARCHITECTS, 1735 NEW YORK AVE., N.W., WASHINGTON, DC 20006-5292

**APPLICATION AND CERTIFICATE FOR PAYMENT**

*AIA DOCUMENT G702/CMA*

**CONSTRUCTION MANAGER-ADVISED EDITION**

PAGE ONE OF 1 PAGES

TO OWNER: Federal Reserve Bank of New York  
 33 Liberty Street  
 New York, NY 10045

PROJECT: Federal Reserve Bank of New York  
 SERVICES

PERIOD TO: 12/31/06  
 2007 FEB 22 P 2:49

Distribution to:

<input type="checkbox"/>	OWNER
<input type="checkbox"/>	CONSTRUCTION
<input type="checkbox"/>	MANAGER
<input type="checkbox"/>	ARCHITECT
<input type="checkbox"/>	CONTRACTOR

RECEIVED  
 TCCO PROJECT NO: 13253C0

CONTRACT DATE: --

Attn: Mr. Richard L. Prisco  
 FROM CONTRACTOR:  
 Turner Construction Company  
 375 Hudson Street, New York, NY 10014

VIA CONSTRUCTION MANAGER:  
 VIA ARCHITECT:

CONTRACT FOR: Pre-Construction Services

**CONTRACTOR'S APPLICATION FOR PAYMENT**

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM	\$ 100,316.50
2. Net change by Change Orders	0.00
3. CONTRACT SUM TO DATE (Line 1 ± 2)	100,316.50
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703)	100,316.50

5. RETAINAGE:	
a. 0 % of Completed Work (Column D + E on G703)	\$ 0.00
b. 0 % of Stored Material (Column F on G703)	\$ 0.00

Total Retainage (Lines 5a + 5b or Total in Column I of G703)	\$ 0.00
6. TOTAL EARNED LESS RETAINAGE (Line 4 less Line 5 Total)	\$ 100,316.50
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)	\$ 75,000.00
8. CURRENT PAYMENT DUE	\$ 25,316.50
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6)	\$ 0.00

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner		
Total approved this Month	\$0.00	
NET CHANGES by Change Order	\$0.00	\$0.00

AIA DOCUMENT G702/CMA - APPLICATION AND CERTIFICATION FOR PAYMENT - CONSTRUCTION MANAGER-ADVISED EDITION • 1992 EDITION • AIA® • © 1992  
 THE AMERICAN INSTITUTE OF ARCHITECTS, 1745 NEW YORK AVE., N.W., WASHINGTON, DC 20006-2922

A-level - BESTRO11250  
 PF - BESTRO11249  
 WFO - BESTRO11250  
 CM FL - BESTRO11248

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: Turner Construction Company

By: *Melissa Szilagyi*  
 State of: NY  
 County of: NY  
 day of: January  
 17th  
 Notary Public: *Sangeeta Sarapan*  
 My Commission expires:

SANGEETA SARAPAN  
 Notary Public, State of New York  
 NO. 01HE6076809  
 Commission Expires July 1, 2010

**CERTIFICATE FOR PAYMENT**

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Construction Manager and Architect certify to the Owner that to the best of their knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 25,316.50  
 (Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that changed to conform to the amount certified.)

CONSTRUCTION MANAGER:  
 By: *Paul M...*  
 ARCHITECT:  
 By: *Paul M...*  
 Date: 2/14/07

G702/CMA-1992

**APPLICATION AND CERTIFICATE FOR PAYMENT**  
**AIA DOCUMENT G702/CMa**

**CONSTRUCTION MANAGER-ADVISER EDITION**

TO OWNER: **Federal Reserve Bank of New York** PROJECT: **Federal Reserve Bank of New York**  
 33 Liberty Street  
 New York, NY 10045

APPLICATION NO: 2

PERIOD TO: 11/30/06

Distribution to:

OWNER  
 CONSTRUCTION MANAGER  
 ARCHITECT  
 CONTRACTOR

Attn: Mr. Richard L. Prisco  
 FROM CONTRACTOR:  
**Turner Construction Company**  
 375 Hudson Street, New York, NY 10014

TCCO PROJECT NO: 13253C0

CONTRACT DATE: --

VIA CONSTRUCTION MANAGER:  
 VIA ARCHITECT:

CONTRACT FOR: **Pre-Construction Services**

**CONTRACTOR'S APPLICATION FOR PAYMENT**

Application is made for payment, as shown below, in connection with the Contract Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM	\$ 75,000.00
2. Net change by Change Orders	\$ 0.00
3. CONTRACT SUM TO DATE (Line 1 + 2)	\$ 75,000.00
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703)	\$ 75,000.00
5. RETAINAGE:	
a. 0 % of Completed Work (Column D + E on G703)	\$ 0.00
b. 0 % of Stored Material (Column F on G703)	\$ 0.00
6. Total Retainage (Lines 5a + 5b or Total in Column I of G703)	\$ 0.00
7. TOTAL EARNED LESS RETAINAGE (Line 4, less Line 5 Total)	\$ 75,000.00
8. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)	\$ 60,666.50
9. CURRENT PAYMENT DUE	\$ 14,333.50
10. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6)	\$ 0.00

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner		
Total approved this Month		
TOTALS	\$0.00	\$0.00
NET CHANGES by Change Order		\$0.00

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: **Turner Construction Company**

By: Melissa Szilagyi County of NY  
 State of NY day of January  
 Subscribed and sworn to before me this 17th  
 Notary Public: Sangeeta Hirajani  
 My Commission expires: \_\_\_\_\_ Date: 01/17/07

SANGEETA HIRAJANI  
 Notary Public, State of New York  
 NO. 01HE6076809  
 Qualified in New York County  
 Commission Expires July 1, 2010

**CERTIFICATE FOR PAYMENT**

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Construction Manager and Architect certify to the Owner that to the best of their knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 14,333.50

(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that changed to conform to the amount certified.)

CONSTRUCTION MANAGER:

By: [Signature] Date: 2/14/07

ARCHITECT:

By: [Signature] Date: 2/14/07

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

Users may obtain validation of this document by requesting of the license a completed AIA Document D401 - Certification of Document's Authenticity

Bestro 01250 - Admel - 2006-5201001  
 Bestro 01248 - 8th fl - 2006-4118004  
 Bestro 01249 - PI - 2006-4312001

**Appendix IV** – Main Building Restack Architect’s requests for payment

700 10 29 10:19

FEDERAL RESERVE BANK OF NY  
KEVIN CLEARY  
33 LIBERTY STREET  
NEW YORK NY 10045

September 22, 2008  
Project No: Z45-07890.000  
Invoice No: 1050964

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

**Professional Services from June 1, 2008 to June 30, 2008**

Task: 00001 A LEVEL DESIGN DOCUMENTATION PROJECT

**Reimbursable Expenses**

Reimbursable - Courier			67.53	
<b>Total Reimbursables</b>		<b>1.07 times</b>	<b>67.53</b>	<b>72.26</b>
<b>Billing Limits</b>	<b>Current</b>	<b>Prior</b>	<b>To-date</b>	
Labor	0.00	79,922.50	79,922.50	
Limit			90,000.00	
Remaining			10,077.50	
Consultants	0.00	90,044.32	90,044.32	
Limit			112,000.00	
Remaining			21,955.68	
			<b>Total this task</b>	<b>\$72.26</b>
			<b>Total this invoice</b>	<b>\$72.26</b>

**Thank You**  
David Midthassel

*10/28/08  
1065231  
Bvt/Bv11250*

789 157 29 A 10:49

FEDERAL RESERVE BANK OF NY  
KEVIN CLEARY  
33 LIBERTY STREET  
NEW YORK NY 10045

September 22, 2008  
Project No: Z45-07890.000  
Invoice No: 1050963

Project: Z45-07890.000 FRB-A-2~~38~~<sup>2M d7</sup> FLOOR RENOVATIONS

**Professional Services from June 1, 2008 to June 30, 2008**

Task: 00006 PHASE 2-FLOOR 2M

**Professional Personnel**

	Hours	Rate	Amount
Midthassel, David	10.00	175.00	1,750.00
Totals	10.00		1,750.00
<b>Total Labor</b>			<b>1,750.00</b>
		<b>Total this task</b>	<b>\$1,750.00</b>

Task: 00009 PHASE 2-FLOOR 7

**Professional Personnel**

	Hours	Rate	Amount
Midthassel, David	2.00	140.00	280.00
Totals	2.00		280.00
<b>Total Labor</b>			<b>280.00</b>
		<b>Total this task</b>	<b>\$280.00</b>

**Total this invoice** \$2,030.00

*Egt*  
*OK*

*22885 #07208*  
**Thank You**  
David Midthassel 1,750  
*BVL B011263*  
*BFC 85053-08*  
*13461573011259 280.00*

48



PROFESSIONAL SERVICES

500 Alexander Park, Princeton, NJ 08543-6395  
8888 F +1 609 452-8332 www.rmjmhillier.com

2008 JUN 23 12:15

FEDERAL RESERVE BANK OF NY  
KEVIN CLEARY  
33 LIBERTY STREET  
NEW YORK NY 10045

February 10, 2008  
Project No: Z45-07890.000  
Invoice No: 1049297

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

**Professional Services from January 1, 2008 to January 31, 2008**

Task: 00006 PHASE 2-FLOOR 2M

**Professional Personnel**

	Hours	Rate	Amount
Midthassel, David	5.00	175.00	875.00
Totals	5.00		875.00
<b>Total Labor</b>			<b>875.00</b>

**Billing Limits**


	Current	Prior	To-date
Labor	875.00	52,090.00	52,965.00
Limit			65,000.00
Remaining			12,035.00
Consultants	0.00	17,063.92	17,063.92
Limit			62,000.00
Remaining			44,936.08
			<b>Total this task \$875.00</b>
			<b>Total this invoice \$875.00</b>

Thank You  
David Midthassel

*Handwritten notes:*  
P.O. Box 31760  
BPO 85-053-02

Please remit to:

RMJM Hillier P.O. Box 31760 Hartford, CT 06150-1760



REAL ESTATE &  
GENERAL SERVICES

2008 SEP 29 A 10:49

500 Alexander Park, Princeton, NJ 08543-8393  
Tel: 609-451-8931 Fax: 609-451-8393 www.rmjmhillier.com

FEDERAL RESERVE BANK OF NY  
KEVIN CLEARY  
33 LIBERTY STREET  
NEW YORK NY 10045

RECEIVED

September 22, 2008  
Project No: Z45-07890.000  
Invoice No: 1050963

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

Professional Services from June 1, 2008 to June 30, 2008

**DUPLICATE COPY  
DO NOT PAY  
REAL ESTATE  
& GENERAL SERVICES**

Task: 00006 PHASE 2-FLOOR 2M

**Professional Personnel**

	Hours	Rate	Amount
Midthassel, David	10.00	175.00	1,750.00
Totals	10.00		1,750.00
<b>Total Labor</b>			<b>1,750.00</b>
		<b>Total this task</b>	<b>\$1,750.00</b>

Task: 00009 PHASE 2-FLOOR 7

**Professional Personnel**

	Hours	Rate	Amount
Midthassel, David	2.00	140.00	280.00
Totals	2.00		280.00
<b>Total Labor</b>			<b>280.00</b>
		<b>Total this task</b>	<b>\$280.00</b>
		<b>Total this invoice</b>	<b>\$2,030.00</b>

REMITTANCE COPY

Thank You  
David Midthassel

Please remit to:

RMJM Hillier P.O. Box 31780 Hartford, CT 06150-1780 Page 161 of 455



500 Alexander Park, Princeton, NJ 08543-6395  
T +1 609 452 8888 F +1 609 452-8332 www.rmjmhillier.com

23 12:15  
2008 JUN 4 P 5:51

FEDERAL RESERVE BANK OF NY  
KEVIN CLEARY  
33 LIBERTY STREET  
NEW YORK NY 10045

February 10, 2008  
Project No: Z45-07890.000  
Invoice No: 1049298

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

**Professional Services from January 1, 2008 to January 31, 2008**

Task: 00009 PHASE 2-FLOOR 7

**Professional Personnel**

	Hours	Rate	Amount
Midthassel, David	15.00	140.00	2,100.00
Totals	15.00		2,100.00
<b>Total Labor</b>			<b>2,100.00</b>

Billing Limits	Current	Prior	To-date
Labor	2,100.00	57,645.00	59,745.00
Limit			72,000.00
Remaining			12,255.00
Consultants	0.00	19,239.50	19,239.50
Limit			70,000.00
Remaining			50,760.50
			<b>Total this task \$2,100.00</b>
			<b>Total this invoice \$2,100.00</b>

Thank You  
David Midthassel

REC 65#075208  
LIB 011259  
BP085053-06

Please remit to:

RMJM Hillier P.O. Box 31760 Hartford, CT 06150-1760

700 11 21 7 1:56

FEDERAL RESERVE BANK OF NY  
KEVIN CLEARY  
33 LIBERTY STREET  
NEW YORK NY 10045

January 10, 2008  
Project No: Z45-07890.000  
Invoice No: 1049030

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

**Professional Services from November 1, 2007 to December 21, 2007**

Task: 00009 PHASE 2-FLOOR 7

**Consultants**

Reimbursable Mechanical Cons			2,964.06	
<b>Total Consultants</b>			<b>2,964.06</b>	<b>2,964.06</b>

**Reimbursable Expenses**

Reimbursable Cons. Expenses (M)			6.50	
<b>Total Reimbursables</b>	<b>1.07 times</b>		<b>6.50</b>	<b>6.96</b>


**Billing Limits**

	<b>Current</b>	<b>Prior</b>	<b>To-date</b>	
Labor	0.00	49,525.00	49,525.00	
Limit			72,000.00	
Remaining			22,475.00	
Consultants	2,964.06	16,275.44	19,239.50	
Limit			70,000.00	
Remaining			50,760.50	
			<b>Total this task</b>	<b>\$2,971.02</b>
			<b>Total this invoice</b>	<b>\$2,971.02</b>

Thank You  
David Midthassel

REB# 015208  
B.V.H. 01/12/08

REAL ESTATE &  
GENERAL SERVICES



2008 JAN 24 P 1:56

500 Alexander Park, Princeton, NJ 08540-6395  
T +1 609 452 8888 F +1 609 452 8332 www.rmjmhillier.com

FEDERAL RESERVE BANK OF NY  
KEVIN CLEARY  
33 LIBERTY STREET  
NEW YORK NY 10045

RECEIVED

January 10, 2008  
Project No: Z45-07890.000  
Invoice No: 1049028

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

Professional Services from November 1, 2007 to December 21, 2007

**DUPLICATE COPY  
DO NOT PAY  
REAL ESTATE  
& GENERAL SERVICES**

Task: 00009 PHASE 2-FLOOR 7

**Professional Personnel**

	Hours	Rate	Amount
Midthassel, David	58.00	140.00	8,120.00
Totals	58.00		8,120.00
<b>Total Labor</b>			<b>8,120.00</b>

**Billing Limits**

	Current	Prior	To-date
Labor	8,120.00	49,525.00	57,645.00
Limit			72,000.00
Remaining			14,355.00
Consultants	0.00	16,275.44	16,275.44
Limit			70,000.00
Remaining			53,724.56
			<b>Total this task \$8,120.00</b>
			<b>Total this invoice \$8,120.00</b>

Thank You  
David Midthassel

REMITTANCE COPY

  
 RECEIVED  
 2008 JAN 21 P 1:54  
 110

FEDERAL RESERVE BANK OF NY  
 KEVIN CLEARY  
 33 LIBERTY STREET  
 NEW YORK NY 10045

January 10, 2008  
 Project No: Z45-07890.000  
 Invoice No: 1049029

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

**Professional Services from November 1, 2007 to December 21, 2007**

Task: 00001 A LEVEL DESIGN DOCUMENTATION PROJECT ADM

**Consultants**

Reimbursable Mechanical Cons	969.37	
<b>Total Consultants</b>	<b>969.37</b>	<b>969.37</b>

**Reimbursable Expenses**

Reimbursable Cons. Expenses (M)	6.50	
<b>Total Reimbursables</b>	<b>6.50</b>	<b>6.96</b>

**Billing Limits**

	<b>Current</b>	<b>Prior</b>	<b>To-date</b>
Labor	0.00	79,922.50	79,922.50
Limit			90,000.00
Remaining			10,077.50
Consultants	969.37	89,074.95	90,044.32
Limit			112,000.00
Remaining			21,955.68
			<b>Total this task</b>
			<b>\$976.33</b>

**Total this invoice      \$976.33**

**Thank You**  
 David Midthassel



RBBS# 065234  
 BULLFB 011250



7001 DEC 20 P W 32

500 Alexander Park, Princeton, NJ 08543-6395  
T +1 609 452 8888 F +1 609 452-8332 www.rmjmhillier.com

FEDERAL RESERVE BANK OF NY  
KEVIN CLEARY  
33 LIBERTY STREET  
NEW YORK NY 10045

November 13, 2007  
Project No: Z45-07890.000  
Invoice No: 1048484

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

**Professional Services from March 7, 2007 to November 5, 2007**

Task: 00010 PHASE 2-FLOOR 8

**Consultants**

Reimbursable Mechanical Cons	727.03	
<b>Total Consultants</b>	<b>727.03</b>	<b>727.03</b>

Billing Limits	Current	Prior	To-date	
Labor	0.00	19,682.50	19,682.50	
Limit			20,000.00	
Remaining			317.50	
Consultants	727.03	8,652.18	9,379.21	
Limit			18,500.00	
Remaining			9,120.79	
			<b>Total this task</b>	<b>\$727.03</b>
			<b>Total this invoice</b>	<b>\$727.03</b>

Thank You  
David Midthassel

11603#075208  
BVLIB01260

**Please remit to:**  
RMJM Hillier P.O. Box 31760 Hartford, CT 06150-1760

40



500 Alexander Park, Princeton, NJ 08543-6395  
T +1 609 452 8888 F +1 609 452-8332 www.rmjmhillier.com

NOV 13 2007 11:31

FEDERAL RESERVE BANK OF NY  
KEVIN CLEARY  
33 LIBERTY STREET  
NEW YORK NY 10045

November 13, 2007  
Project No: Z45-07890.000  
Invoice No: 1048483

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

**Professional Services from March 7, 2007 to November 5, 2007**

Task: 00009 PHASE 2-FLOOR 7

**Reimbursable Expenses**

Reimbursable - Courier	1.07 times	42.69	45.68
Reimbursable - In House Printing	1.0 times	17.64	17.64
Reimbursable - Other Travel & Expenses	1.07 times	7.00	7.49
<b>Total Reimbursables</b>			<b>70.81</b>

Billing Limits	Current	Prior	To-date	
Labor	0.00	48,300.00	48,300.00	
Limit			72,000.00	
Remaining			23,700.00	
Consultants	0.00	16,275.44	16,275.44	
Limit			70,000.00	
Remaining			53,724.56	
			<b>Total this task</b>	<b>\$70.81</b>
			<b>Total this invoice</b>	<b>\$70.81</b>

Thank You  
David Midthassel

REVISED 075208  
BVL/B011259

Please remit to:  
RMJM Hillier P.O. Box 31760 Hartford, CT 06150-1760

41



500 Alexander Park, Princeton, NJ 08543-6395  
T +1 609 452 8888 F +1 609 452-8332 www.rmjmhillier.com

FEDERAL RESERVE BANK OF NY  
KEVIN CLEARY  
33 LIBERTY STREET  
NEW YORK NY 10045

November 13, 2007  
Project No: Z45-07890.000  
Invoice No: 1048476

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

**Professional Services from July 20, 2007 to October 26, 2007**

Task: 00009 PHASE 2-FLOOR 7

**Professional Personnel**

	Hours	Rate	Amount
Midthassel, David	37.00	175.00	6,475.00
Serirajwajra, Jira	7.00	175.00	1,225.00
Totals	44.00		7,700.00
<b>Total Labor</b>			<b>7,700.00</b>

Billing Limits	Current	Prior	To-date
Labor	7,700.00	48,300.00	56,000.00
Limit			72,000.00
Remaining			16,000.00
Consultants	0.00	16,275.44	16,275.44
Limit			70,000.00
Remaining			53,724.56
<b>Total this task</b>			<b>\$7,700.00</b>
<b>Total this invoice</b>			<b>\$7,700.00</b>

Thank You  
David Midthassel

REBS#075208  
BULLI B011259

Please remit to:  
RMJM Hillier P.O. Box 31760 Hartford, CT 06150-1760

38



RMJM

500 Alexander Park, Princeton, NJ 08543-6395  
T +1 609 452 8888 F +1 609 452-8332 www.rmjmhillier.com

FEDERAL RESERVE BANK OF NY  
KEVIN CLEARY  
33 LIBERTY STREET  
NEW YORK NY 10045

November 13, 2007  
Project No: Z45-07890.000  
Invoice No: 1048482

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

**Professional Services from February 28, 2007 to June 15, 2007**

Task: 00006 PHASE 2-FLOOR 2M

**Reimbursable Expenses**

Reimbursable - In House Printing	1.0 times	117.99	117.99
Reimbursable - Other Travel & Expenses	1.07 times	7.00	7.49
<b>Total Reimbursables</b>			<b>125.48</b>

**Billing Limits**

	<b>Current</b>	<b>Prior</b>	<b>To-date</b>
Labor	0.00	52,090.00	52,090.00
Limit			65,000.00
Remaining			12,910.00
Consultants	0.00	17,063.92	17,063.92
Limit			62,000.00
Remaining			44,936.08

**Total this task \$125.48**

**Total this invoice \$125.48**

Thank You  
David Midthassel

REF 075208  
BVLFB011263

**Please remit to:**

RMJM Hillier P.O. Box 31760 Hartford, CT 06150-1760

(28)



7001 DEC 20 10 14 29

500 Alexander Park, Princeton, NJ 08543-6395  
T +1 609 452 8888 F +1 609 452-8332 www.rmjmhillier.com

FEDERAL RESERVE BANK OF NY  
KEVIN CLEARY  
33 LIBERTY STREET  
NEW YORK NY 10045

November 13, 2007  
Project No: Z45-07890.000  
Invoice No: 1048477

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

**Professional Services from January 1, 2007 to August 23, 2007**

Task: 00001 A LEVEL DESIGN DOCUMENTATION PROJECT ADM

**Reimbursable Expenses**

Reimbursable - Courier	1.07 times	264.94	283.49
Reimbursable - In House Printing	1.0 times	339.81	339.81
Reimbursable - Other Travel & Expenses	1.07 times	169.00	180.83
<b>Total Reimbursables</b>			<b>804.13</b>

**Billing Limits**

	<b>Current</b>	<b>Prior</b>	<b>To-date</b>
Labor	0.00	79,922.50	79,922.50
Limit			90,000.00
Remaining			10,077.50
Consultants	0.00	89,074.95	89,074.95
Limit			112,000.00
Remaining			22,925.05

**Total this task \$804.13**

**Total this invoice \$804.13**

**Thank You**  
David Midthassel

REF# 065234  
BVLFB01250

**Please remit to:**  
RMJM Hillier P.O. Box 31760 Hartford, CT 06150-1760

40



PROFESSIONAL SERVICES

7001 DEC 20 P 1: 30

500 Alexander Park, Princeton, NJ 08543-6395  
T +1 609 452 8888 F +1 609 452-8332 www.rmjmhillier.com

FEDERAL RESERVE BANK OF NY  
KEVIN CLEARY  
33 LIBERTY STREET  
NEW YORK NY 10045

November 13, 2007  
Project No: Z45-07890.000  
Invoice No: 1048480

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

**Professional Services from December 20, 2006 to February 21, 2007**

Task: 00004 WHOLESALE PRODUCTS OFFICE

**Reimbursable Expenses**

Reimbursable - Other Travel & Expenses			15.50	
<b>Total Reimbursables</b>		<b>1.07 times</b>	<b>15.50</b>	<b>16.59</b>

<b>Billing Limits</b>	<b>Current</b>	<b>Prior</b>	<b>To-date</b>
Labor	0.00	19,650.00	19,650.00
Limit			24,000.00
Remaining			4,350.00
Consultants	0.00	1,006.66	1,006.66
Limit			17,600.00
Remaining			16,593.34

**Total this task \$16.59**

**Total this invoice \$16.59**

Thank You  
David Midthassel

REBS#065234  
BULIB011256

**Please remit to:**

RMJM Hillier P.O. Box 31760 Hartford, CT 06150-1760

41



7001 DEC 20 P 4: 29

500 Alexander Park, Princeton, NJ 08543-6395  
T +1 609 452 8888 F +1 609 452-8332 www.rmjmhillier.com

FEDERAL RESERVE BANK OF NY  
KEVIN CLEARY  
33 LIBERTY STREET  
NEW YORK NY 10045

November 13, 2007  
Project No: Z45-07890.000  
Invoice No: 1048478

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

**Professional Services from December 13, 2006 to February 14, 2007**

Task: 00002 PUBLIC INFORMATION

**Reimbursable Expenses**

Reimbursable - Other Travel & Expenses			15.50	
<b>Total Reimbursables</b>	<b>1.07 times</b>		<b>15.50</b>	<b>16.59</b>

<b>Billing Limits</b>	<b>Current</b>	<b>Prior</b>	<b>To-date</b>	
Labor	0.00	26,370.00	26,370.00	
Limit			36,000.00	
Remaining			9,630.00	
Consultants	0.00	17,874.94	17,874.94	
Limit			26,400.00	
Remaining			8,525.06	
			<b>Total this task</b>	<b>\$16.59</b>
			<b>Total this invoice</b>	<b>\$16.59</b>

Thank You  
David Midthassel

REBS# 065234  
BULEBO11249

**Please remit to:**  
RMJM Hillier P.O. Box 31760 Hartford, CT 06150-1760

42



500 Alexander Park, Princeton, NJ 08543-6395  
T +1 609 452 8888 F +1 609 452-8332 www.rmjmhillier.com

RECEIVED  
2007 DEC 20 10:29

FEDERAL RESERVE BANK OF NY  
KEVIN CLEARY  
33 LIBERTY STREET  
NEW YORK NY 10045

November 13, 2007  
Project No: Z45-07890.000  
Invoice No: 1048479

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

**Professional Services from December 15, 2006 to February 22, 2007**

Task: 00003 MARKETS

**Reimbursable Expenses**

Reimbursable - Other Travel & Expenses			15.50	
<b>Total Reimbursables</b>		<b>1.07 times</b>	<b>15.50</b>	<b>16.59</b>

**Billing Limits**

	<b>Current</b>	<b>Prior</b>	<b>To-date</b>	
Labor	0.00	23,345.00	23,345.00	
Limit			42,000.00	
Remaining			18,655.00	
Consultants	0.00	28,599.08	28,599.08	
Limit			55,800.00	
Remaining			27,200.92	

**Total this task \$16.59**

**Total this invoice \$16.59**

Thank You  
David Midthassel

REBS# 065234  
BULIB011248

**Please remit to:**  
RMJM Hillier P.O. Box 31760 Hartford, CT 06150-1760



500 Alexander Park, Princeton, NJ 08543-6395  
T +1 609 452 8888 F +1 609 452-8332 www.rmjmhillier.com

RECEIVED  
7001 DEC 20 P 4:31

FEDERAL RESERVE BANK OF NY  
KEVIN CLEARY  
33 LIBERTY STREET  
NEW YORK NY 10045

November 13, 2007  
Project No: Z45-07890.000  
Invoice No: 1048481

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

**Professional Services from September 20, 2006 to April 24, 2007**

Task: 00005 CORPORATE SECRETARY'S OFFICE

**Reimbursable Expenses**

Reimbursable - Courier			315.77	
Reimbursable - Other Travel & Expenses			66.00	
<b>Total Reimbursables</b>		<b>1.07 times</b>	<b>381.77</b>	<b>408.49</b>

Billing Limits	Current	Prior	To-date	
Labor	0.00	20,997.50	20,997.50	
Limit			28,000.00	
Remaining			7,002.50	
Consultants	0.00	2,427.90	2,427.90	
Limit			37,200.00	
Remaining			34,772.10	
			<b>Total this task</b>	<b>\$408.49</b>
			<b>Total this invoice</b>	<b>\$408.49</b>

Thank You  
David Midthassel

REBS #065234  
BVEIB 01/24/08

**Please remit to:**

RMJM Hillier P.O. Box 31760 Hartford, CT 06150-1760

(44)



PROFESSIONAL SERVICES

2007 DEC 20 P 11 27

500 Alexander Park, Princeton, NJ 08543-6395  
T +1 609 452 8888 F +1 609 452-8332 www.rmjmhillier.com

FEDERAL RESERVE BANK OF NY  
KEVIN CLEARY  
33 LIBERTY STREET  
NEW YORK NY 10045

November 13, 2007  
Project No: Z45-07890.000  
Invoice No: 1048475

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

**Professional Services from January 16, 2007 to April 15, 2007**

Task: 00005 CORPORATE SECRETARY'S OFFICE

**Reimbursable Expenses**

Reimbursable - In House Printing			4,616.70	
<b>Total Reimbursables</b>		<b>1.0 times</b>	<b>4,616.70</b>	<b>4,616.70</b>

Billing Limits	Current	Prior	To-date
Labor	0.00	20,997.50	20,997.50
Limit			28,000.00
Remaining			7,002.50
Consultants	0.00	2,427.90	2,427.90
Limit			37,200.00
Remaining			34,772.10

**Total this task \$4,616.70**

**Total this invoice \$4,616.70**

Thank You  
David Midthassel

REBSH 065234  
BVLIBO112418

**Please remit to:**  
RMJM Hillier P.O. Box 31760 Hartford, CT 06150-1760

53



PROFESSIONAL SERVICES

2007 DEC 20 P.O. # 27 500 Alexander Park, Princeton, NJ 08543-6395  
F +1 609 452 8888 F +1 609 452-8332 www.rmjmhillier.com

FEDERAL RESERVE BANK OF NY  
KEVIN CLEARY  
33 LIBERTY STREET  
NEW YORK NY 10045

November 9, 2007  
Project No: Z45-07890.000  
Invoice No: 1048440

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

Professional Services from October 1, 2007 to October 31, 2007

Task: 00001 A LEVEL DESIGN DOCUMENTATION PROJECT ADM

**Consultants**

Reimbursable Mechanical Cons			13,987.58	
<b>Total Consultants</b>			<b>13,987.58</b>	<b>13,987.58</b>

**Reimbursable Expenses**

Reimbursable Cons. Expenses (M)			114.50 <del>123.09</del>	
<b>Total Reimbursables</b>	<b>1.07 times</b>		<del>123.09</del>	<b>134.71</b> <i>u</i>
				122.50

**Billing Limits**


	<b>Current</b>	<b>Prior</b>	<b>To-date</b>	
Labor	0.00	79,922.50	79,922.50	
Limit			90,000.00	
Remaining			10,077.50	
Consultants	13,987.58	75,087.37	89,074.95	
Limit			112,000.00	
Remaining			22,925.05	
<b>Total this task</b>				<b>\$14,119.29</b> <i>14,110.10</i> <i>u</i>
<b>Total this invoice</b>				<b>\$14,119.29</b> <i>14,110.10</i> <i>u</i>

Thank You  
David Midthassel

RECS# 065234  
BULIB# 11250

Please remit to:  
RMJM Hillier P.O. Box 31760 Hartford, CT 06150-1760

43



500 Alexander Park, Princeton, NJ 08543-6395  
T +1 609 452 8888 F +1 609 452-8332 www.rmjmhillier.com

FEDERAL RESERVE BANK OF NY  
KEVIN CLEARY  
33 LIBERTY STREET  
NEW YORK NY 10045

November 1, 2007  
Project No: Z45-07890.000  
Invoice No: 1048357

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

**Professional Services from August 31, 2007 to September 30, 2007**

Task: 00006 PHASE 2-FLOOR 2M

<b>Professional Personnel</b>			
	<b>Hours</b>	<b>Rate</b>	<b>Amount</b>
Midthassel, David	24.00	175.00	4,200.00
Serirajwajra, Jira	16.00	175.00	2,800.00
Totals	40.00		7,000.00
<b>Total Labor</b>			<b>7,000.00</b>


<b>Billing Limits</b>	<b>Current</b>	<b>Prior</b>	<b>To-date</b>
Labor	7,000.00	45,090.00	52,090.00
Limit			65,000.00
Remaining			12,910.00
Consultants	0.00	17,094.99	17,094.99
Limit			62,000.00
Remaining			44,905.01
			<b>Total this task \$7,000.00</b>
			<b>Total this invoice \$7,000.00</b>

Thank You  
David Midthassel

NET#075208  
BVLIB011263

**Please remit to:**  
RMJM Hillier P.O. Box 31760 Hartford, CT 06150-1760

(47)



500 Alexander Park, Princeton, NJ 08543-6395  
T +1 609 452 8888 F +1 609 452-8332 www.rmjmhillier.com

FEDERAL RESERVE BANK OF NY  
KEVIN CLEARY  
33 LIBERTY STREET  
NEW YORK NY 10045

November 1, 2007  
Project No: Z45-07890.000  
Invoice No: 1048356

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

**Professional Services from September 1, 2007 to September 30, 2007**

Task: 00001 A LEVEL DESIGN DOCUMENTATION PROJECT ADM

**Professional Personnel**

	Hours	Rate	Amount
Midthassel, David	4.00	175.00	700.00
Totals	4.00		700.00
<b>Total Labor</b>			<b>700.00</b>

Billing Limits	Current	Prior	To-date	
Labor	700.00	79,222.50	79,922.50	
Limit			90,000.00	
Remaining			10,077.50	
Consultants	0.00	75,087.37	75,087.37	
Limit			112,000.00	
Remaining			36,912.63	
			<b>Total this task</b>	<b>\$700.00</b>
			<b>Total this invoice</b>	<b>\$700.00</b>

Thank You  
David Midthassel

NETS#065234  
BULIBD/1250

Please remit to:  
RMJM Hillier P.O. Box 31760 Hartford, CT 06150-1760

Delaware State Bank  
11100000000000000000  
11100000000000000000  
MILLER 0100

Philadelphia  
New York  
Philadelphia  
Washington  
Dallas

34

2007 OCT -1 10 2 16

FEDERAL RESERVE BANK OF NY  
KEVIN CLEARY  
33 LIBERTY STREET  
NEW YORK NY 10045

September 4, 2007  
Project No: Z45-07890.000  
Invoice No: 1047691

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

Professional Services from February 1, 2007 to May 31, 2007

Task: 00010 PHASE 2-FLOOR 8

**Consultants**

Reimbursable Mechanical Cons			5,763.77	
<b>Total Consultants</b>			<b>5,763.77</b>	<b>5,763.77</b>

**Reimbursable Expenses**

Reimbursable Cons. Expenses (M)			11.86	
<b>Total Reimbursables</b>	<b>1.07 times</b>		<b>11.86</b>	<b>12.69</b>

**Billing Limits**

	<b>Current</b>	<b>Prior</b>	<b>To-date</b>
Labor	0.00	19,682.50	19,682.50
Limit			20,000.00
Remaining			317.50
Consultants	5,763.77	2,891.35	8,655.12
Limit			18,500.00
Remaining			9,844.88

**Total this task \$5,776.46**


**Total this invoice \$5,776.46**

Thank You  
David Midthassel

REB#075208  
BCONSO 11260  
Please remit to:  
Hillier P.O. Box 31760 Hartford, CT 06150 1760

UNRECORDED  
FEDERAL RESERVE BANK OF NY  
11100000000000000000  
11100000000000000000  
MILLER 0100

35



REAL ESTATE &  
 SERVICES  
 2007 OCT -1 P 2:15

FEDERAL RESERVE BANK OF NY  
 KEVIN CLEARY  
 33 LIBERTY STREET  
 NEW YORK NY 10045

September 4, 2007  
 Project No: Z45-07890.000  
 Invoice No: 1047690

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

**Professional Services from February 1, 2007 to June 30, 2007**

Task: 00009 PHASE 2-FLOOR 7

**Consultants**

Reimbursable Mechanical Cons			10,892.76	
<b>Total Consultants</b>			<b>10,892.76</b>	<b>10,892.76</b>

**Reimbursable Expenses**

Reimbursable Cons. Expenses (M)			25.00	
<b>Total Reimbursables</b>		<b>1.07 times</b>	<b>25.00</b>	<b>26.75</b>

**Billing Limits**

	<b>Current</b>	<b>Prior</b>	<b>To-date</b>	
Labor	0.00	35,385.00	35,385.00	
Limit			72,000.00	
Remaining			36,615.00	
Consultants	10,892.76	5,385.62	16,278.38	
Limit			70,000.00	
Remaining			53,721.62	

**Total this task \$10,919.51**

**Total this invoice \$10,919.51**

Thank You  
 David Midthassel

*REV#075208  
 BCONSO11259  
 2007-3501003*


Please remit to:  
 Hillier P.O. Box 31760 Hartford, CT 06150-1760

NO OTHER TYPE  
 FEDERAL RESERVE BANK  
 OF NEW YORK  
 MEMPHIS BRANCH  
 400 PEARSON BUILDING  
 MEMPHIS, TN 38103

600 Yale Center Drive  
 Princeton, NJ 08540-6298  
 Tel: 609 852 0000 F: 609 852 0882  
 HILLIER.COIA

Princeton  
 New York  
 Philadelphia  
 Washington  
 Irvine

(36)



DEVELOPMENT &  
 CONSULTING SERVICES

2007 OCT -1 P 2:14

FEDERAL RESERVE BANK OF NY  
 KEVIN CLEARY  
 33 LIBERTY STREET  
 NEW YORK NY 10045

September 4, 2007  
 Project No: Z45-07890.000  
 Invoice No: 1047689

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

**Professional Services from August 1, 2007 to August 31, 2007**

Task: 00009 PHASE 2-FLOOR 7

**Professional Personnel**

	Hours	Rate	Amount
Midthassel, David	33.00	140.00	4,620.00
Serirajwajra, Jira	13.00	140.00	1,820.00
Totals	46.00		6,440.00
<b>Total Labor</b>			<b>6,440.00</b>

Billing Limits	Current	Prior	To-date
Labor	6,440.00	35,385.00	41,825.00
Limit			72,000.00
Remaining			30,175.00
Consultants	0.00	<del>5,385.02</del>	<del>5,385.02</del> + 16,278.38 <sup>7/0</sup>
Limit			70,000.00
Remaining			<del>64,614.38</del> - 53,721.62 <sup>7/0</sup>
<b>Total this task</b>			<b>\$6,440.00</b>
<b>Total this invoice</b>			<b>\$6,440.00</b>

Thank You  
 David Midthassel

*REB#075208  
 BCDNS011259  
 2007-3501003*

Please remit to:  
 Hillier P.O. Box 31760 Hartford, CT 06150-1760

AR NOTE 1096  
 INTERIOR ARCHITECTURE  
 HISTORIC PRESERVATION  
 URBAN DESIGN PLANNING  
 GROUP LLC

500 Alexander Road  
 Princeton, NJ 08542-0090  
 T 609 482 0000 F 609 482 0800  
 HILLIER0049

Princeton  
 New York  
 Philadelphia  
 Washington  
 Dallas

(31)

DEPARTMENT OF TREASURY  
 FEDERAL RESERVE SYSTEM  
 7001 OCT -1 P 2 14

FEDERAL RESERVE BANK OF NY  
 KEVIN CLEARY  
 33 LIBERTY STREET  
 NEW YORK NY 10045

September 4, 2007  
 Project No: Z45-07890.000  
 Invoice No: 1047688

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

Professional Services from August 1, 2007 to August 31, 2007

Task: 00006 PHASE 2-FLOOR 2M

**Professional Personnel**

	Hours	Rate	Amount
Midthassel, David	36.00	140.00	5,040.00
Serirajwajra, Jira	51.00	140.00	7,140.00
Totals	87.00		12,180.00
<b>Total Labor</b>			<b>12,180.00</b>

**Billing Limits**

	Current	Prior	To-date
Labor	12,180.00	32,910.00	45,090.00
Limit			65,000.00
Remaining			19,910.00
Consultants	0.00	17,094.99	17,094.99
Limit			62,000.00
Remaining			44,905.01
			<b>Total this task \$12,180.00</b>
			<b>Total this invoice \$12,180.00</b>

Thank You  
 David Midthassel



*REC-#1075208  
 PCO 05/01/2008*

Please remit to:


Hillier P.O. Box 31760 Hartford, CT 06150-1760

HILLIER CONSULTANTS INC.  
 500 WEST 57TH STREET  
 NEW YORK, NY 10019  
 TEL: 212 633 4500 FAX: 212 633 4501  
 WWW.HILLIERCONSULTANTS.COM

600 Alexander Road  
Princeton, NJ 08543-6398  
T 609 352 6800 F 609 352 6332  
HILLIER.COM

Princeton  
New York  
Philadelphia  
Washington  
Dallas

35



REAL ESTATE &  
GENERAL SERVICES

2007 OCT -1 P 2:13

RECEIVED

FEDERAL RESERVE BANK OF NY  
KEVIN CLEARY  
33 LIBERTY STREET  
NEW YORK NY 10045

September 4, 2007  
Project No: Z45-07890.000  
Invoice No: 1047687

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

Professional Services from August 1, 2007 to August 31, 2007

Task: 00001 A LEVEL DESIGN DOCUMENTATION PROJECT ADM

**Professional Personnel**

	Hours	Rate	Amount
Midthassel, David	6.00	140.00	840.00
Totals	6.00		840.00
<b>Total Labor</b>			<b>840.00</b>

**Billing Limits**

	Current	Prior	To-date
Labor	840.00	78,382.50	79,222.50
Limit			90,000.00
Remaining			10,777.50
Consultants	0.00	75,087.37	75,087.37
Limit			112,000.00
Remaining			36,912.63
<b>Total this task</b>			<b>\$840.00</b>

**Total this invoice \$840.00**


Thank You  
David Midthassel

REB # 065234  
B.V.L.F. 11250  
Please remit to:

Hillier P.O. Box 31760 Hartford, CT 06150-1760

ARCHITECTURE  
INTERIOR ARCHITECTURE  
HISTORIC PRESERVATION  
URBAN DESIGN/PLANNING  
GRAPHIC DESIGN

(31)



RECEIVED &  
SERVICES  
7007 OCT -1 P 2:15

FEDERAL RESERVE BANK OF NY  
KEVIN CLEARY  
33 LIBERTY STREET  
NEW YORK NY 10045

September 4, 2007  
Project No: Z45-07890.000  
Invoice No: 1047686

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

**Professional Services from May 1, 2007 to June 30, 2007**

Task: 00005 CORPORATE SECRETARY'S OFFICE

**Consultants**

Reimbursable Mechanical Cons	969.37	
<b>Total Consultants</b>	<b>969.37</b>	<b>969.37</b>

Billing Limits	Current	Prior	To-date	
Labor	0.00	20,997.50	20,997.50	
Limit			28,000.00	
Remaining			7,002.50	
Consultants	969.37	1,458.53	2,427.90	
Limit			37,200.00	
Remaining			34,772.10	
			<b>Total this task</b>	<b>\$969.37</b>
			<b>Total this invoice</b>	<b>\$969.37</b>

Thank You  
David Midthassel

Reb # 065234  
BCDWSO 11260  
525-8001  
Please remit to:  
Hillier P.O. Box 31760 Hartford, CT 06150-1760

ARCHITECTURE  
INTERIOR ARCHITECTURE  
HISTORY PRESERVATION  
URBAN DESIGN PLANNING  
GRAPHIC DESIGN

(36)



REMITTANCE &  
 PAYEE'S  
 7007 OCT -1 P 2: 14

FEDERAL RESERVE BANK OF NY  
 KEVIN CLEARY  
 33 LIBERTY STREET  
 NEW YORK NY 10045

September 1, 2007  
 Project No: Z45-07890.000  
 Invoice No: 1047672

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

**Professional Services from June 1, 2007 to June 30, 2007**

Task: 00001 A LEVEL DESIGN DOCUMENTATION PROJECT ADM

**Consultants**

Reimbursable Mechanical Cons	32,631.68	
<b>Total Consultants</b>	<b>32,631.68</b>	<b>32,631.68</b>

**Reimbursable Expenses**

Reimbursable Cons. Expenses (M)		
<b>Total Reimbursables</b>	<b>1.07 times</b>	<b>37.65</b>

*Handwritten: 35.19, 36.40, 35.19, 10-9-07*

**Billing Limits**

	<b>Current</b>	<b>Prior</b>	<b>To-date</b>
Labor	0.00	78,382.50	78,382.50
Limit			90,000.00
Remaining			11,617.50
Consultants	32,631.68	42,455.69	75,087.37
Limit			112,000.00
Remaining			36,912.63

**Total this task** ~~\$32,670.31~~ **32,669.33**  
**Total this invoice** ~~\$32,670.31~~ **32,669.33**

Thank You  
 David Midthassel

*REBS#065234  
 BULLB011250*

Please remit to:  
 Hillier P.O. Box 31760 Hartford, CT 06150-1760

AR-010810-01  
 INTERIOR DESIGN GROUP  
 1001 AN PRESTON DRIVE  
 WASHINGTON DESIGN CENTER  
 WASHINGTON, DC 20004

Professional Services  
FEDERAL RESERVE BANK OF NY  
33 LIBERTY STREET  
NEW YORK NY 10045

28



REAL ESTATE &  
CONSTRUCTION SERVICES

2007 SEP 18 P 3:22

FEDERAL RESERVE BANK OF NY  
KEVIN CLEARY  
33 LIBERTY STREET  
NEW YORK NY 10045

RECEIVED

July 27, 2007  
Project No: Z45-07890.000  
Invoice No: 1047348

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

**Professional Services from July 1, 2007 to July 27, 2007**

Task: 00006 PHASE 2-FLOOR 2M

**Professional Personnel**

	Hours	Rate	Amount
Midthassel, David	21.50	140.00	3,010.00
Serirajwajra, Jira	16.00	140.00	2,240.00
Totals	37.50		5,250.00
<b>Total Labor</b>			<b>5,250.00</b>

**Billing Limits**


	Current	Prior	To-date
Labor	5,250.00	27,660.00	32,910.00
Limit			65,000.00
Remaining			32,090.00
Consultants	0.00	17,094.99	17,094.99
Limit			62,000.00
Remaining			44,905.01
<b>Total this task</b>			<b>\$5,250.00</b>

**Total this invoice \$5,250.00**

Thank You  
David Midthassel

13011263  
2007 5201003  
Please remit to:  
Hillier P.O. Box 31760 Hartford CT 06150 1760

RECEIVED  
HILLIER  
P.O. BOX 31760  
HARTFORD CT 06150  
1760



FEDERAL RESERVE BANK OF NY  
KEVIN CLEARY  
33 LIBERTY STREET  
NEW YORK NY 10045

July 27, 2007  
Project No: Z45-07890.000  
Invoice No: 1047357

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

**Professional Services from May 18, 2007 to July 20, 2007**

Task: 00009 PHASE 2-FLOOR 7

**Professional Personnel**

	Hours	Rate	Amount
Midthassel, David	35.50	140.00	4,970.00
Serirajwajra, Jira	28.00	140.00	3,920.00
Totals	63.50		8,890.00
<b>Total Labor</b>			<b>8,890.00</b>

Billing Limits	Current	Prior	To-date
Labor	8,890.00	26,495.00	35,385.00
Limit			72,000.00
Remaining			36,615.00
Consultants	0.00	5,385.62	5,385.62
Limit			70,000.00
Remaining			64,614.38
<b>Total this task</b>			<b>\$8,890.00</b>
<b>Total this invoice</b>			<b>\$8,890.00</b>

Thank You  
David Midthassel


REG# 075208  
Beats 11259  
Please remit to  
200 7-3581003

Hillier P.O. Box 31760 Hartford, CT 06150 1760

State of Connecticut  
Department of Transportation  
100 State Street, 3rd Floor  
Hartford, CT 06103

United States Postal  
Department 111 00000-0000  
Post Office Box 100000  
HILLIER, CT

Hillier  
New York  
Philadelphia  
Washington  
Dallas



FEDERAL RESERVE BANK OF NY  
PROFESSIONAL SERVICES

7001 SEP 18 P 3: 21

FEDERAL RESERVE BANK OF NY  
KEVIN CLEARY  
33 LIBERTY STREET  
NEW YORK NY 10045

PAID

July 27, 2007  
Project No: Z45-07890.000  
Invoice No: 1047355

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

**Professional Services from June 22, 2007 to July 13, 2007**

Task: 00007 PHASE 2-FLOOR 4

**Professional Personnel**

	Hours	Rate	Amount
Midthassel, David	18.00	140.00	2,520.00
Serirajwajra, Jira	12.00	140.00	1,680.00
<b>Totals</b>	<b>30.00</b>		<b>4,200.00</b>
<b>Total Labor</b>			<b>4,200.00</b>

**Billing Limits**

	Current	Prior	To-date
Labor	4,200.00	22,580.00	26,780.00
Limit			43,500.00
Remaining			16,720.00
Consultants	0.00	8,924.74	8,924.74
Limit			56,000.00
Remaining			47,075.26
<b>Total this task</b>			<b>\$4,200.00</b>
<b>Total this invoice</b>			<b>\$4,200.00</b>


Thank You  
David Midthassel

8011258  
2007-9610001

Please remit to:  
Hillier P.O. Box 31760 Hartford, CT 06150-1760

ARCHITECTURE  
INTERIOR ARCHITECTURE  
HISTORIC PRESERVATION  
URBAN DESIGN PLANNING  
GRAPHIC DESIGN

30



REAL ESTATE &  
CONSTRUCTION SERVICES

2007 SEP 18 P 3: 16

RECEIVED

FEDERAL RESERVE BANK OF NY  
KEVIN CLEARY  
33 LIBERTY STREET  
NEW YORK NY 10045

July 15, 2007  
Project No: Z45-07890.000  
Invoice No: 1047132

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

**Professional Services from May 1, 2007 to June 30, 2007**

Task: 00010 PHASE 2-FLOOR 8

**Professional Personnel**

	Hours	Rate	Amount
Midthassel, David	11.00	140.00	1,540.00
Serirajwajra, Jira	6.00	140.00	840.00
Totals	17.00		2,380.00
<b>Total Labor</b>			<b>2,380.00</b>

Billing Limits	Current	Prior	To-date
Labor	2,380.00	17,302.50	19,682.50
Limit			20,000.00
Remaining			317.50
Consultants	0.00	2,891.35	2,891.35
Limit			18,500.00
Remaining			15,608.65
<b>Total this task</b>			<b>\$2,380.00</b>
<b>Total this invoice</b>			<b>\$2,380.00</b>

Thank You  
David Midthassel

B011260

Please remit to:  
Hillier P.O. Box 31760 Hartford, CT 06150-1760

ARCHITECTURE  
INTERIOR ARCHITECTURE  
HISTORIC PRESERVATION  
URBAN DESIGN PLANNING  
GRAPHIC DESIGN

General Ledger Dept.  
Philadelphia, PA 19103-0000  
Telephone: 215-575-1000  
FAX: 215-575-1000  
HILLIER/0006

Division  
Hillier  
Philadelphia  
Washington  
Dallas

15



DATE RECEIVED  
07/18/07

7001 SEP 18 P 3 18

FEDERAL RESERVE BANK OF NY  
KEVIN CLEARY  
33 LIBERTY STREET  
NEW YORK NY 10045

RECEIVED

July 5, 2007  
Project No: Z45-07890.000  
Invoice No: 1047082

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

**Professional Services from June 1, 2007 to June 30, 2007**

Task: 00008 PHASE 2-FLOOR 6

**Consultants**

Reimbursable Mechanical Cons	2,309.51	
<b>Total Consultants</b>	<b>2,309.51</b>	<b>2,309.51</b>

**Reimbursable Expenses**

Reimbursable Cons. Expenses (M)			
<b>Total Reimbursables</b>	<b>1.07 times</b>		

*Handwritten notes: 43.75, 47.42, 43.75, 46.81, 50.74, 9.24.07, Cw*

**Billing Limits**

	Current	Prior	To-date
Labor	0.00	13,942.50	13,942.50
Limit			10,000.00
Consultants	2,309.51	6,312.69	8,622.20
Limit			16,000.00
Remaining			7,377.80

**Total this task \$2,360.25**

**Total this invoice \$2,360.25**

Thank You  
David Midthassel

#0752-08  
BCW 11261

Please remit to:  
Hillier P.O. Box 31760 Hartford, CT 06150-1760  
2007-5258001

ARCHITECTURE  
INTERIOR ARCHITECTURE  
HISTORIC PRESERVATION  
URBAN DESIGN PLANNING  
GRAPHIC DESIGN



REAL ESTATE &  
 PROFESSIONAL SERVICES

2007 SEP 18 P 3: 18

RECEIVED

FEDERAL RESERVE BANK OF NY  
 KEVIN CLEARY  
 33 LIBERTY STREET  
 NEW YORK NY 10045

July 5, 2007  
 Project No: Z45-07890.000  
 Invoice No: 1047081

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

**Professional Services from June 1, 2007 to June 30, 2007**

Task: 00007 PHASE 2-FLOOR 4

**Consultants**

Reimbursable Mechanical Cons	3,299.60	
<b>Total Consultants</b>	<b>3,299.60</b>	<b>3,299.60</b>

**Reimbursable Expenses**

Reimbursable Cons. Expenses (M)			110.19 <sup>on 9/24/07</sup>
<b>Total Reimbursables</b>	<b>1.07 times</b>	<b>117.43</b>	<b>117.90</b>

**Billing Limits**

	Current	Prior	To-date
Labor	0.00	22,580.00	22,580.00
Limit			43,500.00
Remaining			20,920.00
Consultants	3,299.60	5,625.14	8,924.74
Limit			56,000.00
Remaining			47,075.26

**Total this task** ~~\$3,425.25~~

**Total this invoice** ~~\$3,425.25~~ <sup>on</sup>  
 3,417.50

Thank You  
 David Midthassel

# 015208  
 AC 11258

Please remit to:  
 Hillier P.O. Box 31760 Hartford, CT 06150-1760  
 2007-961001

ARCHITECTURE  
 INTERIOR ARCHITECTURE  
 HISTORIC PRESERVATION  
 URBAN DESIGN/PLANNING  
 GRAPHIC DESIGN

FEDERAL RESERVE BANK OF NY  
100 WALL STREET  
NEW YORK, NY 10038

RECEIVED  
JULY 5 2007

31  
REAL ESTATE &  
SERVICES

7001 SEP 18 P 3:18



FEDERAL RESERVE BANK OF NY  
KEVIN CLEARY  
33 LIBERTY STREET  
NEW YORK NY 10045

RECEIVED  
July 5, 2007  
Project No: Z45-07890.000  
Invoice No: 1047084

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

**Professional Services from June 1, 2007 to June 30, 2007**

Task: 00006 PHASE 2-FLOOR 2M

**Professional Personnel**

	Hours	Rate	Amount
Midthassel, David	18.00	140.00	2,520.00
Serirajwajra, Jira	8.00	140.00	1,120.00
<b>Totals</b>	<b>26.00</b>		<b>3,640.00</b>

**Total Labor 3,640.00**

**Billing Limits**

	Current	Prior	To-date
Labor	3,640.00	24,020.00	27,660.00
Limit			65,000.00
Remaining			37,340.00
Consultants	0.00	17,094.99	17,094.99
Limit			62,000.00
Remaining			44,905.01

**Total this task \$3,640.00**

**Total this invoice \$3,640.00**

Thank You  
David Midthassel

BO11263  
2007-5501003  
Please remit to:


Hillier P.O. Box 31760 Hartford, CT 06150 1760

ARCHITECTURE  
INTERIOR ARCHITECTURE  
HISTORIC PRESERVATION  
URBAN DESIGN PLANNING  
GRAPHIC DESIGN

5th Floor  
 Philadelphia, PA 19103-0002  
 Telephone: 215-578-6000  
 FAX: 215-578-6002

Federal Reserve Bank  
 Philadelphia  
 Washington  
 Falls

32



RECEIVED  
 2007 SEP 18 P 3:20

FEDERAL RESERVE BANK OF NY  
 KEVIN CLEARY  
 33 LIBERTY STREET  
 NEW YORK NY 10045

July 5, 2007  
 Project No: Z45-07890.000  
 Invoice No: 1047079

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

**Professional Services from June 1, 2007 to June 30, 2007**

Task: 00003 MARKETS

**Consultants**

Reimbursable Mechanical Cons	1,211.00	
<b>Total Consultants</b>	<b>1,211.00</b>	<b>1,211.00</b>

<b>Billing Limits</b>	<b>Current</b>	<b>Prior</b>	<b>To-date</b>
Labor	0.00	23,345.00	23,345.00
Limit			42,000.00
Remaining			18,655.00
Consultants	1,211.00	27,388.08	28,599.08
Limit			55,800.00
Remaining			27,200.92
<b>Total this task</b>			<b>\$1,211.00</b>
<b>Total this invoice</b>			<b>\$1,211.00</b>

Thank You  
 David Midthassel

FEBS# 065234  
 BULERO 11248

Please remit to:  
 Hillier P.O. Box 31760 Hartford, CT 06150-1760

ARCHITECTURE  
 INTERIOR ARCHITECTURE  
 HISTORIC PRESERVATION  
 LANDSCAPE DESIGN EXTERIOR  
 SITE DESIGN

Professional Services  
Hillier, P.O. Box 31760  
Hartford, CT 06150-1760  
HILLIER.ORG

Lincoln  
Howe  
Hillier  
Washington  
D.C.



PROFESSIONAL SERVICES  
7001 SEP 18 P 3:19

FEDERAL RESERVE BANK OF NY  
KEVIN CLEARY  
33 LIBERTY STREET  
NEW YORK NY 10045

July 5, 2007  
Project No: Z45-07890.000  
Invoice No: 1047080

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

**Professional Services from June 1, 2007 to June 30, 2007**

Task: 00005 CORPORATE SECRETARY'S OFFICE

**Consultants**

Reimbursable Mechanical Cons	969.37	
<b>Total Consultants</b>	<b>969.37</b>	<b>969.37</b>

Billing Limits	Current	Prior	To-date	
Labor	0.00	20,997.50	20,997.50	
Limit			28,000.00	
Remaining			7,002.50	
Consultants	969.37	489.16	1,458.53	
Limit			37,200.00	
Remaining			35,741.47	
			<b>Total this task</b>	<b>\$969.37</b>
			<b>Total this invoice</b>	<b>\$969.37</b>

Thank You  
David Midthassel

22665#065234  
130013011260  
5258001


Please remit to:  
Hillier P.O. Box 31760 Hartford, CT 06150-1760

ARCHITECTURE  
INTERIOR ARCHITECTURE  
HISTORIC PRESERVATION  
URBAN DESIGN & PLANNING  
GRAPHIC DESIGN

Fed. Reserve Bank  
Buffalo, NY 14203-1000  
T 716 852 2000 F 716 852 2000  
BULLBOY@FRB

Philadelphia  
Washington  
Dallas

31



DATE OF SERVICES  
2007 SEP 18 P 3: 20

FEDERAL RESERVE BANK OF NY  
KEVIN CLEARY  
33 LIBERTY STREET  
NEW YORK NY 10045

July 2, 2007  
Project No: Z45-07890.000  
Invoice No: 1047083

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

**Professional Services from June 1, 2007 to June 30, 2007**

Task: 00001 A LEVEL DESIGN DOCUMENTATION PROJECT ADM

**Professional Personnel**

	Hours	Rate	Amount
Midthassel, David	8.00	140.00	1,120.00
Totals	8.00		1,120.00
<b>Total Labor</b>			<b>1,120.00</b>

Billing Limits	Current	Prior	To-date
Labor	1,120.00	77,262.50	78,382.50
Limit			90,000.00
Remaining			11,617.50
Consultants	0.00	42,455.69	42,455.69
Limit			112,000.00
Remaining			69,544.31
<b>Total this task</b>			<b>\$1,120.00</b>
<b>Total this invoice</b>			<b>\$1,120.00</b>

Thank You  
David Midthassel

EEBS# 065234  
BULLBOY 011250

Please remit to:  
Hillier P.O. Box 31760 Hartford, CT 06150-1760

ARCHIVE CENTER  
INTERNATIONAL ARCHITECTURE  
HISTORICAL PRESERVATION  
1000 PENNSYLVANIA AVENUE  
WASHINGTON DC 20004

REMITTANCE &  
SERVICES

7001 SEP 18 P 3: 17

FEDERAL RESERVE BANK OF NY  
KEVIN CLEARY  
33 LIBERTY STREET  
NEW YORK NY 10045

June 30, 2007  
Project No: Z45-07890.000  
Invoice No: 1047042

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

Professional Services from June 1, 2007 to June 30, 2007

Task: 00009 PHASE 2-FLOOR 7

**Consultants**

Reimbursable Mechanical Cons	5,385.62		
<b>Total Consultants</b>	<b>5,385.62</b>		<b>5,385.62</b>

**Reimbursable Expenses**

Reimbursable Cons. Expenses (M)			
<b>Total Reimbursables</b>	<b>1.07 times</b>		

*Handwritten notes: 32.81, 35.56, 32.81, 35.11, 38.05*

**Billing Limits**

	<b>Current</b>	<b>Prior</b>	<b>To-date</b>
Labor	0.00	26,495.00	26,495.00
Limit			72,000.00
Remaining			45,505.00
Consultants	5,385.62	0.00	5,385.62
Limit			70,000.00
Remaining			64,614.38

**Total this task** *5,420.73* *9.24.07*

**Total this invoice** *5,420.73* *9.24.07*


Thank You  
David Midthassel

*Rebs # 075208*  
*BeoN 9/11/259*  
*2007-3501003*  
Please remit to

Hillier P.O. Box 31760 Hartford CT 06150-1760

IF YOU NEED TO  
CONTACT HILLIER  
PLEASE CALL  
1-800-368-4444

(21)



REAL ESTATE &  
 PROFESSIONAL SERVICES

2007 SEP 18 P 3:16

FEDERAL RESERVE BANK OF NY  
 KEVIN CLEARY  
 33 LIBERTY STREET  
 NEW YORK NY 10045

RECEIVED

June 30, 2007  
 Project No: Z45-07890.000  
 Invoice No: 1047041

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

Professional Services from June 1, 2007 to June 30, 2007

Task: 00010 PHASE 2-FLOOR 8

**Consultants**

Reimbursable Mechanical Cons	2,891.35	
<b>Total Consultants</b>	<b>2,891.35</b>	<b>2,891.35</b>

**Reimbursable Expenses**

Reimbursable Cons. Expenses (M)	65.61	
<b>Total Reimbursables</b>	<b>65.61</b>	<b>70.20</b>

1.07 times

**Billing Limits**

	Current	Prior	To-date
Labor	0.00	17,302.50	17,302.50
Limit			20,000.00
Remaining			2,697.50
Consultants	2,891.35	0.00	2,891.35
Limit			18,500.00
Remaining			15,608.65

**Total this task** **\$2,961.55**

**Total this invoice** **\$2,961.55**


Thank You  
 David Midthassel

#075208  
 BCON/9011260

Please remit to:  
 Hillier P.O. Box 31760 Hartford, CT 06150-1760

ARCHITECTURE  
 INTERIOR ARCHITECTURE  
 HISTORIC PRESERVATION  
 URBAN DESIGN & PLANNING  
 OFFICE DESIGN

29



FEDERAL RESERVE BANK OF NY  
GENERAL INVESTMENT SERVICES

2007 SEP 18 P 3:19

FEDERAL RESERVE BANK OF NY  
KEVIN CLEARY  
33 LIBERTY STREET  
NEW YORK NY 10045

June 30, 2007  
Project No: Z45-07890.000  
Invoice No: 1047076

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

**Professional Services from June 1, 2007 to June 30, 2007**

Task: 00006 PHASE 2-FLOOR 2M

**Consultants**

Reimbursable Mechanical Cons			8,051.60	
<b>Total Consultants</b>			<b>8,051.60</b>	<b>8,051.60</b>

**Reimbursable Expenses**

Reimbursable Cons. Expenses (M)			<del>381.90</del> 440.95	<del>381.90</del> 440.95
<b>Total Reimbursables</b>		<b>1.07 times</b>	<b>440.95</b>	<b>440.95</b>

**Billing Limits**

	Current	Prior	To-date
Labor	0.00	24,020.00	24,020.00
Limit			65,000.00
Remaining			40,980.00
Consultants	8,051.60	9,043.39	17,094.99
Limit			62,000.00
Remaining			44,905.01

**Total this task** \$8,491.32 *cu*


**Total this invoice** \$8,491.32 *cu*  
8,460.25

Thank You  
David Midthassel

#075208  
3011263  
2007-5201003

Please remit to:  
Hillier P.O. Box 31760 Hartford, CT 06150-1760

HILLIER GROUP, INC.  
INTERNET: WWW.HILLIER.COM  
401.274.2200  
HILLIER GROUP, INC.  
HILLIER DESIGN CENTER  
SPRINGFIELD



PROFESSIONAL SERVICES

2007 SEP 19 PM 3:20

FEDERAL RESERVE BANK OF NY  
 KEVIN CLEARY  
 33 LIBERTY STREET  
 NEW YORK NY 10045

June 30, 2007  
 Project No: Z45-07890.000  
 Invoice No: 1047075

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

**Professional Services from June 1, 2007 to June 30, 2007**

Task: 00001 A LEVEL DESIGN DOCUMENTATION PROJECT ADM

**Consultants**

Reimbursable Mechanical Cons			9,028.24	
<b>Total Consultants</b>			<b>9,028.24</b>	<b>9,028.24</b>

**Reimbursable Expenses**

Reimbursable Cons. Expenses (M)			120.79	
<b>Total Reimbursables</b>	<b>1.07 times</b>		<b>120.79</b>	<b>129.25</b>

**Billing Limits**

	<b>Current</b>	<b>Prior</b>	<b>To-date</b>	
Labor	0.00	77,262.50	77,262.50	
Limit			90,000.00	
Remaining			12,737.50	
Consultants	9,028.24	33,427.45	42,455.69	
Limit			112,000.00	
Remaining			69,544.31	
			<b>Total this task</b>	<b>\$9,157.49</b>

**Total this invoice \$9,157.49**

Thank You  
 David Midthassel

REBS#065234  
 BOLD#011250


Please remit to:  
 Hillier P.O. Box 31760 Hartford, CT 06150-1760

ARCHITECTURE  
 INTERIOR ARCHITECTURE  
 HISTORY, PRESERVATION  
 URBAN DESIGN, PLANNING  
 GRAPHIC DESIGN

15

500 Alexander Court  
Princeton, NJ 08540-0396  
T 609 352 9300 F 609 452 0500  
HILLIER.COM

Princeton  
New York  
Philadelphia  
Washington  
Dallas



FEDERAL RESERVE BANK OF NY  
KEVIN CLEARY  
33 LIBERTY STREET  
NEW YORK NY 10045

June 19, 2007  
Project No: Z45-07890.000  
Invoice No: 1046968

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

**Professional Services from May 1, 2007 to June 19, 2007**

Task: 00007 PHASE 2-FLOOR 4

**Professional Personnel**

	Hours	Rate	Amount
Midthassel, David	22.00	140.00	3,080.00
Serirajwajra, Jira	10.00	140.00	1,400.00
<b>Totals</b>	<b>32.00</b>		<b>4,480.00</b>
<b>Total Labor</b>			<b>4,480.00</b>

Billing Limits	Current	Prior	To-date
Labor	4,480.00	18,100.00	22,580.00
Limit			43,500.00
Remaining			20,920.00
Consultants	0.00	5,625.14	5,625.14
Limit			56,000.00
Remaining			50,374.86
<b>Total this task</b>			<b>\$4,480.00</b>
<b>Total this invoice</b>			<b>\$4,480.00</b>

Thank You  
David Midthassel

RETS#075208  
BCONS#11258


Please remit to:  
Hillier P.O. Box 31760 Hartford, CT 06150 1760

ARCHITECTURE  
INTERIOR ARCHITECTURE  
HISTORIC PRESERVATION  
URBAN PLANNING & DESIGN  
GENERAL SERVICES

500 Alexander Park  
Princeton, NJ 08542-6395  
T 609 352 8300 F 609 452 8302  
HILLIER.COM

Philadelphia  
New York  
Washington  
Dallas

44



FEDERAL RESERVE BANK OF NY  
KEVIN CLEARY  
33 LIBERTY STREET  
NEW YORK NY 10045

June 19, 2007  
Project No: Z45-07890.000  
Invoice No: 1046969

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

**Professional Services from May 1, 2007 to June 19, 2007**

Task: 00009 PHASE 2-FLOOR 7

**Professional Personnel**

	Hours	Rate	Amount
Midthassel, David	20.00	140.00	2,800.00
Serirajwajra, Jira	40.00	140.00	5,600.00
Totals	60.00		8,400.00

**Total Labor**

**8,400.00**

**Billing Limits**

	Current	Prior	To-date
Labor	8,400.00	18,095.00	26,495.00
Limit			72,000.00
Remaining			45,505.00
Consultants	0.00	0.00	0.00
Limit			70,000.00
Remaining			70,000.00

**Total this task \$8,400.00**

**Total this invoice \$8,400.00**

Thank You  
David Midthassel

REVISED 075208  
BULIBO 11259

**Please remit to:**


Hillier P.O. Box 31760 Hartford, CT 06150-1760

ARCHITECTURE  
INTERIOR ARCHITECTURE  
HISTORIC PRESERVATION  
URBAN DESIGN / PLANNING  
GRAPHIC DESIGN

04

500 Alexander Park  
Princeton, NJ 08543-6396  
T 609 452 8000 F 609 452 8330  
HILLIER.COM

Princeton  
New York  
Philadelphia  
Washington  
Dallas



FEDERAL RESERVE BANK OF NY  
KEVIN CLEARY  
33 LIBERTY STREET  
NEW YORK NY 10045

June 19, 2007  
Project No: Z45-07890.000  
Invoice No: 1046967

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

**Professional Services from May 1, 2007 to June 19, 2007**

Task: 00006 PHASE 2-FLOOR 2M

**Professional Personnel**

	Hours	Rate	Amount
Midthassel, David	12.00	140.00	1,680.00
Serirajwajra, Jira	12.00	140.00	1,680.00
<b>Totals</b>	<b>24.00</b>		<b>3,360.00</b>
<b>Total Labor</b>			<b>3,360.00</b>

Billing Limits	Current	Prior	To-date
Labor	3,360.00	20,660.00	24,020.00
Limit			65,000.00
Remaining			40,980.00
Consultants	0.00	9,043.39	9,043.39
Limit			62,000.00
Remaining			52,956.61
<b>Total this task</b>			<b>\$3,360.00</b>
<b>Total this invoice</b>			<b>\$3,360.00</b>

Thank You  
David Midthassel

REG# 075208  
BEONS011263

Please remit to:  
Hillier, P.O. Box 31760 Hartford, CT 06150-1760

ARCHITECTURE  
INTERIOR ARCHITECTURE  
HISTORIC PRESERVATION  
URBAN DESIGN PLANNING  
GRAPHIC DESIGN

48



FEDERAL RESERVE BANK OF NY  
 KEVIN CLEARY  
 33 LIBERTY STREET  
 NEW YORK NY 10045

June 19, 2007  
 Project No: Z45-07890.000  
 Invoice No: 1046966 ✓

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

**Professional Services from May 1, 2007 to June 19, 2007**

Task: 00005 CORPORATE SECRETARY'S OFFICE

**Professional Personnel**

	Hours	Rate	Amount
Midthassel, David	11.00	140.00	1,540.00
Totals	11.00		1,540.00
<b>Total Labor</b>			<b>1,540.00</b>

<b>Billing Limits</b>	<b>Current</b>	<b>Prior</b>	<b>To-date</b>
Labor	1,540.00	19,457.50	20,997.50
Limit			28,000.00
Remaining			7,002.50
Consultants	0.00	489.16	489.16
Limit			37,200.00
Remaining			36,710.84
			<b>Total this task</b>
			<b>\$1,540.00</b>
			<b>Total this invoice</b>
			<b>\$1,540.00</b>

Thank You  
 David Midthassel

REBS # 065234  
 BV-IB011260

Please remit to:  
 Hillier P.O. Box 31760 Hartford, CT 06150-1760

ARCHITECTURE  
 INTERIOR ARCHITECTURE  
 HISTORIC PRESERVATION  
 URBAN DESIGN/PLANNING  
 GRAPHIC DESIGN

51



FEDERAL RESERVE BANK OF NY  
 KEVIN CLEARY  
 33 LIBERTY STREET  
 NEW YORK NY 10045

June 19, 2007  
 Project No: Z45-07890.000  
 Invoice No: 1046965

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

**Professional Services from May 1, 2007 to June 19, 2007**

Task: 00001 A LEVEL DESIGN DOCUMENTATION PROJECT ADM

**Professional Personnel**

	Hours	Rate	Amount
Midthassel, David	27.00	140.00	3,780.00
Serirajwajra, Jira	10.00	140.00	1,400.00
Totals	37.00		5,180.00
<b>Total Labor</b>			<b>5,180.00</b>

Billing Limits	Current	Prior	To-date
Labor	5,180.00	72,082.50	77,262.50
Limit			90,000.00
Remaining			12,737.50
Consultants	0.00	33,427.45	33,427.45
Limit			112,000.00
Remaining			78,572.55
			<b>Total this task \$5,180.00</b>
			<b>Total this invoice \$5,180.00</b>

Thank You  
 David Midthassel

RFBS#065734  
 BULPB011250

Please remit to:  
 Hillier P.O. Box 31760 Hartford, CT 06150-1760

ARCHITECTURE  
 INTERIOR ARCHITECTURE  
 HISTORIC PRESERVATION  
 URBAN DESIGN PLANNING  
 GRAPHIC DESIGN

276

FEDERAL RESERVE BANK OF NY  
KEVIN CLEARY  
33 LIBERTY STREET  
NEW YORK NY 10045

June 8, 2007  
Project No: Z45-07890.000  
Invoice No: 1046839 ✓

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

**Professional Services from May 1, 2007 to May 31, 2007**


Task: 00001 A LEVEL DESIGN DOCUMENTATION PROJECT ADM

**Professional Personnel**

	Hours	Rate	Amount
Midthassel, David	14.00	140.00	1,960.00
Serirajwajra, Jira	15.00	140.00	2,100.00
Totals	29.00		4,060.00
<b>Total Labor</b>			<b>4,060.00</b>

Billing Limits	Current	Prior	To-date
Labor	4,060.00	68,022.50	72,082.50
Limit			90,000.00
Remaining			17,917.50
Consultants	0.00	33,427.45	33,427.45
Limit			112,000.00
Remaining			78,572.55
<b>Total this task</b>			<b>\$4,060.00</b>
<b>Total this invoice</b>			<b>\$4,060.00</b>

Thank You  
David Midthassel



REG#065234  
BUKIB01250

Please remit to:  
Hillier P.O. Box 31760 Hartford, CT 06150-1760

ARCHITECTURE  
INTERIOR ARCHITECTURE  
HISTORIC PRESERVATION  
URBAN DESIGN PLANNING  
GRAPHIC DESIGN

49

FEDERAL RESERVE BANK OF NY  
KEVIN CLEARY  
33 LIBERTY STREET  
NEW YORK NY 10045

June 8, 2007  
Project No: Z45-07890.000  
Invoice No: 1046840

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

**Professional Services from May 1, 2007 to May 31, 2007**

Task: 00005 CORPORATE SECRETARY'S OFFICE

**Professional Personnel**

	Hours	Rate	Amount
Midthassel, David	6.00	140.00	840.00
Totals	6.00		840.00
<b>Total Labor</b>			<b>840.00</b>

Billing Limits	Current	Prior	To-date	
Labor	840.00	18,617.50	19,457.50	
Limit			28,000.00	
Remaining			8,542.50	
Consultants	0.00	489.16	489.16	
Limit			37,200.00	
Remaining			36,710.84	
			<b>Total this task</b>	<b>\$840.00</b>
			<b>Total this invoice</b>	<b>\$840.00</b>

Thank You  
David Midthassel



REG#065234  
5ULIB011260

Please remit to:  
Hillier P.O. Box 31760 Hartford CT 06150-1760

ARCHITECTURE  
INTERIOR ARCHITECTURE  
EXTERIOR ARCHITECTURE  
GRAPHIC DESIGN  
GRAPHIC DESIGN



FEDERAL RESERVE BANK OF NY  
KEVIN CLEARY  
33 LIBERTY STREET  
NEW YORK NY 10045

May 18, 2007  
Project No: Z45-07890.000  
Invoice No: 1046655

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

**Professional Services from April 1, 2007 to April 30, 2007**

Task: 00006 PHASE 2-FLOOR 2M

**Professional Personnel**

	Hours	Rate	Amount
Midthassel, David	16.00	140.00	2,240.00
Serirajwajra, Jira	11.00	140.00	1,540.00
Totals	27.00		3,780.00

**Total Labor**

**3,780.00**

**Billing Limits**

	Current	Prior	To-date
Total Billings	3,780.00	25,923.39	29,703.39
Limit			127,000.00
Remaining			97,296.61

**Total this task \$3,780.00**

**Total this invoice \$3,780.00**


Thank You  
David Midthassel

REG# 075208  
BEONSON 263

Please remit to:

Hillier P.O. Box 31760 Hartford, CT 06150 1760

ARCHITECTURE  
INTERIOR ARCHITECTURE  
HISTORIC PRESERVATION  
URBAN DESIGN PLANNING  
GRAPHIC DESIGN



FEDERAL RESERVE BANK OF NY  
KEVIN CLEARY  
33 LIBERTY STREET  
NEW YORK NY 10045

May 18, 2007  
Project No: Z45-07890.000  
Invoice No: 1046659

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

**Professional Services from April 1, 2007 to April 30, 2007**

Task: 00010 PHASE 2-FLOOR 8

**Professional Personnel**

	Hours	Rate	Amount
Midthassel, David	17.00	140.00	2,380.00
Serirajwajra, Jira	12.00	140.00	1,680.00
<b>Totals</b>	<b>29.00</b>		<b>4,060.00</b>
<b>Total Labor</b>			<b>4,060.00</b>

Billing Limits	Current	Prior	To-date
Total Billings	4,060.00	13,242.50	17,302.50
Limit			38,500.00
Remaining			21,197.50
<b>Total this task</b>			<b>\$4,060.00</b>
<b>Total this invoice</b>			<b>\$4,060.00</b>

Thank You  
David Midthassel

REG# 075208  
BCONS011260


Please remit to:  
Hitler P.O. Box 31760 Hartford, CT 06150-1760

ARCHITECTURE  
INTERIOR ARCHITECTURE  
HISTORIC PRESERVATION  
URBAN DESIGN PLANNING  
GRAPHIC DESIGN

(10)

Professional Services  
Architectural  
Interior Architecture  
Historic Preservation  
Urban Design/Planning  
Graphic Design

Professional Services  
Architectural  
Interior Architecture  
Historic Preservation  
Urban Design/Planning  
Graphic Design



FEDERAL RESERVE BANK OF NY  
KEVIN CLEARY  
33 LIBERTY STREET  
NEW YORK NY 10045

May 18, 2007  
Project No: Z45-07890.000  
Invoice No: 1046657

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

**Professional Services from April 1, 2007 to April 30, 2007**

Task: 00008 PHASE 2-FLOOR 6

**Professional Personnel**

	Hours	Rate	Amount
Serirajwajra, Jira	11.00	140.00	1,540.00
Totals	11.00		1,540.00
<b>Total Labor</b>			<b>1,540.00</b>

**Billing Limits**

	Current	Prior	To-date
Total Billings	1,540.00	18,715.19	20,255.19
Limit			26,000.00
Remaining			5,744.81
<b>Total this task</b>			<b>\$1,540.00</b>
<b>Total this invoice</b>			<b>\$1,540.00</b>

Thank You  
David Midthassel

REV# 075208  
CONSO 11261

Please remit to:  
Hillier P.O. Box 31760 Hartford, CT 06150-1760

ARCHITECTURE  
INTERIOR ARCHITECTURE  
HISTORIC PRESERVATION  
URBAN DESIGN/PLANNING  
GRAPHIC DESIGN



(11)

FEDERAL RESERVE BANK OF NY  
KEVIN CLEARY  
33 LIBERTY STREET  
NEW YORK NY 10045

May 18, 2007  
Project No: Z45-07890.000  
Invoice No: 1046658

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

**Professional Services from April 1, 2007 to April 30, 2007**

Task: 00009 PHASE 2-FLOOR 7

**Professional Personnel**

	Hours	Rate	Amount
Midthassel, David	17.00	140.00	2,380.00
Serirajwajra, Jira	11.00	140.00	1,540.00
Totals	28.00		3,920.00
<b>Total Labor</b>			<b>3,920.00</b>


Billing Limits	Current	Prior	To-date
Total Billings	3,920.00	14,175.00	18,095.00
Limit			142,000.00
Remaining			123,905.00
			<b>Total this task \$3,920.00</b>
			<b>Total this invoice \$3,920.00</b>

Thank You  
David Midthassel

REV#075208  
BCONSO/11259

Please remit to:  
Hillier, P.O. Box 31760, Hartford, CT 06150-1760

ARCHITECTURE  
INTERIOR ARCHITECTURE  
HISTORIC PRESERVATION  
GRAPHIC DESIGN/IMAGING  
CONSTRUCTION



FEDERAL RESERVE BANK OF NY  
KEVIN CLEARY  
33 LIBERTY STREET  
NEW YORK NY 10045

May 18, 2007  
Project No: Z45-07890.000  
Invoice No: 1046656

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

**Professional Services from April 1, 2007 to April 30, 2007**

Task: 00007 PHASE 2-FLOOR 4

**Professional Personnel**

	Hours	Rate	Amount
Midthassel, David	17.00	140.00	2,380.00
Serirajwajra, Jira	11.00	140.00	1,540.00
Totals	28.00		3,920.00
<b>Total Labor</b>			<b>3,920.00</b>

Billing Limits	Current	Prior	To-date
Total Billings	3,920.00	19,805.14	23,725.14
Limit			99,500.00
Remaining			75,774.86
			<b>Total this task \$3,920.00</b>
			<b>Total this invoice \$3,920.00</b>

Thank You  
David Midthassel

REGS# 075208  
BCOM# 011258

Please remit to:  
Hillier P.O. Box 31760 Hartford CT 06150-1760

ARCHITECTURE  
INTERIOR ARCHITECTURE  
HISTORIC PRESERVATION  
URBAN DESIGN/PLANNING  
GRAPHIC DESIGN



FEDERAL RESERVE BANK OF NY  
KEVIN CLEARY  
33 LIBERTY STREET  
NEW YORK NY 10045

May 18, 2007  
Project No: Z45-07890.000  
Invoice No: 1046654

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

**Professional Services from April 1, 2007 to April 30, 2007**

Task: 00005 CORPORATE SECRETARY'S OFFICE

**Professional Personnel**

	Hours	Rate	Amount
Midthassel, David	2.00	140.00	280.00
Totals	2.00		280.00
<b>Total Labor</b>			<b>280.00</b>

Billing Limits	Current	Prior	To-date	
Labor	280.00	18,337.50	18,617.50	
Limit			28,000.00	
Remaining			9,382.50	
Consultants	0.00	489.16	489.16	
Limit			37,200.00	
Remaining			36,710.84	
			<b>Total this task</b>	<b>\$280.00</b>
			<b>Total this invoice</b>	<b>\$280.00</b>


Thank You  
David Midthassel

REBS# 065234  
BLIB0112

Please remit to:  
Hillier P.O. Box 31760 Hartford, CT 06150-1760

ARCHITECTURE  
INTERIOR ARCHITECTURE  
HISTORIC PRESERVATION  
URBAN DESIGN/PLANNING  
GRAPHIC DESIGN

52



FEDERAL RESERVE BANK OF NY  
KEVIN CLEARY  
33 LIBERTY STREET  
NEW YORK NY 10045

May 18, 2007  
Project No: Z45-07890.000  
Invoice No: 1046652

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

**Professional Services from April 1, 2007 to April 30, 2007**

Task: 00001 A LEVEL DESIGN DOCUMENTATION PROJECT ADM

**Professional Personnel**

	Hours	Rate	Amount
Midthassel, David	19.00	140.00	2,660.00
Serirajwajra, Jira	20.00	140.00	2,800.00
Totals	39.00		5,460.00
<b>Total Labor</b>			<b>5,460.00</b>

Billing Limits	Current	Prior	To-date
Labor	5,460.00	62,562.50	68,022.50
Limit			90,000.00
Remaining			21,977.50
Consultants	0.00	33,427.45	33,427.45
Limit			112,000.00
Remaining			78,572.55
<b>Total this task</b>			<b>\$5,460.00</b>
<b>Total this invoice</b>			<b>\$5,460.00</b>


Thank You  
David Midthassel

REVISED 06/12/07  
BVL/BOL/ASD

Please remit to:  
Hillier P.O. Box 31760 Hartford, CT 06150-1760

ARCHITECTURE  
INTERIOR ARCHITECTURE  
HISTORIC PRESERVATION  
URBAN DESIGN PLANNING  
GRAPHIC DESIGN

(23)



FEDERAL RESERVE BANK OF NY  
KEVIN CLEARY  
33 LIBERTY STREET  
NEW YORK NY 10045

April 17, 2007  
Project No: Z45-07890.000  
Invoice No: 1046291

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

**Professional Services from March 1, 2007 to March 31, 2007**

Task: 00003 MARKETS

**Consultants**

Reimbursable Mechanical Cons			10,888.67	
<b>Total Consultants</b>			<b>10,888.67</b>	<b>10,888.67</b>

**Reimbursable Expenses**

Reimbursable Cons. Expenses (M)			212.55	
<b>Total Reimbursables</b>	<b>1.07 times</b>		<b>212.55</b>	<b>227.43</b>

**Billing Limits**

	<b>Current</b>	<b>Prior</b>	<b>To-date</b>
Labor	0.00	23,345.00	23,345.00
Limit			42,000.00
Remaining			18,655.00
Consultants	10,888.67	16,499.41	27,388.08
Limit			55,800.00
Remaining			28,411.92

**Total this task \$11,116.10**


**Total this invoice \$11,116.10**

Thank You  
David Midthassel

REBS#065234  
BVLBO11248

Please remit to:  
Hillier, P.O. Box 31760 Hartford, CT 06150 1760

ARCHITECTURE  
INTERIOR ARCHITECTURE  
HISTORIC PRESERVATION  
URBAN DESIGN PLANNING  
GRAPHIC DESIGN



FEDERAL RESERVE BANK OF NY  
KEVIN CLEARY  
33 LIBERTY STREET  
NEW YORK NY 10045

April 17, 2007  
Project No: Z45-07890.000  
Invoice No: 1046286

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

**Professional Services from March 1, 2007 to March 31, 2007**

Task: 00001 A LEVEL DESIGN DOCUMENTATION PROJECT ADM

**Consultants**

Reimbursable Mechanical Cons	7,432.50	
<b>Total Consultants</b>	<b>7,432.50</b>	<b>7,432.50</b>

**Reimbursable Expenses**

Reimbursable Cons. Expenses (M)			213.52 <sup>ez</sup>
<b>Total Reimbursables</b>	<b>1.07 times</b>		<del>230.86</del> 716.07
			213.52 <sup>ez</sup> 228.47 <sup>ez</sup>
			<del>230.86</del> 247.02 <sup>ez</sup>

**Billing Limits**

	Current	Prior	To-date
Labor	0.00	62,562.50	62,562.50
Limit			90,000.00
Remaining			27,437.50
Consultants	7,432.50	25,994.95	33,427.45
Limit			112,000.00
Remaining			78,572.55

Total this task

~~7,679.52~~ 7,160.97<sup>ez</sup>

Total this invoice

~~7,679.52~~ 7,160.97<sup>ez</sup>

Thank You  
David Midthassel

REB#065234  
BULIBO11250

Please remit to:

Hillier P.O. Box 31760 Hartford, CT 06150-1760

ARCHITECTURE  
INTERIOR ARCHITECTURE  
HISTORIC PRESERVATION  
URBAN DESIGN PLANNING  
GRAPHIC DESIGN



FEDERAL RESERVE BANK OF NY  
KEVIN CLEARY  
33 LIBERTY STREET  
NEW YORK NY 10045

April 17, 2007  
Project No: Z45-07890.000  
Invoice No: 1046292

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

**Professional Services from March 1, 2007 to March 31, 2007**

Task: 00007 PHASE 2-FLOOR 4

**Consultants**

Reimbursable Mechanical Cons 5,625.14  
**Total Consultants 5,625.14**

*5,625.14*  
*7-16-07*

Billing Limits	Current	Prior	To-date
Total Billings	5,625.14	14,180.00	19,805.14
Limit			99,500.00
Remaining			79,694.86

**Total this task**

*5,625.14*  
*7-16-07*

**Total this invoice**

*5,625.14*  
*7-16-07*


Thank You  
David Midthassel

REG# 075208  
BEON/3011258

Please remit to:  
Hillier P.O. Box 31760 Hartford CT 06150-1760

ARCHITECTURE  
INTERIOR ARCHITECTURE  
HISTORIC PRESERVATION  
URBAN DESIGN/PLANNING  
GRAPHIC DESIGN

42



FEDERAL RESERVE BANK OF NY  
KEVIN CLEARY  
33 LIBERTY STREET  
NEW YORK NY 10045

April 17, 2007  
Project No: Z45-07890.000  
Invoice No: 1046293

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

**Professional Services from March 1, 2007 to March 31, 2007**

Task: 00008 PHASE 2-FLOOR 6

**Consultants**

Reimbursable Mechanical Cons	6,312.69	
<b>Total Consultants</b>	<b>6,312.69</b>	<b>6,312.69</b>

<b>Billing Limits</b>	<b>Current</b>	<b>Prior</b>	<b>To-date</b>
Total Billings	6,312.69	12,402.50	18,715.19
Limit			26,000.00
Remaining			7,284.81

**Total this task \$6,312.69**

**Total this invoice \$6,312.69**

Thank You  
David Midthassel


CEG#075208  
BULLBO/1261

Please remit to:  
Hillier P.O. Box 31760 Hartford, CT 06150 1760

ARCHITECTURE  
INTERIOR ARCHITECTURE  
HISTORIC PRESERVATION  
URBAN DESIGN PLANNING  
GRAPHIC DESIGN

62

ARCHITECTURE  
INTERIOR ARCHITECTURE  
HISTORIC PRESERVATION  
URBAN DESIGN PLANNING  
GRAPHIC DESIGN



FEDERAL RESERVE BANK OF NY  
KEVIN CLEARY  
33 LIBERTY STREET  
NEW YORK NY 10045

April 17, 2007  
Project No: Z45-07890.000  
Invoice No: 1046294

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

**Professional Services from March 1, 2007 to March 31, 2007**

Task: 00006 PHASE 2-FLOOR 2M

**Consultants**

Reimbursable Mechanical Cons	9,043.39	
<b>Total Consultants</b>	<b>9,043.39</b>	<b>9,043.39</b>

**Billing Limits**

	<b>Current</b>	<b>Prior</b>	<b>To-date</b>
Total Billings	9,043.39	16,880.00	25,923.39
Limit			127,000.00
Remaining			101,076.61
			<b>Total this task</b>
			<b>\$9,043.39</b>


**Total this invoice \$9,043.39**

Thank You  
David Midthassel

*Rt 65 #075208  
BCMSO 11263*

Please remit to:  
Hillier P.O. Box 31760 Hartford CT 06150-1760

ARCHITECTURE  
INTERIOR ARCHITECTURE  
HISTORIC PRESERVATION  
URBAN DESIGN PLANNING  
GRAPHIC DESIGN



FEDERAL RESERVE BANK OF NY  
KEVIN CLEARY  
33 LIBERTY STREET  
NEW YORK NY 10045

April 17, 2007  
Project No: Z45-07890.000  
Invoice No: 1046287

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

**Professional Services from March 1, 2007 to March 31, 2007**

Task: 00002 PUBLIC INFORMATION

**Consultants**

Reimbursable Mechanical Cons			3,325.00	
<b>Total Consultants</b>			<b>3,325.00</b>	<b>3,325.00</b>

**Reimbursable Expenses**

Reimbursable Cons. Expenses (M)			57.05	
<b>Total Reimbursables</b>	<b>1.07 times</b>		<b>57.05</b>	<b>61.04</b>

**Billing Limits**

	<b>Current</b>	<b>Prior</b>	<b>To-date</b>	
Labor	0.00	26,370.00	26,370.00	
Limit			36,000.00	
Remaining			9,630.00	
Consultants	3,325.00	14,549.94	17,874.94	
Limit			26,400.00	
Remaining			8,525.06	
			<b>Total this task</b>	<b>\$3,386.04</b>


**Total this invoice \$3,386.04**

Thank You  
David Midthassel

BVFI B011249

Please remit to:  
Hillier P.O. Box 31760 Hartford, CT 06150 1760

ARCHITECTURE  
INTERIOR ARCHITECTURE  
HISTORIC PRESERVATION  
URBAN DESIGN/PLANNING  
GRAPHIC DESIGN



2007 JUN 27 09:10:24

FEDERAL RESERVE BANK OF NY  
KEVIN CLEARY  
33 LIBERTY STREET  
NEW YORK NY 10045

April 12, 2007  
Project No: Z45-07890.000  
Invoice No: 1046216

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

**Professional Services from March 1, 2007 to March 31, 2007**

Task: 00003 MARKETS

**Professional Personnel**

	Hours	Rate	Amount
Serirajwajra, Jira	2.00	140.00	280.00
Totals	2.00		280.00
<b>Total Labor</b>			<b>280.00</b>

Billing Limits	Current	Prior	To-date
Labor	280.00	23,065.00	23,345.00
Limit			42,000.00
Remaining			18,655.00
Consultants	0.00	16,499.41	16,499.41
Limit			55,800.00
Remaining			39,300.59

**Total this task \$280.00**

**Total this invoice \$280.00**

Thank You  
David Midthassel


LEPS# 065234  
BVL# 011248

Please remit to:  
Hillier P.O. Box 31760 Hartford, CT 06150-1760

ARCHITECTURE  
INTERIOR ARCHITECTURE  
HISTORIC PRESERVATION  
URBAN DESIGN PLANNING  
GRAPHIC DESIGN

05

701 207 77 11-25



FEDERAL RESERVE BANK OF NY  
KEVIN CLEARY  
33 LIBERTY STREET  
NEW YORK NY 10045

April 12, 2007  
Project No: Z45-07890.000  
Invoice No: 1046222

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

**Professional Services from March 1, 2007 to March 31, 2007**

Task: 00006 PHASE 2-FLOOR 2M

**Professional Personnel**

	Hours	Rate	Amount
Midthassel, David	16.50	140.00	2,310.00
Serirajwajra, Jira	30.00	140.00	4,200.00
Totals	46.50		6,510.00
<b>Total Labor</b>			<b>6,510.00</b>

Billing Limits	Current	Prior	To-date
Total Billings	6,510.00	10,370.00	16,880.00
Limit			127,000.00
Remaining			110,120.00
		<b>Total this task</b>	<b>\$6,510.00</b>
		<b>Total this invoice</b>	<b>\$6,510.00</b>

Thank You  
David Midthassel

REF # 065208  
BCONS011263


Please remit to:  
Hillier P.O. Box 31760 Hartford, CT 06150-1760

ARCHITECTURE  
INTERIOR ARCHITECTURE  
HISTORIC PRESERVATION  
URBAN DESIGN PLANNING  
GRAPHIC DESIGN

1000  
1000  
1000  
1000  
1000

①

1000  
1000  
1000  
1000  
1000



FEDERAL RESERVE BANK OF NY  
KEVIN CLEARY  
33 LIBERTY STREET  
NEW YORK NY 10045

April 12, 2007  
Project No: Z45-07890.000  
Invoice No: 1046229

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

**Professional Services from March 1, 2007 to March 31, 2007**

Task: 00010 PHASE 2-FLOOR 8

**Professional Personnel**

	Hours	Rate	Amount
Midthassel, David	17.50	140.00	2,450.00
Serirajwajra, Jira	20.00	140.00	2,800.00
Totals	37.50		5,250.00

**Total Labor**

**5,250.00**

**Billing Limits**

	Current	Prior	To-date
Total Billings	5,250.00	7,992.50	13,242.50
Limit			38,500.00
Remaining			25,257.50

**Total this task \$5,250.00**

**Total this invoice \$5,250.00**

Thank You  
David Midthassel

REFS#075208

BCONS011260

Please remit to  
Hillier, PO Box 31760 Hartford, CT 06150 1760

ARCHITECTURE  
INTERIOR ARCHITECTURE  
HISTORIC PRESERVATION  
URBAN DESIGN PLANNING  
GRAPHIC DESIGN

082

Printed  
Date  
Project No.  
Invoice No.  
Distribution  
Date



2007 03 27 10 30 AM

FEDERAL RESERVE BANK OF NY  
KEVIN CLEARY  
33 LIBERTY STREET  
NEW YORK NY 10045

April 12, 2007  
Project No: Z45-07890.000  
Invoice No: 1046225

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

**Professional Services from March 1, 2007 to March 31, 2007**

Task: 00008 PHASE 2-FLOOR 6

**Professional Personnel**

	Hours	Rate	Amount
Midthassel, David	9.50	140.00	1,330.00
Serirajwajra, Jira	17.00	140.00	2,380.00
Totals	26.50		3,710.00
<b>Total Labor</b>			<b>3,710.00</b>

Billing Limits	Current	Prior	To-date
Total Billings	3,710.00	8,692.50	12,402.50
Limit			26,000.00
Remaining			13,597.50
		<b>Total this task</b>	<b>\$3,710.00</b>
		<b>Total this invoice</b>	<b>\$3,710.00</b>

Thank You  
David Midthassel


REBS#075208  
BCOMSO/126/  
2007-5258001

Please remit to  
Hillier PO Box 31760 Hartford CT 06150-1760

PRINTED ON RECYCLED PAPER  
INTERNATIONAL PAPER  
PRINTED IN THE U.S.A.  
© 2007 HILLIER GROUP  
07-100-08300

10

10



FEDERAL RESERVE BANK OF NY  
KEVIN CLEARY  
33 LIBERTY STREET  
NEW YORK NY 10045

April 12, 2007  
Project No: Z45-07890.000  
Invoice No: 1046228

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

**Professional Services from March 1, 2007 to March 31, 2007**

Task: 00009 PHASE 2-FLOOR 7

**Professional Personnel**

	Hours	Rate	Amount
Midthassel, David	24.50	140.00	3,430.00
Serirajwajra, Jira	20.00	140.00	2,800.00
Totals	44.50		6,230.00

**Total Labor**

**6,230.00**

**Billing Limits**

	Current	Prior	To-date
Total Billings	6,230.00	7,945.00	14,175.00
Limit			142,000.00
Remaining			127,825.00

**Total this task \$6,230.00**

**Total this invoice \$6,230.00**

Thank You  
David Midthassel

REBS#075208  
BCONS011259

Please remit to:


Hillier P.O. Box 31760 Hartford, CT 06150-1760

ARCHITECTURE  
INTERIOR ARCHITECTURE  
HISTORIC PRESERVATION  
URBAN DESIGN PLANNING  
GRAPHIC DESIGN

David Mithassel  
1001 Main Street  
Hartford, CT 06103  
Tel: 860-234-1111

Professional  
Services  
Contract # 45  
Invoice # 1046219  
Date: 4/12/07

(2)



FEDERAL RESERVE BANK OF NY  
KEVIN CLEARY  
33 LIBERTY STREET  
NEW YORK NY 10045

April 12, 2007  
Project No: Z45-07890.000  
Invoice No: 1046219

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

**Professional Services from March 1, 2007 to March 31, 2007**

Task: 00005 CORPORATE SECRETARY'S OFFICE

**Professional Personnel**

	Hours	Rate	Amount
Serirajwajra, Jira	2.00	140.00	280.00
Totals	2.00		280.00
<b>Total Labor</b>			<b>280.00</b>


Billing Limits	Current	Prior	To-date	
Labor	280.00	18,057.50	18,337.50	
Limit			28,000.00	
Remaining			9,662.50	
Consultants	0.00	489.16	489.16	
Limit			37,200.00	
Remaining			36,710.84	
			<b>Total this task</b>	<b>\$280.00</b>
			<b>Total this invoice</b>	<b>\$280.00</b>

Thank You  
David Mithassel

REBS#065234  
BVLIB011248

Please remit to  
Hillier P.O. Box 31760 Hartford CT 06150-1760

ARCHITECTURE  
INTERIOR ARCHITECTURE  
HISTORIC PRESERVATION  
URBAN DESIGN/PLANNING  
GRAPHIC DESIGN



FEDERAL RESERVE BANK OF NY  
KEVIN CLEARY  
33 LIBERTY STREET  
NEW YORK NY 10045

April 12, 2007  
Project No: Z45-07890.000  
Invoice No: 1046214

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

**Professional Services from March 1, 2007 to March 31, 2007**

Task: 00002 PUBLIC INFORMATION

**Professional Personnel**

	Hours	Rate	Amount
Midthassel, David	2.00	140.00	280.00
Serirajwajra, Jira	2.00	140.00	280.00
Totals	4.00		560.00

**Total Labor**

**560.00**

**Billing Limits**

	Current	Prior	To-date
Labor	560.00	25,810.00	26,370.00
Limit			36,000.00
Remaining			9,630.00
Consultants	0.00	14,549.94	14,549.94
Limit			26,400.00
Remaining			11,850.06

**Total this task \$560.00**

**Total this invoice \$560.00**

Thank You  
David Midthassel

REBS#065234  
BVLB-DH249


Please remit to:  
Hiller P.O. Box 31760 Hartford, CT 06150-1760

ARCHITECTURE  
INTERIOR ARCHITECTURE  
HISTORIC PRESERVATION  
URBAN DESIGN/PLANNING  
GRAPHIC DESIGN ✓

114

Professional Services  
FEDERAL RESERVE BANK OF NY  
33 LIBERTY STREET  
NEW YORK NY 10045

Midthassel  
Fitzgerald  
Coblenz  
Mason  
LNU



APR 12 2007 10 22 22

FEDERAL RESERVE BANK OF NY  
KEVIN CLEARY  
33 LIBERTY STREET  
NEW YORK NY 10045

April 12, 2007  
Project No: Z45-07890.000  
Invoice No: 1046223

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

**Professional Services from March 1, 2007 to March 31, 2007**

Task: 00007 PHASE 2-FLOOR 4

**Professional Personnel**

	Hours	Rate	Amount
Midthassel, David	16.50	140.00	2,310.00
Serirajwajra, Jira	21.00	140.00	2,940.00
Totals	37.50		5,250.00
<b>Total Labor</b>			<b>5,250.00</b>

Billing Limits	Current	Prior	To-date
Total Billings	5,250.00	8,930.00	14,180.00
Limit			99,500.00
Remaining			85,320.00
		<b>Total this task</b>	<b>\$5,250.00</b>
		<b>Total this invoice</b>	<b>\$5,250.00</b>

Thank You  
David Midthassel

REG# 075208  
BCONS 11258


Please remit to  
Hillier P.O. Box 31760 Hartford CT 06150-1760

ARCHITECTURE  
INTERIOR ARCHITECTURE  
HISTORIC PRESERVATION  
URBAN DESIGN/PLANNING  
GRAPHIC DESIGN

David Midthassel  
Principal Architect  
1000 Connecticut Avenue, Suite 200  
Washington, DC 20036

2007  
1000 Connecticut Avenue, Suite 200  
Washington, DC 20036

(27)



2007 JUN 27 09:11:24

FEDERAL RESERVE BANK OF NY  
KEVIN CLEARY  
33 LIBERTY STREET  
NEW YORK NY 10045

April 12, 2007  
Project No: Z45-07890.000  
Invoice No: 1046217

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

**Professional Services from March 1, 2007 to March 31, 2007**

Task: 00004 WHOLESALE PRODUCTS OFFICE

**Professional Personnel**

	<b>Hours</b>	<b>Rate</b>	<b>Amount</b>
Midthassel, David	2.00	140.00	280.00
Serirajwajra, Jira	2.00	140.00	280.00
<b>Totals</b>	<b>4.00</b>		<b>560.00</b>

**Total Labor 560.00**

**Billing Limits**

	<b>Current</b>	<b>Prior</b>	<b>To-date</b>
Labor	560.00	19,090.00	19,650.00
Limit			24,000.00
Remaining			4,350.00
Consultants	0.00	1,006.66	1,006.66
Limit			17,600.00
Remaining			16,593.34

**Total this task \$560.00**

**Total this invoice \$560.00**

**Thank You**  
David Midthassel

REF #065234  
BVLFB011256


Please remit to:  
Hidder, P.O. Box 31760 Hartford, CT 06150-1760

ARCHITECTURE  
INTERIOR ARCHITECTURE  
HISTORIC PRESERVATION  
URBAN DESIGN PLANNING  
GRAPHIC DESIGN

RECEIVED  
FEDERAL RESERVE BANK OF NY  
NEW YORK, NY 10045

RECEIVED  
FEDERAL RESERVE BANK OF NY  
NEW YORK, NY 10045

(29)



RECEIVED  
FEDERAL RESERVE BANK OF NY  
NEW YORK, NY 10045  
2007 JUN 27 P 12:24

FEDERAL RESERVE BANK OF NY  
KEVIN CLEARY  
33 LIBERTY STREET  
NEW YORK NY 10045

April 12, 2007  
Project No: Z45-07890.000  
Invoice No: 1046213

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

**Professional Services from March 1, 2007 to March 31, 2007**

Task: 00001 A LEVEL DESIGN DOCUMENTATION PROJECT ADM

**Professional Personnel**

	Hours	Rate	Amount
Midthassel, David	23.00	140.00	3,220.00
Serirajwajra, Jira	46.00	140.00	6,440.00
<b>Totals</b>	<b>69.00</b>		<b>9,660.00</b>

**Total Labor**

**9,660.00**

**Billing Limits**

	Current	Prior	To-date
Labor	9,660.00	52,902.50	62,562.50
Limit			90,000.00
Remaining			27,437.50
Consultants	0.00	25,994.95	25,994.95
Limit			112,000.00
Remaining			86,005.05

**Total this task \$9,660.00**

**Total this invoice \$9,660.00**

Thank You  
David Midthassel

DEES#065284  
BVLFB/11250


Please remit to:  
Hiller P.O. Box 31760 Hartford, CT 06150-1760

ARCHITECTURE  
INTERIOR ARCHITECTURE  
HISTORIC PRESERVATION  
URBAN DESIGN/PLANNING  
GRAPHIC DESIGN

300 State Street  
Providence, RI 02903-4385  
Tel: 401-422-8888 Fax: 401-422-8842  
HILLIER HILLIER

Providence  
New York  
Philadelphia  
Washington  
Dallas

(22)



STATE &  
SERVICES

2007 MAR 23 P 12: 29

FEDERAL RESERVE BANK OF NY  
KEVIN CLEARY  
33 LIBERTY STREET  
NEW YORK NY 10045

March 21, 2007  
Project No: Z45-07890.000  
Invoice No: 1046016

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

**Professional Services from January 5, 2007 to February 28, 2007**

Task: 00006 PHASE 2-FLOOR 2M

**Professional Personnel**

	Hours	Rate	Amount
Midthassel, David	17.00	140.00	2,380.00 <sup>KC</sup>
Serirajwajra, Jira	45.00	140.00	6,300.00 <sup>KC</sup>
Spector, Julia	6.00	95.00	570.00 <sup>KC</sup>
Totals	68.00		9,250.00
<b>Total Labor</b>			<b>9,250.00</b>

**Billing Limits**  
Total Billings  
Limit  
Remaining

Current	Prior	To-date
9,250.00	1,120.00	10,370.00
		127,000.00
		116,630.00

**Total this task \$9,250.00**


**Total this invoice \$9,250.00<sup>KC</sup>**

Thank You

CCBS# (07208)  
(005239)  
BEONS 011263  
2006-5201003

Please remit to:

Hillier P.O. Box 31760 Hartford, CT 06150-1760



DATE OF ISSUE  
ISSUES

2007 MAR 23 P 12:30

FEDERAL RESERVE BANK OF NY  
KEVIN CLEARY  
33 LIBERTY STREET  
NEW YORK NY 10045

March 21, 2007  
Project No: Z45-07890.000  
Invoice No: 1046020

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

Professional Services from January 5, 2007 to February 28, 2007

Task: 00010 PHASE 2-FLOOR 8

**Professional Personnel**

	Hours	Rate	Amount
Midthassel, David	14.00	140.00	1,960.00 <i>xc</i>
Serirajwajra, Jira	38.00	140.00	5,320.00 <i>xc</i>
Spector, Julia	7.50	95.00	712.50 <i>xc</i>
Totals	59.50		7,992.50
<b>Total Labor</b>			<b>7,992.50</b>

Billing Limits	Current	Prior	To-date
Total Billings	7,992.50	0.00	7,992.50
Limit			38,500.00
Remaining			30,507.50
		<b>Total this task</b>	<b>\$7,992.50</b>

**Total this invoice \$7,992.50** *xc*

Thank You

*REBS#(075208 en)  
BCONS011260  
2007-4118004*


Please remit to:

Hillier P.O. Box 31760 Hartford, CT 06150-1760

500 Alexander Park  
Princeton, NJ 08542-6395  
T 609 452 8888 F 609 452 8332  
HILLIER.COM

Princeton  
New York  
Philadelphia  
Washington  
Dallas

23



REAL ESTATE &  
GENERAL SERVICES

7001 MAR 23 P 12:29

RECEIVED

FEDERAL RESERVE BANK OF NY  
KEVIN CLEARY  
33 LIBERTY STREET  
NEW YORK NY 10045

March 21, 2007  
Project No: Z45-07890.000  
Invoice No: 1046017

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

**Professional Services from January 5, 2007 to February 28, 2007**

Task: 00007 PHASE 2-FLOOR 4

**Professional Personnel**

	Hours	Rate	Amount
Midthassel, David	13.00	140.00	1,820.00
Serirajwajra, Jira	44.00	140.00	6,160.00
Spector, Julia	10.00	95.00	950.00
Totals	67.00		8,930.00
<b>Total Labor</b>			<b>8,930.00</b>

Billing Limits	Current	Prior	To-date
Total Billings	8,930.00	0.00	8,930.00
Limit			99,500.00
Remaining			90,570.00
		<b>Total this task</b>	<b>\$8,930.00</b>
		<b>Total this invoice</b>	<b>\$8,930.00</b>

Thank You


*One Mutual*

075208 7-12-07  
LEOS#(065234)  
CONSO/1258  
2006-461001

500 Alexander Park  
Princeton, NJ 08543-8385  
T 609 452 8888 F 609 452 8332  
HILLIER.COM

Princeton  
New York  
Philadelphia  
Washington  
Dallas

(24)



REAL ESTATE &  
CONSTRUCTION SERVICES

2007 MAR 23 P 12:30

RECEIVED

FEDERAL RESERVE BANK OF NY  
KEVIN CLEARY  
33 LIBERTY STREET  
NEW YORK NY 10045

March 21, 2007  
Project No: Z45-07890.000  
Invoice No: 1046018

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

**Professional Services from January 5, 2007 to February 28, 2007**

Task: 00008 PHASE 2-FLOOR 6

**Professional Personnel**

	Hours	Rate	Amount
Midthassel, David	15.00	140.00	2,100.00
Serirajwajra, Jira	42.00	140.00	5,880.00
Spector, Julia	7.50	95.00	712.50
Totals	64.50		8,692.50
<b>Total Labor</b>			<b>8,692.50</b>

Billing Limits	Current	Prior	To-date
Total Billings	8,692.50	0.00	8,692.50
Limit			26,000.00
Remaining			17,307.50
		<b>Total this task</b>	<b>\$8,692.50</b>
		<b>Total this invoice</b>	<b>\$8,692.50</b>


Thank You

075208 7-12-07  
2065 #065234  
BCONSOT 1260  
2007-5258001

500 Alexander Park  
 Princeton, NJ 08543-6395  
 T 609 452 9888 F 609 452 8332  
 HILLIER.COM

Princeton  
 New York  
 Philadelphia  
 Washington  
 Dallas

(25)



REAL ESTATE &  
 PROFESSIONAL SERVICES

2007 MAR 23 P 12:30

RECEIVED

FEDERAL RESERVE BANK OF NY  
 KEVIN CLEARY  
 33 LIBERTY STREET  
 NEW YORK NY 10045

March 21, 2007  
 Project No: Z45-07890.000  
 Invoice No: 1046019

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

Professional Services from January 5, 2007 to February 28, 2007

Task: 00009 PHASE 2-FLOOR 7

**Professional Personnel**

	Hours	Rate	Amount
Midthassel, David	13.00	140.00	1,820.00
Serirajwajra, Jira	39.00	140.00	5,460.00
Spector, Julia	7.00	95.00	665.00
Totals	59.00		7,945.00
<b>Total Labor</b>			<b>7,945.00</b>

**Billing Limits**  
 Total Billings  
 Limit  
 Remaining

Current	Prior	To-date
7,945.00	0.00	7,945.00
		142,000.00
		134,055.00

**Total this task \$7,945.00**


**Total this invoice \$7,945.00**

Thank You

6/7-1207  
 REG# (65234) 075208  
 (CONSO11259)  
 2007-3501003

19  
 Hillier Associates, Inc.  
 200 Greenwich, NJ 07030-1088  
 Phone: 908-948-8888 F: 908-952-0332  
 HILLIER.COM

Philadelphia  
 Washington  
 Dallas



2007 MAR 23 P 12:28  
 HILLIER ASSOCIATES &  
 PROFESSIONAL SERVICES

FEDERAL RESERVE BANK OF NY  
 KEVIN CLEARY  
 33 LIBERTY STREET  
 NEW YORK NY 10045

March 21, 2007  
 Project No: Z45-07890.000  
 Invoice No: 1046013

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

**Professional Services from January 5, 2007 to February 28, 2007**

Task: 00003 MARKETS

**Professional Personnel**

	Hours	Rate	Amount
Midthassel, David	16.00	140.00	2,240.00 <sup>70</sup>
Totals	16.00		2,240.00
<b>Total Labor</b>			<b>2,240.00</b>

Billing Limits	Current	Prior	To-date
Labor	2,240.00	20,825.00	23,065.00
Limit			42,000.00
Remaining			18,935.00
Consultants	0.00	16,499.41	16,499.41
Limit			55,800.00
Remaining			39,300.59
<b>Total this task</b>			<b>\$2,240.00</b>


**Total this invoice \$2,240.00 <sup>70</sup>**

Thank You

*David Midthassel*

LETGS# 065234  
 WSD11248  
 2006-4118005

178



RECEIVED  
GENERAL SERVICES

2007 MAR 23 P 12:28

FEDERAL RESERVE BANK OF NY  
KEVIN CLEARY  
33 LIBERTY STREET  
NEW YORK NY 10045

March 21, 2007  
Project No: Z45-07890.000  
Invoice No: 1046012

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

**Professional Services from January 12, 2007 to February 28, 2007**

Task: 00002 PUBLIC INFORMATION

**Professional Personnel**

	Hours	Rate	Amount
Midthassel, David	11.00	140.00	1,540.00 <sup>7/c</sup>
Totals	11.00		1,540.00
<b>Total Labor</b>			<b>1,540.00</b>

Billing Limits	Current	Prior	To-date
Labor	1,540.00	24,270.00	25,810.00
Limit			36,000.00
Remaining			10,190.00
Consultants	0.00	14,549.94	14,549.94
Limit			26,400.00
Remaining			11,850.06

**Total this task \$1,540.00**


**Total this invoice \$1,540.00<sup>7/c</sup>**

Thank You

- REGS#065234  
BCONS011249  
2006-43/2002



(21)



APPROVED &  
DES

2007 MAR 23 P 12:29

FEDERAL RESERVE BANK OF NY  
KEVIN CLEARY  
33 LIBERTY STREET  
NEW YORK NY 10045

March 21, 2007  
Project No: Z45-07890.000  
Invoice No: 1046015

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

**Professional Services from January 5, 2007 to February 28, 2007**

Task: 00005 CORPORATE SECRETARY'S OFFICE

**Professional Personnel**

	Hours	Rate	Amount
Midthassel, David	11.00	140.00	1,540.00
Totals	11.00		1,540.00
<b>Total Labor</b>			<b>1,540.00</b>

Billing Limits	Current	Prior	To-date
Labor	1,540.00	16,517.50	18,057.50
Limit			28,000.00
Remaining			9,942.50
Consultants	0.00	489.16	489.16
Limit			37,200.00
Remaining			36,710.84

**Total this task \$1,540.00**

**Total this invoice \$1,540.00**


Thank You

REF # 065234  
BONSO 11260  
2006-5258001

Please remit to:

Hillier P.O. Box 31760 Hartford, CT 06150-1760

(20)



FEDERAL RESERVE BANK OF NY  
KEVIN CLEARY  
33 LIBERTY STREET  
NEW YORK NY 10045

RECEIVED  
2007 MAR 23 P 12: 28

March 21, 2007  
Project No: Z45-07890.000  
Invoice No: 1046014

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

**Professional Services from January 5, 2007 to February 28, 2007**

Task: 00004 WHOLESALE PRODUCTS OFFICE

**Professional Personnel**

	Hours	Rate	Amount
Midthassel, David	9.00	140.00	1,260.00
Totals	9.00		1,260.00
<b>Total Labor</b>			<b>1,260.00</b>

Billing Limits	Current	Prior	To-date
Labor	1,260.00	17,830.00	19,090.00
Limit			24,000.00
Remaining			4,910.00
Consultants	0.00	1,006.66	1,006.66
Limit			17,600.00
Remaining			16,593.34

**Total this task \$1,260.00**

**Total this invoice \$1,260.00**

Thank You

RECS#065234  
BCONS011286  
2006-4118005

(17)



ARCHITECTURE &  
 HISTORIC SERVICES  
 2007 MAR 23 P 12:27

FEDERAL RESERVE BANK OF NY  
 KEVIN CLEARY  
 33 LIBERTY STREET  
 NEW YORK NY 10045

March 21, 2007  
 Project No: Z45-07890.000  
 Invoice No: 1046011

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

**Professional Services from January 12, 2007 to February 28, 2007**

Task: 00001 A LEVEL DESIGN DOCUMENTATION PROJECT ADM

**Professional Personnel**

	Hours	Rate	Amount
Midthassel, David	22.00	140.00	3,080.00 <sup>720</sup>
Serirajwajra, Jira	46.00	140.00	6,440.00 <sup>720</sup>
Totals	68.00		9,520.00
<b>Total Labor</b>			<b>9,520.00</b>


Billing Limits	Current	Prior	To-date
Labor	9,520.00	43,382.50	52,902.50
Limit			90,000.00
Remaining			37,097.50
Consultants	0.00	25,994.95	25,994.95
Limit			112,000.00
Remaining			86,005.05

**Total this task \$9,520.00**  
**Total this invoice \$9,520.00<sup>720</sup>**

Thank You

Est# 065231  
 BC05011250  
 2006-520/0001  
 Please remit to:

66



REAL ESTATE &  
COMMERCIAL SERVICES

2007 FEB 22 P 12:16

RECEIVED

FEDERAL RESERVE BANK OF NY  
KEVIN CLEARY  
33 LIBERTY STREET  
NEW YORK NY 10045

February 13, 2007  
Project No: Z45-07890.000  
Invoice No: 1045615

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

**Professional Services from January 1, 2007 to January 31, 2007**

Task: 00006 PHASE 2-FLOOR 2M

**Professional Personnel**

	Hours	Rate	Amount
Midthassel, David	8.00	140.00	1,120.00
Totals	8.00		1,120.00
<b>Total Labor</b>			<b>1,120.00</b>
<b>Billing Limits</b>	<b>Current</b>	<b>Prior</b>	<b>To-date</b>
Total Billings	1,120.00	0.00	1,120.00
Limit			127,000.00
Remaining			125,880.00
		<b>Total this task</b>	<b>\$1,120.00</b>
		<b>Total this invoice</b>	<b>\$1,120.00</b>


Thank You

- REGS# 065234  
BCONS011263  
2006-5201003

2006-01-13 10:11:00  
2006-01-13 10:11:00  
2006-01-13 10:11:00

Princeton  
New York  
Philadelphia  
Washington  
Dallas

10



REAL ESTATE &  
GENERAL SERVICES

2007 FEB 22 P 12: 16

RECEIVED

FEDERAL RESERVE BANK OF NY  
KEVIN CLEARY  
33 LIBERTY STREET  
NEW YORK NY 10045

February 13, 2007  
Project No: Z45-07890.000  
Invoice No: 1045613

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

**Professional Services from January 1, 2007 to January 31, 2007**

Task: 00004 WHOLESALE PRODUCTS OFFICE

**Professional Personnel**


	Hours	Rate	Amount
Midthassel, David	14.00	140.00	1,960.00
Totals	14.00		1,960.00
<b>Total Labor</b>			<b>1,960.00</b>

Billing Limits	Current	Prior	To-date
Labor	1,960.00	15,870.00	17,830.00
Limit			24,000.00
Remaining			6,170.00
Consultants	0.00	1,006.66	1,006.66
Limit			17,600.00
Remaining			16,593.34
			<b>Total this task \$1,960.00</b>
			<b>Total this invoice \$1,960.00</b>

Thank You

REGS# 065234  
BCONS011257  
2006-390400

11



REAL ESTATE &  
GENERAL SERVICES

7001 FEB 22 P 12:17

RECEIVED

FEDERAL RESERVE BANK OF NY  
KEVIN CLEARY  
33 LIBERTY STREET  
NEW YORK NY 10045

February 13, 2007  
Project No: Z45-07890.000  
Invoice No: 1045612

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

**Professional Services from January 1, 2007 to January 31, 2007**

Task: 00003 MARKETS

**Professional Personnel**

	Hours	Rate	Amount
Midthassel, David	16.00	140.00	2,240.00
Totals	16.00		2,240.00
<b>Total Labor</b>			<b>2,240.00</b>

Billing Limits	Current	Prior	To-date	
Labor	2,240.00	18,585.00	20,825.00	
Limit			42,000.00	
Remaining			21,175.00	
Consultants	0.00	16,499.41	16,499.41	
Limit			55,800.00	
Remaining			39,300.59	
			<b>Total this task</b>	<b>\$2,240.00</b>
			<b>Total this invoice</b>	<b>\$2,240.00</b>

Thank You

REG # 065234  
BECA 5011248  
2006-4118005

Please remit to:


Hillier P.O. Box 31760 Hartford, CT 06150-1760 Page 242 of 455

ARCHITECTURE  
INTERIOR ARCHITECTURE  
HISTORIC PRESERVATION  
URBAN DESIGN PLANNING  
GRAPHIC DESIGN

500 Alexander Park  
Princeton, NJ 08543-6395  
T 609 452 8388 F 609 452 8332  
HILLIER.COM

Princeton  
New York  
Philadelphia  
Washington  
Dallas

12



REAL ESTATE &  
GENERAL SERVICES

7091 FEB 22 P 12: 16

RECEIVED

FEDERAL RESERVE BANK OF NY  
KEVIN CLEARY  
33 LIBERTY STREET  
NEW YORK NY 10045

February 13, 2007  
Project No: Z45-07890.000  
Invoice No: 1045616

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

**Professional Services from January 1, 2007 to January 31, 2007**

Task: 00001 A LEVEL DESIGN DOCUMENTATION PROJECT ADM

**Reimbursable Expenses**

Reimbursable - Courier	1.07 times	48.13	51.50
Reimbursable - In House Printing	1.0 times	2,774.31	2,774.31
<b>Total Reimbursables</b>			<b>2,825.81</b>

**Billing Limits**

	<b>Current</b>	<b>Prior</b>	<b>To-date</b>
Labor	0.00	64,767.50	64,767.50
Limit			90,000.00
Remaining			25,232.50
Consultants	0.00	25,994.95	25,994.95
Limit			112,000.00
Remaining			86,005.05

**Total this task \$2,825.81**

**Total this invoice \$2,825.81**

Thank You

REGS# 065234  
BCORSO 11250  
2006-5 20/001

18



REAL ESTATE &  
CORPORATE SERVICES

2007 FEB 22 P 12: 16

RECEIVED

FEDERAL RESERVE BANK OF NY  
KEVIN CLEARY  
33 LIBERTY STREET  
NEW YORK NY 10045

February 13, 2007  
Project No: Z45-07890.000  
Invoice No: 1045614

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

**Professional Services from January 1, 2007 to January 31, 2007**

Task: 00005 CORPORATE SECRETARY'S OFFICE

**Professional Personnel**

	Hours	Rate	Amount
Midthassel, David	15.00	140.00	2,100.00
Totals	15.00		2,100.00
<b>Total Labor</b>			<b>2,100.00</b>

**Billing Limits**


	Current	Prior	To-date
Labor	2,100.00	14,417.50	16,517.50
Limit			28,000.00
Remaining			11,482.50
Consultants	0.00	489.16	489.16
Limit			37,200.00
Remaining			36,710.84
<b>Total this task</b>			<b>\$2,100.00</b>
<b>Total this invoice</b>			<b>\$2,100.00</b>

Thank You

REGS#065234  
2006-5258001  
BCLW5011260

Please remit to:

Hillier P.O. Box 31760 Hartford, CT 06150-1760



2007 Mar 6 11:59

FEDERAL RESERVE BANK OF NY  
KEVIN CLEARY  
33 LIBERTY STREET  
NEW YORK NY 10045

February 13, 2007  
Project No: Z45-07890.000  
Invoice No: 1045611

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

**Professional Services from January 1, 2007 to January 31, 2007**

Task: 00002 PUBLIC INFORMATION

**Professional Personnel**

	Hours	Rate	Amount
Midthassel, David	15.00	140.00	2,100.00
Totals	15.00		2,100.00
<b>Total Labor</b>			<b>2,100.00</b>

Billing Limits	Current	Prior	To-date
Labor	2,100.00	22,170.00	24,270.00
Limit			36,000.00
Remaining			11,730.00
Consultants	0.00	14,549.94	14,549.94
Limit			26,400.00
Remaining			11,850.06
<b>Total this task</b>			<b>\$2,100.00</b>
<b>Total this invoice</b>			<b>\$2,100.00</b>

Thank You


PEGS #065234

BCONS011249  
2006-4312002

Please remit to:

Hillier P.O. Box 31760 Hartford, CT 06150-1760

14



REAL ESTATE &  
CONSULTING SERVICES

2007 FEB 26 P 1:01

RECEIVED

FEDERAL RESERVE BANK OF NY  
KEVIN CLEARY  
33 LIBERTY STREET  
NEW YORK NY 10045

February 7, 2007  
Project No: Z45-07890.000  
Invoice No: 1045581

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

**Professional Services from November 1, 2006 to December 31, 2006**

Task: 00003 MARKETS

**Consultants**

Reimbursable Mechanical Cons			16,499.41	
<b>Total Consultants</b>			<b>16,499.41</b>	<b>16,499.41</b>

**Reimbursable Expenses**

Reimbursable Cons. Expenses (M)			3.75	
Reimbursable - Other Travel & Expenses			3.00	
<b>Total Reimbursables</b>	<b>1.07 times</b>		<b>6.75</b>	<b>7.22</b>

**Billing Limits**

	<b>Current</b>	<b>Prior</b>	<b>To-date</b>	
Labor	0.00	18,585.00	18,585.00	
Limit			42,000.00	
Remaining			23,415.00	
Consultants	16,499.41	0.00	16,499.41	
Limit			55,800.00	
Remaining			39,300.59	
			<b>Total this task</b>	<b>\$16,506.63</b>
			<b>Total this invoice</b>	<b>\$16,506.63</b>

Thank You

REG #065234  
BCONS#11248  
2006-4118005


Please remit to:

Hillier P.O. Box 31760 Hartford, CT 06150-1760

600 Albany Center Park  
Farmington, CT 06030-6027  
Phone: 860-274-1100 • Fax: 860-274-1101  
Email: Billing@hillier.com

Professional  
Fees and  
Expenses  
Details

15



REAL ESTATE &  
GENERAL SERVICES

7001 FEB 26 P 1:01

RECEIVED

FEDERAL RESERVE BANK OF NY  
KEVIN CLEARY  
33 LIBERTY STREET  
NEW YORK NY 10045

February 7, 2007  
Project No: Z45-07890.000  
Invoice No: 1045574

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

**Professional Services from November 1, 2006 to December 31, 2006**

Task: 00002 PUBLIC INFORMATION

**Consultants**

Reimbursable Mechanical Cons			14,549.94	
<b>Total Consultants</b>			<b>14,549.94</b>	<b>14,549.94</b>

**Reimbursable Expenses**

Reimbursable - Other Travel & Expenses			8.50	
<b>Total Reimbursables</b>	<b>1.07 times</b>		<b>8.50</b>	<b>9.10</b>

**Billing Limits**

	<b>Current</b>	<b>Prior</b>	<b>To-date</b>	
Labor	0.00	22,170.00	22,170.00	
Limit			36,000.00	
Remaining			13,830.00	
Consultants	14,549.94	0.00	14,549.94	
Limit			26,400.00	
Remaining			11,850.06	

**Total this task \$14,559.04**

**Total this invoice \$14,559.04**

Thank You

*Dee Matrone*

REG#065234

CONS011249

2006-4312002

Please remit to:

Hillier P.O. Box 31760 Hartford, CT 06150 1760

ARCHITECTURE  
INTERIOR ARCHITECTURE  
HISTORIC PRESERVATION  
URBAN DESIGN & PLANNING  
GRAPHIC DESIGN

100 Washington Blvd  
 Princeton, NJ 08542-3208  
 1-609-426-6100 - F. 0-609-426-6101  
 HILLIER, HILLIER

Princeton  
 New York  
 Philadelphia  
 Washington  
 Dallas

16



CONSULTANTS &  
 PROFESSIONAL SERVICES

2007 FEB 26 P 1:01

RECEIVED

FEDERAL RESERVE BANK OF NY  
 KEVIN CLEARY  
 33 LIBERTY STREET  
 NEW YORK NY 10045

February 7, 2007  
 Project No: Z45-07890.000  
 Invoice No: 1045573

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

**Professional Services from November 1, 2006 to December 31, 2006**

Task: 00001 A LEVEL DESIGN DOCUMENTATION PROJECT ADM

**Consultants**

Reimbursable Mechanical Cons		25,994.95	
<b>Total Consultants</b>		<b>25,994.95</b>	<b>25,994.95</b>

**Reimbursable Expenses**

Reimbursable Cons. Expenses (M)	1.07 times	82.75	88.54
Reimbursable - Courier	1.07 times	87.50	93.63
Reimbursable - In House Printing	1.0 times	2,915.19	2,915.19
Reimbursable - Other Travel & Expenses	1.07 times	4.50	4.82
<b>Total Reimbursables</b>			<b>3,102.18</b>

**Billing Limits**

	Current	Prior	To-date
Labor	0.00	43,382.50	43,382.50
Limit			90,000.00
Remaining			46,617.50
Consultants	25,994.95	0.00	25,994.95
Limit			112,000.00
Remaining			86,005.05

**Total this task \$29,097.13**

**Total this invoice \$29,097.13**

**Outstanding Invoices**

Number	Date	Balance
1044986	12/13/06	35,822.50
1044987	12/13/06	16,430.00
1044988	12/13/06	16,695.00
1044989	12/13/06	13,910.00
1044991	12/13/06	12,807.50
1045298	1/15/07	18,760.00

REG# 065234  
 P.O. NO 11250  
 1006-520/001


Please remit to:  
 Hillier P.O. Box 31760 Hartford, CT 06150-1760

ARCHITECTURE  
 INTERIOR ARCHITECTURE  
 HISTORIC PRESERVATION  
 URBAN DESIGN/PLANNING  
 GRAPHIC DESIGN

2007-02-07 10:02:00  
FEDERAL RESERVE BANK OF NY  
33 LIBERTY STREET  
NEW YORK NY 10045

Payment  
Due to  
14 Broadway  
New York NY  
10004

29



DATE &  
TIME

2007 FEB 26 P 1:02

FEDERAL RESERVE BANK OF NY  
KEVIN CLEARY  
33 LIBERTY STREET  
NEW YORK NY 10045

PAID

February 7, 2007  
Project No: Z45-07890.000  
Invoice No: 1045584

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

**Professional Services from November 1, 2006 to December 31, 2006**

Task: 00004 WHOLESALE PRODUCTS OFFICE

**Consultants**

Reimbursable Mechanical Cons			1,006.66	
<b>Total Consultants</b>			<b>1,006.66</b>	<b>1,006.66</b>


Billing Limits	Current	Prior	To-date	
Labor	0.00	15,870.00	15,870.00	
Limit			24,000.00	
Remaining			8,130.00	
Consultants	1,006.66	0.00	1,006.66	
Limit			17,600.00	
Remaining			16,593.34	
			<b>Total this task</b>	<b>\$1,006.66</b>
			<b>Total this invoice</b>	<b>\$1,006.66</b>

Thank You

REGS #065234  
CONS011256  
2006-3904001

FEDERAL RESERVE BANK OF NY  
100 WALL STREET  
NEW YORK, NY 10048

30  
RECEIVED  
2007 JUN 27 P 12:23



FEDERAL RESERVE BANK OF NY  
KEVIN CLEARY  
33 LIBERTY STREET  
NEW YORK NY 10045

January 15, 2007  
Project No: Z45-07890.000  
Invoice No: 1045298

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

**Professional Services from December 1, 2006 to December 31, 2006**

Task: 00001 A LEVEL DESIGN DOCUMENTATION PROJECT ADM

**Professional Personnel**

	Hours	Rate	Amount
Midthassel, David	14.00	140.00	1,960.00
Serirajwajra, Jira	40.00	140.00	5,600.00
Totals	54.00		7,560.00
<b>Total Labor</b>			<b>7,560.00</b>

Billing Limits	Current	Prior	To-date
Labor	7,560.00	35,822.50	43,382.50
Limit			90,000.00
Remaining			46,617.50
Consultants	0.00	28,594.45	28,594.45
Limit			112,000.00
Remaining			83,405.55
<b>Total this task</b>			<b>\$7,560.00</b>

Task: 00002 PUBLIC INFORMATION

**Professional Personnel**

	Hours	Rate	Amount
Midthassel, David	12.00	140.00	1,680.00
Serirajwajra, Jira	29.00	140.00	4,060.00
Totals	41.00		5,740.00
<b>Total Labor</b>			<b>5,740.00</b>

Billing Limits	Current	Prior	To-date
Labor	5,740.00	16,430.00	22,170.00

REGS#065234  
A-Level → BVLIB011250 - \$1,960  
2nd PI → BVLIB011249 - \$5,140  
PM 7e → BVLIB011248 - \$3,500  
2nd WPO → BVLIB011256 - \$1,960

Please remit to:  
Hillier P.O. Box 31760 Hartford, CT 06150-1760

ARCHITECTURE  
INTERIOR ARCHITECTURE  
HISTORIC PRESERVATION  
URBAN DESIGN PLANNING  
GRAPHIC DESIGN

17 West 42nd Street  
New York, NY 10018-3601  
Tel: 212 692-1000  
Fax: 212 692-1001

Princeton  
New York  
Philadelphia  
Washington  
Dallas

03



12/13/06 2:13

FEDERAL RESERVE BANK OF NY  
KEVIN CLEARY  
33 LIBERTY STREET  
NEW YORK NY 10045

December 13, 2006  
Project No: Z45-07890.000  
Invoice No: 1044989

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

**Professional Services from August 1, 2006 to November 30, 2006**

Task: 00004 WHOLESALE PRODUCTS OFFICE

**Professional Personnel**

	Hours	Rate	Amount
Midthassel, David	16.00	140.00	2,240.00
Serirajwajra, Jira	63.00	140.00	8,820.00
Spector, Julia	30.00	95.00	2,850.00
Totals	109.00		13,910.00
<b>Total Labor</b>			<b>13,910.00</b>

Billing Limits	Current	Prior	To-date
Labor	13,910.00	0.00	13,910.00
Limit			24,000.00
Remaining			10,090.00
Consultants	0.00	0.00	0.00
Limit			17,600.00
Remaining			17,600.00

**Total this task \$13,910.00**

**Total this invoice \$13,910.00**

Thank You

REGS# 065234  
ACONS011256  
2006 - 3904001

000-422-0000  
Federal Reserve Bank  
33 Liberty Street  
New York, NY 10045

Financial  
New York  
Philadelphia  
Washington  
Dallas



2006 JAN 22 P 13

FEDERAL RESERVE BANK OF NY  
KEVIN CLEARY  
33 LIBERTY STREET  
NEW YORK NY 10045

December 13, 2006  
Project No: Z45-07890.000  
Invoice No: 1044988

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

**Professional Services from August 1, 2006 to November 30, 2006**

Task: 00003 MARKETS

**Professional Personnel**

	Hours	Rate	Amount
D'Elia, Alfonso	7.00	195.00	1,365.00
Midthassel, David	28.00	140.00	3,920.00
Serirajwajra, Jira	53.00	140.00	7,420.00
Spector, Julia	42.00	95.00	3,990.00
<b>Totals</b>	<b>130.00</b>		<b>16,695.00</b>
<b>Total Labor</b>			<b>16,695.00</b>

Billing Limits	Current	Prior	To-date
Labor	16,695.00	0.00	16,695.00
Limit			42,000.00
Remaining			25,305.00
Consultants	0.00	0.00	0.00
Limit			55,800.00
Remaining			55,800.00
<b>Total this task</b>			<b>\$16,695.00</b>

**Total this invoice \$16,695.00**

Thank You

REG# 065234  
BCONS 011248  
2006-4118005

For Further Info:  
Call (860) 241-0100  
1000 Hillier Blvd. P.O. Box 31760  
Hartford, CT 06150

Patricia  
New York  
Onwards  
Chicago  
Dallas



2006 DEC 22 P 1:12

FEDERAL RESERVE BANK OF NY  
KEVIN CLEARY  
33 LIBERTY STREET  
NEW YORK NY 10045

December 13, 2006  
Project No: Z45-07890.000  
Invoice No: 1044991

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

**Professional Services from August 1, 2006 to November 30, 2006**

Task: 00005 CORPORATE SECRETARY'S OFFICE

**Professional Personnel**

	Hours	Rate	Amount
D'Elia, Alfonso	2.00	195.00	390.00
Midthassel, David	8.00	140.00	1,120.00
Serirajwajra, Jira	60.00	140.00	8,400.00
Spector, Julia	30.50	95.00	2,897.50
Totals	100.50		12,807.50
<b>Total Labor</b>			<b>12,807.50</b>

Billing Limits	Current	Prior	To-date
Labor	12,807.50	0.00	12,807.50
Limit			28,000.00
Remaining			15,192.50
Consultants	0.00	0.00	0.00
Limit			37,200.00
Remaining			37,200.00
<b>Total this task</b>			<b>\$12,807.50</b>
<b>Total this invoice</b>			<b>\$12,807.50</b>

Thank You

REGS #065234  
2006-5258001  
Beonso 11260

3000 - 1000000000  
P.O. Box 31760  
Hartford, CT 06150-1760  
Tel: 860-234-5000  
Fax: 860-234-5001

Princeton  
New York  
Princeton, NJ  
New York  
Princeton



2007 JAN 22 P 1:13

FEDERAL RESERVE BANK OF NY  
KEVIN CLEARY  
33 LIBERTY STREET  
NEW YORK NY 10045

December 13, 2006  
Project No: Z45-07890.000  
Invoice No: 1044987

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

**Professional Services from August 1, 2006 to November 30, 2006**

Task: 00002 PUBLIC INFORMATION

**Professional Personnel**

	Hours	Rate	Amount
D'Elia, Alfonso	10.00	195.00	1,950.00
Midthassel, David	13.00	140.00	1,820.00
Serirajwajra, Jira	66.00	140.00	9,240.00
Spector, Julia	36.00	95.00	3,420.00
Totals	125.00		16,430.00
<b>Total Labor</b>			<b>16,430.00</b>

Billing Limits	Current	Prior	To-date
Labor	16,430.00	0.00	16,430.00
Limit			36,000.00
Remaining			19,570.00
Consultants	0.00	0.00	0.00
Limit			26,400.00
Remaining			26,400.00
<b>Total this task</b>			<b>\$16,430.00</b>
<b>Total this invoice</b>			<b>\$16,430.00</b>

Thank You

RRGS#065234  
BCOWSC11249

2006-4312002

500 Washington St  
 Princeton, NJ 08540-2005  
 Tel: 609-984-1100 Fax: 609-984-1101  
 NJLIC# 11471

Principal  
 New York  
 Residential  
 Commercial  
 Cost Est



2007 JUN 22 P 1:13

FEDERAL RESERVE BANK OF NY  
 KEVIN CLEARY  
 33 LIBERTY STREET  
 NEW YORK NY 10045

December 13, 2006  
 Project No: Z45-07890.000  
 Invoice No: 1044986

Project: Z45-07890.000 FRB-A,2&8 FLOOR RENOVATIONS

**Professional Services from August 1, 2006 to November 30, 2006**

Task: 00001 A LEVEL DESIGN DOCUMENTATION PROJECT ADM

**Professional Personnel**

	Hours	Rate	Amount
D'Elia, Alfonso	14.00	195.00	2,730.00
Kobori, Mai	42.50	75.00	3,187.50
Midthassel, David	52.00	140.00	7,280.00
Serirajwajra, Jira	146.00	140.00	20,440.00
Spector, Julia	23.00	95.00	2,185.00
<b>Totals</b>	<b>277.50</b>		<b>35,822.50</b>
<b>Total Labor</b>			<b>35,822.50</b>

Billing Limits	Current	Prior	To-date
Labor	35,822.50	0.00	35,822.50
Limit			202,000.00
Remaining			166,177.50
		<b>Total this task</b>	<b>\$35,822.50</b>
		<b>Total this invoice</b>	<b>\$35,822.50</b>

Thank You

REG# 065234  
 BCOWS01125-0  
 2006-5201001

Please remit to:

500 Washington St, Hartford, CT 06150-1760

**Appendix V** – Main Building Restack IT Cabling Contractor’s requests for payment

**APPLICATION AND CERTIFICATE FOR PAYMENT**

OWNER: Federal Reserve Bank of New York  
33 Liberty Street  
New York NY 10045

CONTRACTOR: Netversant NY  
575 8th Avenue 5th Floor  
New York NY 10018

CONTRACT FOR: Voice and Data Cabling

**CONTRACTOR'S APPLICATION FOR PAYMENT**

Original Order approved in previous months by Owner

Approved this Month	Date Approved	TOTAL
CO 1-20		\$77,531.47
<b>TOTALS</b>		<b>\$77,531.47</b>


Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, and amounts have been paid by the Contractor for Work for which Certificates for Payment were issued and payments received from Owner, and that current payment shown herein is now due.

CONTRACTOR: Netversant New York  
James Alger  
Date: 3.14.08

**ARCHITECT'S CERTIFICATE FOR PAYMENT**

In accordance with the Contract Documents, based on on-site observations of the data comprising the above application, the Architect certifies to the best of the Architect's knowledge, information and belief that the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

ARCHITECT: [Signature]  
Date: 3/11/09



FRB Floors 8, 2, A, Tone and Tag, Remove and Place 42 Speakers  
106.600.001.F.001  
PERIOD TO: 1.10.08  
3.31.08 final 5% retainage  
CONTRACT DATE 10.1.06

APPLICATION NO: 5  
DISTRIBUTION TO: OWNER, ENGINEERS, CONTRACTOR

Application is made for Payment, as shown below, in connection with the Contract Continuation Sheet, AIA Document G703, is attached.

- ORIGINAL CONTRACT SUM \$118,465.92
- Net Change by Change Orders \$77,531.47
- CONTRACT SUM TO DATE (Line 1 +/- 2) \$195,997.39
- TOTAL COMPLETED AND STORED TO DATE (Column G on G703) \$195,997.39
- RETAINAGE:
  - 10% of completed work (Column D + E on G703) \$0.00
  - 10% of stored material (Column F on G703) \$0.00
- TOTAL EARNED LESS RETAINAGE (Line 4 less Line 5 Total) \$0.00
- LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate) \$186,197.52
- CURRENT PAYMENT DUE (Line 3 Less Line 6) \$9,799.87
- BALANCE TO FINISH, PLUS RETAINAGE (Line 3 Less Line 6) \$0.00

State of: NEW YORK  
Subscribed and sworn to before me this 11th day of MARCH 2009  
Notary Public: [Signature]  
My Commission Expires: 03-31-5019579  
QUALIFIED IN NEW YORK COUNTY: NEW YORK  
COMMISSION EXPIRES: 3/31/2011

AMOUNT CERTIFIED: \$9,799.87

(Attach explanation if amount certified differs from the amount applied for.)  
ARCHITECT: [Signature]  
By: [Signature] Date: 3/11/09  
This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

# APPLICATION AND CERTIFICATE FOR PAYMENT

AIA DOCUMENT G703

TO (OWNER):  
Federal Reserve Bank of New York  
33 Liberty Street  
New York, NY 10045

PROJECT: FRB Floors 2, 2A, 2B and 2C  
Remove and Place 42 Columns  
JOB#: 075500001.F 001  
VIA ENGINEER/ARCHITECT:  
PERIOD TO: 1/1/08  
CONTRACT DATE: 10/1/05

FROM (CONTRACTOR):  
Netversant NY  
575 8th Avenue 5th Floor  
New York, NY 10018

CONTRACT FOR: Voice and Data Cabling

2008 APR 15 P 3:31

## CONTRACTOR'S APPLICATION FOR PAYMENT

Change Orders approved in previous months by Owner	ADDITIONS	DEDUCTIONS
TOTAL		
Approved this Month		
Number		
CO 1-20	\$77,531.47	
TOTALS	\$77,531.47	0.00
Net Change by Change Orders		\$77,531.47

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR:   
James Alger  
Netversant New York

SANDY COLLAZO  
Notary Public - State of New York  
NO. 01CO6168289  
Qualified in Bronx County  
My Commission Expires 06/11/2011

## ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the above application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

ATVL - BPOB5053-03 - PC 998 - \$2,790,744  
 8 F1 - BPOB5053-01 - PC 998 - 4,987,912  
 7 F1 - BPOB5053-06 - PC 998 - 763,66  
 9 F1 - BPOB5053-04 - PC 998 - 378,454  
 3 F1 - BPOB5053-02 - PC 998 - 879,114

Application is made for Payment, as shown below, in connection with the Contract Continuation Sheet, AIA Document G703, is attached.

- ORIGINAL CONTRACT SUM ..... \$118,465.92
- Net Change by Change Orders ..... \$77,531.47
- CONTRACT SUM TO DATE (Line 1 +/- 2) ..... \$195,997.39
- TOTAL COMPLETED AND STORED TO DATE ..... \$195,997.39  
(Column G on G703)
- RETAINAGE:
  - 5% 10% of completed work ..... \$9,799.87  
(Column D + E on G703)
  - 10% of stored material ..... \$0.00  
(Column F on G703)
- TOTAL EARNED LESS RETAINAGE ..... \$9,799.87  
(Line 4 less Line 5 Total)
- LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate) ..... \$176,397.65
- CURRENT PAYMENT DUE ..... \$9,799.87
- BALANCE TO FINISH, PLUS RETAINAGE ..... \$9,799.87  
(Line 3 Less Line 6)

County of: Bronx  
20th day of March, 2008

AMOUNT CERTIFIED ..... \$  
(Attach explanation if amount certified differs from the amount applied for.)  
ARCHITECT:

By:  Date: 4/15/08  
This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

**APPLICATION FOR AMOUNT CERTIFICATE FOR PAYMENT**

TO (OWNER): Federal Reserve Bank of New York  
 33 Liberty Street  
 New York NY 10045

FROM (CONTRACTOR): Netversant NY  
 575 8th Avenue 5th Floor  
 New York NY 10018

CONTRACT FOR: Voice and Data Cabling

PROJECT: FRB Floors 8, 2, A, Tone and Tag, Remove and Place 42 Speakers  
 JOB# 106.600.001.F.001  
 VIA ENGINEER/ARCHITECT:

AIA DOCUMENT G702  
 APPLICATION NO: 11.13.07  
 PERIOD TO: 10.1.06  
 DISTRIBUTION TO: OWNER X  
 ENGINEERS  
 CONTRACTOR

PAGE 1 OF 3 PAGES

**CONTRACTOR'S APPLICATION FOR PAYMENT**

Change Orders approved in previous months by Owner	ADDITIONS	DEDUCTIONS
TOTAL		
Approved this Month		
Number		
CO 1-20	\$77,531.47	
<b>TOTALS</b>	<b>\$77,531.47</b>	<b>0.00</b>
Net change by Change Orders		\$77,531.47

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: Netversant New York  
 By: James Alger Date: 11.13.07

**ARCHITECT'S CERTIFICATE FOR PAYMENT**

In Accordance with the Contract Documents, based on on-site observations and the data comprising the above application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

BULFB011248 - \$2,084.34  
 BULFB011259 - \$13,745.81  
 BULFB011258 - \$3,405.92  
 BULFB011263 - \$3,230.32  
 TOTAL \$22,466.39

Application is made for Payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

- ORIGINAL CONTRACT SUM ..... \$118,465.92
  - Net Change by Change Orders ..... \$77,531.47
  - CONTRACT SUM TO DATE (Line 1+/- 2) ..... \$195,997.39
  - TOTAL COMPLETED AND STORED TO DATE ..... \$195,997.39  
 (Column G on G703)
  - RETAINAGE:
    - 10% of completed work ..... \$19,599.74  
 (Column D + E on G703)
    - 10% of stored material ..... \$0.00  
 (Column F on G703)
- Total Retainage (Line 5a + 5b or Total in Column I of G703) ..... \$19,599.74
- TOTAL EARNED LESS RETAINAGE ..... \$176,397.65  
 (Line 4 less Line 5 Total)
  - LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate) ..... \$153,931.26
  - CURRENT PAYMENT DUE ..... \$22,466.39
  - BALANCE TO FINISH, PLUS RETAINAGE ..... \$19,599.74  
 (Line 3 Less Line 6)

State of: NEW YORK COUNTY OF: NEW YORK  
 Subscribed and sworn to before me this 13th day of NOVEMBER, 2007  
 Notary Public: MARY ANN MURPHY  
 NO. 31-5019579  
 My Commission Expires: 11/30/10

AMOUNT CERTIFIED: \$22,466.39  
 (Attach explanation if amount certified differs from the amount applied for.)  
 ARCHITECT: [Signature]  
 By: [Signature] Date: 11/3/08  
 This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

# APPLICATION AND CERTIFICATE FOR PAYMENT

**TO (OWNER):** Federal Reserve Bank of New York  
 33 Liberty Street  
 New York NY 10045

**PROJECT:** FRB Floors 8, 2, A, Tone and Tag. Remove and Place 42 Speakers  
 106.600.001.F.001

**FROM (CONTRACTOR):** Netversant NY  
 575 8th Avenue 5th Floor  
 New York NY 10018

**CONTRACT FOR:** Voice and Data Cabling

**AIA DOCUMENT G703** PAGE 1 OF 2 PAGES

**APPLICATION NO:** 106.600.001.F.001

**PERIOD TO:** 5.31.07

**CONTRACT DATE:** 10.1.07

**Distribution to:** OWNER X  
 ENGINEERS  
 CONTRACTOR

## CONTRACTOR'S APPLICATION FOR PAYMENT

Change Orders approved in previous months by Owner	ADDITIONS	DEDUCTIONS	TOTAL
Approved this Month			
Number			
CO-1-20			
CO. 6-20			
11/28/07			
	\$43,627.59	\$77,531.47	\$77,531.47
		\$33,903.88	
			0.00
<b>TOTALS</b>	<b>\$77,531.47</b>	<b>\$77,531.47</b>	<b>\$0.00</b>

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

**CONTRACTOR:** Netversant New York  
 James Alger

**ARCHITECT'S CERTIFICATE FOR PAYMENT**  
 In Accordance with the Contract Documents, based on on-site observations and the data comprising the above application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

IBS#065004  
 BVLB011248 - \$12,693.74  
 BVLB011250 - \$29,590.86  
 BVLB011252 - \$548.87

Application is made for Payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM ..... \$118,465.92
  2. Net Change by Change Orders ..... \$77,531.47
  3. CONTRACT SUM TO DATE (Line 1+/- 2) ..... \$195,997.39
  4. TOTAL COMPLETED AND STORED TO DATE ..... \$171,034.73  
 (Column G on G703)
  5. RETAINAGE:
    - a. 10% of completed work ..... \$17,103.47  
 (Column D + E on G703)
    - b. 10% of stored material ..... \$0.00  
 (Column F on G703)
- Total Retainage (Line 5a + 5b or Total in Column I of G703) ..... \$17,103.47
6. TOTAL EARNED LESS RETAINAGE ..... \$178,893.92  
 (Line 4 less Line 5 Total)
  7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate) ..... \$111,097.80
  8. CURRENT PAYMENT DUE ..... \$42,833.46
  9. BALANCE TO FINISH, PLUS RETAINAGE ..... \$42,066.13  
 (Line 3 Less Line 6)

State of: NEW YORK  
 Subscribed and sworn to before me this 11th day of November, 2007  
 Notary Public: MARIA KAISER, NO. 31-5019569 of NEW YORK  
 My Commission expires: QUALIFIED IN NEW YORK COUNTY, COMMISSION EXPIRES 2/1/2007

AMOUNT CERTIFIED: \$42,833.46  
 (Attach explanation if amount certified differs from the amount applied for.)  
**ARCHITECT:**  
 By: [Signature] Date: 11/14/07

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

FRB Floors 8, 2, A, Tone and Tag, APPLICATION NO:  
 and Place 42 Speakers  
 106.001.F.001 PERIOD TO:  
 CONTRACT DATE

PROJECT:  
 JOB#  
 VIA ENGINEER/ARCHITECT:

Federal Reserve Bank of New York  
 33 Liberty Street  
 New York NY 10045  
 Netversant NY  
 575 8th Avenue 5th Floor  
 New York NY 10018

FROM (CONTRACTOR):

CONTRACT FOR: Voice and Data Cabling

Application is made for Payment, as shown below, in connection with the Contract.

Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM	\$118,465.92
2. Net Change by Change Orders	\$43,627.59
3. CONTRACT SUM TO DATE (Line 1 +/- 2)	\$162,093.51
4. TOTAL COMPLETED AND STORED TO DATE (Column G on G703)	\$123,442.00
5. RETAINAGE:	
a. 10% of completed work	\$12,344.20
(Column D + E on G703)	
b. 10% of stored material	\$0.00
(Column F on G703)	
Total Retainage (Line 5a + 5b or Total in Column I of G703)	\$12,344.20
6. TOTAL EARNED LESS RETAINAGE (Line 4 less Line 5 Total)	\$111,097.80
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)	\$0.00
8. CURRENT PAYMENT DUE	\$111,097.80
9. BALANCE TO FINISH, PLUS RETAINAGE (Line 3 Less Line 6)	\$50,995.71

CONTRACTOR'S APPLICATION FOR PAYMENT		ADDITIONS	DEDUCTIONS
Change Orders approved in previous months by Owner			
Approved this Month	Date Approved		
CO1		\$6,402.23	
CO2		\$558.16	
CO3		\$515.07	
CO4		\$35,609.58	
CO5		\$542.55	
<b>TOTALS</b>		\$43,627.59	0.00
			\$43,627.59

Net change by Change Orders  
 The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: Netversant New York  
 Date: 5/14/07  
 James Alger

ARCHITECT'S CERTIFICATE FOR PAYMENT  
 In Accordance with the Contract Documents, based on on-site observations and the data comprising the above application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

By: James Alger Date: 3.31.07

AMOUNT CERTIFIED \$111,097.80  
 (Attach explanation if amount certified differs from the amount applied for.)  
 ARCHITECT: [Signature]  
 Date: 5/24/07  
 This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

REG# 065234  
 BESTROH2484 - 8th fl - \$16,880.07  
 BESTRO11249 -> 11 -> 9,672.61  
 BESTRO11250 -> A level -> \$17,958.68  
 BESTRO11251 -> 2nd fl -> \$6,586.44


**Appendix VI** – Main Building Restack Furniture Purchase Orders

				26-Mar-07
<b>RESTACK PROJECT - WPO - SECOND FLOOR</b>				
<b>DATE</b>	<b>VENDORS</b>	<b>P.O.#</b>	<b>AMOUNT</b>	<b>ITEMS</b>
✓ 10/17/2006	DSD	2002516	\$3,830.53	Bernhardt Chairs
✓ 10/17/2006	Consolidated Carpet	2002515	\$18,927.50	Carpet for New Private Offices
		<b>Total</b>	<b>\$18,927.50</b>	

120095

8122107

# Invoice



**Consolidated  
Carpet**

**Consolidated Carpet Associates, LLC**  
45 West 25th Street  
New York, NY 10010  
T 212.226.4600  
F 212.226.4644  
E mail@consolidatedcarpet.com  
I www.consolidatedcarpet.com

**Invoice Date**  
**Invoice Number**  
**Job Number**

11/13/06  
JC204998  
JG415522

REAL ESTATE &  
SERVICES  
2006 NOV 20 A 9:29

RECEIVED

FEDERAL RESERVE BANK  
MARTHA MEYER  
33 LIBERTY STREET  
NEW YORK, NY 10045

**Job Name**  
Federal Reserve - Wholesale  
  
2nd floor  
New York, NY

**Customer Order Number** 2002515  
**Description**

BILLING FOR MATERIALS ON HAND BENTLEY C-1 COLOR 885233 FERN DELL, &  
INTERFACE BOUCLE GRID COLOR ASH 901


*partial payment*  
*Martha Meyer*  
*11/20/06*

*OK for partial  
payment of  
\$10,000  
Cmyl  
2/26/07*

<b>Billing Amount</b>	10,000.00
<b>Subtotal</b>	10,000.00
<b>Tax</b>	0.00
<b>Deposit Received</b>	0.00

**Pay this Amount** 10,000.00

*\* [Signature] 2-27-07*



**Consolidated  
Carpet**

**Consolidated Carpet Associates, LLC**  
45 West 25th Street  
New York, NY 10010  
T 212.226.4600  
F 212.226.4644  
E mail@consolidatedcarpet.com  
I www.consolidatedcarpet.com

2007 AUG 13 P 4: 22

RECEIVED

### Invoice

Invoice Date: 8/10/2007  
Invoice Number: JC206286  
Job Number: JG415522

Federal Reserve Bank  
Martha Meyer  
33 Liberty Street  
New York, NY 10045

Job Name:  
Federal Reserve - Wholesale

APPROVED

Customer Order Number: 2002515

Description	Quantity	UOM	Unit Price	Extended Price
C-4 PRIVATE OFFICES, INSTALL CARPET TILE FULL ADHESIVE ON OVERTIME. INSTALL BROADLOOM TACKLESS OVER PADDING ON OVERTIME. THIS WAS INSTALLED IN AREAS AS PER PLAN. CONTRACT AMOUNT \$ 18,927.50 - LESS PREVIOUS BILLING OF \$ 10,000.00	1.00	EA	\$8,927.50	\$8,927.50

VENDOR I.D. 32771/1003  
 BATCH #  
 VOUCHER # 122058  
 DATE ENTERED 08-24-07  
 INITIALS APH  
 RECEIVED APH  
 RETURNED 9/11/07

Billing Amount: \$8,927.50  
SubTotal: \$8,927.50  
Tax: \$0.00  
Deposit Received: \$0.00  
Pay this Amount: \$8,927.50

proceed w/ payment  
Mr. Richard Prisco  
8/10/07

Richard Prisco  
8/20/07  
Officer

# DS&D

Dancker, Sellew & Douglas  
The Office Environment Resource

P.O. Box 18233  
Newark, New Jersey 07191  
212-267-2200

*Martha* *ok to pay*  
**Invoice**  
*2/8/07*

Page 1 of 2

DS&D NEW YORK CITY

REAL ESTATE &  
GENERAL SERVICES

Invoice Number	Invoice Date	Customer Order Number	Sales Order No	Ship Date	Account Representative
120095	01/25/07	2002516	64041	01/19/07	Michael Boyle (Delesta)

**SOLD TO:** ROSALYN HAIRSTON  
FEDERAL RESERVE BANK OF N.Y.  
33 LIBERTY STREET  
2M  
NEW YORK, NY 10045

**SHIP TO:** MARTHA MEYER  
FEDERAL RESERVE BANK OF N.Y.  
33 LIBERTY STREET  
2ND FLOOR  
New York, NY 10045

P: 1.212.720.6919

P: 1.212.720.6915

*26457-2001*

VOUCHER #	102157
DATE ENTERED	02/12/07
INITIALS	APU (EW)

Terms: Due Upon Receipt

FED130

85713

TAX NO. 00

Line	Quantity	Catalog Number / Description	Unit Price	Extended Amount
1	4.00	1456 BERNHARDT DOLLAR GUEST CHAIR FINISH: P-15 CUSTOM CHERRY COM: BERNHARDT ULTRA LEATHER 3803-001 RAVEN WING Tag For: VACANT OFFICE (WHOLESALE) Qty Description 4 33L2: WHOLESALE VACANT OFFICE	445.18 767.55 42.00%	1,780.72
2	8.00	3803-001 BERNHARDT PATTERN NAME: ULTRA LEATHER (FAUX) PATTERN NUMBER: 3803 COLOR NAME: RAVEN WING COLOR NUMBER: 001 VERT REPEAT: 0" HORZ REPEAT: 0" ..... CFA REQUIRED PRIOR TO FABRICATION .....	61.25 0.00 0.00%	490.00
3	1.00	1456 BERNHARDT DOLLAR GUEST CHAIR FINISH: P-15 CUSTOM CHERRY FABRIC: GRADE 5 3255-033 CASTOR GREY, FLUTE Tag For: ANTHONY FRASSOLA Qty Description 1 33L2: WHOLESALE FRASSOLA, IMM	570.02 982.80 42.00%	570.02
4	1.00	1456 BERNHARDT DOLLAR GUEST CHAIR FINISH: P-15 CUSTOM CHERRY COM: TEXTUS 1181-109 ELEPHANT, STRUKTUR V	445.18 767.55 42.00%	445.18

**APPROVED**

*please proceed w/ payment*  
Page 266 of 455

*MB*  
*2/8/07*

REAL ESTATE &  
 GENERAL SERVICES

Invoice Number	Invoice Date	Customer Order Number	Sales Order No.	Ship Date	Account Representative
120095	01/25/07	2002516	64041	01/19/07	Michael Boyle (Delesta)

RECEIVED

Line	Quantity	Catalog Number / Description	Unit Price	Extended Amount
5	2.00	2 YDS PER CHAIR Tag For: KEN ISAACSON Qty Description 1 33L2: WHOLESALE ISAACSON, MM 1181-109 TEXTUSGROU PATTERN NAME: STRUKTUR V PATTERN NUMBER: 1181 COLOR NAME: ELEPHANT COLOR NUMBER: 109 VERT REPEAT: 0.50" HORZ REPEAT: 0.38"	58.75 0.00 0.00%	117.50
6	1.00	RESERVED: DANCKER (FRB) EXP 10/16/06 CFA REQUIRED ..... FREIGHT BERNHARDT FREIGHT-VIA COMMON GROUND	195.73 0.00 0.00%	195.73
7	1.00	OVERTIME DANCKER OVERTIME DELIVERY	216.00 0.00 0.00%	216.00
Total List			4,820.55	
Sub Total				3,815.15
Fuel Surcharge				\$15.38
NY (tax exempt)				0.00
Please Pay This Amount:				<u>3,830.53</u>
*****End of Invoice*****				


X *Michael Boyle*  
 2.6.07

**RESTACK PROJECT - PUBLIC INFORMATION - SECOND FLOOR**

DATE	VENDORS	P.O.#	AMOUNT	ITEMS
✓ 10/17/2006	DSD	2002511	\$21,380.51	Metro Furniture - AVP Gleason
✓ 10/17/2006	DSD	2002512	\$1,461.48	Bernhardt Chairs - Linda Ricci
✓ 10/17/2006	DSD	2002514	\$26,405.60	Metro Furniture - Erica Groshen
✓ 11/8/2006	BFI	2002598	\$27,114.36	PI Herman Miller Offices
✓ 11/8/2006	BFI	2002597	\$36,772.48	Herman Miller Cubicles
✓ 11/30/2006	BFI	2002681	\$5,210.52	Herman Miller Panels -Existing Cubicles
✓ 12/5/2006	BFI	2002699	\$2,447.04	Aeron Chairs and File Cabinets
✓ 12/5/2006	BFI	2002700	\$48.00	Herman Miller - connectors
✓ 12/11/2006	DSD	2002731	\$486.14	Humans Scale Keyboards
	<b>Sub-Total</b>		<b>\$121,326.13</b>	
✓ 10/17/2006	Consolidated Carpet	2002513	\$18,459.00	Carpet for New Office & General Area
	<b>Total</b>		<b>\$139,785.13</b>	

123681  
 118227  
 122784  
 627228  
 720608  
 745229  
 724092  
 118238

✓ 2002597 - 720297 / 684257  
 ✓ 598 - 720298 / 684258



**Consolidated  
Carpet**

**Consolidated Carpet Associates, LLC**  
45 West 25th Street  
New York, NY 10010  
T 212.226.4600  
F 212.226.4644  
E mail@consolidatedcarpet.com  
I www.consolidatedcarpet.com

REAL ESTATE &  
GENERAL SERVICES

2007 SEP 12 P 3:44

RECEIVED

### Invoice

Invoice Date: 9/10/2007  
Invoice Number: JC206468  
Job Number: JG415521

Federal Reserve Bank  
Martha Meyer  
33 Liberty Street  
New York, NY 10045

Job Name:  
Federal Reserve (Public Info.)

Customer Order Number: 2002513

Description	Quantity	UOM	Unit Price	Extended Price
BALANCE OF CONTRACT BILLING - THIS PORTION IS FOR INSTALLATION OF CARPET - CONTRACT AMT \$ 18,459.00 PREVIOUS BILLING OF \$ 11,000.00 - BALANCE DUE THIS INVOICE \$ 7,459.00.	1.00	SY	\$7,459.00	\$7,459.00

APPROVED

RECEIVED  
ACCOUNTING DIVISION  
2007 SEP 17 P 3:08


VENDOR I.D. 32771 8003  
 CATCH #  
 VOUCHER # 124512  
 DATE ENTERED 9/18/07  
 INITIALS MY AP 2

Billing Amount: \$7,459.00  
 SubTotal: \$7,459.00  
 Tax: \$0.00  
 Deposit Received: \$0.00  
 Pay this Amount \$7,459.00

*[Handwritten signature]* 9-13-07

OIC for payment  
Cmy 9/13/07

# Invoice



Consolidated  
Carpet

Consolidated Carpet Associates, LLC  
 45 West 25th Street  
 New York, NY 10010  
 T 212.226.4600  
 F 212.226.4644  
 E mail@consolidatedcarpet.com  
 I www.consolidatedcarpet.com

Invoice Date 11/14/06  
 Invoice Number JC204997  
 Job Number JG415521

REAL ESTATE &  
GENERAL SERVICES

NOV 20 A 9:29

*OK to pay*  
*5/16/07*

RECEIVED

FEDERAL RESERVE BANK  
 MARTHA MEYER  
 33 LIBERTY STREET  
 NEW YORK, NY 10045

Job Name  
 Federal Reserve - Public Info.  
 2nd floor  
 New York, NY

Customer Order Number 2002513  
 Description

BILLING FOR MATERIALS ON HAND BENTLEY C-1 CARPET COLOR 885233 FERN DELL,  
 INTERFACE BOUCLE GRID COLOR ASH 901

APPROVED

RECEIVED  
 DISBURSING DIVISION  
 2007 MAY 22 A 11:13

*No partial payment of \$11,000*  
*Martha Meyers*  
*11/20/06*  
*APPROVED*  
*\$4,000 cash partial only*  
*2/26/07*  
*CMY*

VENDOR ID	32771	8003
BATCH #		
VOUCHER #	<del>112685</del>	118359
DATE ENTERED	5/23/07	
INITIALS	<del>MYA/P2</del>	AP/S
REJECTED		
RETURNED		

Billing Amount	11,000.00
Subtotal	11,000.00
Tax	0.00
Deposit Received	0.00
Pay this Amount	11,000.00

*\* 5-17-07*

220

P.O. Box 18233  
 Newark, New Jersey 07191  
 212-267-2200

**Invoice**

DS&D NEW YORK CITY

REAL ESTATE &  
 GENERAL SERVICES

Invoice Number	Invoice Date	Customer Order Number	Sales Order No.	Ship Date	Account Representative
118238	12/28/06	2002731	66337	12/21/06	Michael Boyle (Delesta)

**SOLD TO:** GAIL JACKSON  
 FEDERAL RESERVE BANK OF N.Y.  
 33 LIBERTY STREET  
 2M  
 NEW YORK, NY 10045

**SHIP TO:** MARTHA MEYER  
 FEDERAL RESERVE BANK OF N.Y.  
 33 LIBERTY STREET  
 2M  
 NEW YORK, NY 10045

P: 1.212.720.1960

P: 1.212.720.6915

Terms: Due Upon Receipt      FED130      89315 TAX NO: 00

Line	Quantity	Catalog Number / Description	Unit Price	Extended Amount
1	2.00	4G90091G HUMANSCALE HUMANSCALE KEYBOARD TRAY 4G MECHANISM - STANDARD PLATFORM CLIP MOUSE SURFACE GEL PALM SUPPORT 44M/2M PUBLIC INFORMATION	225.24	450.48
		Qty Description 2 44M PUBLIC INFORMATION		
2	2.00	CMPGEL HUMANSCALE HUMANSCALE GEL MOUSE PAD	16.50	33.00
		Qty Description 2 44M PUBLIC INFORMATION		
Sub Total				483.48
Fuel Surcharge				\$2.66
NY (tax exempt)				0.00
Please Pay This Amount:				486.14
*****End of Invoice*****				

RECEIVED  
 FEDERAL RESERVE BANK OF N.Y.  
 TAG FOR: 2007 JAN 18 A.M. 02

26457-1  
 9940/  
 RP/

APPROVED

*[Signature]* 1-9-07

FEDERAL RESERVE BANK OF NEW YORK  
 33 Liberty Street  
 New York, NY 10045

Deposit No. 99887

Deposit Date
Feb-16-2007

PAY 109D 109D 109D 109D 109D 109D 109D 109D

Deposit Amount
\$ *****48.00

TO THE ORDER OF  
 HERMAN MILLER INC  
 22764 NETWORK PLACE  
 CHICAGO, IL 60673-1227

**NON-NEGOTIABLE**

①  
 2/15/07

FEDERAL RESERVE BANK OF NEW YORK  
 33 Liberty Street  
 New York, NY 10045

No. 99887  
 (26412)

Deposit Date: 02/16/2007

HERMAN MILLER INC, 22764 NETWORK PLACE, CHICAGO, IL 60673-1227

Invoice No	Date	PO Number	Description	Gross Amt	Discount	Net Amt
724092	01/08/2007	2002700		\$48.00	\$0.00	\$48.00
<b>Total</b>				\$48.00	\$0.00	\$48.00

PARTIAL DELIVERY PAYMENT

DATE RECEIVED		PURCHASE ORDER NUMBER	
9.12.07		8002699	
VENDOR NUMBER	VENDOR NAME	QUANTITY RECEIVED	
	Herman Miller		
DESCRIPTION OF MATERIAL RECEIVED			
Check to Day #734.36 as a partial payment against the above PO			
RECEIVED BY		DATE	
Gale Jackson		9.12.07	

DISBURSING DIVISION

HERMAN MILLER INC  
855 EAST MAIN AVENUE  
ZEELAND MI 49464

customer N-075585  
date 01 26 07 invoice number 745429  
PAGE 1 OF 3

ship to  
FEDERAL RESERVE BANK  
44 MAIDEN LANE VENDOR I.D.  
2ND MEZZANINE  
NEW YORK NY 10045  
VOUCHER #184757  
DATE ENTERED 9-3  
FEDERAL RESERVE BANK  
220 FIFTH AVENUE  
ID FLOOR  
NEW YORK NY 10001  
FEB - 5 A 10:48

ship to  
C & S WAREHOUSING OF SUFFOLK  
PAY-LAK  
325 MARCUS BOULEVARD  
HAUPPAUGE NY 11788  
6312311619 NICK SPINELLI  
BFI/ FEDERAL RESERV 0000193530  
FOB PLANT/PREPAID

item number	quantity this invoice	product number/product description	unit price	extended price	ship date
12-07-06	2002699	NET 30 DAYS			01-17-07
B40784	Y255	25091-1 26-3618-3N-Standard-Pull Freestanding Lateral Fil Width 36-36" wide Depth 18-18" deep 3N=3 1/4"-high drawers TS=smooth paint on textured st HT=inner tone T2=1 1/4"-high painted metal t KC=keyed differently, chrome B2=1 1/2"-high base CB=counterweight 9R=side-to-side filing rail NOTE: SUPPLIER DIRECT SHIP 3/4 DWR\$1,105.00 LIST OVERALL HEIGHT = 038.000	574 60	574 60	01-17-07
0001	1	ZCELA-Exact Size File Top Sq-Edge Vinyl Frt Lam T D01=depth 15.00in - 30.00in 24=Depth Entry W05=width 60.01in - 72.00in 60=width Entry Lam EZ=standard hmi laminates HT=inner tone HT=inner tone NOTE: SUPPLIER DIRECT SHIP LAM TOP\$319.00 LIST	137 80	137 80	NO
0002	1	ZCELA-Exact Size File Top Sq-Edge Vinyl Frt Lam T D01=depth 15.00in - 30.00in 24=Depth Entry W05=width 60.01in - 72.00in 60=width Entry Lam EZ=standard hmi laminates HT=inner tone HT=inner tone NOTE: SUPPLIER DIRECT SHIP LAM TOP\$319.00 LIST	137 80	137 80	NO
0003	2	ZCELA-Exact Size File Top Sq-Edge Vinyl Frt Lam T	165 88	331 76	NO

customer N-075585 date 01 26 07 invoice number 745429  
 PAGE 2 OF 3

sold to FEDERAL RESERVE BANK

ship to C & S WAREHOUSING OF SUFFOLK

item number	quantity this invoice	ship to purchase order number	terms	deposit	salesperson	territory	type	order number	ship date
0004	1								
0005	1								
0006	1								
<p>product number/product description</p> <p>D01=depth 15.00in - 30.00in                  24=Depth Entry                  W05=width 60.01in - 72.00in                  72=width Entry Lam                  EZ=standard hmi laminates                  HT=inner tone                  HT=inner tone                  NOTE: SUPPLIER DIRECT SHIP LAM TOP\$319.00 LIST</p> <p>NP360.12 CABLE PORT                  NOTE: \$210.00 LIST</p> <p>NP289 MULTI OUTLET STRIP DISTRIBUTOR, 6-OUTLET\$127.00 LIST</p> <p>AE123AWB CHAIR, AERON "B"                  PJ- POSTURAL SUPPORT                  G1- GRAPHITE                  BB- CASTER 2 1/2" PLASTIC                  BK- BLACK                  3D01-FABRIC - PELLICULE, CARBON                  NOTE: LIM/ANG, ADJ ARMS, NONUPHSTPDS/E                  RICA GROSHEN</p> <p>DEPTH RANGE                  DEPTH ENTRY                  WIDTH RANGE                  WIDTH ENTRY                  LAMINATE SELECTION                  STD LAMINATE SELEC                  VINYL EDGE SELECTI</p> <p>unit price extended price</p> <p>100 80 100 80                  60 96 60 96                  703 04 703 04</p> <p>bill of lading number</p>									

man Miller Inc. Zeeland, Michigan 49464 Telephone: 616 654 3300  
 Systems and Furniture for Office and Health Care Environments  
 customer original Remit to HERMAN MILLER, INC. 22764 NETWORK PLACE CHICAGO, IL 60673-1227  
 RECEIVED  
 PURCHASING DIVISION  
 2 6 A H 1 3 5 1 0 0 2  
 INSTALLATION SERVICE  
 510 00  
 AI170A R 12/05

sold to FEDERAL RESERVE BANK ship to C & S WAREHOUSING OF SUFFOLK

the orderer's responsibility to check this document for accuracy, correct fabric selections, etc. Report claims immediately. This order is subject to the terms and conditions on the face and reverse side. Federal employer I.D. 38-0837640.

item number	quantity this invoice	ship to purchase order number	terms	deposit	salesperson	territory	type	order number	ship date
item number	quantity this invoice	ship to purchase order number	terms	deposit	salesperson	territory	type	order number	ship date
			product number/product description <td>ship via <td></td> <td></td> <td></td> <td></td> <td>bill of lading number </td></td>	ship via <td></td> <td></td> <td></td> <td></td> <td>bill of lading number </td>					bill of lading number

VENDOR I.D. \_\_\_\_\_  
 BATCH # \_\_\_\_\_  
 VOUCHER # \_\_\_\_\_  
 DATE ENTERED \_\_\_\_\_  
 INITIALS \_\_\_\_\_  
 REJECTED \_\_\_\_\_  
 RETURNED \_\_\_\_\_

\* *[Signature]*  
9.13.07

NET DUE ON 02-25-07

X L 11/22/05 15  
 S=01065  
 AG=D044282  
 FEDERAL EMP - ID=38-0837640 C  
 TOTAL AMOUNT DUE USD 2,418.96  
 HERMAN MILLER, INC.  
 22764 NETWORK PLACE  
 CHICAGO, IL 60673-1227  
 customer original Remit to  
 40170A R 12/05

CHANGES TO BE MADE ON CAPITAL ITEM(S) PURCHASE REQUISITIONS

June 4, 2007  
DATE

NUMBER	ASSET ID #	MR #	LINE	REVISED PRICE			UNIT DIFFERENCE	COMMENT
				UNIT	TOTAL	GRAND TOTAL		
2002681	4312002	12657				\$2,215.52	-1,995-	a decrease in total due to NRE installation of items.

cc: Disbursing Division, Ms. Washington  
 MID NOTED  
 MID forwards to Purchasing Division

RECEIVED  
 PURCHASING DIVISION  
 JUN 12 P 3.19 2007

Mark Slagus  
 Division Manager, Client Services

Purchasing entered change  
 Purchasing forwards to Space Planning, Ms. G. Jackson

herman miller invoice

HERMAN MILLER INC  
855 EAST MAIN AVENUE  
ZEELAND MI 49464

customer  
N-074655

date  
01 04 07

invoice number  
720608

PAGE 1 OF 3

sold to  
FRB NEW YORK - EROC  
100 ORCHARD ST  
DISBURSING DIVISION  
EAST RUTHERFORD NJ 07073

COPY SENT TO  
BUSINESS FURN INC-NEW YORK  
220 FIFTH AVENUE  
2ND FLOOR  
NEW YORK NY 10001

REAL ESTATE &  
GENERAL SERVICES  
7001 MAY 30 A 10  
325 MARCUS BOULEVARD  
HAUPPAUGE NY 11788

RECEIVED

6312311619 NICK SPINELLI  
6312311619 NICK SPINELLI  
BFI/FEDERAL RESERVE 0000193517  
FOB PLANT/PREPAID

It is the order's responsibility to check this document for accuracy, correct fabric selections, etc. Report claims immediately. This order is subject to the terms and conditions on the face and reverse side. Federal employer I.D. 38-087840.

contract	order date	your purchase order number	terms	NET 30 DAYS	deposit	salesperson	territory	Type	order number	ship date
B40784	12-01-06	2002681	NET 30 DAYS	NET 30 DAYS				FO	870186	12-20-06
			ship from ZEELAND, MI	ship via FMS TRUCKING, INC						bill of lading number 00220472
item number	price	quantity	product description	unit price	extended price					
0002		3	*** FINAL SHIPMENT FOR FO ** NOTE: SHIP ASAP/BEFORE 12/27/06STAG BFI/FEDERAL RESERVE DELIVER TH IS ORDER COMPLETE INQ CINDY 6 31-815-6522 OK 12/20 MD	256 32	768 96					
0003		3	A1120.4742J PANEL ASSY-NON-POWER MT-TRIM/TOP CAP-MEDIUM TONE MT-CABLE MGMT-MEDIUM TONE 4712-FABRIC -GROUND CLOTH-PEARL AS 4712-FABRIC -GROUND CLOTH-PEARL AS NOTE: PT LC 47H 42W\$534.00 LIST	263 04	789 12					
0004		3	A1180.4706N FRAME ASS'Y-6" PANEL MT-TRIM/TOP CAP-MEDIUM TONE MT-CABLE MGMT -MEDIUM TONE NOTE: W/O RCP LC 47H 6W\$250.00 LIST	120 00	360 00					
0005		3	A1181.47FC FACE-6" PANEL MT-SURFACE FIN -MEDIUM TONE 4712-FABRIC -GROUND CLOTH-PEARL AS NOTE: FABRIC 4-CIRC/COM 47H\$125.00 L IST	60 00	180 00					
0005		3	A1182.47FC FACE-6" PANEL MT-BEZEL TRIM -MEDIUM TONE 4712-FABRIC -GROUND CLOTH-PEARL AS NOTE: FABRIC 4-CIRC/COM 47H 47H\$125.	60 00	180 00					

RENDER I.D. 38-087840  
 BATCH # 1112005  
 VOUCHER # 1112005  
 DATE ENTERED  
 INTIALS: [initials]  
 RETURNED TO [initials]

APPROVED

Herman Miller, Inc. Zeeland, Michigan 49164 Telephone: 616 851-3300  
 Systems and Furniture for Office and Health Care Environments  
 customer original Remit to  
 HERMAN MILLER, INC.  
 22764 NETWORK PLACE  
 CHICAGO, IL 60673-1224  
 APPROX R 396

# Herman Miller invoice

customer  
N-074655

date  
01 04 07

invoice number  
720608

PAGE 2 OF 3

sold to

FEB NEW YORK - EROC

ship to

C & S WAREHOUSING OF SUFFOLK

It is the order's responsibility to check this document for accuracy, correct fabric selections, etc. Report claims immediately. This order is subject to the terms and conditions on the face and reverse side. Federal employer I.D. 38-0837640.

contract		order date		terms		ship from		deposit		salesperson		territory		type		order number		ship date	
item number	quantity	unit price	total price	product number	product description	ship via	product number	product description	ship via	salesperson	territory	type	order number	ship date	unit price	total price	bill of lading number	extended price	
0006	1			00 LIST			00 LIST												
0007	6			AO219.57	ROD-DRAW		AO219.57	ROD-DRAW					8 64		8 64			8 64	
					NOTE: \$18 00 LIST														
0008	1			AO215.42	ROD-DRAW		AO215.42	ROD-DRAW					8 16		8 16			48 96	
					NOTE: \$17 00 LIST														
0009	1			A1230.62H	CONNECTOR-3 WAY		A1230.62H	CONNECTOR-3 WAY					96 96		96 96			96 96	
					MT-SURFACE FINI-MEDIUM TONE														
					MT-CABLE MANAGE-MEDIUM TONE														
					NOTE: MT +MEDIUM TONE\$202.00 LIST														
0010	2			A1230.47H	CONNECTOR-3 WAY		A1230.47H	CONNECTOR-3 WAY					84 48		84 48			84 48	
					MT-SURFACE FINI-MEDIUM TONE														
					MT-CABLE MANAGE-MEDIUM TONE														
					NOTE: MT +MEDIUM TONE\$176.00 LIST														
0011	1			A1240.47H	CONNECTOR-4 WAY		A1240.47H	CONNECTOR-4 WAY					105 60		105 60			211 20	
					MT-TOP CAP FINI-MEDIUM TONE														
					NOTE: MT +MEDIUM TONE\$220.00 LIST														
0012	3			AO259.	END-FINISHED CHANGE		AO259.	END-FINISHED CHANGE					9 12		9 12			9 12	
					MT-SURFACE FINI-MEDIUM TONE														
					NOTE: MT +MEDIUM TONE\$19.00 LIST														
0013	3			A1354.42E	POWER ADAPTER KIT-42		A1354.42E	POWER ADAPTER KIT-42					79 68		79 68			239 04	
					MT-CABLE MANAGE-MEDIUM TONE														
					NOTE: 4-CIRC 42W\$166.00 LIST														
0013	3			A1354.48E	POWER ADAPTER KIT-48		A1354.48E	POWER ADAPTER KIT-48					79 68		79 68			239 04	
					MT-CABLE MANAGE-MEDIUM TONE														
					NOTE: 4-CIRC 48W\$166.00 LIST														

# Herman Miller invoice

customer N-074655 date 01 04 07 invoice number 720608

PAGE 3 OF 3

ship to C & S WAREHOUSING OF SUFFOLK

FRB NEW YORK - EROC

It is the order's responsibility to check this document for accuracy, correct fabric selections, etc. Report claims immediately. This order is subject to the terms and conditions on the face and reverse side. Federal employer ID: 38-083764-0

order date	contract	your purchase order number	ship to purchase order number	terms	deposit	ship from	ship via	territory	type	order number	ship date
item number	quantity	unit price	extended price	product number	product description	bill of lading number					
					INSTALLATION SERVICE						
			1.995 00								
		NET DUE ON 02-03-07									
		11/22/05 FED-EMP-ID=38-0837640 C									
		S=01600 AG=D044282									
		TOTAL AMOUNT DUE USD				3,215.52					

ND

\* [Signature]

customer original  
 remit to HERMAN MILLER, INC.  
 22764 NETWORK PLACE  
 CHICAGO, IL 60673-1227

# PARTIAL DELIVERY PAYMENT

<b>DATE RECEIVED</b>		<b>PURCHASE ORDER NUMBER</b>	
1/9/07		2002597	
<b>VENDOR NUMBER</b>	<b>VENDOR NAME</b>	<b>QUANTITY RECEIVED</b>	
	Herman Miller		
<b>DESCRIPTION OF MATERIAL RECEIVED</b>			
Pay to say \$5,650 as a partial			
payment on the above P.O.			
<b>RECEIVED BY:</b>	<b>DATE</b>		
Gale Jackson	1/9/07		

DISBURSING DIVISION

HERMAN MILLER INC  
855 EAST MAIN AVENUE  
ZEELAND MI 49464

customer  
N-074655

date 11 17 06 invoice number 684257

PAGE 1 OF 1

sold to  
FRB NEW YORK - EROC  
100 ORCHARD ST  
DISBURSING DIVISION  
EAST RUTHERFORD NJ 07073

COPY SENT TO  
BUSINESS FURN INC-NEW YORK  
220 FIFTH AVENUE  
2ND FLOOR  
NEW YORK NY 10001

ship to  
C & S WAREHOUSING OF SUFFOLK  
REAL ESTATE PAY-LAK  
GENERAL SERVICE DEPT. 325C  
HAUPPAUGE NY 11788

7006 DEC -7 A 11:38  
6312311619 NICK SPINELLI

RECEIVED  
BFI/FEDERAL RESERVE 0000193544  
BFI/FEDERAL RESERVE PLANT/PREPAID

is the orderer's responsibility to check this document for accuracy, correct fabric selections, etc. Report claims immediately. This order is subject to the terms and conditions on the face and reverse side. Federal employer I.D. 38-0837840.

order date	11-09-06	your purchase order number	2002597	terms	NET 30 DAYS
contract number	B40784	ship to purchase order number	Y255 124681-1	deposit	ship from
item number		quantity remaining		salesperson	territory
		quantity ordered		type	FO
		quantity shipped		order number	853608
		quantity billed		bill of lading number	11-14-06
		quantity returned		ship date	
		quantity on hand		unit price	
		extended price		extended price	5650 00

product number/product description  
\*\*\* FINAL SHIPMENT FOR FO \*\*  
NOTE: REF F.O. 850614  
SHIP ASAP/BEFORE 12/08/05TAG  
BFI/FEDERAL RESERVE-PIDELIVER  
THIS ORDER COMPLETEING CINDY  
631-815-6522 ✓

INSTALLATION SERVICE

APPROVED

ENDOR ID: 26412-807  
BATCH # # 94869  
VOUCHER # 12/106  
DATE ORDERED  
ARTICLE AP-4  
QUANTITY  
RETURNED  
RETURNED 1-11-07

NET DUE ON 12-17-06

order date	11/22/05	FED-EMP-ID=38-0837640	TOTAL AMOUNT DUE USD	5,650.00
contract number	S=00000	AG=D044282	customer original	Remit to
			HERMAN MILLER, INC.	A0170A R 12/05
			22764 NETWORK PLACE	
			CUTWAC	

erman Miller Inc. Zeeland, Michigan 49464 Telephone: 616 654 3300  
Systems and Furniture for Office and Health Care Environments

CHANGES TO BE MADE ON CAPITAL ITEM(S) PURCHASE REQUISITIONS

27 Sept. 12 2007 DATE

NUMBER	ASSET ID #	MR #	LINE	REVISED PRICE			COMMENT
				UNIT	TOTAL	UNIT DIFFERENCE	
2002597	4312002	12656		24,783.20	24,783.20	-5,650.00	Price Decrease
							Due to none
							Installation
							of product.

VENDOR D. 26412 8007  
 BATCH # 131596  
 VOUCHER #  
 DATE ENTERED 9/11/07  
 INITIALS  
 REJECTED 11/21/07  
 RETURNED

cc: Disbursing Division, Ms. Washington

I concur: Mark Slagus 9.17.07  
 Mark Slagus  
 Division Manager, Client Services

MID NOTED  
 MID forwards to Purchasing Division

Purchasing entered change  
 Purchasing forwards to Space Planning, Ms. G. Jackson

HERMAN MILLER INC  
855 EAST MAIN AVENUE  
ZEELAND MI 49464

customer N-074655  
date 01 04 07  
invoice number 720297  
PAGE 1 OF 7

old to:  
FRB NEW YORK - EROC  
100 ORCHARD ST  
DISBURSING DIVISION  
EAST RUTHERFORD NJ 07073

COPY SENT TO  
BUSINESS FURN INC-NEW YORK  
220 FIFTH AVENUE  
2ND FLOOR  
NEW YORK NY 10001

ship to  
C & S WAREHOUSING OF SUFFOLK  
PAY-LAK  
325 MARCUS BOULEVARD  
HAUPPAUGE NY 11788

81-205R

RECEIVED

6312311619 NICK SPINELLI  
BFI/FEDERAL RESERVE 0000193544  
FOB PLANT/PREPAID

item number	quantity	your purchase order number	ship to purchase order number	terms	NET 30 DAYS	ship from	ZEELAND, MI	product number/product description	unit price	extended price
0001	6	2002597	124681-1	NET 30 DAYS	30	ZEELAND, MI	FMS TRUCKING, INC	*** FINAL SHIPMENT FOR FO *** NOTE: REF F.O. 853607, 853608 SHIP ASAP/BEFORE 12/08/05TAG BFI/FEDERAL RESERVE-PIDELIVER THIS ORDER COMPLETEINQ CINDY 631-815-6522	246	1480
0002	4	2002597	124681-1	NET 30 DAYS	30	ZEELAND, MI	FMS TRUCKING, INC	A1120.4724E PANEL ASS'Y-POWERED MT-TRIM/TOP CAP-MEDIUM TONE MT-CABLE MANAGE-MEDIUM TONE 4712-FABRIC 4712-FABRIC NOTE: 24W\$514.00 LIST	183	735
0003	6	2002597	124681-1	NET 30 DAYS	30	ZEELAND, MI	FMS TRUCKING, INC	A1120.4736N PANEL ASSY-NON POWER MT-TRIM/TOP CAP-MEDIUM TONE MT-CABLE MANAGE-MEDIUM TONE 4712-FABRIC 4712-FABRIC NOTE: MT +MEDIUM TONE\$383.00 LIST	229	1379
0004	10	2002597	124681-1	NET 30 DAYS	30	ZEELAND, MI	FMS TRUCKING, INC	A1120.4748E PANEL ASS'Y-POWERED MT-TRIM/TOP CAP-MEDIUM TONE MT-CABLE MANAGE-MEDIUM TONE 4712-FABRIC 4712-FABRIC NOTE: 48W\$673.00 LIST	323	3230

customer N-074655 date 01 04 07 invoice number 720297  
 PAGE 2 OF 7

FRB NEW YORK - EROC ship to C & S WAREHOUSING OF SUFFOLK

the orderer's responsibility to check this document for accuracy, correct fabric selections, etc. Report claims immediately. This order is subject to the terms and conditions on the face and reverse side. Federal employer I.D. 98-0827640.

item number	quantity this invoice	quantity ordered	product number/product description	unit price	extended price
0005	6	6	A1220.47H CONNECTOR-2 WAY-90 D MT-SURFACE FINI-MEDIUM TONE MT-CABLE MANAGE-MEDIUM TONE NOTE: MT +MEDIUM TONE\$100.00 LIST	48 00	288 00
0006	4	4	A1230.47H CONNECTOR-3 WAY MT-SURFACE FINI-MEDIUM TONE MT-CABLE MANAGE-MEDIUM TONE NOTE: MT +MEDIUM TONE\$176.00 LIST	84 48	337 92
0007	2	2	A1240.47H CONNECTOR-4 WAY MT-TOP CAP FINI-MEDIUM TONE NOTE: MT +MEDIUM TONE\$220.00 LIST	105 60	211 20
0008	10	10	A1250.47H END CAP KIT MT-SURFACE FINI-MEDIUM TONE MT-CABLE MANAGE-MEDIUM TONE NOTE: MT +MEDIUM TONE\$42.00 LIST	20 16	201 60
0009	3	3	A1311.A RECEPTACLE MT-SURFACE FINI-MEDIUM TONE NOTE: MT +MEDIUM TONE\$162.00 LIST	77 76	233 28
0010	2	2	A1311.C RECEPTACLE MT-SURFACE FINI-MEDIUM TONE NOTE: MT +MEDIUM TONE\$162.00 LIST	77 76	155 52
0011	2	2	A1311.D RECEPTACLE MT-SURFACE FINI-MEDIUM TONE NOTE: 6/PKG\$162.00 LIST	77 76	155 52
0012	20	20	A0215.42 ROD-DRAW NOTE: \$17.00 LIST	8 16	163 20

customer original Remit to HERMAN MILLER, INC. A0170A R 1205  
 22764 NETWORK PLACE  
 CHICAGO, IL 60673-1227

Zealand, Michigan 48464  
 Telephone: 616 654 3300

Systems and Furniture for Office and Health Care Environments

customer N-074655 date 01.04.07 invoice number 720297  
 PAGE 3 OF 7

FRB NEW YORK - EROC

ship to C & S WAREHOUSING OF SUFFOLK

item number	quantity this invoice	quantity available	quantity reserved	quantity on order	product number/product description	unit price	extended price
0013	6				A2310.2472L WORKSURFACE HT-TOP/EDGE FIN-INNER TONE-VERT.OR HORI MT-SUPPORT ARM -MEDIUM TONE NOTE: 72W\$504.00 LIST	241 92	1451 52
0014	6				A2310.2448L WORKSURFACE HT-TOP/EDGE FIN-INNER TONE-VERT.OR HORI MT-SUPPORT ARM -MEDIUM TONE NOTE: 48W\$335.00 LIST	160 80	964 80
0015	6				A2332.2448L WORKSURFACE-CORNER HT-TOP/EDGE FIN-INNER TONE-VERT.OR HORI MT-SUPPORT ARM -MEDIUM TONE NOTE: 48W\$547.00 LIST	262 56	1575 36
0016	5				A3410.1624 TACKBOARD 3212-FABRIC - IOTA-MARSH ICE NOTE: 32 +IOTA -PR CAT 4\$205.00 LIST	98 40	492 00
0017	12				A3410.1648 TACKBOARD 3212-FABRIC - IOTA-MARSH ICE NOTE: 32 +IOTA -PR CAT 4\$238.00 LIST	114 24	1370 88
0018	6				G5120.19 PEDESTAL-FREESTANDIN MT-SURFACE FINI-MEDIUM TONE KA-LOCK -KEYED ALIKE NOTE: 20D 15W\$754.00 LIST	361 92	2171 52
0019	6				G5130.19 PEDESTAL-FREESTANDIN MT-SURFACE FINI-MEDIUM TONE KA-LOCK -KEYED ALIKE NOTE: 20D 15W\$726.00 LIST	348 48	2090 88
0020	6				G5912. TRAY-UTILITY	8 64	51 84

the orderer's responsibility to check this document for accuracy, correct fabric selections, etc. Report claims immediately. This order is subject to the terms and conditions on the face and reverse side. Federal employer I.D. 38-0827640.

your purchase order number

ship from

deposit

salesperson

territory

type

order number

ship date

bill of lading number

customer original

Remit to

HERMAN MILLER, INC.  
22764 NETWORK PLACE  
CHICAGO, IL 60673-1227

customer original

Remit to

HERMAN MILLER, INC.  
22764 NETWORK PLACE  
CHICAGO, IL 60673-1227

Zeeland, Michigan 49464  
Telephone: 616 654 3300

Systems and Furniture for Office and Health Care Environments

A0170A R 12/05

FRB NEW YORK - EROC ship to C & S WAREHOUSING OF SUFFOLK

contract number	quantity this invoice	ship to purchase order number	terms	ship from	deposit	salesperson	territory	type	order number	ship date
0021	6								23 04	138 24
0022	6								203 04	1218 24
0023	4								629 76	2519 04
0024	6								465 40	2792 40

NOTE: \$18.00 LIST  
 G5010 DRAWER-PENCIL ASS'Y  
 MT-SURFACE FIN -MEDIUM TONE  
 NOTE: MT. +MEDIUM TONE\$48.00 LIST  
 G7715 08K KEYBOARD TRAY FULLY  
 BU-SURFACE FIN -BLACK UMBER  
 NOTE: 21IN TRK\$423.00 LIST  
 EE123AB WORK CHAIR  
 AJ-BACK ANGLE -ADJUSTABLE  
 BU-BASE/FRM/SHL-BLACK UMBER  
 BC-CASTERS/GLID-CASTER BASS ICK  
 U6-OUTER SHELL -UNFINISHED BACK  
 BK-ARMPAD FIN -BLACK  
 6011-FABRIC -RAPUNZEL-BASIL  
 NOTE: TILT FWD ANG,ADJ ARMS,HI-BK/B\$  
 1,312.00 LIST  
 26-3018-3N-Standard-Pull Freestanding Lateral Fil  
 30=30" wide  
 18=18" deep  
 3N=3 1/4"-high drawers  
 TS=smooth paint on textured st  
 MT=medium tone  
 T2=1 1/4"-high painted metal t  
 KA=keyed alike  
 B2=1 1/2"-high base  
 NO=no counterweight  
 9R=side-to-side filing rail  
 NOTE: SUPPLIER DIRECT SHIP  
 3/4 DWR\$895.00 LIST  
 OVERALL HEIGHT - 038.000

FRB NEW YORK - EROC

ship to C & S WAREHOUSING OF SUFFOLK

the orderer's responsibility to check this document for accuracy, correct fabric selections, etc. Report claims immediately. This order is subject to the terms and conditions on the face and reverse side. Federal employer I.D. 38-0637640.

item number	quantity this invoice	ship to purchase order number	product number/product description	unit price	extended price
0025	6		G7740.T MOUSE TRAY KEYBOARD NOTE: \$149.00 LIST	71 52	429 12
0026	1		A3610.48 BAR-TOOL MT-SURFACE FINI-MEDIUM TONE NOTE: MT +MEDIUM TONE\$89.00 LIST	42 72	42 72
0027	5		A3610.42 BAR-TOOL MT-SURFACE FINI-MEDIUM TONE NOTE: MT +MEDIUM TONE\$81.00 LIST	38 88	194 40
0028	6		G7110.10 TRAY-PAPER MT-SURFACE FINI-MEDIUM TONE NOTE: MT +MEDIUM TONE\$36.00 LIST	17 28	103 68
0029	6		G7130 TRAY-PAPER, DIAGONAL MT-SURFACE FINI-MEDIUM TONE NOTE: MT +MEDIUM TONE\$57.00 LIST	27 36	164 16
0030	4		A1180.4706E FRAME ASS'Y-6" PANEL MT-TRIM/TOP CAP-MEDIUM TONE MT-CABLE MGMT -MEDIUM TONE NOTE: 4-CIRC 47H 6W\$341.00 LIST	163 68	654 72
0031	4		A1181.47FC FACE-6" PANEL MT-SURFACE FIN -MEDIUM TONE 4712-FABRIC -GROUND CLOTH-PEARL AS NOTE: FABRIC 4-CIRC/COM 47H\$125.00 L IST	60 00	240 00
0032	4		A1182.47FC FACE-6" PANEL MT-BEZEL TRIM -MEDIUM TONE 4712-FABRIC -GROUND CLOTH-PEARL AS NOTE: FABRIC 4-CIRC/COM 47H 47H\$125.00 L IST	60 00	240 00

customer N-074655 date 01 04 07 invoice number 720297  
 PAGE 6 OF 7

FRB NEW YORK - EROC

ship to C & S WAREHOUSING OF SUFFOLK

the orderer's responsibility to check this document for accuracy, correct fabric selections, etc. Report claims immediately. This order is subject to the terms and conditions on the face and reverse side. Federal employer I.D. 38-0837640.

item number	quantity	unit price	extended price	product number/product description	salesperson	territory	type	order number	ship date
0033	4	22 08	88 32	00 LIST AO213.60 STRIP-WALL MT-SURFACE FIN -MEDIUM TONE NOTE: MT +MEDIUM TONE\$46.00 LIST					
0034	3	19 20	57 60	AO210.48 START-WALL MT-SURFACE FIN -MEDIUM TONE NOTE: MT +MEDIUM TONE\$40.00 LIST					
0035	2	121 92	243 84	A2380.24L PANEL-END SUPPORT MT-SURFACE FINI -MEDIUM TONE MT-BASE FINISH -MEDIUM TONE NOTE: 24D\$254.00 LIST					
0036	1	74 88	74 88	A3410.1224 TACKBOARD 3212-FABRIC - IOTA-MARSH ICE NOTE: 32 +IOTA -PR CAT 4\$156.00 LIST					
0037	1	87 84	87 84	A3410.1248 TACKBOARD 3212-FABRIC - IOTA-MARSH ICE NOTE: 32 +IOTA -PR CAT 4\$183.00 LIST					
0038	1	10 08	10 08	A2393.24R AO WKSF SUPPORT ASSY MT -MEDIUM TONE NOTE: MT +MEDIUM TONE\$21.00 LIST					
0039	1	10 08	10 08	A2393.24L AO WKSF SUPPORT ASSY MT -MEDIUM TONE NOTE: MT +MEDIUM TONE\$21.00 LIST					
0040	1	52 32	52 32	G1313.S OUTLET-MULTI ELECT NOTE: DISTRIBUTOR,SURGÉ SUPP\$109.00 LIST					

customer original Remit to HERMAN MILLER, INC.  
 22764 NETWORK PLACE  
 CHICAGO, IL 60673-1227  
 A0170A R 12/05

customer N-074655 date 01 04 07 invoice number 720297  
 PAGE 7 OF 7

FRB NEW YORK - EROC ship to C & S WAREHOUSING OF SUFFOLK

the orderer's responsibility to check this document for accuracy, correct fabric selections, etc. Report claims immediately. This order is subject to the terms and conditions on the face and reverse side. Federal employer I.D. 38-0837640.

item number	quantity this invoice	territory	salesperson	territory	type	order number	ship date
0041	4						
0042	4						
0043	2						

product number/product description	unit price	extended price
A1120.4742E PANEL ASS'Y-POWERED MT-TRIM/TOP CAP-MEDIUM TONE MT-CABLE MANAGE-MEDIUM TONE 4712-FABRIC -GROUND CLOTH-PEARL AS 4712-FABRIC -GROUND CLOTH-PEARL AS NOTE: 42W\$658.00 LIST	315 84	1263 36
A1120.4748N PANEL ASSY-NON POWE MT-TRIM/TOP CAP-MEDIUM TONE MT-CABLE MANAGE-MEDIUM TONE 4712-FABRIC -GROUND CLOTH-PEARL AS 4712-FABRIC -GROUND CLOTH-PEARL AS NOTE: MT +MEDIUM TONE\$542.00 LIST	260 16	1040 64
A0535. HOOK-COAT NOTE: \$28.00 LIST	13 44	26 88

*\* paid as per 9/18/07*

NET DUE ON 02-03-07

11/22/05 15  
 FED-EMP-ID=38-0837640 C  
 S=01495 AG=D044282  
 TOTAL AMOUNT DUE USD 30,433.20  
 HERMAN MILLER, INC.  
 22764 NETWORK PLACE  
 CHICAGO, IL 60673-1227  
 customer original Remit to

# PARTIAL DELIVERY PAYMENT

DATE RECEIVED		PURCHASE ORDER NUMBER	
1/9/07		2002598	
VENDOR NUMBER		VENDOR NAME	
		Neman Miller	
DESCRIPTION OF MATERIAL RECEIVED			
Pay to pay \$2,325 as a partial			
payment on the above P.O.			
RECEIVED BY:		DATE	
Pat Jackson		1/9/07	

DISBURSING DIVISION

HERMAN MILLER INC  
855 EAST MAIN AVENUE  
ZEELAND MI 49464

sold to  
FRB NEW YORK - EROC  
100 ORCHARD ST  
DISBURSING DIVISION  
EAST RUTHERFORD NJ 07073

COPY SENT TO  
BUSINESS FURN INC-NEW YORK  
220 FIFTH AVENUE  
2ND FLOOR  
NEW YORK NY 10001

ship to  
C & S WAREHOUSING OF SUFFOLK  
STATE & PAY-LAK  
325 MARCUS BOULEVARD  
TRAUPPAUGE NY 11788

customer N-074655  
date 11 17 06  
invoice number 684258

PAGE 1 OF 1

7 A 11: 32  
36312311619 NICK SPINELLI  
RECEIVED BFI/FEDERAL RESERVE 0000193244  
FOB PLANT/PREPAID

is the orderer's responsibility to check this document for accuracy, correct fabric selections, etc. Report claims immediately. This order is subject to the terms and conditions on the face and reverse side. Federal employer I.D. 38-0837640.

contract number	11-09-06	your purchase order number	2002598
item number	B40784	ship to purchase order number	Y255 124680-1
quantity this invoice		quantity ordered	
quantity shipped		quantity received	

terms	NET 30 DAYS	deposit	
ship from	ZEELAND, MI	ship via	
product number/product description	*** FINAL SHIPMENT FOR FO ** NOTE: REF F.O. 850616 SHIP ASAP/BEFORE 12/08/06TAG BFI/FEDERAL RESERVE/DELIVER TH IS ORDER COMPLETE/INO CINDY 6 31-815-6522		

salesperson	territory	type	order number	ship date
		FO	853611	11-14-06
extended price	2325 00			

**APPROVED**

VENDOR I.D. 26478-B01  
BATCH # #99204  
VOUCHER # 12/1/06  
DATE ENTERED  
INITIALS [Signature]  
REJECTED  
RETURNED [Signature] 1/18/07

NET DUE ON 12-17-06

X L	11/22/05	FED-EMP-ID=38-0837640	C	TOTAL AMOUNT DUE USD	2,325.00
	S=00.00	AG=D044282		HERMAN MILLER, INC.	AMT/0A R 12/06

customer original Remit to 22764 NETWORK PLACE CHICAGO, IL 60673-1227

CHANGES TO BE MADE ON CAPITAL ITEM(S) PURCHASE REQUISITIONS

Sept. 19, 2007  
DATE

NUMBER	ASSET ID #	MR #	LINE	REVISED PRICE		GRAND TOTAL	UNIT DIFFERENCE	COMMENT
				UNIT	TOTAL			
2009598	4312002	12658		22,464.36		22,464.36	-2,325	Note: Rework Installation
								Lower price
								allocate.

cc: Disbursing Division, Ms. Washington

I concur: Mark Slagus 9/17/07  
Division Manager, Client Services

MID NOTED  
MID forwards to Purchasing Division

Purchasing entered change  
Purchasing forwards to Space Planning, Ms. G. Jackson

HERMAN MILLER INC  
855 EAST MAIN AVENUE  
ZEELAND MI 49464

customer  
N-074655

date 01 04 07 invoice number 720298

PAGE 1 OF 6

FRB NEW YORK - EROC  
100 ORCHARD ST  
DISBURSING DIVISION  
EAST RUTHERFORD NJ 07073

COPY SENT TO REAL ESTATE &  
BUSINESS FURN INC, NEW YORK SERVICES  
220 FIFTH AVENUE  
2ND FLOOR  
NEW YORK NY 10001 JAN -9 @ 2:08

ship to  
C & S WAREHOUSING OF SUFFOLK  
PAV-LAK  
325 MARCUS BOULEVARD  
HAUPPAUGE NY 11788

6312311619 NICK SPINELLI

THE BALANCE DUE IS NOT RECEIVED

NO OT INSTALLATION \$24,789.36

BFI/FEDERAL RESERVE 0000193244  
FOB PLANT/PREPAID

order number 850616

type FO

ship date 12-20-06

bill of lading number 00220472

the orderer's responsibility to check this document for accuracy, correct fabric selections, etc. Report claims immediately. This order is subject to the terms and conditions on the face and reverse side. Federal employer I.D. 38-0837640.

item number	quantity this invoice	unit price	extended price
11-09-06	2002598		
B40784	2255		
0001	3	228 00	684 00
0002	3	34 08	102 24
0003	3	264 00	792 00
0004	3	37 92	113 76
0005	3	294 72	884 16

terms NET 30 DAYS  
ship from ZEELAND, MI  
product number/product description  
SA044815  
Std Prod Ref: A3350.1324; Options: KA BU \*\*; Prod T  
Type: (J) AO Series 2\AO2 - General; Desc: B-style  
flipper door unit. Door: To be stain to match ST  
M689 on recut mahogany.  
NOTE: W/LK 13D 24W 15-1/2H\$475.00 LI

SA044817  
Std Prod Ref: A3350.1336; Options: KA BU \*\*; Prod T  
Type: (J) AO Series 2\AO2 - General; Desc: B-style  
flipper door unit (wood) Front: stain to match ST  
M689  
NOTE: W/LK 13D 36W 15-1/2H\$550.00 LI

SA075597  
Std Prod Ref: A3350.1348; Options: KA BU \*\*; Prod T  
Type: (J) AO Series 2\AO2 - General; Desc: B-style  
flipper door unit. Door: To be stain to match ST

SA044815  
Std Prod Ref: A3350.1324; Options: KA BU \*\*; Prod T  
Type: (J) AO Series 2\AO2 - General; Desc: B-style  
flipper door unit. Door: To be stain to match ST  
M689 on recut mahogany.  
NOTE: W/LK 13D 24W 15-1/2H\$475.00 LI

SA044817  
Std Prod Ref: A3350.1336; Options: KA BU \*\*; Prod T  
Type: (J) AO Series 2\AO2 - General; Desc: B-style  
flipper door unit (wood) Front: stain to match ST  
M689  
NOTE: W/LK 13D 36W 15-1/2H\$550.00 LI

FRB NEW YORK - EROC  
sold to  
ship to C & S WAREHOUSING OF SUFFOLK

contract number	your purchase order number	ship to purchase order number	terms	ship from	deposit	salesperson	territory	type	order number	ship date	bill of lading number	
item number	quantity this invoice	quantity remaining	quantity previously invoiced	product number/product description	unit price	extended price						
0006	3			M689 on recut mahogany. NOTE: W/LK 13D 48W 15-1/2H\$614.00 LI ST					40	32	120	96
0007	3			A3390.48 BACK PANEL-FLIPPER C BU-SURFACE FIN -BLACK UMBER NOTE: PANEL 48W\$84.00 LIST					206	40	619	20
0008	3			A3510.4848 BOARD-MARKER BU-TRIM FINISH -BLACK UMBER NOTE: BU +BLACK UMBER\$430.00 LIST					69	12	207	36
0009	3			G7230. MARKER/ERASER POUCH NOTE: \$144.00 LIST					117	60	352	80
0010	3			A3410.2024 BOARD-TACK 3212-FABRIC -IOTA-MARSH ICE NOTE: 32 +IOTA -PR CAT 4\$245.00 LIST					127	20	381	60
0011	3			A3410.2036 BOARD-TACK 3212-FABRIC -IOTA-MARSH ICE NOTE: 32 +IOTA -PR CAT 4\$265.00 LIST					138	72	416	16
0012	3			A3410.2048 BOARD-TACK 3212-FABRIC -IOTA-MARSH ICE NOTE: 32 +IOTA -PR CAT 4\$289.00 LIST					203	04	609	12
0013	3			G7715.08K KEYBOARD TRAY FULLY BU-SURFACE FIN -BLACK UMBER NOTE: 21IN TRK\$423.00 LIST					71	52	214	56
				G7740.T MOUSE TRAY KEYBOARD NOTE: \$149.00 LIST								

customer  
N-074655

date 01 04 07 invoice number 720298

PAGE 3 OF 6

sold to FRB NEW YORK - EROC

ship to C & S WAREHOUSING OF SUFFOLK

the orderer's responsibility to check this document for accuracy, correct fabric selections, etc. Report claims immediately. This order is subject to the terms and conditions on the face and reverse side. Federal employer I.D. 38-0687640.

item number	quantity this invoice	units finishing	units assembly	units fabric	ship to purchase order number	terms	salesperson	territory	type	order number	ship date
ship from						deposit	ship via		bill of lading number		
product number/product description						unit price	extended price				
0014	3					G5010 DRAWER-PENCIL ASS'Y BU-SURFACE FIN -BLACK UMBER NOTE: BU +BLACK UMBER\$48.00 LIST				23 04	69 12
0015	3					G6123.24NS TASK LIGHT, ENERGY E BU-SURFACE FIN -BLACK UMBER NOTE: AO/PROS/ETHO/VIVO, NYC 24W\$230. 00 LIST				110 40	331 20
0016	3					G6123.30NS TASK LIGHT, ENERGY E BU-SURFACE FIN -BLACK UMBER NOTE: AO/PROS/ETHO/VIVO, NYC 30W\$251. 00 LIST				120 48	361 44
0017	3					G6123.42NS TASK LIGHT, ENERGY E BU-SURFACE FIN -BLACK UMBER NOTE: AO/PROS/ETHO/VIVO, NYC 42W\$264. 00 LIST				126 72	380 16
0018	18					A0213.60 STRIP-WALL BU-SURFACE FIN -BLACK UMBER NOTE: BU +BLACK UMBER\$46.00 LIST				22 08	397 44
0019	3					G5120.19 PEDESTAL-FREESTANDIN BU-SURFACE FINI-BLACK UMBER KA-LOCK -KEYED ALIKE NOTE: 20D 15W\$754.00 LIST				361 92	1085 76
0020	3					G5130.19 PEDESTAL-FREESTANDIN BU-SURFACE FINI-BLACK UMBER KA-LOCK -KEYED ALIKE NOTE: 20D 15W\$726.00 LIST				348 48	1045 44
0021	3					26-3018-4N-Standard-Pull Freestanding Lateral Fil				657 28	1971 84

customer N-074655 date 01 04 07 invoice number 720298  
 PAGE 4 OF 6

sold to FRB NEW YORK - EROC ship to C & S WAREHOUSING OF SUFFOLK

item number	quantity this invoice	quantity ordered	unit price	extended price
0022	9	9	629 76	5667 84
0023	3	3	417 12	1251 36
0024	3	3	472 32	1416 96

product number/product description  
 30=30" wide  
 18=18" deep  
 4N=4 1/4" high drawers  
 TS=smooth paint on textured st  
 BU=black umber  
 T2=1 1/4" high painted metal t  
 KA=keyed alike  
 B2=1 1/2" high base  
 CB=counterweight filing rail  
 9R=side-to-side  
 NOTE: SUPPLIER DIRECT SHIP  
 3/4 DWR \$1,264.00 LIST  
 OVERALL HEIGHT - 049.750

EE123AB WORK CHAIR  
 AJ-BACK ANGLE -ADJUSTABLE  
 BU-BASE/FRM/SHL-BLACK UMBER  
 BC-CASTERS/GLID-CASTER BASSICK  
 U6-OUTER SHELL -UNFINISHED BACK  
 BK-ARMPAD FIN -BLACK  
 6011-FABRIC -RAPUNZEL-BASIL  
 NOTE: TILT FWD ANG,ADJ ARMS,HI-BK/BA  
 J +ADJUSTABLE

SA003424  
 Std Prod Ref:A4111.2436W; Options:\*\* BU; Prod Typ  
 e:(J) AO Series 2\work Surfaces; Desc:A02 Squared  
 -Edge Rectangular Table Top / edge: to be Stain  
 to match STM689 on recut mahogany.  
 NOTE: 29HTOP/EDGE STAIN TO MATCH ST  
 M68

FRB NEW YORK - EROC

ship to C & S WAREHOUSING OF SUFFOLK

item number	quantity this invoice	quantity remaining	ship to purchase order number	terms	ship from	deposit	salesperson	territory	type	order number	ship date	bill of lading number	
product number/product description													
0025	3												
e: (J) AO Series 2\Work Surfaces; Desc:AO2 Rectangular Table. To be 24" deep x 42" wide centered on a 36" base. Top / edge: Stained to match STM689 on recut mahogany. NOTE: CENTERED ON A 36 BASETOP/EDGE @STAIN TO MATCH STM6													
0026	3												
SA080187 Std Prod Ref:A4113.3072L; Options:** BU; Prod Type: e:(J) AO Series 2\AO2 - General; Desc:AO2 C-leg table. To be 24"deep x 72"wide; 29 high. Top/edge: To be stain to match STM689 on recut mahogany NOTE: TOP/EDGE STAIN TO MATCH STM68 \$1,903.00 LIST													
0027	3												
Z2DWC-Sq-Edge Wood Frt Cnr WS Diamond Ven Top 2436=24" deep x 36" wide left Left-Hand Depth/Wi 2436=24" deep x 36" wide right Right-Hand Depth/W S7=no grommet 7/8 gap (std A Back Edge/Cord Dio STM=stain-to-match on recut ma Top Color 689=Recut Mahogany Stain-to-Match Ent BU=black amber Support Finish NOTE: DIAMOND, VEN TOP\$805.00 LIST													
0028	3												
SA044811 Std Prod Ref:A2380.30W; Options:** **; Prod Type: (J) AO Series 2\AO2 - General; Desc:AO2 worksurface end support panel. To be 36" deep. Surface: Stain to Match STM689 on recut mahogany. No boot - mounted on one black NOTE: 36D\$581.00 LIST													
										913	44	2740	32
										386	40	1159	20
										278	88	836	64
										190	08	570	24

customer N-074655 date 01 04 07 invoice number 720298  
 PAGE 6 OF 6

sold to FRB NEW YORK - EROC

ship to C & S WAREHOUSING OF SUFFOLK

*220*

the orderer's responsibility to check this document for accuracy, correct fabric selections, etc. Report claims immediately. This order is subject to the terms and conditions on the face and reverse side. Federal employer I.D. 38-0857840.

item number	quantity this invoice	quantity previously ordered	product number/product description	unit price	extended price
0029	3		Std Prod Ref:A2380.24W; Options:** **; Prod. Type: (J) AO Series 2\AO2 - General; Desc:AO2 worksurface end support panel. Surface: Stain to Match S TM689 on recut mahogany. No boot - mounted on on e black glide NOTE: 24D\$396.00 LIST 236659 HARD PACK-GANGING PL NOTE: \$4.50 LIST	2 16	6 48

VENDOR I.D. 2642-B7  
 BATCH # 1111  
 VOUCHER # #105696  
 DATE ENTERED \_\_\_\_\_  
 INITIALS AP-3  
 REJECTED \_\_\_\_\_  
 RETURNED \_\_\_\_\_

*\* muller*  
*9.17.07*  
*9/18/07*

NET DUE ON 02-03-07

X L 15 11/22/05 FED-EMP-ID=38-0837640 C TOTAL AMOUNT DUE USD 24,789.36  
 S=01391 AG=D044282  
 Herman Miller Inc. Zeeland, Michigan 49464 Telephone: 818 654 3300  
 Systems and Furniture for Office and Health Care Environments  
 customer original Remit to HERMAN MILLER, INC. 22764 NETWORK PLACE CHICAGO, IL 60673-1227  
 A0700A R 12/06

# DS&D

Dancker, Sellev & Douglas  
The Office Environment Resource

P.O. Box 18233  
Newark, New Jersey 07191  
RE 212-269-2200 E  
GENERAL SERVICES

## Invoice

Page 1 of 6

DS&D NEW YORK CITY

720

2007 MAR 14 P 3:09

Invoice Number	Invoice Date	Customer Order Number	Sales Order No.	Ship Date	Account Representative
123786	03/05/07	2002514	64040	03/21/07	Michael Boyle (Delesta)

**SOLD TO:** ROSALYN HAIRSTON  
FEDERAL RESERVE BANK OF N.Y.  
33 LIBERTY STREET  
2M  
NEW YORK, NY 10045

**SHIP TO:** MARTHA MEYER  
FEDERAL RESERVE BANK OF N.Y.  
33 LIBERTY STREET  
2ND FLOOR  
New York, NY 10045

P: 1.212.720.6919

P: 1.212.720.6915

*Olc to P7  
3/21/07  
and*

Terms: Due Upon Receipt      FED130      85707 TAX NO: 00

Line	Quantity	Catalog Number / Description	Unit Price	Extended Amount
Invoice Messages				
This is the Final Billing				
1	00	BTL38 METROPOLIT TASKLIGHT 36"L, BLACK, 9' CORD CARTON :CTN0 NO CARTONING TL/36 Qty Description 2 33L2: VP GROSHEN, MM	98.40 164.00 40.00%	196.80
2	00	TAPTW METROPOLIT TEMPLATE WOOD PENCIL-TRAY DRAWER WITH WOOD FRONT WOOD FIN:1920 CUSTOM CHERRY FINISH ==> 830-CHE CARTON :CTN0 NO CARTONING WPT Qty Description 1 33L2: VP GROSHEN, MM	239.40 399.00 40.00%	239.40
3	2.00	TFM2R4 METROPOLIT TEMPLATE PED WITH F/F DRAWERS W/ROD PULL OPTION FRONTS :WDGR WOOD PULLS :5184 ANTHRACITE CARTON :CTN0 NO CARTONING LAM FIN :NOLA NO LAMINATE REQUIRED WOOD FIN:1920 CUSTOM CHERRY FINISH ==> 830-CHE FF Qty Description 2 33L2: VP GROSHEN, MM	753.00 1,255.00 40.00%	1,506.00

Invoice Number	Invoice Date	Customer Order Number	Sales Order No.	Ship Date	Account Representative
123786	03/05/07	2002514	64040	02/21/07	Michael Boyle (Delesta)

Line	Quantity	Catalog Number / Description	Unit Price	Extended Amount
4	2.00	This is the Final Billing TOD16548X METROPOLIT TEMPL O/H CAB, WOOD CASE, DRS, 24"H COLUMNS, 54"WX16"DX20"H DOORS :WDGR WOOD LOCKS :LCKS LOCKING DOOR(S) CARTON :CTNO NO CARTONING LAM FIN :NOLA NO LAMINATE REQUIRED WOOD FIN:1920 CUSTOM CHERRY FINISH ==> 830-CHE Tag For: OSC/54	1,945.20 3,242.00 40.00%	3,890.40
5	2.00	TTP54X METROPOLIT TEMPL STRAIGHT UPH TACK PANEL, 24"H COLUMNS, 54"WX1"THX24"H FABRIC :DMN1 DALMATIAN TACK FABRIC 632 ==> 6320-802 MINK CARTON :CTNO NO CARTONING Tag For: TP/54	328.80 548.00 40.00%	657.60
6	1.00	TPS24365 METROPOLIT TEMPLATE PERIMETER STRAIGHT, WOOD PANEL-LH & SUPPORT LEG-RH TOP :W1WE WOOD TOP-WOOD EDGE OPT BACK:BK01 FINISHED WOOD BACK PANEL CARTON :CTNO NO CARTONING LAM FIN :NOLA NO LAMINATE REQUIRED WOOD FIN:1920 CUSTOM CHERRY FINISH ==> 830-CHE Tag For: 36/24	1,698.00 2,830.00 40.00%	1,698.00
7	1.00	TPC3654R21-SPC METROPOLIT TEMPLATE EXTENDED CORNER UNIT, 12"RAD, W/ 2-INSIDE SUPPORTS TOP :W1WE WOOD TOP-WOOD EDGE OPT BACK:BK/L BACK PANEL LEFT-HAND (SEA CARTON :CTNO NO CARTONING LAM FIN :NOLA NO LAMINATE REQUIRED WOOD FIN:1920 CUSTOM CHERRY FINISH ==> 830-CHE ***** * SPECIAL: WITH 6" RADIUS CORNER (RIGHT HAND W/INSIDE SUPPORTS) AND CUSTOM GRAIN DIRECTION. WOOD BACK PANEL ON 36" SIDE.	2,563.80 4,273.00 40.00%	2,563.80

Invoice Number	Invoice Date	Customer Order Number	Sales Order No.	Ship Date	Account Representative
123786	03/05/07	2002514	64040	02/21/07	Michael Boyle (Delesta)

Line	Quantity	Catalog Number / Description	Unit Price	Extended Amount
8	1.00	<p>This is the Final Billing            *****            *            Tag For: 24/36/54/24            Qty Description            1 33L2: VP GROSHEN, MM</p> <p>TPC5472R26-SPC METROPOLIT            TEMPLATE EXTENDED CORNER UNIT,            SUPPORT LEG-LH &amp; WOOD PANEL-RH            TOP :W1WE WOOD TOP-WOOD EDGE  <del>OPT BACK: BK/R BACK PANEL RIGHT-HAND (SE</del>            CARTON : CTN0 NO CARTONING            LAM FIN :NOLA NO LAMINATE REQUIRED            WOOD FIN:1920 CUSTOM CHERRY FINISH            ==&gt; 830-CHE</p> <p>*****            *            SPECIAL: CUSTOM SIZE 54"L X 72"R. 36"            DEEP ON 72" SIDE, 24" DEEP ON 54" SIDE.            INSIDE SUPPORT LEFT AND CUSTOM 36"            FINISH END PANEL RIGHT. 6" RADIUS            CORNER. NO ACCESSORY RAIL ON 72" SIDE.            FINISHED WOOD BACK PANEL ON 72" SIDE.            WOOD GRAIN TO RUN PARALLEL WITH THE            72".            *****            *            Tag For: 36/72/54/2            Qty Description            1 33L2: VP GROSHEN, MM</p>	3,685.20 6,142.00 40.00%	3,685.20
9	1.00	<p>TSW3273R8-SPC METROPOLIT            TEMPL. WARDROBE W/ STORAGE,            ALL WOOD, ROD PULL, 32"WX73"H            DOORS :WDGR WOOD            PULLS :5184 ANTHRACITE            CARTON : CTN0 NO CARTONING            LOCK DRS:LCKS LOCKING DOOR(S)            LAM FIN :NOLA NO LAMINATE REQUIRED            WOOD FIN:1920 CUSTOM CHERRY FINISH            ==&gt; 830-CHE</p> <p>*****            *            SPECIAL: CUSTOM HEIGHT 73"H.            *****            *            Tag For: W/SC73            Qty Description            1 33L2: VP GROSHEN, MM</p>	2,787.60 4,646.00 40.00%	2,787.60
10	1.00	<p>TSL3273R8-SPC METROPOLIT</p>	3,595.20	3,595.20

Invoice Number	Invoice Date	Customer Order Number	Sales Order No.	Ship Date	Account Representative
123786	03/05/07	2002514	64040	02/21/07	Michael Boyle (Delesta)

Line	Quantity	Catalog Number / Description	Unit Price	Extended Amount
		This is the Final Billing TEMPL. STORAGE OVER LATERAL, ALL WOOD, ROD PULL, 32"WX73"H FRONTS :WDGR WOOD PULLS :5184 ANTHRACITE CARTON :CTNO NO CARTONING LOCK DRS:LCKS LOCKING DOOR(S) LAM FIN :NOLA NO LAMINATE REQUIRED WOOD FIN:1920 CUSTOM CHERRY FINISH ==> 830-CHE *****	6,290.00 42.84%	
		SPECIAL: CUSTOM HEIGHT 73"H. *****		
	Tag For:	SCOLF73		
		Qty Description 1 33L2: VP GROSHEN, MM		
11	1.00	722223 METROPOLIT MANHATTAN OCCASIONAL TABLE 22" SQUARE TOP X 23" HEIGHT TOP :1920 CUSTOM CHERRY FINISH ==> 830-CHE CARTON :CTNO NO CARTONING	841.80 1,403.00 40.00%	841.80
	Tag For:	22/22		
		Qty Description 1 33L2: VP GROSHEN, MM		
12	1.00	722421 METROPOLIT MANHATTAN OCCASIONAL TABLE 22"X42"X16"H RECTANGULAR TOP TOP :1920 CUSTOM CHERRY FINISH ==> 830-CHE	928.80 1,548.00 40.00%	928.80
	Tag For:	CARTON :CTNO NO CARTONING 22/42		
		Qty Description 1 33L2: VP GROSHEN, MM		
13	2.00	1456 BERNHARDT DOLLAR GUEST CHAIR FINISH: P-15 CUSTOM CHERRY COM: TEXTUS 1181-109 ELEPHANT, STRUKTUR V 2 YDS PER CHAIR REQUIRED	445.18 767.55 42.00%	890.36
	Tag For:	Qty Description 2 33L2: VP GROSHEN, MM		
14	4.00	1181-109 TEXTUSGROU PATTERN NAME: STRUKTUR.V PATTERN NUMBER: 1181 COLOR NAME: ELEPHANT COLOR NUMBER: 109 VERT REPEAT: 0.50"	58.75 0.00 0.00%	235.00

Invoice Number	Invoice Date	Customer Order Number	Sales Order No.	Ship Date	Account Representative
123786	03/05/07	2002514	64040	02/21/07	Michael Boyle (Delesta)

Line	Quantity	Catalog Number / Description	Unit Price	Extended Amount
15	1.00	This is the Final Billing HORZ REPEAT: 0.38" ..... RESERVED: DANCKER (FRB) EXP 10/16/06 CFA REQUIRED ..... 9052 BERNHARDT ALGONQUIN LOUNGE CHAIR, 33-1/2"W X 32"D X 32"H FINISH: P-15 CUSTOM CHERRY COM: POLLACK	853.82 1,472.10 42.00%	853.82
16	5.50	Tag For: 4030-03 RATTAN, RISKET, TASKET BASKET 5.5 YDS PER CHAIR REQUIRED Qty Description 1 33L2: VP GROSHEN, MM 4030-03 POLLACK&NY PATTERN NAME: TISKET, TASKET BASKET PATTERN NUMBER: 4030 COLOR NAME: RATTAN COLOR NUMBER: 03 VERT REPEAT: 1/4" HORZ REPEAT: 1/8" ..... RESERVED: #071389 EXPIRES 10/23/06 CFA REQUIRED : .....	36.25 0.00 0.00%	199.38
17	1.00	FREIGHT DANCKER FABRIC SHIPPING COSTS (INCLUDING CFA HANDLING/SHIPPING)	77.50 0.00 0.00%	77.50
18	1.00	FREIGHT BERNHARDT FREIGHT-VIA COMMON GROUND	122.10 0.00 0.00%	122.10
19	1.00	OVERTIME DANCKER OVERTIME DELIVERY AND **CHANGED TO STRAIGHT TIME INSTALL** NOTE: DUE TO CONSTRUCTION DELAY, 2 HRS DOWNTIME X 2 MEN = TOTAL 4 HRS DOWNTIME. JOB RAN INTO OVERTIME AS A RESULT. ..... PRICE REDUCED FROM ORIG QUOTED AMOUNT DUE TO SOME OF THE WORK BEING COMPLETED ON STRAIGHT TIME. .....	1,267.00 0.00 0.00%	1,267.00
Total List			40,956.20	
			Sub Total	26,235.76

*Handwritten signature and date:*  
 4/2/07

Invoice Number	Invoice Date	Customer Order Number	Sales Order No.	Ship Date	Account Representative
123786	03/05/07	2002514	64040	02/21/07	Michael Boyle (Delesta)

Line	Quantity	Catalog Number / Description	Unit Price	Extended Amount
			Fuel Surcharge	\$133.84
			NY (tax exempt)	0.00
			Please Pay This Amount:	26,369.60
		*****End of Invoice*****		

CA  
 4/3/07

VENDOR I.D. 26457-3001  
 BATCH # \_\_\_\_\_  
 VOUCHER # 107263  
 DATE ENTERED 04/02/07  
 INITIALS AP4(EH)  
 REJECTED \_\_\_\_\_

\* *[Signature]*  
 3-26-07

# DS&D

Dancker, Sellew & Douglas  
The Office Environment Resource

P.O. Box 18233  
Newark, New Jersey 07191

212-267-2200  
REAL ESTATE &  
GENERAL SERVICES

220 Invoice  
Page 1 of 1  
DS&D NEW YORK CITY

Invoice Number	Invoice Date	Customer Order Number	2003 JAN - 9 Sales Order No.	A Ship 13 Date	Account Representative
118227	12/28/06	2002512	164039	1/1/06	Michael Boyle (Delesta)

**SOLD TO:** ROSALYN HAIRSTON  
FEDERAL RESERVE BANK OF N.Y.  
33 LIBERTY STREET  
2M  
NEW YORK, NY 10045

**SHIP TO:** MARTHA MEYER  
FEDERAL RESERVE BANK OF N.Y.  
33 LIBERTY STREET  
2ND FLOOR  
New York, NY 10045

P: 1.212.720.6919

P: 1.212.720.6915

2607-1  
99566  
PP/

Terms: Due Upon Receipt

FED130

85706 FAX NO: 00

Line	Quantity	Catalog Number / Description	Unit Price	Extended Amount
1	2.00	1456 BERNHARDT DOLLAR GUEST CHAIR FINISH: P-15 CUSTOM CHERRY COM: BERNHARDT ULTRA LEATHER 3803-001 RAVEN WING	445.18 767.55 42.00%	890.36
	Tag For:	Qty Description		
		2 33L2: LINDA RICCI, MM		
2	4.00	3803-001 BERNHARDT PATTERN NAME: ULTRA LEATHER (FAUX) PATTERN NUMBER: 3803 COLOR NAME: RAVEN WING COLOR NUMBER: 001 VERT REPEAT: 0" HORZ REPEAT: 0"	61.25 0.00 0.00%	245.00
		..... CFA REQUIRED PRIOR TO FABRICATION .....		
3	1.00	FREIGHT BERNHARDT FREIGHT-VIA COMMON GROUND	105.22 0.00 0.00%	105.22
4	1.00	OVERTIME DANCKER OVERTIME DELIVERY	216.00 0.00 0.00%	216.00
		Total List 1,535.10		
		Sub Total		1,456.58
		Fuel Surcharge		\$4.90
		NY (tax exempt)		0.00
		Please Pay This Amount:		1,461.48

\* ~~19.00~~

CTH

\*\*\*\*\*End of Invoice\*\*\*\*\*

please proceed w/ payment  
Martha Meyer  
1/9/06

Invoice Number	Invoice Date	Customer Order Number	7001 Sales Order No.	SHIP 2 Date	Account Representative
123621	02/28/07	2002511	64038	02/21/07	Michael Boyle (Delesta)

**SOLD TO:** ROSALYN HAIRSTON  
 FEDERAL RESERVE BANK OF N.Y.  
 33 LIBERTY STREET  
 2M  
 NEW YORK, NY 10045

**SHIP TO:** MARTHA MEYER  
 FEDERAL RESERVE BANK OF N.Y.  
 33 LIBERTY STREET  
 2ND FLOOR  
 NEW YORK, NY 10045

P: 1.212.720.6919

P: 1.212.720.6915

**APPROVAL**

**Terms:** Due Upon Receipt      FED130      85699 TAX NO: 00

Line	Quantity	Catalog Number / Description	Unit Price	Extended Amount
1	2.00	BTL38 METROPOLIT TASKLIGHT 36"L, BLACK, 9' CORD CARTON :CTNO NO CARTONING Tag For: TL/36 Qty Description 2 33L2: AVP CHERYL GLEASON, MM	98.40 164.00 40.00%	196.80
2	1.00	TAPTW METROPOLIT TEMPLATE WOOD PENCIL-TRAY DRAWER WITH WOOD FRONT WOOD FIN:1920 CUSTOM CHERRY FINISH ==> 830-CHE CARTON :CTNO NO CARTONING Tag For: WPT Qty Description 1 33L2: AVP CHERYL GLEASON, MM	239.40 399.00 40.00%	239.40
3	1.00	TFM2R4 METROPOLIT TEMPLATE PED WITH F/F DRAWERS W/ROD PULL OPTION FRONTS :WDGR WOOD PULLS :5184 ANTHRACITE CARTON :CTNO NO CARTONING LAM FIN :NOLA NO LAMINATE REQUIRED WOOD FIN:1920 CUSTOM CHERRY FINISH ==> 830-CHE Tag For: FF Qty Description 1 33L2: AVP CHERYL GLEASON, MM	753.00 1,255.00 40.00%	753.00
4	2.00	TOD16548X METROPOLIT TEMPL O/H CAB, WOOD CASE, DRS, 24"H COLUMNS, 54"WX16"DX20"H DOORS :WDGR WOOD	1,945.20 3,242.00 40.00%	3,890.40

RECEIVED  
 DISBURSING DIVISION  
 MAR 26 1:58 PM '07

Invoice Number	Invoice Date	Customer Order Number	Sales Order No.	Ship Date	Account Representative
123621	02/28/07	2002511	64038	02/21/07	Michael Boyle (Delesta)

Line	Quantity	Catalog Number / Description	Unit Price	Extended Amount
5	2.00	LOCKS :LCKS LOCKING DOOR(S) CARTON :CTNO NO CARTONING LAM FIN :NOLA NO LAMINATE REQUIRED WOOD FIN:1920 CUSTOM CHERRY FINISH ==> 830-CHE Tag For: OSC/54 Qty Description 2 33L2: AVP CHERYL GLEASON, MM TTP54X METROPOLIT TEMPL STRAIGHT UPH TACK PANEL, 24"H COLUMNS, 54"WX1"THX24"H FABRIC :DMN1 DALMATIAN TACK FABRIC 632 ==> 6320-802 MINK	328.80 548.00 40.00%	657.60
6	1.00	CARTON :CTNO NO CARTONING TP/54 Qty Description 2 33L2: AVP CHERYL GLEASON, MM TPS24366 METROPOLIT TEMPLATE PERIMETER STRAIGHT, SUPPORT LEG-LH & WOOD PANEL-RH TOP :W1WE WOOD TOP-WOOD EDGE OPT BACK:BK01 FINISHED WOOD BACK PANEL CARTON :CTNO NO CARTONING LAM FIN :NOLA NO LAMINATE REQUIRED WOOD FIN:1920 CUSTOM CHERRY FINISH ==> 830-CHE Tag For: 36/24 Qty Description 1 33L2: AVP CHERYL GLEASON, MM	1,698.00 2,830.00 40.00%	1,698.00
7	1.00	TPC3654L21-SPC METROPOLIT TEMPLATE EXTENDED CORNER UNIT, 12"RAD, W/ 2-INSIDE SUPPORTS TOP :W1WE WOOD TOP-WOOD EDGE OPT BACK:BK/R BACK PANEL RIGHT-HAND (SE CARTON :CTNO NO CARTONING LAM FIN :NOLA NO LAMINATE REQUIRED WOOD FIN:1920 CUSTOM CHERRY FINISH ***** * SPECIAL: WITH 6" RADIUS CORNER (LEFT HAND W/INSIDE SUPPORTS) AND CUSTOM GRAIN DIRECTION. WOOD BACK PANEL ON 36" SIDE. ***** * Tag For: 24/54/36/24 Qty Description 1 33L2: AVP CHERYL GLEASON, MM	2,563.80 4,273.00 40.00%	2,563.80

Invoice Number	Invoice Date	Customer Order Number	Sales Order No.	Ship Date	Account Representative
123621	02/28/07	2002511	64038	02/21/07	Michael Boyle (Delesta)

Line	Quantity	Catalog Number / Description	Unit Price	Extended Amount
8	1.00	TPC5472L25-SPC METROPOLIT TEMPLATE EXTENDED CORNER UNIT, WOOD PANEL-LH & SUPPORT LEG-RH TOP :W1WE WOOD TOP-WOOD EDGE OPT BACK: BK/L BACK PANEL LEFT-HAND (SEA CARTON :CTNO NO CARTONING LAM FIN :NOLA NO LAMINATE REQUIRED WOOD FIN:1920 CUSTOM CHERRY FINISH ***** * SPECIAL: CUSTOM SIZE 54"R X 72"L. 36" DEEP ON 72" SIDE, 24" DEEP ON 54" SIDE. INSIDE SUPPORT RIGHT AND CUSTOM 36" FINISH END PANEL LEFT. 6" RADIUS CORNER. NO ACCESSORY RAIL ON 72" SIDE. FINISHED WOOD BACK PANEL ON 72" SIDE. WOOD GRAIN TO RUN PARALLEL WITH THE 72". ***** * Tag For: 36/72/54/2 Qty Description 1 33L2: AVP CHERYL GLEASON, MM	3,685.20 6,142.00 40.00%	3,685.20
9	1.00	TSEFW3273R8-SPC METROPOLIT REF. MODEL: TSEFW3273R8-SPC TEMPL STRG-OVER-F/F WARDROBE ALL WOOD, ROD PULL, 24"WX68"H FRONTS :WDGR WOOD CARTON :CTNO NO CARTONING LOCK DRS:LCK4 LOCK STORAGE & WARDROBE D LAM FIN :NOLA NO LAMINATE REQUIRED WOOD FIN:1920 CUSTOM CHERRY FINISH ==> 830-CHE PULL: 5184 ANTHRACITE ***** SPECIAL: SIZE TO BE (32"W) X (73"H) TEMPLATE STORAGE OVER FILE/FILE WITH WARDROBE. SPEC DIM: 24"D X 32"W X 73"H STORAGE OVER FILE/ FILE TO BE 16"W, AND WARDROBE UNIT TO BE 16"W. WOOD FRONTS, WOOD SIDES, ROD PULLS. WARDROBE & STORAGE TO BE LOCKING. CUSTOM CHERRY FINISH ***** Tag For: SC/FF/W Qty Description 1 33L2: AVP CHERYL GLEASON, MM	3,550.20 5,917.00 40.00%	3,550.20
10	1.00	TW36004-P METROPOLIT TEAMWORK MEETING TABLE PEDBASE 25"BX36"DX29"H ROUND TOP TOP TYPE:W1WE WOOD TOP-WOOD EDGE	1,221.00 2,035.00 40.00%	1,221.00

Invoice Number	Invoice Date	Customer Order Number	Sales Order No.	Ship Date	Account Representative
123621	02/28/07	2002511	64038	02/21/07	Michael Boyle (Delesta)

Line	Quantity	Catalog Number / Description	Unit Price	Extended Amount
11	3.00	BASE :5184 ANTHRACITE CENTER-C:NONE NONE SPECIFIED CARTON :CTNO NO CARTONING LAM FIN :NOLA NO LAMINATE REQUIRED WOOD FIN:1920 CUSTOM CHERRY FINISH Tag For: Qty Description 1 33L2: AVP CHERYL GLEASON, MM 1456 BERNHARDT DOLLAR GUEST CHAIR FINISH: P-15 CUSTOM CHERRY COM: BERNHARDT ULTRA LEATHER 3803-001 RAVEN WING	445.18 767.55 42.00%	1,335.54
12	6.00	Tag For: Qty Description 3 33L2: AVP CHERYL GLEASON, MM 3803-001 BERNHARDT PATTERN NAME: ULTRA LEATHER (FAUX) PATTERN NUMBER: 3803 COLOR NAME: RAVEN WING COLOR NUMBER: 001 VERT REPEAT: 0" HORZ REPEAT: 0"	61.25 0.00 0.00%	367.50
13	1.00	FREIGHT BERNHARDT FREIGHT-VIA COMMON GROUND	105.22 0.00 0.00%	105.22
14	1.00	OVERTIME DANCKER OVERTIME DELIVERY AND **CHANGED TO STRAIGHT TIME INSTALL** (= PRICE REDUCED FROM ORIG QUOTE)	448.00 0.00 0.00%	448.00

VENDOR I.D. 26457-3001

BATCH # \_\_\_\_\_

VOUCHER # 106716

DATE ENTERED 04/02/07

INITIALS APU (EW)

REMARKS \_\_\_\_\_

Total List	33,061.65	Sub Total	20,711.66
		Fuel Surcharge	\$108.85
		NY (tax exempt)	0.00
		Please Pay This Amount:	20,820.51

\*\*\*\*\*End of Invoice\*\*\*\*\*

*\* [Signature] 3-22-07*

RE-STACK PROJECT / PHASE 1 / 8<sup>TH</sup> FLOOR


CSO

2006 - 2007

<u>DATE</u>	<u>VENDOR</u>	<u>E-REQ#</u>	<u>PO#</u>	<u>PO DATE</u>	<u>AMOUNT</u>	<u>DESCRIPTION</u>	<u>SENT TO GJ</u>
11/28/06	Consolidated Carpet	12850	2002687	11/30/06	✓ \$ 16,105.00	Carpet Tile	11/28/06 / 50205281 Delivered
11/29/06	WB Wood Co	12851	2002701	12/05/06	✓ \$ 525.00	ADI to mark floor	May 07 55324472 11/29/06
12/07/06	WB Wood Co.	12926	2002734	12/11/06	✓ \$ 45,629.40	HM Cubicles / Files	12/07/06 / 55332152 Delivered 5/16
	DS&D				✓ \$ 4,928.65	Furniture from Storage	Delivered 129232
5/18/07	Empire		2003241	6/4/07	✓ \$ 2,545.20	Refinishing Work	5/14/07 627214
<b>TOTAL:</b>							<b>\$ 69,304.60</b>

# Invoice

*Pl to pay 5/21/07*



Consolidated Carpet Associates, LLC  
45 West 25th Street  
New York, NY 10010  
T 212.226.4600  
F 212.226.4644  
E mail@consolidatedcarpet.com  
I www.consolidatedcarpet.com

Invoice Date 1/5/07  
Invoice Number JC205281  
Job Number JG415750

REAL ESTATE &  
GENERAL SERVICES

2007 JAN 11 A 11: 25

Consolidated  
Carpet

RECEIVED

Job Name

Federal Reserve - Secretary  
33 Liberty  
New York, NY

FEDERAL RESERVE BANK  
MARTHA MEYER *J. MURASSO*  
33 LIBERTY STREET  
NEW YORK, NY 10045

Customer Order Number 2002687  
Description

BILLING FOR MATERIALS ON HAND  
INTERFACE BOUCLE GRID CUSHION BACK CARPET TILE COLOR 1901 ASH,  
ROPPE 4" STRAIGHT BASE COLOR 180 FAWN

RECEIVED  
DISBURSING DIVISION  
2007 MAY 22 A 11: 13

VENDOR I.D.	<i>32771 B003</i>
BATCH #	
VOUCHER #	<i>112684</i>
DATE ENTERED	<i>5/23/07</i>
INITIALS	<i>MY ADA</i>
REJECTED	
RETURNED	


Billing Amount	10,490.00
Subtotal	10,490.00
Tax	0.00
Deposit Received	0.00
<b>Pay this Amount</b>	<b>10,490.00</b>

*\* [Signature] 5-17-07*

**PARTIAL DELIVERY PAYMENT**

DATE RECEIVED 5/21/07	PURCHASE ORDER NUMBER 2002687
VENDOR NUMBER	QUANTITY RECEIVED
VENDOR NAME Consolidated Carpet	
DESCRIPTION OF MATERIAL RECEIVED 10 450.00 As a partial payment on the above PO.	
RECEIVED BY [Signature]	DATE 5/21/07

DISBURSING DIVISION



Consolidated Carpet

Consolidated Carpet Associates, LLC  
45 West 25th Street  
New York, NY 10010  
T 212.226.4600  
F 212.226.4644  
E mail@consolidatedcarpet.com  
I www.consolidatedcarpet.com

220

RECEIVED  
2007 JUN -7 P 1:03  
REAL ESTATE & SERVICES

### Invoice

Invoice Date: 5/30/2007  
Invoice Number: JC205940  
Job Number: JG415750

Federal Reserve Bank

~~Christine Nardone~~ JEANIE MURASSO

Job Name:  
Federal Reserve - Secretary

33 Liberty Street  
New York, NY 10045

DO  
2002687

Customer Order Number: 2002687

Description	Quantity	UOM	Unit Price	Extended Price
FURNISH & INSTALL INTERFACE BOUCLE GRID CUSHION BACK CARPET TILE & ROPPE 4" STRAIGHT BASE - CONTRACT AMOUNT \$ 16,105.00 - LESS PREVIOUS BILLING OF \$10,490.00. - BALANCE DUE THIS INVOICE \$5,615.00.	1.00	EA	\$5,615.00	\$5,615.00

INR

VENDOR I.D.	32771-B003
BATCH #	
VOUCHER #	116361
DATE ENTERED	06-28-07
INITIALS	RL etc
REJECTED	
RETURNED	


CTY  
APPROVED  
RECEIVED  
NURSING DIVISION  
JUN 27 A 9:05

Billing Amount: \$5,615.00  
SubTotal: \$5,615.00  
Tax: \$0.00  
Deposit Received: \$0.00  
Pay this Amount \$5,615.00

OK to pay!

J. Murasso  
6/19/07

\* [Signature] 6-22-07



**WB WOOD NY**  
 100 FIFTH AVENUE  
 12TH FLOOR  
 NEW YORK, NY 10011  
 Phone: 212-208-9500  
 Fax: 212-208-9222  
 WWW.WBWOODNY.COM  
 Federal Id: 20-2218703

REAL ESTATE &  
 GENERAL SERVICES

2007 MAR -6 A 11: 34

*ok to pay 3/8/07*

Invoice

Page: 1 of 1

Invoice Date: 02/28/2007  
 Date Due: 03/13/2007  
 Invoice Number: 55329472  
 Apply To: 55329472  
 Project: 16327  
 Order: 16327.001

RECEIVED

Bill To: 2412-04  
 FEDERAL RESERVE BANK  
 Attention: PROJECTS & CLIENT SERVICES  
 53 LIBERTY STREET 8TH FL  
 PROJECTS & CLIENTS SERVICES  
 NEW YORK, NY 10045

Sold To: 2412-04  
 FEDERAL RESERVE BANK  
 Attention: ACCOUNTS PAYABLE  
 44 MAIDEN LANE  
 2ND MEZZANINE  
 NEW YORK, NY 10045

*220*

Date Shipped	Customer PO	Shipped Via	FOB	Terms	Sales Person
02/28/2007	2002701	Best Way	SHIP	N15	Sharon Glick
Line Item Number	Description	Invoice Qty	B.O. Qty	Unit Price	Extended

Ship To: 2412-04  
 FEDERAL RESERVE BANK  
 8TH FL MARK FL & SPLINE  
 Attention: JEANNE MURASSO  
 44 MAIDEN LANE  
 SECRETARYS OFFICE  
 NEW YORK, NY 10045

1	NOTE	PO/SIG:2002701 PROJ:FEDERAL RESERVE BANK, 44 MAIDEN LANE, 8 TH FL, NEW YORK, NY 10045 P.M:JEANNE MURASSO P.M. TEL:212-720-8907 END USER: DEPT:SECRETARY OFFICE DEL CONTACT/TEL:	1	0	0.00	0.00
2	SUBC-INSTALL	CHARGE TO MARK FLOORS FOR INFEED & SPLINE 8TH FLOOR SECRETARYS OFFICE	1	0	525.00	525.00

APPROVED

Product Sub Total 0.00  
 Subc-Ins Sub Total 525.00  
 Subtotal 525.00

Remit To:  
 WB WOOD NY  
 P.O. BOX 768  
 MIDTOWN STATION  
 NEW YORK NY 10018

RECEIVED  
 DISBURSING DIVISION

2007 MAR -9 A 9: 56

VENDOR I.D. H3501 - 02  
 BATCH # .....  
 VOUCHER # 104666  
 DATE ENTERED 03/12/07  
 INITIALS [Signature]  
 REJECTED .....  
 RETURNED .....


Please Pay This Amount USD 525.00

*\* Paid 3/8/07*

# PARTIAL DELIVERY PAYMENT

<b>DATE RECEIVED</b>		<b>PURCHASE ORDER NUMBER</b>	
11/13/07		20027314	
<b>VENDOR NUMBER</b>	<b>VENDOR NAME</b>	<b>QUANTITY RECEIVED</b>	
	W B Wood		
<b>DESCRIPTION OF MATERIAL RECEIVED</b>			
per to pay 81,162.08 as a partial payment against the above PO			
<b>RECEIVED BY:</b>		<b>DATE</b>	
Kale Jackson		11/13/07	

DISBURSING DIVISION



WB WOOD/ NY  
 100 FIFTH AVENUE  
 12TH FLOOR  
 NEW YORK, NY 10011  
 Phone: 212-208-9500  
 Fax: 212-206-9222  
 WWW.WBWOODNY.COM  
 Federal Id: 20-2216703

Invoice  
 Page: 1 of 2

REAL ESTATE &  
 GENERAL SERVICES  
 2007 OCT 10 P 3:59

Invoice Date: 10/03/2007  
 Date Due: 10/18/2007  
 Invoice Number: 55338141  
 Apply To: 55338141  
 Project: 18393  
 Order: 18393.001

RECEIVED

Bill To: 2412-00  
 FEDERAL RESERVE BANK  
 Attention: PROJECTS & CLIENT SERVICES  
 33 LIBERTY STREET 8TH FL  
 PROJECTS & CLIENTS SERVICES  
 NEW YORK, NY 10045

Sold To: 2412-04  
 FEDERAL RESERVE BANK  
 Attention: ACCOUNTS PAYABLE  
 44 MAIDEN LANE  
 2ND MEZZANINE  
 NEW YORK, NY 10045

APPROVED

Date Shipped	Customer PO	Shipped Via	FOB	Terms	Sales Person
05/23/2007	2002734	Best Way	SHIP	N15	Sharon Glick

Ship To: 2412-00

FEDERAL RESERVE BANK  
 Attention: JEANNE MURASSO  
 33 LIBERTY STREET  
 SEC'S OFF 8TH FL PROD  
 NEW YORK, NY 10045


Line	Item Number	Description	Invoice Qty	B.G. Qty	Unit Price	Extended
1	PRODUCT	EXPEDITED SERVICE CHARGE FOR PULL				0.00
2	1B2JKN-312	"LL" CYLINDER & KEY #LL312			4.06	20.30
3	1B2JKN-317	"LL" CYLINDER & KEY #LL317			4.06	12.18
4	1B2JKN-235	"LL" CYLINDER & KEY #LL235			4.06	8.12
5	1B2JKN-248	"LL" CYLINDER & KEY #LL248			4.06	8.12
6	1B2JKN-309	"LL" CYLINDER & KEY #LL309			4.06	16.24
7	1B2JKN-300	"LL" CYLINDER & KEY #LL300	3	0	4.06	12.18
8	1B2JKN-301	"LL" CYLINDER & KEY #LL301	2	0	4.06	8.12
9	1B2JKN-302	"LL" CYLINDER & KEY #LL302	2	0	4.06	8.12
10	1B2JKN-303	"LL" CYLINDER & KEY #LL303	2	0	4.06	8.12
11	1B2JKN-304	"LL" CYLINDER & KEY #LL304	2	0	4.06	8.12
12	151703	MASTER FOR UM SERIES	2	0	6.29	12.58
13	LPB-VLS	MASTER FOR LL SERIES	2	0	6.29	12.58
14	1B2JKF	MASTER FOR BT (M) SERIES	2	0	6.29	12.58
15	232228	PULL KEY/CHANGE	2	0	5.46	10.92
16	SA268082	SPECIAL - AO2- VENEER PART DOOR FOR AN A3350.1324. DOOR TO BE STAINED TO MATCH #STM689 ON RECUT MAHOGANY. INCLUDE HARDWARE (241435)	1	0	184.32	184.32
17	SA268083	SPECIAL - AO2- VENEER PART DOOR FOR AN A3350.1336. DOOR TO BE STAINED TO MATCH #STM689 ON RECUT MAHOGANY. INCLUDE HARDWARE (241435)	1	0	252.48	252.48

VENDOR I.D. 43501-2  
 BATCH # 132134  
 VOUCHER # 132134  
 DATE ENTERED 5 0  
 INITIALS [Signature]  
 REJECTED 2 0  
 RETURN 2 0

RECEIVED  
 NOV 14 P 3:18

OK to pay / 11/8/07

Page 31 of 455  
 J. Murasso  
 11-13-07



WB WOODNY  
 100 FIFTH AVENUE  
 12TH FLOOR  
 NEW YORK, NY 10011  
 Phone: 212-206-9500  
 Fax: 212-206-9222  
 WWW.WBWOODNY.COM  
 Federal Id: 20-2218753

Invoice

Page: 2 of 2

Invoice Date: 10/03/2007  
 Date Due: 10/18/2007  
 Invoice Number: 55338141  
 Apply To: 55338141  
 Project: 18393  
 Order: 18393.001

REAL ESTATE &  
 GENERAL SERVICES

7007 OCT 10 10 3:59

RECEIVED

Bill To: 2412-00  
 FEDERAL RESERVE BANK  
 Attention: PROJECTS & CLIENT SERVICES  
 33 LIBERTY STREET 8TH FL  
 PROJECTS & CLIENTS SERVICES  
 NEW YORK, NY 10045

Sold To: 2412-04  
 FEDERAL RESERVE BANK  
 Attention: ACCOUNTS PAYABLE  
 44 MADEN LANE  
 2ND MEZZANINE  
 NEW YORK, NY 10045

Date Shipped	Customer PO	Shipped Via	FOB	Terms	Sales Person
05/23/2007	2002734	Best Way	SHIP	N15	Sharon Glick

Line	Item Number	Description	Invoice Qty	P.O. Qty	Unit Price	Extended
18	SUBC-DELIVERY	CHARGE LABOR TO KEYALIKE ADDITIONAL WORKSTATIONS AS PER JEANNE MURASSO.	1	0	567.00	567.00
19	SUBC-DELIVERY	CHARGE TO RECEIVE, DELIVER THE (2) SPECIAL VENEER DOORS LABOR TO SWITCH OUT THE EXISTING WITH THE NEW & THEN TAKE BACK EXISTING TO WAREHOUSE AND TRASH.	1	0	0.00	0.00

Product Sub Total 585.08  
 Subc-Del Sub Total 567.00  
 Subtotal 1,162.08

Remit To:  
 WB WOODNY  
 P.O. BOX 768  
 MIDTOWN STATION  
 NEW YORK NY 10018

Please Pay This Amount USD 1,162.08

*Red Line*  
 1042, 28

*X Murphy*  
 11.13.07

OK to pay / 11/8/07 *J Murasso*

PARTIAL DELIVERY PAYMENT *720*

DATE RECEIVED		PURCHASE ORDER NUMBER	
<i>10/2/07</i>		<i>2002734</i>	
VENDOR NUMBER		VENDOR NAME	
		<i>WRB Wood</i>	
DESCRIPTION OF MATERIAL RECEIVED		QUANTITY RECEIVED	
<i>Plugs to pay \$43,425.00 to</i>			
<i>Partial Payment Against the above PO</i>			
RECEIVED BY		DATE	
<i>Bob Jackson</i>		<i>10/2/07</i>	

DISBURSING DIVISION



ACCOUNTING TREATMENT

INFORMATION REQUEST FORM FOR INVOICES IN EXCESS OF \$25K

220

Completed By: Gale Jackson
Extension #: 1960

Section I: Invoice Information

Prepayment policy: payment in advance of the period to which it pertains. Payments made for services to be rendered over \$25k spanning multiple periods should be recorded as prepayment charge.

Vendor Name: WB Wood
Invoice Number: 55332152
Invoice Amount: \$43,425.04
Purchase Order Number: 2002734

Provide a brief description of the goods/services procured:

Partial payment for products received.

APPROVED stamp

Service Period:

Begin Date (mm/dd/yy): 12/7/2006 End Date (mm/dd/yy):

Expense Distribution(s):


Table with 4 columns: Budget Unit, Activity, Object of Expense, Amount (\$). Row 1: 8107, 0008107, 1355201, 45,629.40

Handwritten initials

Section II: Software Purchase Supplement

(To be completed if invoice is for software license purchases)

How many licenses were purchased?
Are these desktop licenses or server licenses?
If desktop license purchase,
- are the licenses for local business area deployment or Bank-wide deployment?
- are the licenses dependent on central server connectivity?
If server license purchase,
- on how many servers will this license be deployed?



WB WOODNY  
 100 FIFTH AVENUE  
 12TH FLOOR  
 NEW YORK, NY 10011  
 Phone: 212-206-9500  
 Fax: 212-206-9222  
 WWW.WBWOODNY.COM  
 Federal Id: 20-2218703

REAL ESTATE &  
 GENERAL SERVICES

7001 SEP 19 P 3:46

RECEIVED

Invoice

Page: 1 of 22

Invoice Date: 05/23/2007  
 Date Due: 06/07/2007  
 Invoice Number: 55332152  
 Apply To: 55332152  
 Project: 16393  
 Order: 16393.001

Bill To: 2412-00  
 FEDERAL RESERVE BANK  
 Attention: PROJECTS & CLIENT SERVICES  
 33 LIBERTY STREET 8TH FL  
 PROJECTS & CLIENTS SERVICES  
 NEW YORK, NY 10045

Sold To: 2412-04  
 FEDERAL RESERVE BANK  
 Attention: ACCOUNTS PAYABLE  
 44 MAIDEN LANE  
 2ND MEZZANINE  
 NEW YORK, NY 10045

Date Shipped	Customer PO	Shipped Via	FOB	Terms	Sales Person
05/23/2007	2002734	Best Way	SHIP	N15	Sharon Glick

Line	Item Number	Description	Invoice Qty	B.O. Qty	Unit Price	Extended
------	-------------	-------------	-------------	----------	------------	----------

Ship To: 2412-00  
 FEDERAL RESERVE BANK  
 Attention: JEANNE MURASSO  
 33 LIBERTY STREET  
 SEC'S OFF 8TH FL PROD  
 NEW YORK, NY 10045

43501-B1  
 # 126242  
 App-3  
 REJECTED  
 RETURNED  
 Buyer's message

Line	Item Number	Description	Invoice Qty	B.O. Qty	Unit Price	Extended
1	NOTE	PO/SIG: 2002734 PROJ: FEDERAL RESERVE BANK 33 LIBERTY STREET NEW YORK, NY 10045 JEANNE MURASSO P.M. TEL: 212-720-6907 END USER: 9TH FLOOR DEL CONTACT/TEL: JEANNE MRUASSO 212-720-6907 CONTRACT # A40784	0	0	0.00	0.00
2	A1120.4736J	PANEL,FABRIC NPWR W/RCP COM PT LC 47H 36W MT-MEDIUM TONE MT-MEDIUM TONE 47-GROUND CLOTH-PR CAT 3 12-GROUND CLOTH PEARL ASH 47-GROUND CLOTH-PR CAT 3 12-GROUND CLOTH PEARL ASH NEED 1-TAKE 1 FROM DS&D	1	0	0.00	0.00
3	A1120.6242J	PANEL,FABRIC NPWR W/RCP COM PT LC 62H 42W MT-MEDIUM TONE MT-MEDIUM TONE 47-GROUND CLOTH-PR CAT 3 12-GROUND CLOTH PEARL ASH 47-GROUND CLOTH-PR CAT 3 12-GROUND CLOTH PEARL ASH	1	0	300.96	300.96
4	A1120.4748J	PANEL,FABRIC NPWR W/RCP COM PT LC 47H 48W MT-MEDIUM TONE MT-MEDIUM TONE 47-GROUND CLOTH-PR CAT 3 12-GROUND CLOTH PEARL ASH 47-GROUND CLOTH-PR CAT 3 12-GROUND CLOTH PEARL ASH NEED 2-TAKE 2 FROM DS&D	2	0	0.00	0.00
5	A1120.6224J	PANEL,FABRIC NPWR W/RCP COM PT LC 62H 24W	1	0	225.12	225.12

APPROVED  
 RECEIVED  
 COURSEWORK DIVISION  
 2007-09-19 A 9:03



WB WOODNY  
 100 FIFTH AVENUE  
 12TH FLOOR  
 NEW YORK, NY 10011  
 Phone: 212-206-9500  
 Fax: 212-206-9222  
 WWW.WBWOODNY.COM  
 Federal Id: 20-2218703

Invoice

Page: 2 of 22

Invoice Date: 05/23/2007  
 Date Due: 06/07/2007  
 Invoice Number: 55332152  
 Apply To: 55332152  
 Project: 16393  
 Order: 16393.001

REAL ESTATE &  
 GENERAL SERVICES

2007 SEP 19 P 3:47


RECEIVED

Bill To: 2412-00  
 FEDERAL RESERVE BANK  
 Attention: PROJECTS & CLIENT SERVICES  
 33 LIBERTY STREET 8TH FL  
 PROJECTS & CLIENTS SERVICES  
 NEW YORK, NY 10045

Sold To: 2412-04  
 FEDERAL RESERVE BANK  
 Attention: ACCOUNTS PAYABLE  
 44 MAIDEN LANE  
 2ND MEZZANINE  
 NEW YORK, NY 10045

Date Shipped	Customer PO	Shipped Via	FOB	Terms	Sales Person
05/23/2007	2002734	Best Way	SHIP	N15	Sharon Glick

Line	Item Number	Description	Invoice Qty	B.O. Qty	Unit Price	Extended
6	A1120.6230J	8 NEEDED TAKE 7 FROM DS&D MT-MEDIUM TONE MT-MEDIUM TONE 47-GROUND CLOTH-PR CAT 3 12-GROUND CLOTH PEARL ASH 47-GROUND CLOTH-PR CAT 3 12-GROUND CLOTH PEARL ASH PANEL,FABRIC NPWR W/RCP COM PT LC 62H 30W MT-MEDIUM TONE MT-MEDIUM TONE 47-GROUND CLOTH-PR CAT 3 12-GROUND CLOTH PEARL ASH 47-GROUND CLOTH-PR CAT 3 12-GROUND CLOTH PEARL ASH	1	0	249.12	249.12
7	A1120.6236J	PANEL,FABRIC NPWR W/RCP COM PT LC 62H 36W MT-MEDIUM TONE MT-MEDIUM TONE 47-GROUND CLOTH-PR CAT 3 12-GROUND CLOTH PEARL ASH 47-GROUND CLOTH-PR CAT 3 12-GROUND CLOTH PEARL ASH 4 NEEDED TAKE 4 FROM DS&D	4	0	0.00	0.00
8	A1120.6242J	PANEL,FABRIC NPWR W/RCP COM PT LC 62H 42W MT-MEDIUM TONE MT-MEDIUM TONE 47-GROUND CLOTH-PR CAT 3 12-GROUND CLOTH PEARL ASH 47-GROUND CLOTH-PR CAT 3 12-GROUND CLOTH PEARL ASH 9 NEEDED TAKE 9 FROM DS&D	9	0	0.00	0.00
9	A1120.6248J	PANEL,FABRIC NPWR W/RCP COM PT LC 62H 48W NEED 29 TAKE 7 FROM DS&D 8-DIGEST/BARB D, 21-BOD,FRAN (6 STA) MT-MEDIUM TONE MT-MEDIUM TONE 47-GROUND CLOTH-PR CAT 3 12-GROUND CLOTH PEARL ASH 47-GROUND CLOTH-PR CAT 3 12-GROUND CLOTH PEARL ASH	22	0	319.68	7,032.96





WB WOOD NY  
 100 FIFTH AVENUE  
 12TH FLOOR  
 NEW YORK, NY 10011  
 Phone: 212-206-9500  
 Fax: 212-206-9222  
 WWW.WBWOODNY.COM  
 Federal Id: 20-2218703

REAL ESTATE &  
 GENERAL SERVICES

7007 SEP 19 P 3:47

Invoice

Page: 3 of 22

Invoice Date: 05/23/2007  
 Date Due: 06/07/2007  
 Invoice Number: 55332152  
 Apply To: 55332152  
 Project: 16393  
 Order: 16393.001


RECEIVED

Bill To: 2412-00  
 FEDERAL RESERVE BANK  
 Attention: PROJECTS & CLIENT SERVICES  
 33 LIBERTY STREET 8TH FL  
 PROJECTS & CLIENTS SERVICES  
 NEW YORK, NY 10045

Sold To: 2412-04  
 FEDERAL RESERVE BANK  
 Attention: ACCOUNTS PAYABLE  
 44 MAIDEN LANE  
 2ND MEZZANINE  
 NEW YORK, NY 10045

Date Shipped	Customer PO	Shipped Via	FOB	Terms	Sales Person
05/23/2007	2002734	Best Way	SHIP	N15	Sharon Glick

Line	Item Number	Description	Invoice Qty	B.O. Qty	Unit Price	Extended
10	A1180.6206E	@PANEL FRAME,CABLE MGMT PWRED 4-CIRC 62H 6W NEED 8-TAKE 3 FROM DS&D MT-MEDIUM TONE MT-MEDIUM TONE	6	0	175.20	1,051.20
11	A1181.62FA	@PANEL FACE,CABLE MGMT,SIDE 1,FABRIC NPWR 62H 47-GROUND CLOTH-PR CAT 3 12-GROUND CLOTH PEARL ASH	3	0	47.52	142.56
12	A1181.62FC	@PANEL FACE,CBL MGMT,SIDE 1,FABRIC 4-CIRC/COM 62H MT-MEDIUM TONE 47-GROUND CLOTH-PR CAT 3 12-GROUND CLOTH PEARL ASH	6	0	62.88	377.28
13	A1182.62FA	@PANEL FACE,CABLE MGMT,SIDE 2,FABRIC NPWR 62H 47-GROUND CLOTH-PR CAT 3 12-GROUND CLOTH PEARL ASH	4	0	47.52	190.08
14	A1182.62FC	PANEL FACE,CBL MGMT,SIDE 2,FABRIC 4-CIRC/COM 62H MT-MEDIUM TONE 47-GROUND CLOTH-PR CAT 3 12-GROUND CLOTH PEARL ASH	3	0	59.52	178.56
15	NP360.12	CABLE PT 13-1/2W 4-1/2D TAG: AT 6" PANEL IN FILE BANK	1	0	100.80	100.80
16	A1220.47H	CONN,2-WAY 90 DEG HARD 47H MT-MEDIUM TONE MT-MEDIUM TONE NEED 1-TAKE 1 FROM DS&D	1	0	0.00	0.00
17	A1220.62H	CONN,2-WAY 90 DEG HARD 62H NEED 13-TAKE 4 FROM DS&D MT-MEDIUM TONE MT-MEDIUM TONE	9	0	54.24	488.16
18	A1230.62F	CONN,3-WAY 90 DEG FABRIC 62H MT-MEDIUM TONE MT-MEDIUM TONE 47-GROUND CLOTH-PR CAT 3 12-GROUND CLOTH PEARL ASH NEED 5 TAKE 5 FROM DS&D	5	0	0.00	0.00
19	A1240.62H	CONN,4-WAY 90 DEG 62H	1	0	0.00	0.00



WB WOODNY  
 100 FIFTH AVENUE  
 12TH FLOOR  
 NEW YORK, NY 10011  
 Phone: 212-206-9500  
 Fax: 212-206-9222  
 WWW.WBWOODNY.COM  
 Federal Id: 20-2218703

Invoice

Page: 4 of 22

Invoice Date: 05/23/2007  
 Date Due: 06/07/2007  
 Invoice Number: 55332152  
 Apply To: 55332152  
 Project: 16393  
 Order: 16393.001

REAL ESTATE &  
 GENERAL SERVICES

7007 SEP 19 P 3:47


RECEIVED

Bill To: 2412-00  
 FEDERAL RESERVE BANK  
 Attention: PROJECTS & CLIENT SERVICES  
 33 LIBERTY STREET 8TH FL  
 PROJECTS & CLIENTS SERVICES  
 NEW YORK, NY 10045

Sold To: 2412-04  
 FEDERAL RESERVE BANK  
 Attention: ACCOUNTS PAYABLE  
 44 MAIDEN LANE  
 2ND MEZZANINE  
 NEW YORK, NY 10045

Date Shipped	Customer PO	Shipped Via	FOB	Terms	Sales Person
05/23/2007	2002734	Best Way	SHIP	N15	Sharon Glick

Line	Item Number	Description	Invoice Qty	B.O. Qty	Unit Price	Extended
		MT-MEDIUM TONE NEED 1-TAKE 1 FROM DS&D				
20	A1250.47H	FIN END 47H MT-MEDIUM TONE MT-MEDIUM TONE	1	0	20.16	20.16
21	A1250.62H	FIN END 62H NEED 10-TAKE 9 FROM DS&D MT-MEDIUM TONE MT-MEDIUM TONE	1	0	21.12	21.12
22	A1311.A	DUPLEX RCP,4-CIRC A 6/PKG MT-MEDIUM TONE	5	0	77.76	388.80
23	A1311.B	DUPLEX RCP,4-CIRC B 6/PKG MT-MEDIUM TONE	2	0	77.76	155.52
24	A1311.CI	DUPLEX RCP,4-CIRC C IS 6/PKG MT-MEDIUM TONE	2	0	77.76	155.52
25	A1311.D	DUPLEX RCP,4-CIRC D DEDICATED 6/PKG MT-MEDIUM TONE	2	0	77.76	155.52
26	K1311.CI	DUPLEX RCP,4-CIRC C IS 6/PKG MT-MEDIUM TONE	2	0	84.00	168.00
27	A1323.24E	BASE PWR ENTRY,JUNCT BOX 4-CIRC 24W MT-MEDIUM TONE	1	0	154.08	154.08
8	A1323.42E	BASE PWR ENTRY,JUNCT BOX 4-CIRC 42W MT-MEDIUM TONE	1	0	166.56	166.56
9	A1323.48E	BASE PWR ENTRY,JUNCT BOX 4-CIRC 48W MT-MEDIUM TONE	1	0	172.32	172.32
	A1355.24L	BASE PWR ADAPTER,W/O COVERS 4-CIRC W/BARRIER 24W NEED 2-TAKE 1 FROM DS&D	1	0	75.36	75.36
	A1355.30L	BASE PWR ADAPTER,W/O COVERS 4-CIRC W/BARRIER 30W	1	0	75.36	75.36
	A1355.42L	BASE PWR ADAPTER,W/O COVERS 4-CIRC W/BARRIER 42W NEED 8 TAKE 3 FROM DS&D	5	0	75.36	376.80
	A1355.48L	BASE PWR ADAPTER,W/O COVERS 4-CIRC W/BARRIER 48W	30	0	0.00	0.00



WB WOOD/INY  
 100 FIFTH AVENUE  
 12TH FLOOR  
 NEW YORK, NY 10011  
 Phone: 212-206-9500  
 Fax: 212-206-9222  
 WW.W.WBWOODNY.COM  
 Federal Id: 20-2218703

**Invoice**

Page: 5 of 22

Invoice Date: 05/23/2007  
 Date Due: 06/07/2007  
 Invoice Number: 55332152  
 Apply To: 55332152  
 Project: 16393  
 Order: 16393.001

REAL ESTATE &  
 GENERAL SERVICES

7007 SEP 19 P 3:47


RECEIVED

Bill To: 2412-00  
 FEDERAL RESERVE BANK  
 Attention: PROJECTS & CLIENT SERVICES  
 33 LIBERTY STREET 8TH FL  
 PROJECTS & CLIENTS SERVICES  
 NEW YORK, NY 10045

Sold To: 2412-04  
 FEDERAL RESERVE BANK  
 Attention: ACCOUNTS PAYABLE  
 44 MAIDEN LANE  
 2ND MEZZANINE  
 NEW YORK, NY 10045

Date Shipped	Customer PO	Shipped Via	FOB	Terms	Sales Person
05/23/2007	2002734	Best Way	SHIP	N15	Sharon Glick

Line	Item Number	Description	Invoice Qty	B.O. Qty	Unit Price	Extended
		NEED 30-TAKE 30 FROM DS&D				
34	A2310.2424L	WK SURF,SQ-EDGE RECT LAM 24D 24W HT-INNER TONE MT-MEDIUM TONE TAG: IT AREA NEED 1-TAKE 1 FROM DS&D	1	0	0.00	0.00
35	A2310.2442L	WK SURF,SQ-EDGE RECT LAM 24D 42W HT-INNER TONE MT-MEDIUM TONE TAG: IT AREA NEED 1-TAKE 1 FROM DS&D	1	0	0.00	0.00
36	A2310.2448L	WK SURF,SQ-EDGE RECT LAM 24D 48W HT-INNER TONE MT-MEDIUM TONE TAG: IT WK AREA (1), DDIGEST (6), FRAN-BAR MICH,LILL (8) NEED 15-TAKE 15 FROM LIBERTY	15	0	0.00	0.00
37	A2310.2454L	WK SURF,SQ-EDGE RECT LAM 24D 54W TAG: DAILY DIGEST 08-007 HT-INNER TONE MT-MEDIUM TONE	1	0	188.64	188.64
38	A2310.2466L	WK SURF,SQ-EDGE RECT LAM 24D 66W TAG: BOD 08-010 BACK CENTER HT-INNER TONE MT-MEDIUM TONE	1	0	219.36	219.36
39	A2310.2472L	WK SURF,SQ-EDGE RECT LAM 24D 72W TAG: BOD 08-010 BACK R & L HT-INNER TONE MT-MEDIUM TONE	2	0	241.92	483.84
40	A2310.2484L	WK SURF,SQ-EDGE RECT LAM 24D 84W TAG: WORK AREA 08-013 HT-INNER TONE MT-MEDIUM TONE	2	0	272.16	544.32
41	Z2RLA	SQ-EDGE VINYL FRT RECT WS,LAM TOP TAG: BOD 08-010 RIGHT & LEFT 24-24" DEEP 96-24" DEEP X 96" WIDE S9-@NO GROMMET, 3/8" GAP HT-INNER TONE HT-INNER TONE	2	0	324.48	648.96



WB WOODNY  
 100 FIFTH AVENUE  
 12TH FLOOR  
 NEW YORK, NY 10011  
 Phone: 212-206-9500  
 Fax: 212-206-9222  
 WWW.WBWOODNY.COM  
 Federal Id: 20-2218703

REAL ESTATE &  
 GENERAL SERVICES

7001 SEP 19 P 3:47

Invoice

Page: 6 of 22

Invoice Date: 05/23/2007  
 Date Due: 06/07/2007  
 Invoice Number: 55332152  
 Apply To: 55332152  
 Project: 16393  
 Order: 16393.001

RECEIVED

Bill To: 2412-00  
 FEDERAL RESERVE BANK  
 Attention: PROJECTS & CLIENT SERVICES  
 33 LIBERTY STREET 8TH FL  
 PROJECTS & CLIENTS SERVICES  
 NEW YORK, NY 10045

Sold To: 2412-04  
 FEDERAL RESERVE BANK  
 Attention: ACCOUNTS PAYABLE  
 44 MAIDEN LANE  
 2ND MEZZANINE  
 NEW YORK, NY 10045

Date Shipped	Customer PO	Shipped Via	FOB	Terms	Sales Person
05/23/2007	2002734	Best Way	SHIP	N15	Sharon Glick

Line	Item Number	Description	Invoice Qty	B.O. Qty	Unit Price	Extended
42	A2332.2442L	MT-MEDIUM TONE WK SURF,SQ-EDGE COR LAM 24D 42W HT-INNER TONE MT-MEDIUM TONE TAG: IT AREA NEED 1-TAKE 1 FROM DS&D	1	0	0.00	0.00
43	A2332.2448L	MT-MEDIUM TONE WK SURF,SQ-EDGE COR LAM 24D 48W HT-INNER TONE MT-MEDIUM TONE NEED 7-TAKE 7 FROM LIBERTY	7	0	0.00	0.00
44	A2380.24L	MT-MEDIUM TONE SUPPORT PANEL,WK SURF,END LAM 24D MT-MEDIUM TONE NEED 9-TAKE 9 FROM LIBERTY	9	0	0.00	0.00
45	A2830.1448L	HT-INNER TONE TRANS SURF,SQ-EDGE RECT LAM TOP 48W	2	0	85.44	170.88
46	AO463.	MT-MEDIUM TONE TRANS SURF SUPPORT,MID-END	2	0	13.92	27.84
47	AO461.	MT-MEDIUM TONE TRANS SURF SUPPORT,END	2	0	13.92	27.84
48	A3352.1324	MT-MEDIUM TONE FLIP DR UNIT,B-STYLE FAB,W/LOCK 13D 24W 15-1/2H KA-KEYED ALIKE MT-MEDIUM TONE 32-IOTA-PR CAT 4 12-IOTA MARSH ICE TAG: (1) BOD, (1) DALY DIGEST NEED 2-TAKE 2 FROM DS&D	2	0	0.00	0.00
49	A3352.1330	MT-MEDIUM TONE FLIP DR UNIT,B-STYLE FAB,W/LOCK 13D 30W 15-1/2H TAG: DAILY DIGEST 08-007 KA-KEYED ALIKE MT-MEDIUM TONE 32-IOTA-PR CAT 4 12-IOTA MARSH ICE	1	0	206.88	206.88
50	A3352.1342	MT-MEDIUM TONE FLIP DR UNIT,B-STYLE FAB,W/LOCK 13D 42W 15-1/2H	5	0	236.16	1,180.80



WB WOODNY  
 100 FIFTH AVENUE  
 12TH FLOOR  
 NEW YORK, NY 10011  
 Phone: 212-206-9500  
 Fax: 212-206-9222  
 WWW.WBWOODNY.COM  
 Federal Id: 20-2218703

Invoice

Page: 7 of 22

Invoice Date: 05/23/2007  
 Date Due: 06/07/2007  
 Invoice Number: 55332152  
 Apply To: 55332152  
 Project: 16393  
 Order: 16393.001

REAL ESTATE &  
 GENERAL SERVICES

2007 SEP 19 P 3:47


RECEIVED

Bill To: 2412-00  
 FEDERAL RESERVE BANK  
 Attention: PROJECTS & CLIENT SERVICES  
 33 LIBERTY STREET 8TH FL  
 PROJECTS & CLIENTS SERVICES  
 NEW YORK, NY 10045

Sold To: 2412-04  
 FEDERAL RESERVE BANK  
 Attention: ACCOUNTS PAYABLE  
 44 MAIDEN LANE  
 2ND MEZZANINE  
 NEW YORK, NY 10045

Date Shipped	Customer PO	Shipped Via	FOB	Terms	Sales Person
05/23/2007	2002734	Best Way	SHIP	N15	Sharon Glick

Line	Item Number	Description	Invoice Qty	B.O. Qty	Unit Price	Extended
		TAG: (4) WK AREA 08-013, (1) BOD, (1) IT WORK AREA NEED 6-TAKE 1 FROM DS&D KA-KEYED ALIKE MT-MEDIUM TONE 32-IOTA-PR CAT 4 12-IOTA MARSH ICE				
51	A3352.1348	FLIP DR UNIT,B-STYLE FAB,W/LOCK 13D 48W 15-1/2H KA-KEYED ALIKE MT-MEDIUM TONE 32-IOTA-PR CAT 4 12-IOTA MARSH ICE	19	0	0.00	0.00
52	NOTE	TAG(12) BOD & LILL-FRAN-BARB-MICH, (6) D DIGEST & BARB D, (1) IT WORK AREA NEED 19-TAKE 19 FROM DS&D	38	0	0.00	0.00
53	A3390.42	A-/B-STYLE FLIPPER DR BACK PANEL 42W MT-MEDIUM TONE	5	0	39.36	196.80
54	A3390.48	A-/B-STYLE FLIPPER DR BACK PANEL 48W MT-MEDIUM TONE	1	0	40.32	40.32
55	A3410.1624	TACKBOARD,B-STYLE 16H 24W (1) BOD, (1) DDIGEST 32-IOTA-PR CAT 4 12-IOTA MARSH ICE	2	0	98.40	196.80
56	A3410.1630	TACKBOARD,B-STYLE 16H 30W (1) DDIGEST 32-IOTA -PR CAT 4 12-IOTA MARSH ICE	1	0	101.28	101.28
57	A3410.1642	TACKBOARD,B-STYLE 16H 42W (4)WORK AREA 013, (1) BOD, (1)IT WK AREA 004 32-IOTA-PR CAT 4 12-IOTA MARSH ICE	6	0	109.44	656.64
58	A3410.1648	TACKBOARD,B-STYLE 16H 48W	19	0	0.00	0.00



WB WOOD|NY  
 100 FIFTH AVENUE  
 12TH FLOOR  
 NEW YORK, NY 10011  
 Phone: 212-206-9500  
 Fax: 212-206-9222  
 WWW.WBWOODNY.COM  
 Federal Id: 20-2218703

REAL ESTATE &  
 GENERAL SERVICES

2007 SEP 19 P 3:47

Invoice

Page: 8 of 22

Invoice Date: 05/23/2007  
 Date Due: 08/07/2007  
 Invoice Number: 55332152  
 Apply To: 55332152  
 Project: 16393  
 Order: 16393.001

RECEIVED


Bill To: 2412-00  
 FEDERAL RESERVE BANK  
 Attention: PROJECTS & CLIENT SERVICES  
 33 LIBERTY STREET 8TH FL  
 PROJECTS & CLIENTS SERVICES  
 NEW YORK, NY 10045

Sold To: 2412-04  
 FEDERAL RESERVE BANK  
 Attention: ACCOUNTS PAYABLE  
 44 MAIDEN LANE  
 2ND MEZZANINE  
 NEW YORK, NY 10045

Date Shipped	Customer PO	Shipped Via	FOB	Terms	Sales Person
05/23/2007	2002734	Best Way	SHIP	N15	Sharon Glick

Line Item Number	Description	Invoice Qty	B.O. Qty	Unit Price	Extended
------------------	-------------	-------------	----------	------------	----------

	32-IOTA-PR CAT 4 12-IOTA MARSH ICE NEED 19-TAKE 19 FROM DS&D (12) BOD & LIL, FRAN, BARB,MIC. (6) DDIGEST & BARB D. (1) IT WORK AREA 004				
59	A3610.42 TOOL BAR,B-STYLE 4H 42W MT-MEDIUM TONE	9	0	38.88	349.92
60	A3610.48 TOOL BAR,B-STYLE 4H 48W MT-MEDIUM TONE	1	0	42.72	42.72
61	AO213.60 WALL STRIP 60H MT-MEDIUM TONE	12	0	22.08	264.96
62	AO214.42 DRAW ROD,CABLE MGMT PANEL 42H	1	0	8.16	8.16
63	AO214.57 DRAW ROD,CABLE MGMT PANEL 57H	8	0	8.64	69.12
64	AO215.42 DRAW ROD 42H	2	0	8.16	16.32
65	AO215.57 DRAW ROD 57H	26	0	8.64	224.64
66	AO219.42 DRAW ROD,CHG-OF-HT 42H	1	0	8.16	8.16
67	AO251. FIN END,CHG-OF-HT,PANEL/PANEL MT-MEDIUM TONE	1	0	9.12	9.12
68	G5010. DRW,PENCIL 21W 16D NEED 12-TAKE 11 FROM DS&D MT-MEDIUM TONE	1	0	23.04	23.04
69	G6132.24MNS TASK LIGHT,UTILITY,STD,MAGNETIC BALLAST,NO DIM,AO,24W MT-MEDIUM TONE NEED 2 TAKE 2 FROM DS&D	2	0	0.00	0.00
70	G6132.30MNS TASK LIGHT,UTILITY,STD,MAGNETIC BALLAST,NO DIM,AO,30W MT-MEDIUM TONE	1	0	83.04	83.04
71	G6132.42MNS TASK LIGHT,UTILITY,STD,MAGNETIC BALLAST,NO DIM,AO,42W NEED 6-TAKE 1 FROM DS&D MT-MEDIUM TONE	5	0	91.68	458.40
72	G6132.42MNS TASK LIGHT,UTILITY,STD,MAGNETIC BALLAST,NO DIM,AO,42W	19	0	0.00	0.00



**WB WOODNY**  
 100 FIFTH AVENUE  
 12TH FLOOR  
 NEW YORK, NY 10011  
 Phone: 212-206-9500  
 Fax: 212-206-9222  
 WWW.WBWOODNY.COM  
 Federal Id: 20-2218703

**Invoice**

Page: 9 of 22

Invoice Date: 05/23/2007  
 Date Due: 06/07/2007  
 Invoice Number: 55332152  
 Apply To: 55332152  
 Project: 16393  
 Order: 16393.001

REAL ESTATE &  
 GENERAL SERVICES

2007 SEP 19 P 3:47

RECEIVED


Bill To: 2412-00  
 FEDERAL RESERVE BANK  
 Attention: PROJECTS & CLIENT SERVICES  
 33 LIBERTY STREET 8TH FL  
 PROJECTS & CLIENTS SERVICES  
 NEW YORK, NY 10045

Sold To: 2412-04  
 FEDERAL RESERVE BANK  
 Attention: ACCOUNTS PAYABLE  
 44 MAIDEN LANE  
 2ND MEZZANINE  
 NEW YORK, NY 10045

Date Shipped	Customer PO	Shipped Via	FOB	Terms	Sales Person
05/23/2007	2002734	Best Way	SHIP	N15	Sharon Glick

Line	Item Number	Description	Invoice Qty	B.O. Qty	Unit Price	Extended
------	-------------	-------------	-------------	----------	------------	----------

		MT-MEDIUM TONE NEED 19-TAKE 19 FROM DS&D				
73	G7110.10	PAPER TRAY 10W MT-MEDIUM TONE	9	0	17.28	155.52
74	G7130.	DIAG TRAY MT-MEDIUM TONE	9	0	27.36	246.24
75	G7715.04K	KEYBD TRAY, FULLY ADJ, STD-LENGTH ARM, KNOB ADJ NEED 10-TAKE 8 FROM DS&D MT-MEDIUM TONE	2	0	188.64	377.28
76	G7740.T	MOUSE TRAY, KEYBD TRAY ATT NEED 10-TAKE 8 FROM DS&D	2	0	71.52	143.04
77	G5120.19	PED, B-PULL FREESTD 6,6, 12 27H 20D 15W MT-MEDIUM TONE KA-KEYED ALIKE NEED 9-TAKE 9 FROM LIBERTY	9	0	0.00	0.00
78	G5130.19	PED, B-PULL FREESTD 12, 12 27H 20D 15W MT-MEDIUM TONE KA-KEYED ALIKE NEED 9-TAKE 9 FROM DS&D	9	0	0.00	0.00
79	EE123AB	WK CHR, ERGON 3, PNEU., KNEE TILT FWD ANG, ADJ ARMS, HI-BK/B AJ-ADJUSTABLE MT-MEDIUM TONE BC-2" HD DBL WL CASTER, CARPET U6-NONUPHOLSTERED BK-BLACK 60-RAPUNZEL-PR CAT 6 11-RAPUNZEL BASIL WORKSTATION DESK CHAIR NEED 9 TAKE 9 FROM DS&D	9	0	0.00	0.00
80	ZCFLA	@COMMON SIZE FILE TOP LAMINATE SQ. EDGE (A) 18D X 30W TAG: OUTSIDE FRANS CUBE 1-@ONE UNIT DEEP 18-@18IN DEEP 1-@ONE UNIT WIDE 30-@30IN WIDE 0-@NO OVERHANG(DEPTH) EZ-@STANDARD HMI LAMINATES	1	0	69.16	69.16



**WB WOODNY**  
 100 FIFTH AVENUE  
 12TH FLOOR  
 NEW YORK, NY 10011  
 Phone: 212-206-9500  
 Fax: 212-206-9222  
 WWW.WBWOODNY.COM  
 Federal Id: 20-2218703

REAL ESTATE &  
 GENERAL SERVICES

2007 SEP 19 P 3 47

RECEIVED

**Invoice**

Page: 10 of 22

**Invoice Date:** 05/23/2007  
**Date Due:** 06/07/2007  
**Invoice Number:** 55332152  
**Apply To:** 55332152  
**Project:** 16393  
**Order:** 16393.001


**Bill To:** 2412-00  
 FEDERAL RESERVE BANK  
 Attention: PROJECTS & CLIENT SERVICES  
 33 LIBERTY STREET 8TH FL  
 PROJECTS & CLIENTS SERVICES  
 NEW YORK, NY 10045

**Sold To:** 2412-04  
 FEDERAL RESERVE BANK  
 Attention: ACCOUNTS PAYABLE  
 44 MAIDEN LANE  
 2ND MEZZANINE  
 NEW YORK, NY 10045

Date Shipped	Customer PO	Shipped Via	FOB	Terms	Sales Person
05/23/2007	2002734	Best Way	SHIP	N15	Sharon Glick

Line	Item Number	Description	Invoice Qty	B.O. Qty	Unit Price	Extended
------	-------------	-------------	-------------	----------	------------	----------

81	ZCFLA	HT-@INNER TONE HT-@INNER TONE @COMMON SIZE FILE TOP LAMINATE SQ. EDGE (A) 18D X 60W (2) OUTSIDE BARB P CUBE (1) ADMIN STATION 1-@ONE UNIT DEEP 18-@18" DEEP 2-@TWO UNITS WIDE 30-@30" WIDE 30-@30" WIDE 0-@NO OVERHANG(DEPTH) EZ-@STANDARD HMI LAMINATES HT-@INNER TONE HT-@INNER TONE	3	0	138.32	414.96
82	ZCFLA	@COMMON SIZE FILE TOP LAMINATE SQ. EDGE (A) 18D X 78W TAG: OUTSIDE BARB DS CUBE 1-@ONE UNIT DEEP 18-@18" DEEP 2-@TWO UNITS WIDE 36-@36" WIDE 42-@42" WIDE 0-@NO OVERHANG(DEPTH) EZ-@STANDARD HMI LAMINATES HT-@INNER TONE HT-@INNER TONE	1	0	179.92	179.92
83	ZCFLA	@COMMON SIZE FILE TOP LAMINATE SQ. EDGE (A) 18D X 102W TAG: OUTSIDE MICHELLES CUBE 1-@ONE UNIT DEEP 18-@18" DEEP 3-@THREE UNITS WIDE 36-@36" WIDE 36-@36" WIDE 30-@30" WIDE 0-@NO OVERHANG(DEPTH) EZ-@STANDARD HMI LAMINATES HT-@INNER TONE HT-@INNER TONE	1	0	235.56	235.56
84	26-3018-2N	FILE,FS LAT STD PULL,2 11 3/4" DWR	2	0	393.64	787.28



WB WOOD NY  
 100 FIFTH AVENUE  
 12TH FLOOR  
 NEW YORK, NY 10011  
 Phone: 212-206-9500  
 Fax: 212-206-9222  
 WWW.WBWOODNY.COM  
 Federal Id: 20-2218703

REAL ESTATE &  
 GENERAL SERVICES

7001 SEP 19 P 3:47

Invoice

Page: 11 of 22

Invoice Date: 05/23/2007  
 Date Due: 06/07/2007  
 Invoice Number: 55332152  
 Apply To: 55332152  
 Project: 16393  
 Order: 16393.001

RECEIVED


Bill To: 2412-00  
 FEDERAL RESERVE BANK  
 Attention: PROJECTS & CLIENT SERVICES  
 33 LIBERTY STREET 8TH FL  
 PROJECTS & CLIENTS SERVICES  
 NEW YORK, NY 10045

Sold To: 2412-04  
 FEDERAL RESERVE BANK  
 Attention: ACCOUNTS PAYABLE  
 44 MAIDEN LANE  
 2ND MEZZANINE  
 NEW YORK, NY 10045

Date Shipped	Customer PO	Shipped Via	FOB	Terms	Sales Person
05/23/2007	2002734	Best Way	SHIP	N15	Sharon Glick

Line	Item Number	Description	Invoice Qty	B.O. Qty	Unit Price	Extended
------	-------------	-------------	-------------	----------	------------	----------

		TS-SMOOTH PAINT ON TEXTURED STEEL MT-MEDIUM TONE T2-1 1/4"-HIGH TOP WITH SQUARED EDGE KA-KEYED ALIKE B2-1 1/2"-HIGH BASE CB-COUNTERWEIGHT (RECOMMENDED) 9R-SIDE-TO-SIDE FILING RAIL TAG: ADMIN STATION NEED 2 TAKE 2 FROM LIBERTY				
85	26-3018-3	LATERAL FILE STD PULL 3-HIGH 30W 18D 38H NEED 6 TAKE 3-38H FROM DS&D TS-TEXTURED STEEL HT-INNER TONE NON-METALLIC T2-SQUARE METAL TOP 1-1/4 N-FIXED FRONT 11-3/4 R-SIDE TO SIDE HANGING N-FIXED FRONT 11-3/4 R-SIDE TO SIDE HANGING N-FIXED FRONT 11-3/4 R-SIDE TO SIDE HANGING B2-BASE 1-1/2IN H KA-BLACK - KEYED ALIKE NO-NO COUNTERWT(MUST GANG OR ANC	3	0	469.04	1,407.12
86	26-3618-3	LATERAL FILE STD PULL 3-HIGH 36W 18D 38H NEED 3 TAKE 1 FROM DS&D TS-TEXTURED STEEL HT-INNER TONE NON-METALLIC T2-SQUARE METAL TOP 1-1/4 N-FIXED FRONT 11-3/4 R-SIDE TO SIDE HANGING N-FIXED FRONT 11-3/4 R-SIDE TO SIDE HANGING N-FIXED FRONT 11-3/4 R-SIDE TO SIDE HANGING B2-BASE 1-1/2IN H KA-BLACK - KEYED ALIKE NO-NO COUNTERWT(MUST GANG OR ANC	2	0	517.92	1,035.84
87	26-4218-3	LATERAL FILE STD PULL 3-HIGH 42W 18D 38H	1	0	0.00	0.00



WB WOOD|NY  
 100 FIFTH AVENUE  
 12TH FLOOR  
 NEW YORK, NY 10011  
 Phone: 212-206-9500  
 Fax: 212-206-9222  
 WW.W.BWOODNY.COM  
 Federal Id: 20-2218703

Invoice

Page: 12 of 22

Invoice Date: 05/23/2007  
 Date Due: 06/07/2007  
 Invoice Number: 55332152  
 Apply To: 55332152  
 Project: 16393  
 Order: 16393.001

REAL ESTATE &  
 GENERAL SERVICES  
 2007 SEP 19 P 3:47

RECEIVED


Bill To: 2412-00  
 FEDERAL RESERVE BANK  
 Attention: PROJECTS & CLIENT SERVICES  
 33 LIBERTY STREET 8TH FL  
 PROJECTS & CLIENTS SERVICES  
 NEW YORK, NY 10045

Sold To: 2412-04  
 FEDERAL RESERVE BANK  
 Attention: ACCOUNTS PAYABLE  
 44 MAIDEN LANE  
 2ND MEZZANINE  
 NEW YORK, NY 10045

Date Shipped	Customer PO	Shipped Via	FOB	Terms	Sales Person
05/23/2007	2002734	Best Way	SHIP	N15	Sharon Glick

Line	Item Number	Description	Invoice Qty	B.O. Qty	Unit Price	Extended
------	-------------	-------------	-------------	----------	------------	----------

		TS-SMOOTH PAINT ON TEXTURED STEEL HT-INNER TONE NON-METALLIC T2-SQUARE METAL TOP 1-1/4 N-FIXED FRONT 11-3/4 R-SIDE TO SIDE HANGING N-FIXED FRONT 11-3/4 R-SIDE TO SIDE HANGING N-FIXED FRONT 11-3/4 R-SIDE TO SIDE HANGING B2-BASE 1-1/2IN H KA-BLACK - KEYED ALIKE NO-NO COUNTERWT (MUST GANG OR ANCHOR) NEED 1 TAKE 1 FROM DS&D				
88	26-3018-4N	FILE,FS LAT STD PULL,4 11 3/4" DWR TS-TEXTURED STEEL MT-MEDIUM TONE T2-1 1/4"-HIGH TOP W/SQUARED EDG KA-KEYED ALIKE B2-1 1/2"-HIGH BASE CB-COUNTERWEIGHT (RECOMMENDED) 9R-SIDE-TO-SIDE FILING RAIL	1	0	657.28	657.28
89	26-3018-5	LATERAL FILE STD PULL 5-HIGH 30W 18D (SPEC-A-FILE) TS-SMOOTH PAINT ON TEXTURED STEEL HT-INNER TONE NON-METALLIC T1-SQUARE METAL TOP 1 D-FLIP,PULL-OUTSHF 13-1/8 R-SIDE TO SIDE HANGING N-FIXED FRONT 11-3/4 R-SIDE TO SIDE HANGING B1-BASE 1IN H KA-BLACK - KEYED ALIKE NO-NO COUNTERWT (MUST GANG OR ANCHOR) NEED 15 TAKE 15 FROM DS&D	15	0	0.00	0.00
90	26-3618-5	LATERAL FILE STD PULL 5-HIGH 36W 18D 62-1/8H	13	0	0.00	0.00



WB WOOD/NY  
 100 FIFTH AVENUE  
 12TH FLOOR  
 NEW YORK, NY 10011  
 Phone: 212-206-9500  
 Fax: 212-206-9222  
 WWW.WBWOODNY.COM  
 Federal Id: 20-2218703

REAL ESTATE &  
 GENERAL SERVICES

7091 SEP 19 P 3 47

Invoice

Page: 13 of 22

Invoice Date: 05/23/2007  
 Date Due: 06/07/2007  
 Invoice Number: 55332152  
 Apply To: 55332152  
 Project: 16393  
 Order: 16393.001

RECEIVED


Bill To: 2412-00  
 FEDERAL RESERVE BANK  
 Attention: PROJECTS & CLIENT SERVICES  
 33 LIBERTY STREET 8TH FL  
 PROJECTS & CLIENTS SERVICES  
 NEW YORK, NY 10045

Sold To: 2412-04  
 FEDERAL RESERVE BANK  
 Attention: ACCOUNTS PAYABLE  
 44 MAIDEN LANE  
 2ND MEZZANINE  
 NEW YORK, NY 10045

Date Shipped	Customer PO	Shipped Via	FOB	Terms	Sales Person
05/23/2007	2002734	Best Way	SHIP	N15	Sharon Glick

Line	Item Number	Description	Invoice Qty	B.O. Qty	Unit Price	Extended
------	-------------	-------------	-------------	----------	------------	----------

		TS-SMOOTH PAINT ON TEXTURED STEEL HT-INNER TONE NON-METALLIC T1-SQUARE METAL TOP 1 D-FLIP,PULL-OUTSHF 13-1/8 R-SIDE TO SIDE HANGING N-FIXED FRONT 11-3/4 R-SIDE TO SIDE HANGING B1-BASE 1IN H KA-KEYED ALIKE NO-NO COUNTERWT (MUST GANG OR ANCHOR) NEED 13-TAKE 13 FROM DS&S				
91	46-3018-63	STG CASE,STD PULL 30W 18D 62-1/8H TS-TEXTURED STEEL HT-INNER TONE NS3-3 SHELVES TOTAL KQ-KEYED ALIKE, CHROME T1-1"-HIGH TOP WITH SQUARED EDGE B1-1"-HIGH BASE	6	0	437.84	2,627.04
92	46-3618-66	STG CASE,STD PULL 36W 18D 62 7/8H TS-SMOOTH PAINT ON TEXTURED STEEL HT-INNER TONE WC-COAT ROD WITH SHELF KC-KEYED DIFFERENTLY, CHROME T1-1"-HIGH TOP WITH SQUARED EDGE B1-1"-HIGH BASE NEED 1 TAKE 1 FROM DS&D	1	0	0.00	0.00
93	NOTE	TERIS OFFICE	1	0	0.00	0.00
94	A3390.24	A-/B-STYLE FLIPPER DR BACK PANEL 24W BU-BLACK UMBER	1	0	34.08	34.08
95	A3390.36	A-/B-STYLE FLIPPER DR BACK PANEL 36W BU-BLACK UMBER	1	0	37.92	37.92
96	A3390.48	A-/B-STYLE FLIPPER DR BACK PANEL 48W BU-BLACK UMBER	1	0	40.32	40.32
97	A3352.1324	FLIP DR UNIT,B-STYLE FAB,W/LOCK 13D 24W 15- 1/2H	1	0	0.00	0.00



WB WOODNY  
 100 FIFTH AVENUE  
 12TH FLOOR  
 NEW YORK, NY 10011  
 Phone: 212-206-9500  
 Fax: 212-206-9222  
 WWW.WBWOODNY.COM  
 Federal Id: 20-2218703

REAL ESTATE &  
 GENERAL SERVICES

7001 SEP 19 P 3 47

Invoice

Page: 14 of 22

Invoice Date: 05/23/2007  
 Date Due: 06/07/2007  
 Invoice Number: 55332152  
 Apply To: 55332152  
 Project: 16393  
 Order: 16393.001

RECEIVED


Bill To: 2412-00  
 FEDERAL RESERVE BANK  
 Attention: PROJECTS & CLIENT SERVICES  
 33 LIBERTY STREET 8TH FL  
 PROJECTS & CLIENTS SERVICES  
 NEW YORK, NY 10045

Sold To: 2412-04  
 FEDERAL RESERVE BANK  
 Attention: ACCOUNTS PAYABLE  
 44 MAIDEN LANE  
 2ND MEZZANINE  
 NEW YORK, NY 10045

Date Shipped	Customer PO	Shipped Via	FOB	Terms	Sales Person
05/23/2007	2002734	Best Way	SHIP	N15	Sharon Glick

Line	Item Number	Description	Invoice Qty	B.O Qty	Unit Price	Extended
------	-------------	-------------	-------------	---------	------------	----------

		KA-KEYED ALIKE BU-BLACK UMBER 32-IOTA-PR CAT 4 12-IOTA MARSH ICE NEED 1 TAKE 1 FROM DS&D				
98	A3352.1336	FLIP DR UNIT,B-STYLE FAB,W/LOCK 13D 36W 15-1/2H	1	0	0.00	0.00
		KA-KEYED ALIKE BU-BLACK UMBER 32-IOTA-PR CAT 4 12-IOTA MARSH ICE NEED 1-TAKE 1 FROM DS&D				
99	A3352.1348	FLIP DR UNIT,B-STYLE FAB,W/LOCK 13D 48W 15-1/2H	1	0	0.00	0.00
		KA-KEYED ALIKE BU-BLACK UMBER 32-IOTA-PR CAT 4 12-IOTA MARSH ICE NEED 1-TAKE 1 FROM DS&D				
100	A3410.2024	TACKBOARD,B-STYLE 20H 24W	1	0	117.60	117.60
		32-IOTA-PR CAT 4 12-IOTA MARSH ICE				
101	A3410.2036	TACKBOARD,B-STYLE 20H 36W	1	0	127.20	127.20
		32-IOTA-PR CAT 4 12-IOTA MARSH ICE				
102	A3410.2048	TACKBOARD,B-STYLE 20H 48W	1	0	138.72	138.72
		32-IOTA-PR CAT 4 12-IOTA MARSH ICE				
103	G6132.24MNS	TASK LIGHT,UTILITY,STD,MAGNETIC BALLAST,NO DIM,AO 24W BU-BLACK UMBER	1	0	81.60	81.60
104	G6132.30MNS	TASK LIGHT,UTILITY,STD,MAGNETIC BALLAST,NO DIM,AO 30W BU-BLACK UMBER	1	0	83.04	83.04
105	G6132.42MNS	TASK LIGHT,UTILITY,STD,MAGNETIC BALLAST,NO DIM,AO, 42W BU-BLACK UMBER	1	0	91.68	91.68
106	Z2RWC	@SQ-EDGE WOOD FRT RECT WS,VEN TOP 24-@24D 48-@24D 48W	1	0	265.92	265.92



WB WOODJNY  
 100 FIFTH AVENUE  
 12TH FLOOR  
 NEW YORK, NY 10011  
 Phone: 212-206-9500  
 Fax: 212-206-9222  
 WWW.WBWOODNY.COM  
 Federal Id: 20-2218703

REAL ESTATE &  
 GENERAL SERVICES

7007 SEP 19 P 3:47

Invoice

Page: 15 of 22

Invoice Date: 05/23/2007  
 Date Due: 06/07/2007  
 Invoice Number: 55332152  
 Apply To: 55332152  
 Project: 16393  
 Order: 16393.001

RECEIVED

Bill To: 2412-00  
 FEDERAL RESERVE BANK  
 Attention: PROJECTS & CLIENT SERVICES  
 33 LIBERTY STREET 8TH FL  
 PROJECTS & CLIENTS SERVICES  
 NEW YORK, NY 10045

Sold To: 2412-04  
 FEDERAL RESERVE BANK  
 Attention: ACCOUNTS PAYABLE  
 44 MAIDEN LANE  
 2ND MEZZANINE  
 NEW YORK, NY 10045

Date Shipped	Customer PO	Shipped Via	FOB	Terms	Sales Person
05/23/2007	2002734	Best Way	SHIP	N15	Sharon Glick

Line	Item Number	Description	Invoice Qty	B.O. Qty	Unit Price	Extended
		S7-@NO GROMMET, 7/8" GAP STM-@STAIN-TO-MATCH ON RECUT MAH 689-STM689 BU-@BLACK UMBER SUPT				
107	SA003424	SPECIAL FS TABLE W/C-LEG SQ EDGE RECT VENEER 24D 36W PRICE VALID THRU 2/3/07 BU-BLACK UMBER STM-STAIN TO MATCH ON RECUT 689-MAHOGANY	1	0	417.12	417.12
108	Z2DWC	@SQ-EDGE WOOD FRT CNR W/S,DIAMOND,VEN TOP 2436-@24D 36W LEFT HAND 2436-@24D 36W RIGHT HAND S7-@NO GROMMET, 7/8" GAP STM-@STAIN-TO-MATCH ON RECUT MAH 689-STM689 BU-@BLACK UMBER SUPT	1	0	386.40	386.40
109	SA044811	SPECIAL SUPPORT PANEL WK SURF END VENEER 36D PRICE VALID THRU 2/3/07 BU-BLACK UMBER STM-STAIN TO MATCH ON RECUT 689-MAHOGANY	1	0	278.88	278.88
110	SA080187	SPECIAL FS TABLE W/C-LEG SQ ED RECT VENEER 24D 72W PRICE VALID THRU 2/3/07 BU-BLACK UMBER STM-STAIN TO MATCH OR RECUT 689-MAHOGANY	1	0	913.44	913.44
111	236659	FLAT PLATE HARDWARE PACK BU-BLACK UMBER	1	0	1.44	1.44
112	AO213.80	WALL STRIP 60H BU-BLACK UMBER	4	0	22.08	88.32
113	G5010.	DRW,PENCIL 21W 16D BU-BLACK UMBER	1	0	23.04	23.04
114	26-3018-4N	FILE,FS LAT STD PULL,4 11 3/4" DWR TS-TEXTURED STEEL BU-BLACK UMBER T2-1 1/4"-HIGH TOP WITH SQUARED KA-KEYED ALIKE	1	0	657.28	657.28



**WB WOOD|NY**  
 100 FIFTH AVENUE  
 12TH FLOOR  
 NEW YORK, NY 10011  
 Phone: 212-206-9500  
 Fax: 212-206-9222  
 WWW.WBWOODNY.COM  
 Federal Id: 20-2218703

REAL ESTATE &  
 GENERAL SERVICES

2007 SEP 19 P 3:48

RECEIVED

**Invoice**

Page: 16 of 22


**Invoice Date:** 05/23/2007  
**Date Due:** 06/07/2007  
**Invoice Number:** 55332152  
**Apply To:** 55332152  
**Project:** 16393  
**Order:** 16393.001

**Bill To:** 2412-00  
 FEDERAL RESERVE BANK  
 Attention: PROJECTS & CLIENT SERVICES  
 33 LIBERTY STREET 8TH FL  
 PROJECTS & CLIENTS SERVICES  
 NEW YORK, NY 10045

**Sold To:** 2412-04  
 FEDERAL RESERVE BANK  
 Attention: ACCOUNTS PAYABLE  
 44 MAIDEN LANE  
 2ND MEZZANINE  
 NEW YORK, NY 10045

Date Shipped	Customer PO	Shipped Via	FOB	Terms	Sales Person
05/23/2007	2002734	Best Way	SHIP	N15	Sharon Glick

Line	Item Number	Description	Invoice Qty	B.O. Qty	Unit Price	Extended
		B2-1 1/2"-HIGH BASE CB-COUNTERWEIGHT (RECOMMENDED) 9R-SIDE-TO-SIDE FILING RAIL				
115	G5120.19	PED,B-PULL FREESTD 6,6,12 27H 20D 15W BU-BLACK UMBER KA-KEYED ALIKE	1	0	361.92	361.92
116	G5130.19	PED,B-PULL FREESTD 12,12 27H 20D 15W BU-BLACK UMBER KA-KEYED ALIKE	1	0	348.48	348.48
117	EE123AB	WK CHR,ERAGON 3,PNEU.,KNEE TILT FWD ANG,ADJ ARMS,HI-BK/B PRIVATE OFFICE DESK CHAIR- AJ-ADJUSTABLE BU-BLACK UMBER BC-2" HD DBL WL CASTER, CARPET U6-NONUPHOLSTERED BK-BLACK 60-RAPUNZEL-PR CAT 6 11-RAPUNZEL BASIL	1	0	629.76	629.76
118	G7715.08K	KEYBD TRAY,FULLY ADJ,KNOB ADJ 21IN TRK BU-BLACK UMBER	1	0	203.04	203.04
119	G7740.T	MOUSE TRAY,KEYBD TRAY ATT	1	0	71.52	71.52
120	EE122PK	WK CHR,ERAGON 3,PNEU.,KNEE TILT,FIXED ARMS,MID-BK/B N4-NOT ADJUSTABLE BU-BLACK UMBER BC-2" HD DBL WL CASTER, CARPET U6-NONUPHOLSTERED BK-BLACK 60-RAPUNZEL-PR CAT 6 11-RAPUNZEL BASIL TAG: CONF ROOM (8) TERI (2) NEED 10-TAKE 10 FROM DS&D	10	0	0.00	0.00
121	AO213.80	WALL STRIP 60H BU-BLACK UMBER	4	0	22.08	88.32
122	NOTE	M. HELDS OFFICE 08-003 USES HARDEN FURN FROM 11TH FL	1	0	0.00	0.00
123	UEY00L	SERVICE FLIPPER END PANELS RIGHT & LEFT FOR 13"D SHELF BU-BLACK UMBER	3	0	53.28	159.84



**WB WOODNY**  
 100 FIFTH AVENUE  
 12TH FLOOR  
 NEW YORK, NY 10011  
 Phone: 212-206-9500  
 Fax: 212-206-9222  
 WWW.WBWOODNY.COM  
 Federal Id: 20-2218703

REAL ESTATE &  
 GENERAL SERVICES

7007 SEP 19 P 3:48

**Invoice**

Page: 17 of 22

**Invoice Date:** 05/23/2007  
**Date Due:** 06/07/2007  
**Invoice Number:** 55332152  
**Apply To:** 55332152  
**Project:** 16393  
**Order:** 16393.001


RECEIVED

Bill To: 2412-00  
 FEDERAL RESERVE BANK  
 Attention: PROJECTS & CLIENT SERVICES  
 33 LIBERTY STREET 8TH FL  
 PROJECTS & CLIENTS SERVICES  
 NEW YORK, NY 10045

Sold To: 2412-04  
 FEDERAL RESERVE BANK  
 Attention: ACCOUNTS PAYABLE  
 44 MAIDEN LANE  
 2ND MEZZANINE  
 NEW YORK, NY 10045

Date Shipped	Customer PO	Shipped Via	FOB	Terms	Sales Person
05/23/2007	2002734	Best Way	SHIP	N15	Sharon Glick

Line	Item Number	Description	Invoice Qty	B.O. Qty	Unit Price	Extended
124	A3410.2024	TACKBOARD,B-STYLE 20H 24W 32-IOTA-PR CAT 4 12-IOTA MARSH ICE	1	0	117.60	117.60
125	A3410.2030	TACKBOARD,B-STYLE 20H 30W 32-IOTA-PR CAT 4 12-IOTA MARSH ICE	1	0	122.88	122.88
126	A3410.2042	TACKBOARD,B-STYLE 20H 42W 32-IOTA-PR CAT 4 12-IOTA MARSH ICE	1	0	133.44	133.44
127	G6132.24MNS	TASK LIGHT,UTILITY,STD,MAGNETIC BALLAST,NO DIM,AO 24W BU-BLACK UMBER	1	0	81.60	81.60
128	G6132.30MNS	TASK LIGHT,UTILITY,STD,MAGNETIC BALLAST,NO DIM,AO 30W BU-BLACK UMBER	1	0	83.04	83.04
129	G6132.42MNS	TASK LIGHT,UTILITY,STD,MAGNETIC BALLAST,NO DIM,AO, 42W BU-BLACK UMBER	1	0	91.68	91.68
130	G5010.	DRW,PENCIL 21W 16D BU-BLACK UMBER	1	0	23.04	23.04
131	26-3018-4N	FILE,FS LAT STD PULL,4 11 3/4" DWR TS-TEXTURED STEEL BU-BLACK UMBER T2-1 1/4"-HIGH TOP WITH SQUARED KA-KEYED ALIKE B2-1 1/2"-HIGH BASE CB-COUNTERWEIGHT (RECOMMENDED) 9R-SIDE-TO-SIDE FILING RAIL	1	0	657.28	657.28
132	EE123AB	WK CHR,ERAGON 3,PNEU.,KNEE TILT FWD ANG,ADJ ARMS,HI-BK/B PRIVATE OFFICE DESK CHAIR- AJ-ADJUSTABLE BU-BLACK UMBER BC-2" HD DBL WL CASTER, CARPET U6-NONUPHOLSTERED BK-BLACK 60-RAPUNZEL-PR CAT 6 11-RAPUNZEL BASIL	1	0	629.76	629.76
133	EE122PK	WK CHR,ERAGON 3,PNEU.,KNEE TILT,FIXED ARMS,MID-BK/B	2	0	0.00	0.00



WB WOODNY  
 100 FIFTH AVENUE  
 12TH FLOOR  
 NEW YORK, NY 10011  
 Phone: 212-206-9500  
 Fax: 212-206-9222  
 WWW.WBWOODNY.COM  
 Federal Id: 20-2218703

REAL ESTATE &  
 GENERAL SERVICES

7001 SEP 19 P 3:48

Invoice

Page: 18 of 22

Invoice Date: 05/23/2007  
 Date Due: 06/07/2007  
 Invoice Number: 55332152  
 Apply To: 55332152  
 Project: 16393  
 Order: 16393.001

RECEIVED


Bill To: 2412-00  
 FEDERAL RESERVE BANK  
 Attention: PROJECTS & CLIENT SERVICES  
 33 LIBERTY STREET 8TH FL  
 PROJECTS & CLIENTS SERVICES  
 NEW YORK, NY 10045

Sold To: 2412-04  
 FEDERAL RESERVE BANK  
 Attention: ACCOUNTS PAYABLE  
 44 MAIDEN LANE  
 2ND MEZZANINE  
 NEW YORK, NY 10045

Date Shipped	Customer PO	Shipped Via	FOB	Terms	Sales Person
05/23/2007	2002734	Best Way	SHIP	N15	Sharon Glick

Line	Item Number	Description	Invoice Qty	B.O. Qty	Unit Price	Extended
------	-------------	-------------	-------------	----------	------------	----------

		N4-NOT ADJUSTABLE BU-BLACK UMBER BC-2" HD DBL WL CASTER, CARPET U6-NONUPHOLSTERED BK-BLACK 60-RAPUNZEL-PR CAT 6 11-RAPUNZEL BASIL TAG: PVT OFFICE GUEST CHAIR NEED 2-TAKE 2 FROM DS&D				
134	AO213.60	WALL STRIP 60H BU-BLACK UMBER	4	0	22.08	88.32
135	NOTE	M. MARONS OFFICE USES INVENTORY FOR AREA 4	1	0	0.00	0.00
136	A3352.1324	FLIP DR UNIT,B-STYLE FAB,W/LOCK 13D 24W 15- 1/2H KA-KEYED ALIKE MT-MEDIUM TONE 32-IOTA-PR CAT 4 12-IOTA MARSH ICE	2	0	197.28	394.56
137	A3352.1336	FLIP DR UNIT,B-STYLE FAB,W/LOCK 13D 36W 15- 1/2H KA-KEYED ALIKE MT-MEDIUM TONE 32-IOTA -PR CAT 4 12-IOTA MARSH ICE	1	0	221.28	221.28
138	A3352.1348	FLIP DR UNIT,B-STYLE FAB,W/LOCK 13D 48W 15- 1/2H NNED 1-TAKE 1 FROM DS&D KA-KEYED ALIKE MT-MEDIUM TONE 32-IOTA-PR CAT 4 12-IOTA MARSH ICE	1	0	0.00	0.00
139	A3410.2024	TACKBOARD,B-STYLE 20H 24W 32-IOTA-PR CAT 4 12-IOTA MARSH ICE	1	0	117.60	117.60
140	A3410.2036	TACKBOARD,B-STYLE 20H 36W 32-IOTA-PR CAT 4 12-IOTA MARSH ICE	1	0	127.20	127.20
141	A3410.2048	TACKBOARD,B-STYLE 20H 48W 32-IOTA-PR CAT 4 12-IOTA MARSH ICE	1	0	138.72	138.72



**WB WOOD NY**  
 100 FIFTH AVENUE  
 12TH FLOOR  
 NEW YORK, NY 10011  
 Phone: 212-206-9500  
 Fax: 212-206-9222  
 WWW.WBWOODNY.COM  
 Federal Id: 20-2218703

REAL ESTATE &  
 GENERAL SERVICES

7001 SEP 19 P 3:48

**Invoice**

Page: 19 of 22

**Invoice Date:** 05/23/2007  
**Date Due:** 06/07/2007  
**Invoice Number:** 55332152  
**Apply To:** 55332152  
**Project:** 16393  
**Order:** 16393.001


RECEIVED

**Bill To:** 2412-00  
 FEDERAL RESERVE BANK  
 Attention: PROJECTS & CLIENT SERVICES  
 33 LIBERTY STREET 8TH FL  
 PROJECTS & CLIENTS SERVICES  
 NEW YORK, NY 10045

**Sold To:** 2412-04  
 FEDERAL RESERVE BANK  
 Attention: ACCOUNTS PAYABLE  
 44 MAIDEN LANE  
 2ND MEZZANINE  
 NEW YORK, NY 10045

Date Shipped	Customer PO	Shipped Via	FOB	Terms	Sales Person
05/23/2007	2002734	Best Way	SHIP	N15	Sharon Glick

Line	Item Number	Description	Invoice Qty	B.O. Qty	Unit Price	Extended
142	G6132.24MNS	TASK LIGHT, UTILITY, STD, MAGNETIC BALLAST, NO DIM, AO 24W BU-BLACK UMBER	1	0	81.60	81.60
143	G6132.30MNS	TASK LIGHT, UTILITY, STD, MAGNETIC BALLAST, NO DIM, AO 30W BU-BLACK UMBER	1	0	83.04	83.04
144	G6132.42MNS	TASK LIGHT, UTILITY, STD, MAGNETIC BALLAST, NO DIM, AO, 42W BU-BLACK UMBER	1	0	91.68	91.68
145	G5010.	DRW, PENCIL 21W 16D BU-BLACK UMBER	1	0	23.04	23.04
146	26-3018-4N	FILE, FS LAT STD PULL, 4 11 3/4" DW TS-TEXTURED STEEL BU-BLACK UMBER T2-1 1/4"-HIGH TOP WITH SQUARED KA-KEYED ALIKE B2-1 1/2"-HIGH BASE CB-COUNTERWEIGHT (RECOMMENDED) 9R-SIDE-TO-SIDE FILING RAIL	1	0	657.28	657.28
147	EE123AB	WK CHR, ERGON 3, PNEU., KNEE TILT FWD ANG, ADJ ARMS, HI-BK/B PRIVATE OFFICE DESK CHAIR- AJ-ADJUSTABLE BU-BLACK UMBER BC-2" HD DBL WL CASTER, CARPET U6-NONUPHOLSTERED BK-BLACK 60-RAPUNZEL-PR CAT 6 11-RAPUNZEL BASIL	1	0	629.76	629.76
148	EE122PK	WK CHR, ERGON 3, PNEU., KNEE TILT, FIXED ARMS, MID-BK/B PRIVATE OFFICE GUEST CHAIR N4-NOT ADJUSTABLE BU-BLACK UMBER BC-2" HD DBL WL CASTER, CARPET U6-NONUPHOLSTERED BK-BLACK 60-RAPUNZEL-PR CAT 6 11-RAPUNZEL BASIL	3	0	503.04	1,509.12
149	AO213.60	WALL STRIP 60H BU-BLACK UMBER	4	0	22.08	88.32



WB WOOD|NY  
 100 FIFTH AVENUE  
 12TH FLOOR  
 NEW YORK, NY 10011  
 Phone: 212-206-9500  
 Fax: 212-206-9222  
 WWW.WBWOODNY.COM  
 Federal Id: 20-2218703

REAL ESTATE &  
 GENERAL SERVICES

2007 SEP 19 P 3:48

Invoice

Page: 20 of 22

Invoice Date: 05/23/2007  
 Date Due: 06/07/2007  
 Invoice Number: 55332152  
 Apply To: 55332152  
 Project: 16393  
 Order: 16393.001


RECEIVED

Bill To: 2412-00  
 FEDERAL RESERVE BANK  
 Attention: PROJECTS & CLIENT SERVICES  
 33 LIBERTY STREET 8TH FL  
 PROJECTS & CLIENTS SERVICES  
 NEW YORK, NY 10045

Sold To: 2412-04  
 FEDERAL RESERVE BANK  
 Attention: ACCOUNTS PAYABLE  
 44 MAIDEN LANE  
 2ND MEZZANINE  
 NEW YORK, NY 10045

Date Shipped	Customer PO	Shipped Via	FOB	Terms	Sales Person
05/23/2007	2002734	Best Way	SHIP	N15	Sharon Glick

Line	Item Number	Description	Invoice Qty	B.O. Qty	Unit Price	Extended
150	NOTE	LIZS OFFICE 08-015 USES INVENTORY FROM AREA 3	1	0	0.00	0.00
151	UEY00L-BU	SERVICE FLIPPER END PANELS RIGHT & LEFT FOR 13"D SHELF BLACK UMBER	3	0	53.28	159.84
152	A3410.2024	TACKBOARD,B-STYLE 20H 24W 32-IOTA-PR CAT 4 12-IOTA MARSH ICE	1	0	117.60	117.60
153	A3410.2030	TACKBOARD,B-STYLE 20H 30W 32-IOTA-PR CAT 4 12-IOTA MARSH ICE	1	0	122.88	122.88
154	G6132.24MNS	TASK LIGHT,UTILITY,STD,MAGNETIC BALLAST,NO DIM,AO 24W BU-BLACK UMBER	1	0	81.60	81.60
155	G6132.30MNS	TASK LIGHT,UTILITY,STD,MAGNETIC BALLAST,NO DIM,AO 30W BU-BLACK UMBER	1	0	83.04	83.04
156	G6132.42MNS	TASK LIGHT,UTILITY,STD,MAGNETIC BALLAST,NO DIM,AO, 42W BU-BLACK UMBER	1	0	91.68	91.68
157	G5010.	DRW,PENCIL 21W 16D BU-BLACK UMBER	1	0	23.04	23.04
158	26-3018-4N	FILE,FS LAT STD PULL,4 11 3/4" DWR TS-TEXTURED STEEL BU-BLACK UMBER T2-1 1/4"-HIGH TOP WITH SQUARED KA-KEYED ALIKE B2-1 1/2"-HIGH BASE CB-COUNTERWEIGHT (RECOMMENDED) 9R-SIDE-TO-SIDE FILING RAIL	1	0	657.28	657.28
159	EE123AB	WK CHR,ERGON 3,PNEU.,KNEE TILT FWD ANG,ADJ ARMS,HI-BK/B PRIVATE OFFICE DESK CHAIR- AJ-ADJUSTABLE BU-BLACK UMBER BC-2" HD DBL WL CASTER, CARPET U6-NONUPHOLSTERED BK-BLACK 60-RAPUNZEL-PR CAT 6 11-RAPUNZEL BASIL	1	0	629.76	629.76



**WB WOOD NY**  
 100 FIFTH AVENUE  
 12TH FLOOR  
 NEW YORK, NY 10011  
 Phone: 212-206-9500  
 Fax: 212-206-9222  
 WWW.WBWOODNY.COM  
 Federal Id: 20-2218703

REAL ESTATE &  
 GENERAL SERVICES

7001 SEP 19 P 3:48

RECEIVED

**Invoice**

Page: 21 of 22


Invoice Date: 05/23/2007  
 Date Due: 06/07/2007  
 Invoice Number: 55332152  
 Apply To: 55332152  
 Project: 16393  
 Order: 16393.001

Bill To: 2412-00  
 FEDERAL RESERVE BANK  
 Attention: PROJECTS & CLIENT SERVICES  
 33 LIBERTY STREET 8TH FL  
 PROJECTS & CLIENTS SERVICES  
 NEW YORK, NY 10045

Sold To: 2412-04  
 FEDERAL RESERVE BANK  
 Attention: ACCOUNTS PAYABLE  
 44 MAIDEN LANE  
 2ND MEZZANINE  
 NEW YORK, NY 10045

Date Shipped	Customer PO	Shipped Via	FOB	Terms	Sales Person
05/23/2007	2002734	Best Way	SHIP	N15	Sharon Glick

Line	Item Number	Description	Invoice Qty	B/O Qty	Unit Price	Extended
160	EE122PK	WK CHR, ERGON 3, PNEU., KNEE TILT, FIXED ARMS, MID-BK/B N4-NOT ADJUSTABLE BU-BLACK UMBER BC-2" HD DBL WL CASTER, CARPET U6-NONUPHOLSTERED BK-BLACK 60-RAPUNZEL-PR CAT 6 11-RAPUNZEL BASIL	2	0	503.04	1,006.08
161	AO213.60	WALL STRIP 60H BU-BLACK UMBER	4	0	22.08	88.32
162	NOTE	CURATORS OFFICE USE INVENTORY FROM AREA 8	1	0	0.00	0.00
163	AO213.60	WALL STRIP 60H BU-BLACK UMBER	4	0	22.08	88.32
164	UEY00L-BU	SERVICE FLIPPER END PANELS RIGHT & LEFT FOR 13"D SHELF BLACK UMBER	3	0	53.28	159.84
165	A3410.2042	TACKBOARD, B-STYLE 20H 42W 32-IOTA-PR CAT 4 12-IOTA MARSH ICE	1	0	133.44	133.44
166	G6132.24MNS	TASK LIGHT, UTILITY, STD, MAGNETIC BALLAST, NO DIM, AO 24W BU-BLACK UMBER	1	0	81.60	81.60
167	G6132.30MNS	TASK LIGHT, UTILITY, STD, MAGNETIC BALLAST, NO DIM, AO 30W BU-BLACK UMBER	1	0	83.04	83.04
168	G6132.42MNS	TASK LIGHT, UTILITY, STD, MAGNETIC BALLAST, NO DIM, AO, 42W BU-BLACK UMBER	1	0	91.68	91.68
169	G5010.	DRW, PENCIL 21W 16D BU-BLACK UMBER	1	0	23.04	23.04
170	26-3018-4N	FILE, FS LAT STD PULL, 4 11 3/4" DWR NEED 2 TAKE 1 FROM DS&D TS-TEXTURED STEEL BU-BLACK UMBER T2-1 1/4"-HIGH TOP WITH SQUARED KA-KEYED ALIKE B2-1 1/2"-HIGH BASE	1	0	657.28	657.28



WB WOODNY  
 100 FIFTH AVENUE  
 12TH FLOOR  
 NEW YORK, NY 10011  
 Phone: 212-206-9500  
 Fax: 212-206-9222  
 WWW.WBWOODNY.COM  
 Federal Id: 20-2218703

**Invoice**

Page: 22 of 22

Invoice Date: 05/23/2007  
 Date Due: 06/07/2007  
 Invoice Number: 55332152  
 Apply To: 55332152  
 Project: 16393  
 Order: 16393.001

REAL ESTATE &  
 GENERAL SERVICES  
 2007 SEP 19 P 3:48

RECEIVED

Bill To: 2412-00  
 FEDERAL RESERVE BANK  
 Attention: PROJECTS & CLIENT SERVICES  
 33 LIBERTY STREET 8TH FL  
 PROJECTS & CLIENTS SERVICES  
 NEW YORK, NY 10045

Sold To: 2412-04  
 FEDERAL RESERVE BANK  
 Attention: ACCOUNTS PAYABLE  
 44 MAIDEN LANE  
 2ND MEZZANINE  
 NEW YORK, NY 10045

Date Shipped	Customer PO	Shipped Via	FOB	Terms	Sales Person	
05/23/2007	2002734	Best Way	SHIP	N15	Sharon Glick	
Line	Item Number	Description	Invoice Qty	B.O. Qty	Unit Price	Extended

CB-COUNTERWEIGHT (RECOMMENDED)  
 9R-SIDE-TO-SIDE FILING RAIL

Product Sub Total 43,425.04  
 Subtotal: 43,425.04

Remit To:  
 WB WOODNY  
 P.O. BOX 768  
 MIDTOWN STATION  
 NEW YORK NY 10018

Please Pay This Amount USD

43,425.04

*Edk 10/10/07*

*\* P. Rain*

*OK - J. Murasso 9/16/07*

# DS&D

Dancker, Sellev & Douglas  
The Office Environment Resource

P.O. Box 18233  
Newark, New Jersey 07191  
212-267-2200

## Invoice

Page 1 of 1

REAL ESTATE &  
GENERAL SERVICES

Invoice Number	Invoice Date	Customer Order Number	Sales Order Number	Ship Date	Account Representative
129230	05/18/07	1	72131	2007 MAY 30 A 10:47	Michael Boyle (Delesta)

RECEIVED

**SOLD TO:** GAIL JACKSON  
FEDERAL RESERVE BANK OF N.Y.  
33 LIBERTY STREET  
2M  
NEW YORK, NY 10045

**SHIP TO:** Jeanne Murasso  
FEDERAL RESERVE BANK OF N.Y.  
33 MAIDEN LANE  
NEW YORK, NY 10004-5

P: 1.212.720.1960

P: 2.122.127.2069

RECEIVED  
DISBURSING DIVISION  
2007 JUN 12 P 3:19

Terms: Due Upon Receipt

FED130

TAX NO: 00

Line	Quantity	Catalog Number / Description	Unit Price	Extended Amount
1	1.00	PLEASE PULL INVENTORY ON THIS LINE.	3,552.00	3,552.00
2	1.00	Delivery for Request :41761	497.25	497.25
3	1.00	PLEASE PULL INVENTORY ON THIS LINE.	494.40	494.40
4	1.00	Delivery for Request :42305	385.00	385.00
Sub Total				4,928.65
NY (tax exempt)				0.00
Please Pay This Amount:				4,928.65

VENDOR I.D. 26457-3001

BATCH # \_\_\_\_\_

VOUCHER # 114689

DATE ENTERED 06/13/07

INITIALS APL (EN)

REMARKS \_\_\_\_\_

RETURNED \_\_\_\_\_

\*\*\*\*\*End of Invoice\*\*\*\*\*

**APPROVED**

8107-6405-64051-4892505

~~807-001869~~  
~~BU # 8107~~

*J. Murasso*

*\* [Signature]*  
Page 343 of 455

# EMPIRE

www.empireoffice.com

EMPIRE OFFICE, INC.  
387 Park Ave. South - 7th Fl.  
New York, NY 10016

Phone: (212) 607-5500  
Fax: (212) 607-5650

Invoice

Page 1 of 1

8/31/07

Invoice Number	Invoice Date	Customer Order Number	Ship Date	Account Representative
627214	07/24/07	2003241	214967	PETER GASLOW/MARK KANTOR

SOLD TO: FEDERAL RESERVE BANK OF N.Y.  
33 LIBERTY STREET  
2M  
New York, NY 10045

SHIP TO: JEANNE MURASSO  
FEDERAL RESERVE BANK OF N.Y.  
33 LIBERTY STREET  
6TH FLOOR  
New York, NY 10045

P: 1.212.720.6907

**APPROVED**

Terms: DUE UPON RECEIPT      058562      427971

RECEIVED  
2007 AUG -9 A 9  
REAL ESTATE B  
GENERAL SERVICE

Line	Quantity	Catalog Number / Description	Unit Price	Extended Amount
1	1.00	TOUCH UP LABOR THOMAS M A OVER TIME ON THURSDAY 5/31/07: TOUCH UP FOR (4) METRO OFFICES  (3) U SHAPED DESKS 72 X 30 (1) U SHAPED DESKS 36 X 24  CONTACT: JEANNE MURASSO 212-720-6907	2,520.00	2,520.00
			Sub Total	2,520.00
			Fuel Surcharge	\$25.20
			Please Pay This Amount:	2,545.20
*****End of Invoice*****				

16445 BOO1

120434  
8/8/07  
MYLAP2

8107-6405-64051-4892505

OK to pay - 8/31/07 *J Murasso*

IMPORTANT! PLEASE NOTE THAT OUR REMITTANCE ADDRESS HAS CHANGED.  
PLEASE FORWARD ALL PAYMENTS TO:  
EMPIRE OFFICE INC.  
B.P.O.  
PO BOX 27752  
JEW YORK, NY 10087-7752

*[Signature]*  
8-31-07

RE-STACK PROJECT / PHASE 1 / 8<sup>TH</sup> FLOOR  
 MARKETS GROUP  
 2006 - 2007


<u>DATE</u>	<u>VENDOR</u>	<u>E-REQ #</u>	<u>PO#</u>	<u>PO DATE</u>	<u>AMOUNT</u>	<u>DESCRIPTION</u>	<u>SENT TO GJ</u>	<u>STATUS / NVOICE</u>
✓ 10/24/06	Consolidated	12577	2002562	11/01/06	\$ 26,979.50	Carpet Tile	10/16/06	SHIPPED JE205167 ✓
✓ 11/06/06	DS&D	12665	2002682	11/30/06	\$ 2,823.91	Vecta Conf Table	11/03/06	SHIPPED 123804 ✓
✓ 11/08/06	B Wood Co	12708	2002641	11/17/06	\$ 15,703.52	HM Offices / Files	11/08/06	SHIPPED 727135 ✓
✓ 11/08/06	WB Wood Co.	12709	2002640	11/17/06	\$162,590.40	HM Cubicles / Files	11/08/06	SHIPPED 720482 ✓
11/08/06	WB Wood Co.	12706	2002633	11/16/06	\$ 1,650.00	ADI to mark floor	11/08/06	COMPLETE 55329471 ✓
11/21/06	DS&D	12809	2002663	11/27/06	\$ 9,415.15	Humanscale KB's	11/21/06	SHIPPED 122242 ✓
02/26/07	DS&D	OR&A			\$ 750.00	Refinishing / Touchup	02/26/07	✓ COMPLETE 123078
03/15/07	WB Wood	13616	2002978		\$ 10,625.92	Peds Replacement	03/15/07	Shipping 5/1/07 55331622 ✓
03/16/07	WB Wood	13619	2002961		\$ 25,429.80	Stackable Panels	03/16/07	Shipping 5/4/07 55337855 ✓
03/19/07	WB Wood	13655	2002986		\$ 425.25	Add'l Labor Charge	03/19/07	Invoiced 55330366 ✓

**TOTAL: \$ 256,393.45**

Invoice

220

MC to pay 5/21/07



Consolidated Carpet Associates, LLC  
45 West 25th Street  
New York, NY 10010  
T 212.226.4600  
F 212.226.4644  
E mail@consolidatedcarpet.com  
I www.consolidatedcarpet.com

Invoice Date 12/5/06  
Invoice Number JC205167  
Job Number JG415600

2007 MAY 14 P 12:05

RECEIVED

Consolidated Carpet

Job Name  
Federal Reserve Bank - 8th floor MARKETS  
New York, NY

FEDERAL RESERVE BANK  
MARTHA MEYER JEANNE MURASSO  
33 LIBERTY STREET  
NEW YORK, NY 10045

CTX  
VH

Customer Order Number 2002562  
Description

BILLING FOR MATERIALS PURCHASED TO DATE.  
SUPPLY INTERFACE FLOORING SUPPLY BOUCLE GRID ASH, ROPPE 4 INCH  
STRAIGHT FAWN

VENDOR ID.	32771-3003
WATCH #	
VOUCHER #	112710
DATE ENTERED	05/23/07
INITIALS	AP4 (EN)
REJECTED	
REMOVED	


RECEIVED  
DISBURSING DIVISION  
2007 MAY 22 A 11:13

APPROVED

Billing Amount	17,000.00
Subtotal	17,000.00
Tax	0.00
Deposit Received	0.00
<b>Pay this Amount</b>	<b>17,000.00</b>

\* *[Signature]* 5-17-07

**Invoice**



**Consolidated  
Carpet**

Consolidated Carpet Associates, LLC  
45 West 25th Street  
New York, NY 10010  
T 212.226.4600  
F 212.226.4644  
E mail@consolidatedcarpet.com  
I www.consolidatedcarpet.com

Invoice Date 3/2/07  
Invoice Number JC205541  
Job Number JG415600

*ok to pay 5/24/07*

REAL ESTATE &  
GENERAL SERVICES

2007 MAR -7 A 10:17

RECEIVED

Job Name  
Federal Reserve Bank - 8th floor

FEDERAL RESERVE BANK  
MARTHA MEYER  
33 LIBERTY STREET  
NEW YORK, NY 10045

New York, NY

Customer Order Number 2002562  
Description

SUPPLY & INSTALL INTERFACE FLOORING SUPPLY BOUCLE GRID ASH, ROPPE 4 INCH  
STRAIGHT FAWN  
CONTRACT AMOUNT ..... \$ 26,979.50  
LESS PREVIOUS INVOICE ..... \$ 17,000.00  
BALANCE DUE THIS INVOICE ..... \$ 9,979.50

VENDOR I.D.	32771-8003
BATCH #	
VOUCHER #	113616
DATE ENTERED	05/23/07
INITIALS	APL (EW)
REMOVED	
RETURNED	

APPROVED

RECEIVED  
DISBURSING DIVISION  
2007 MAY 22 A 11:13

*CTX  
WAX*

Billing Amount	9,979.50
Subtotal	9,979.50
Tax	0.00
Deposit Received	0.00
<b>Pay this Amount</b>	<b>9,979.50</b>

*\* [Signature] 5-14-07*

# DS&D

Dancker, Seliew & Douglas  
The Office Environment Resource

P.O. Box 18233  
Newark, New Jersey 07191

## Invoice

Page 1 of 2

DS&D NEW YORK CITY

212-267-2200  
REAL ESTATE &  
GENERAL SERVICES

Invoice Number	Invoice Date	Customer Order Number	Sales Order No.	Ship Date	Account Representative
123804	03/05/07	2002682	65882	03/07/07	Michael Boyle (Delesta)

**SOLD TO:** GAIL JACKSON  
FEDERAL RESERVE BANK OF N.Y.  
33 LIBERTY STREET  
2M  
NEW YORK, NY 10045

**SHIP TO:** JEANNE MURASSO  
FEDERAL RESERVE BANK OF N.Y.  
33 LIBERTY STREET  
8TH FL/MARKETING GROUP  
NEW YORK, NY 10045

P: 1.212.720.1960

P: 1.212.720.6907

Terms: Due Upon Receipt

FED130

84797 TAX NO: 00

Line	Quantity	Catalog Number / Description	Unit Price	Extended Amount
1	1	2281254A VECTA NY	2,724.13	2,724.13
		CABLE-RADIUS RECT, 144 X 54, 2 ALUMINUM T BASES COLUMN: :0155-TUX EDGE :6690 CONVEX VINYL EDGE BLACK TOP :T098 SPECIAL LAMINATE GRADE 1 => 4607-60 CALDERA GREY (MATTE) OPTIONS OPTIONS BAY/WIRE *OPT: BAYS/WIREWAY/INSERT BAY 3 1 2 BAYS W/3+1 WIREWAY FINISH FINISH BAY FIN BAY DOOR FINISH F04 MATTE BLACK INFEED *OPT: INFEED NYC31 NYC 3+1	4,588.00 40.62%	
		Tag For: 144/54 2-PC TOP Qty Description 1 33LIB8: MARKETS GROUP		
2	1.00	793369 VECTA NY	48.69	48.69
		FLOOR MONUMENT KIT FMK 1 33LIB8: MARKETS GROUP	82.00 40.62%	
		Tag For: 1 33LIB8: MARKETS GROUP		
3	2.00	321871 VECTA NY	8.91	17.82
		OUTLET-DUPLEX, CIRCUIT 1, 3+1 WIRING	15.00 40.60%	
		Tag For: 1 Qty Description		

RECEIVED  
DISBURSING DIVISION

VENDOR I.D. 26451-B01  
 BATCH # \_\_\_\_\_  
 VOUCHER # #107240  
 DATE ENTERED \_\_\_\_\_  
 INITIALS \_\_\_\_\_  
 REJECTED \_\_\_\_\_  
 RETURNED \_\_\_\_\_

Invoice Number	Invoice Date	Customer Order Number	Sales Order No.	Ship Date	Account Representative
123804	03/05/07	2002682	65882	02/07/07	Michael Boyle (Delesta)

Line	Quantity	Catalog Number / Description	Unit Price	Extended Amount
4	2.00	2 33LIB8: MARKETS GROUP 321873 VECTA NY OUTLET-DUPLEX, CIRCUIT 3, 3+1 WIRING	8.91 15.00 40.60%	17.82
	Tag For: 3	Qty Description 2 33LIB8: MARKETS GROUP		
		Total List 4,730.00		
			Sub Total	2,808.46
			Fuel Surcharge	\$15.45
			NY (tax exempt)	0.00
			Please Pay This Amount:	2,823.91
		*****End of Invoice*****		
		<i>* <del>cancel after</del> 3-26-07</i>		

HERMAN MILLER INC  
855 EAST MAIN AVENUE  
ZEELAND MI 49464

old to  
FRB NEW YORK - EROC  
100 ORCHARD ST  
DISBURSING DIVISION  
EAST RUTHERFORD NJ 07073

COPY SENT TO  
W B WOOD NY  
100 FIFTH AVENUE  
12TH FLOOR  
NEW YORK NY 10011  
JAN - 9 P 2:08

ship to  
ADI C/O LIBERTY MOVING  
65 COMMERCE DRIVE  
HAUPPAUGE NY 11788

RECEIVED

6312314432RALPH  
CBD246312314432RALPH

FOB PLANT/PREPAID

the orderer's responsibility to check this document for accuracy, correct fabric selections, etc. Report claims immediately. This order is subject to the terms and conditions on the face and reverse side. Federal employer I.D. 38-0957640.

item number	your purchase order number	ship to	territory	type	order number	ship date	extended price
11-28-06	2002640	NET 30 DAYS	MI	FO	865678	12-22-06	1684 80
B40784	16138001.01	ZEELAND, MI				bill of lading number	00220978
		product number/product description					
0001	9	*** FINAL SHIPMENT FOR FO **					
0002	37	A1120.4724J PANEL ASSY-NON-POWER MT-TRIM/TOP CAP-MEDIUM TONE MT-CABLE MANAGE-MEDIUM TONE 4712-FABRIC -GROUND CLOTH-PEARL AS 4712-FABRIC -GROUND CLOTH-PEARL AS NOTE: 4 PER FILE BANK = 8 +1 USED W/ 6 PANEL AT EQUIP- MENT COUNTS					
0003	37	A1120.4730J PANEL ASSY-NON-POWER MT-TRIM/TOP CAP-MEDIUM TONE MT-CABLE MANAGE-MEDIUM TONE 4712-FABRIC -GROUND CLOTH-PEARL AS 4712-FABRIC -GROUND CLOTH-PEARL AS NOTE: 4 CLUSTERS OF 4 @ 5 EA = 20 LON G FILE BANK=1 SHORT FILE BANK=					
0004	28	A1120.4736J PANEL ASSY-NON-POWER MT-TRIM/TOP CAP-MEDIUM TONE MT-CABLE MANAGE-MEDIUM TONE 4712-FABRIC -GROUND CLOTH-PEARL AS 4712-FABRIC -GROUND CLOTH-PEARL AS NOTE: 4 CLUSTERS OF 4 @ 4 EA=16 SHOR T FILE BANK=1 LONG FILE BANK =					
0005	22	A1180.4706E FRAME ASS'Y-6" PANEL					

FRB NEW YORK - EROC

ship to ADI C/O LIBERTY MOVING

the orderer's responsibility to check this document for accuracy, correct fabric selections, etc. Report claims immediately. This order is subject to the terms and conditions on the face and reverse side. Federal employer I.D. 38-087840.

item number	quantity this invoice	quantity ordered	product number/product description	unit price	extended price
0006	2	2	MT - TRIM/TOP CAP - MEDIUM TONE MT - CABLE MGMT - MEDIUM TONE NOTE: TAG FILE BANKS - 6 WORKSTATIONS - 16	43 68	87 36
0007	20	20	A1181.47FA FACE - 6" PANEL 4712 - FABRIC - GROUND CLOTH - PEARL AS	60 00	1200 00
0008	2	2	A1181.47FC FACE - 6" PANEL MT - SURFACE FIN - MEDIUM TONE 4712 - FABRIC - GROUND CLOTH - PEARL AS	43 68	87 36
0009	20	20	A1182.47FA FACE - 6" PANEL 4712 - FABRIC - GROUND CLOTH - PEARL AS	60 00	1200 00
0010	16	16	A1230.47H CONNECTOR - 3 WAY MT - SURFACE FINI - MEDIUM TONE MT - CABLE MANAGE - MEDIUM TONE	84 48	1351 68
0011	2	2	A1240.47H CONNECTOR - 4 WAY MT - TOP CAP FINI - MEDIUM TONE	105 60	211 20
0012	36	36	A1250.47H END CAP KIT MT - SURFACE FINI - MEDIUM TONE MT - CABLE MANAGE - MEDIUM TONE NOTE: 4 CLUSTERS OF 4 @ 4EA = 16 2 F ILE BANKS @ 4 EA = 8 2 CLUSTER	20 16	725 76
0013	6	6	K1311.CI RECEPTACLE - 8 - WIRE MT - SURFACE FIN - MEDIUM TONE	84 00	504 00

customer  
N-074655

date 01 04 07 | invoice number 720482

PAGE 3 OF 5

sold to

FRB NEW YORK - EROC

ship to

ADI C/O LIBERTY MOVING

contract number		your purchase order number		terms		deposit		salesperson		territory		type		order number		ship date	
item number		quantity this invoice	quantity this invoice	product number/product description		ship from		ship via		bill of lading number		unit price		extended price			
0014	11			A1311.A	RECEPTACLE							77	76	855	36		
				MT-SURFACE	FINI-MEDIUM TONE												
0015	6			A1311.CI	RECEPTACLE							77	76	466	56		
				MT-SURFACE	FINI-MEDIUM TONE												
0016	6			A1311.D	RECEPTACLE							77	76	466	56		
				MT-SURFACE	FINI-MEDIUM TONE												
0017	2			A1323.24E	POWER ENTRY KIT							154	08	308	16		
				MT-CABLE	MANAGE-MEDIUM TONE												
0018	4			A1323.30E	POWER ENTRY KIT							154	08	616	32		
				MT-CABLE	MANAGE-MEDIUM TONE												
0019	4			A1323.42E	POWER ENTRY KIT							166	56	666	24		
				MT-CABLE	MANAGE-MEDIUM TONE												
0020	9			A1355.30L	POWER ADAPTER KIT-30							75	36	678	24		
0021	36			A1355.36L	POWER ADAPTER KIT-36							75	36	2712	96		
0022	20			A1355.42L	POWER ADAPTER KIT-42							75	36	1507	20		
0023	32			A2310.2430L	WORKSURFACE							124	80	3993	60		
				HT-TOP/EDGE	FIN-INNER TONE-VERT.OR HORI												
				MT-SUPPORT	ARM -MEDIUM TONE												
0024	32			A2310.2436L	WORKSURFACE							143	04	4577	28		
				HT-TOP/EDGE	FIN-INNER TONE-VERT.OR HORI												
				MT-SUPPORT	ARM -MEDIUM TONE												
0025	32			A2332.2442L	WORKSURFACE-CORNER							243	84	7802	88		
				HT-TOP/EDGE	FIN-INNER TONE-VERT.OR HORI												

customer N-074655 date 01 04 07 invoice number 720482

PAGE 4 OF 5

sold to

FRB NEW YORK - EROC

ship to

ADI C/O LIBERTY MOVING

the orderer's responsibility to check this document for accuracy, correct fabric selections, etc. Report claims immediately. This order is subject to the terms and conditions on the face and reverse side. Federal employer I.D. 39-0837640.		terms		deposit		salesperson		territory		type		order number		ship date	
your purchase order number		ship from		ship via		bill of lading number									
fact number	ship to purchase order number	quantity this invoice	quantity available	quantity previously invoiced	product number/product description	unit price	extended price								
0026	64	64			MT-SUPPORT ARM - MEDIUM TONE	121	7802								
0027	6	6			A2380.24L PANEL--END-SUPPORT MT-SURFACE FINI-MEDIUM TONE MT-BASE FINISH -MEDIUM TONE NOTE: INCLUDES CART AREA	124	745								
0028	64	64			A2394.24 H-LEG -MEDIUM TONE	106	6789								
0029	32	32			A3410.1636 BOARD-TACK 3212-FABRIC -IOTA-MARSH ICE	38	1244								
0030	28	28			A3610.42 BAR-TOOL MT-SURFACE FINI-MEDIUM TONE	8	228								
0031	59	59			A0214.42 CONNECTOR-PANEL 6" NOTE: ONE PER PANEL FOR 6 PANEL	8	481								
0032	32	32			A0215.42 ROD-DRAW	17	552								
0033	32	32			G7110.10 TRAY-PAPER MT-SURFACE FINI-MEDIUM TONE G7130. TRAY-PAPER, DIAGONAL MT-SURFACE FINI-MEDIUM TONE	27	875								

van Miller Inc. Zeeland, Michigan 49464 Systems and Furniture for Office and Health Care Environments customer original Remit to HERMAN MILLER, INC. 22764 NETWORK PLACE CHICAGO, IL 60673-1227  
Telephone: 616 654 3300 A070A R 12/05

customer N-074655 date 01 04 07 invoice number 720482  
 PAGE 5 OF 5

FRB NEW YORK - EROC sold to ADI C/O LIBERTY MOVING ship to


contract number	your purchase order number	terms	deposit	salesperson	territory	type	order number	ship date
item number	quantity this invoice	quantity returned	quantity previously invoiced	product number/product description	unit price	extended price	bill of lading number	

VENDOR I.D. 26412-3007  
 BATCH #  
 VOUCHER # 1052229  
 DATE ENTERED 03/15/07  
 INITIALS APY (ED)  
 REJECTED  
 RETURNED

\* *[Signature]*  
 3-9-07

NET DUE ON 02-03-07

X L 15 11/22/05 FED-EMP-ID=38-0837640 C TOTAL AMOUNT DUE USD 77,452.32  
 S=01600 AG=D075016  
 Zeeland, Michigan 49484  
 Telephone: 818 654 3300  
 HERMAN MILLER, INC.  
 22764 NETWORK PLACE  
 CHICAGO, IL 60673-1227  
 customer original Remit to  
 AGITDA R 12/05



WB WOOD NY  
 100 FIFTH AVENUE  
 12TH FLOOR  
 NEW YORK, NY 10011  
 Phone: 212-206-9500  
 Fax: 212-206-9222  
 WWW.WBWOODNY.COM  
 Federal Id: 20-2218703

REAL ESTATE &  
 GENERAL SERVICES

2007 MAR -6 A 11:34

ok to pay  
 3/8/07

Invoice

Page: 1 of 1

Invoice Date: 02/28/2007  
 Date Due: 03/13/2007  
 Invoice Number: 55329471  
 Apply To: 55329471  
 Project: 18125  
 Order: 18125.001

RECEIVED

220

Bill To: 2412-00  
 FEDERAL RESERVE BANK  
 Attention: PROJECTS & CLIENT SERVICES  
 33 LIBERTY STREET 8TH FL  
 PROJECTS & CLIENTS SERVICES  
 NEW YORK, NY 10045

Sold To: 2412-04  
 FEDERAL RESERVE BANK  
 Attention: ACCOUNTS PAYABLE  
 44 MAIDEN LANE  
 2ND MEZZANINE  
 NEW YORK, NY 10045

Date Shipped	Customer PO	Shipped Via	FOB	Terms	Sales Person
02/28/2007	2002833	Best Way	SHIP	N15	Sharon Glick
Line Item Number	Description	Invoice Qty	B.O. Qty	Unit Price	Extended

Ship To: 2412-00

FEDERAL RESERVE BANK  
 Attention: JEANNE MURASSO  
 33 LIBERTY STREET 8TH FL  
 8TH FL MARK FLOORS - MARKETS  
 NEW YORK, NY 10045

ATTACHED

1	NOTE	PO/SIG: 2002833 PROJ: FEDERAL RESERVE BANK 33 LIBERTY STREET NEW YORK, NY 10045 JEANNE MURASSO P.M. TEL: 212-720-6907 END USER: 9TH FLOOR DEL CONTACT/TEL: JEANNE MRUASSO 212-720-6907 CONTRACT # A40784	1	0	0.00	0.00
2	SUBC-DELIVERY	CHARGE TO MARK FLOORS FOR INFEEED AND SPLINE LOCATION 8TH FLOOR MARKETS GROUP WORK PERFORMED ON STRAIGHT TIME	1	0	1,850.00	1,850.00
3	SUBC-DELIVERY	SUBC-DELIVERY	1	0	0.00	0.00

Product Sub Total 0.00  
 Subc-Del Sub Total 1,850.00  
 Subtotal 1,850.00

Remit To:

WB WOOD NY  
 P.O. BOX 768  
 MIDTOWN STATION  
 NEW YORK NY 10038

RECURSIVE DIVISION

2007 MAR -9 A 9:56

26412 - 10

VENDOR I.D. ~~443501-02~~

BATCH #.....

VOUCHER # 104675

DATE ENTERED 03/11/07

INITIALS .....

REJECTED .....

RETURNED .....

Please Pay This Amount USD 1,850.00

\* Paid & filed 3/8/07

**DS&D**  
**Dancker, Sellew & Douglas**  
*The Office Environment Resource*

P.O. Box 18233  
 Newark, New Jersey 07191  
 212-267-2200

REAL ESTATE &  
 GENERAL SERVICES

Page 1 of 1  
 DS&D NEW YORK CITY

*ok to pay*  
**Invoice** 2/28/07

Invoice Number	Invoice Date	Customer Order Number	2001 FEB 26 Sales 1: 00 Order No. 65695	Ship Date	Account Representative
122242	02/15/07	2002663	RECEIVED	02/07/07	Michael Boyle (Delesta)

**SOLD TO:** GAYLE JACKSON  
 FEDERAL RESERVE BANK OF N.Y.  
 33 LIBERTY STREET  
 2M  
 NEW YORK, NY 10045

**SHIP TO:** JEANNE MURASSO  
 FEDERAL RESERVE BANK OF N.Y.  
 44 MAIDEN LANE  
 8TH FLOOR  
 NEW YORK, NY 10045

P: 1.212.720.1960

P: 1.212.720.6907

220

Terms: Due Upon Receipt      FED130      87544 TAX NO: 00

Line	Quantity	Catalog Number / Description	Unit Price	Extended Amount
1	35.00	4G90091G HUMANSCALE HUMANSCALE KEYBOARD TRAY 4G MECHANISM - STANDARD PLATFORM CLIP MOUSE SURFACE GEL PALM SUPPORT Tag For: 8TH FLR/MARKETS GROUP	242.24	8,478.40
		Qty Description 3 OFFICEES 32 CUBICLES		
2	35.00	CMPGEL HUMANSCALE HUMANSCALE GEL MOUSE PAD Tag For: 8TH FLR/MARKETS GROUP	21.05	736.75
		Qty Description 3 OFFICES 32 CUBICLES		
3	1.00	OT DELIVERY DANCKER OVERTIME DELIVERY *UPCHARGE*	200.00	200.00
Sub Total				9,415.15
NY (tax exempt)				0.00
Please Pay This Amount:				9,415.15
*****End of Invoice*****				
<div data-bbox="738 1134 1193 1459" data-label="Form"> <p>VENDOR I.D. 26457-01                  BATCH #                  VOUCHER # 104091                  DATE ENTERED 02/25/07                  INITIALS                  RECEIVED                  RETURNED</p> </div>				
<p>33100 1330559</p> <p><i>* Play 2-27-07</i></p>				

REAL ESTATE &  
 GENERAL SERVICES

Invoice Number	Invoice Date	Customer Order Number	Sales Order No.	Ship Date	Account Representative
123078	02/26/07	2007 MAR -9 A 9 56	68718	02/26/07	Michael Boyle (Delesta)

RECEIVED

**SOLD TO:** GAIL JACKSON  
 FEDERAL RESERVE BANK OF N.Y.  
 33 LIBERTY STREET  
 2M  
 NEW YORK, NY 10045  
 P: 1.212.720.1960

**SHIP TO:** JEANNE MURASSO  
 FEDERAL RESERVE BANK OF N.Y.  
 33 LIBERTY ST  
 8TH FLR (ENTER @ 44 MAIDEN)  
 NEW YORK, NY 10045  
 P: 1.212.720.6907

Terms: Due Upon Receipt FED130 TAX NO: 00

Line	Quantity	Catalog Number / Description	Unit Price	Extended Amount
1	1.00	FIELD TOUCH-UPS DANCKER FRI FEB 16 (START AM) - TWO WOOD FINISH TECHNICIANS TO DO TOUCH-UPS AS DIRECTED BY JEANNE MURASSO.  LOCATIONS: 8TH FLOOR RMS 16, 18 AND 19  CONTACT: JEANNE MURASSO CELL # (646) 235-7395	750.00	750.00
Sub Total				750.00
NY (tax exempt)				0.00
Please Pay This Amount:				750.00
*****End of Invoice*****				

RECEIVED  
 DISBURSING DIVISION  
 2007 MAR -9 A 9 56

8115-6405-64051-4892505

APPROVED

\* *Handwritten signature* 3.8.07

VENDOR I.D.	26457-01
BATCH #	
VOUCHER #	104766
DATE ENTERED	03/12/07
INITIALS	<i>MB</i>
REJECTED	
RETURNED	



WB WOOD/NY  
 100 FIFTH AVENUE  
 12TH FLOOR  
 NEW YORK, NY 10011  
 Phone: 212-206-9500  
 Fax: 212-206-9222  
 WWW.WBWOODNY.COM  
 Federal Id: 20-2218703

*220*

*OK to pay 7/6/07*

Invoice

Page: 1 of 2

Invoice Date: 05/03/2007  
 Date Due: 05/18/2007  
 Invoice Number: 55331622  
 Apply To: 55331622  
 Project: 17762  
 Order: 17762.001

REAL ESTATE &  
 COMMERCIAL SERVICES

2007 MAY 14 P 12:21

Bill To: 2412-00  
 FEDERAL RESERVE BANK  
 Attention: PROJECTS & CLIENT SERVICES  
 33 LIBERTY STREET 8TH FL  
 PROJECTS & CLIENTS SERVICES  
 NEW YORK, NY 10045

RECEIVED

Sold To: 2412-04  
 FEDERAL RESERVE BANK  
 Attention: ACCOUNTS PAYABLE  
 44 MAIDEN LANE  
 2ND MEZZANINE  
 NEW YORK, NY 10045

Date Shipped	Customer PO	Shipped Via	FOB	Terms	Sales Person
05/03/2007	2002978	Best Way	SHIP	N15	Sharon Glick

Line	Item Number	Description	Invoice Qty	B.O. Qty	Unit Price	Extended
------	-------------	-------------	-------------	----------	------------	----------

Ship To: 2412-04  
 FEDERAL RESERVE BANK  
 Attention: JEANNE MURASSO  
 44 MAIDEN LANE  
 8TH FL MKT REPL (32) PEDS  
 NEW YORK, NY 10045

APPROVED

1 NOTE PO/SIG: REPLACEMENT  
 PROJ: FEDERAL RESERVE BANK  
 33 LIBERTY STREET  
 NEW YORK, NY 10045  
 JEANNE MURASSO  
 P.M. TEL: 212-720-6907  
 END USER: 8TH FLOOR-KMKT GP  
 DEL CONTACT/TEL: JEANNE  
 MURASSO 212-720-6907  
 CONTRACT # E1389

RECEIVED  
 ACCOUNTING DIVISION  
 2007 DEC 12 A 10:37


2 MP6-1522-6F PEDASTOOL,MOBILE,STD PULL,B/F  
 PREPAID REPLACEMENT REF:  
 ORDER #16137.001 LINE 7  
 TS-SMOOTH PAINT ON TEXTURED STEE  
 MT-MEDIUM TONE  
 TC2-2" CUSHION TOP  
 60-RAPUNZEL-PR CAT 6  
 11-RAPUNZEL BASIL  
 H1-HAND GRIP ONLY

3 M16-1522-BBF PED,MOBILE,STD PULL,B/B/F  
 TS-SMOOTH PAINT ON TEXTURED STEEL  
 MT-MEDIUM TONE  
 T1-1"-HIGH TOP WITH SQUARED EDGE  
 KC-KEYED DIFFERENTLY, CHROME  
 H1-HAND GRIP ONLY  
 C-STANDARD COMPRESSOR  
 FRB PRICE=\$394.56 EA FOR A  
 TOTAL OF \$12,625.92 THIS PRICE  
 OF \$332.06 EA FOR A TOTAL OF  
 \$10,625.92 REFLECTS A \$2,000.  
 DISCOUNT FROM WB WOODNY

CTX  
 V.H.

4 SUBC-DELIVERY CHARGE TO DELIVER DURING STRAIGHT TIME.  
 STRAIGHT TIME DELIVERY &  
 INSTALL ARE INCLUDED PER  
 FRB CONTRACT.  
 OVERTIME DELIVER & INSTALL  
 WILL BE ADDITIONAL.

*OK to pay Ann*



WB WOODNY  
 100 FIFTH AVENUE  
 12TH FLOOR  
 NEW YORK, NY 10011  
 Phone: 212-206-9500  
 Fax: 212-206-9222  
 WWW.WBWOODNY.COM  
 Federal Id: 20-2218703

REAL ESTATE &  
 GENERAL SERVICES

2007 MAY 14 P 12: 21

Invoice

Page: 2 of 2

Invoice Date: 05/03/2007  
 Date Due: 05/18/2007  
 Invoice Number: 55331622  
 Apply To: 55331622  
 Project: 17762  
 Order: 17762.001

Bill To: 2412-00  
 FEDERAL RESERVE BANK  
 Attention: PROJECTS & CLIENT SERVICES  
 33 LIBERTY STREET 8TH FL  
 PROJECTS & CLIENTS SERVICES  
 NEW YORK, NY 10045

RECEIVED

Sold To: 2412-04  
 FEDERAL RESERVE BANK  
 Attention: ACCOUNTS PAYABLE  
 44 MAIDEN LANE  
 2ND MEZZANINE  
 NEW YORK, NY 10045

Date Shipped	Customer PO	Shipped Via	FOB	Terms	Sales Person
05/03/2007	2002978	Best Way	SHIP	N15	Sharon Glick

Line	Item Number	Description	Invoice Qty	B.O. Qty	Unit Price	Extended
------	-------------	-------------	-------------	----------	------------	----------

Product Sub Total	10,625.92
Subc-Del Sub Total	0.00
Subtotal:	10,625.92

Remit To:  
 WB WOODNY  
 P.O. BOX 768  
 MIDTOWN STATION  
 NEW YORK NY 10018


Please Pay This Amount - USD -----> 10,625.92

VENDOR I.D. 4350702  
 BATCH # \_\_\_\_\_  
 VOUCHER # 117441  
 DATE ENTERED \_\_\_\_\_  
 INITIALS NP1  
 REJECTED \_\_\_\_\_  
 REASON \_\_\_\_\_

\* *[Signature]* 12/10/07  
 \* *[Signature]* 7/3/07

OK to pay 6.28.07

*[Signature]*  
 Page 339 of 455



WB WOODNY  
 100 FIFTH AVENUE  
 12TH FLOOR  
 NEW YORK, NY 10011  
 Phone: 212-206-9500  
 Fax: 212-206-9222  
 WWW.WBWOODNY.COM  
 Federal Id: 20-2218703

220

Invoice

Page: 1 of 4

Invoice Date: 11/30/2007  
 Date Due: 12/15/2007  
 Invoice Number: 55337855  
 Apply To: 55337855  
 Project: 18027  
 Order: 18027.001

REAL ESTATE &  
 CLIENT SERVICES

2008 FEB 21 P 12:33 A 9:55

RECEIVED

Bill To: 2412-00  
 FEDERAL RESERVE BANK  
 Attention: PROJECTS & CLIENT SERVICES  
 33 LIBERTY STREET 8TH FL  
 PROJECTS & CLIENTS SERVICES  
 NEW YORK, NY 10045

Sold To: 2412-04  
 FEDERAL RESERVE BANK  
 Attention: ACCOUNTS PAYABLE  
 44 MAIDEN LANE  
 2ND MEZZANINE  
 NEW YORK, NY 10045

Date Shipped	Customer PO	Shipped Via	FOB	Terms	Sales Person
11/30/2007	2002961	Best Way	SHIP	N15	Sharon Glick

Line	Item Number	Description	Invoice Qty	B.O. Qty	Unit Price	Extended
------	-------------	-------------	-------------	----------	------------	----------

Ship To: 2412-00  
 FEDERAL RESERVE BANK  
 Attention: JEANNE MURASSO  
 33 LIBERTY STREET 8TH FL  
 MKT GRP STACKS  
 NEW YORK, NY 10045

Line	Item Number	Description	Invoice Qty	B.O. Qty	Unit Price	Extended
1	NOTE	PO/SIG: 2002961 PROJ: FEDERAL RESERVE BANK 33 LIBERTY STREET NEW YORK, NY 10045 JEANNE MURASSO P.M. TEL: 212-720-6907 END USER: 8TH FLOOR MARKET GROUP DEL CONTACT/TEL: JEANNE MURASSO 212-720-6907 CONTRACT # A40784				
1	NOTE	PLEASE ISSUE PO TO WB WOODNY				
A1126.1430		STACKING PANEL,FABRIC,30W MT-MEDIUM TONE 7-GROUND CLOTH-PR CAT 3 12-GROUND CLOTH PEARL ASH 47-GROUND CLOTH-PR CAT 3 12-GROUND CLOTH PEARL ASH	34	0	96.08	3,606.72
A1126.1436		STACKING PANEL,FABRIC,36W MT-MEDIUM TONE 47-GROUND CLOTH-PR CAT 3 12-GROUND CLOTH PEARL ASH 47-GROUND CLOTH-PR CAT 3 12-GROUND CLOTH PEARL ASH	18	0	112.32	2,021.76
A1126.1442		STACKING PANEL,FABRIC,42W MT-MEDIUM TONE 47-GROUND CLOTH-PR CAT 3 12-GROUND CLOTH PEARL ASH 47-GROUND CLOTH-PR CAT 3 12-GROUND CLOTH PEARL ASH	28	0	119.04	3,333.12
A1126.1448		STACKING PANEL,FABRIC,48W MT-MEDIUM TONE 47-GROUND CLOTH-PR CAT 3 12-GROUND CLOTH PEARL ASH 47-GROUND CLOTH-PR CAT 3 12-GROUND CLOTH PEARL ASH	4	0	126.24	504.96
SA256170		CUSTOM STACK PANEL TO SPAN 36W PANEL	18	0	198.72	3,576.96

VENDOR I.D. 43301-2 0.00

BATCH #

VOUCHER # 156405

DATE ENTERED NP/

INITIALS


PROJECTED

RE TURNED 0 0.00

CTV

APPROVED

OK to Pay - J Murasso 6/23/08



WB WOOD|NY  
 100 FIFTH AVENUE  
 12TH FLOOR  
 NEW YORK, NY 10011  
 Phone: 212-206-9500  
 Fax: 212-206-9222  
 WWW.WBWOODNY.COM  
 Federal Id: 20-2218703

Invoice

Page: 2 of 4

Invoice Date: 11/30/2007  
 Date Due: 12/15/2007  
 Invoice Number: 55337855  
 Apply To: 55337855  
 Project: 18027  
 Order: 18027.001


Bill To: 2412-00  
 FEDERAL RESERVE BANK  
 Attention: PROJECTS & CLIENT SERVICES  
 33 LIBERTY STREET 8TH FL  
 PROJECTS & CLIENTS SERVICES  
 NEW YORK, NY 10045

Sold To: 2412-04  
 FEDERAL RESERVE BANK  
 Attention: ACCOUNTS PAYABLE  
 44 MAIDEN LANE  
 2ND MEZZANINE  
 NEW YORK, NY 10045

Date Shipped:	Customer PO:	Shipped Via:	FOB:	Terms:	Sales Person:
11/30/2007	2002961	Best Way	SHIP	N15	Sharon Glick

Line	Item Number	Description	Invoice Qty	B.O. Qty	Unit Price	Extended
------	-------------	-------------	-------------	----------	------------	----------

		AND 6W VCM PANEL MT-MEDIUM TONE 47-GROUND CLOTH 12-PEARL ASH 47-GROUND CLOTH 12-PEARL ASH NOTE:***NOT LOAD BEARING				
8	SA256651	CUSTOM STACK PANEL TO SPAN 30W PANEL AND 6W VCM PANEL MT-MEDIUM TONE 47-GROUND CLOTH 12-PEARL ASH 47-GROUND CLOTH 12-PEARL ASH NOTE:***NOT LOAD BEARING TAG: FILE BANKS	2	0	205.44	410.88
9	SA256652	CUSTOM STACK PANEL TO SPAN 24W PANEL AND 6W VCM PANEL MT-MEDIUM TONE 47-GROUND CLOTH 12-PEARL ASH 47-GROUND CLOTH 12-PEARL ASH NOTE:***NOT LOAD BEARING TAG: LONG W/I LOW STATION	1	0	198.24	198.24
0	A1226.14HH	CONN, STACKING 2-WAY 90 DEG, HARD ON HARD, 14H MT-MEDIUM TONE	2	0	50.40	100.80
	A1236.14HH	CONN, STACKING 3-WAY 90 DEG, HARD ON HARD, 14H MT-MEDIUM TONE	17	0	62.40	1,060.80
	A1246.14HH	CONN, STACKING 4-WAY 90 DEG, 14H MT-MEDIUM TONE	2	0	72.48	144.96
	A0259.	FIN END, CHG-OF-HT, PANEL/CONN MT-MEDIUM TONE	10	0	10.08	100.80
	A1256.61H	FIN END, STACKING 61H MT-MEDIUM TONE MT-MEDIUM TONE	28	0	37.44	1,048.32
	A2830.1442L	TRANS SURF, SQ-EDGE RECT LAM TOP 42W HT-INNER TONE	1	0	82.08	82.08



WB WOOD NY  
 100 FIFTH AVENUE  
 12TH FLOOR  
 NEW YORK, NY 10011  
 Phone: 212-206-9500  
 Fax: 212-206-9222  
 WWW.WBWOODNY.COM  
 Federal Id: 20-2218703

Invoice

Page: 3 of 4


Invoice Date: 11/30/2007  
 Date Due: 12/15/2007  
 Invoice Number: 55337855  
 Apply To: 55337855  
 Project: 18027  
 Order: 18027.001

Bill To: 2412-00  
 FEDERAL RESERVE BANK  
 Attention: PROJECTS & CLIENT SERVICES  
 33 LIBERTY STREET 8TH FL  
 PROJECTS & CLIENTS SERVICES  
 NEW YORK, NY 10045

Sold To: 2412-04  
 FEDERAL RESERVE BANK  
 Attention: ACCOUNTS PAYABLE  
 44 MAIDEN LANE  
 2ND MEZZANINE  
 NEW YORK, NY 10045

Date Shipped	Customer PO	Shipped Via	FOB	Terms	Sales Person
11/30/2007	2002961	Best Way	SHIP	N15	Sharon Glick

Line	Item Number	Description	Invoice Qty	B.O Qty	Unit Price	Extended
16	A2830.1430L	TRANS SURF,SQ-EDGE RECT LAM TOP 30W HT-INNER TONE	1	0	70.08	70.08
17	AO464.	TRANS SURF SUPPORT,CHG-OF-HT MT-MEDIUM TONE	1	0	16.32	16.32
18	AO463.	TRANS SURF SUPPORT,MID-END MT-MEDIUM TONE	1	0	14.88	14.88
19	AO460.	TRANS SURF SUPPORT,CENTER MT-MEDIUM TONE	1	0	15.36	15.36
20	A1214.14	T-CONN,STACKING	64	0	18.24	1,167.36
21	A1218.14	L-CONN,STACKING,CHG OF HT OR END OF RUN,14H	29	0	18.24	528.96
22	A1120.4748N	PANEL,FABRIC NPWR 47H 48W MT-MEDIUM TONE MT-MEDIUM TONE 47-GROUND CLOTH-PR CAT 3 12-GROUND CLOTH PEARL ASH 47-GROUND CLOTH-PR CAT 3 12-GROUND CLOTH PEARL ASH	5	0	285.12	1,425.60
23	A1220.47H	CONN,2-WAY 90 DEG HARD 47H MT-MEDIUM TONE MT-MEDIUM TONE	3	0	50.88	152.64
24	A1230.47H	CONN,3-WAY 90 DEG HARD 47H MT-MEDIUM TONE MT-MEDIUM TONE	1	0	89.28	89.28
25	A3610.30	TOOL BAR,B-STYLE 4H 30W MT-MEDIUM TONE	64	0	35.52	2,273.28
6	G7130.	DIAG TRAY MT-MEDIUM TONE	32	0	29.28	936.96
7	G7110.10	PAPER TRAY 10W MT-MEDIUM TONE	32	0	18.24	583.68
1	SUBC-DELIVERY	CHARGE TO DELIVER STACKING FRAMES & HARDWARE ON OVER- TIME (DIFFERENTIAL ONLY)	1	0	650.00	650.00
	SUBC-INSTALL	CHARGE TO INSTALL STACKING FRAMES & HARDWARE ON OVER- TIME (DIFFERENTIAL ONLY)	1	0	1,315.00	1,315.00



**WB WOOD|NY**  
 100 FIFTH AVENUE  
 12TH FLOOR  
 NEW YORK, NY 10011  
 Phone: 212-206-9500  
 Fax: 212-206-9222  
 WWW.WBWOODNY.COM  
 Federal Id: 20-2218703

**Invoice**

Page: 4 of 4

Invoice Date: 11/30/2007  
 Date Due: 12/15/2007  
 Invoice Number: 55337855  
 Apply To: 55337855  
 Project: 18027  
 Order: 18027.001

Bill To: 2412-00  
 FEDERAL RESERVE BANK  
 Attention: PROJECTS & CLIENT SERVICES  
 33 LIBERTY STREET 8TH FL  
 PROJECTS & CLIENTS SERVICES  
 NEW YORK, NY 10045

Sold To: 2412-04  
 FEDERAL RESERVE BANK  
 Attention: ACCOUNTS PAYABLE  
 44 MAIDEN LANE  
 2ND MEZZANINE  
 NEW YORK, NY 10045

Date Shipped	Customer PO	Shipped Via	FOB	Terms	Sales Person
11/30/2007	2002961	Best Way	SHIP	N15	Sharon Glick

Line	Item Number	Description	Invoice Qty	B.O. Qty	Unit Price	Extended
------	-------------	-------------	-------------	----------	------------	----------


Product Sub Total	23,464.80
Subc-Del Sub Total	650.00
Subc-Ins Sub Total	1,315.00
Subtotal:	25,429.80

Remit To:  
 WB WOOD|NY  
 P.O. BOX 768  
 MIDTOWN STATION  
 NEW YORK NY 10018

Please Pay This Amount **USD** 25,429.80

\* MAS 6/24/08

\* *[Signature]* 6-26-08



WB WOOD NY  
 100 FIFTH AVENUE  
 12TH FLOOR  
 NEW YORK, NY 10011  
 Phone: 212-206-9500  
 Fax: 212-206-9222  
 WWW.WBWOODNY.COM  
 Federal Id: 20-2218703

REAL ESTATE &  
 GENERAL SERVICES  
 2001 APR 17 P 1:37

Invoice

Page: 1 of 1

Invoice Date: 03/28/2007  
 Date Due: 04/12/2007  
 Invoice Number: 55330388  
 Apply To: 55330388  
 Project: 17602  
 Order: 17602.001

RECEIVED

Bill To: 2412-00  
 FEDERAL RESERVE BANK  
 Attention: PROJECTS & CLIENT SERVICES  
 33 LIBERTY STREET 8TH FL  
 PROJECTS & CLIENTS SERVICES  
 NEW YORK, NY 10045

Sold To: 2412-04  
 FEDERAL RESERVE BANK  
 Attention: ACCOUNTS PAYABLE  
 44 MAIDEN LANE  
 2ND MEZZANINE  
 NEW YORK, NY 10045

Date Shipped	Customer PO	Shipped Via	FOB	Terms	Sales Person
03/28/2007	2002986	East Way	SHIP	N15	Sharon Glick
Line Number	Description	Invoice Qty	U.O. Qty	Unit Price	Extended

Ship To: 2412-04  
 FEDERAL RESERVE BANK  
 Attention: JEANNE MURASSO  
 44 MAIDEN LANE  
 8TH FL ADDTL LABOR  
 NEW YORK, NY 10045

VENDOR I.D. 43501 8002  
 BATCH # \_\_\_\_\_  
 VOUCHER # 114685  
 DATE ENTERED 6/13/07  
 INITIALS JM2 AP2  
 REJECTED \_\_\_\_\_  
 RETURNED \_\_\_\_\_

1	NOTE	PO/SIG PROJ: FEDERAL RESERVE BANK OF NY, 8TH FL, NEW YORK, NY 10045 P.M: JEANNE MURASSO P.M. TEL: 212-720-6907 END USER: DEPT: MARKET GROUP DEL CONTACT/TEL:			0.00	0.00
2	SUBC-INSTALL	CHARGE FOR ADDITIONAL LABOR ON 2/12/07 TO: CONVERT FILES. INSTALLED (2) EXISTING 3 HIGH FILES INTO THE FILE BANK. INSTALLED (1) 84" & (1) 36" TOPS ONTO FILES. AND CONVERTED (2) 3HI FILES INTO (2) 2HI FILES	1	0	425.25	425.25

Product Sub Total 0.00  
 Subtotal Sub Total 425.25  
 Subtotal 425.25

Please Pay This Amount USD 425.25

Remit To:  
 WB WOOD NY  
 P.O. BOX 708  
 MIDTOWN STATION  
 NEW YORK NY 10018

APPROVED  
 RECEIVED  
 DISBURSING DIVISION  
 JUN 12 P 3:19

*Jeanne Murasso 6/5/07*

*X Murasso 6.7.07*

*CTC VHT*



HERMAN MILLER INC  
855 EAST MAIN AVENUE  
ZEELAND MI 49464

FRB NEW YORK - EROC  
100 ORCHARD ST  
DISBURSING DIVISION  
EAST RUTHERFORD NJ 07073

COPY SENT TO  
W. B. WOOD NY REAL ESTATE &  
100 FIFTH AVENUE  
12TH FLOOR  
NEW YORK NY 10011 JAN 17 P 3:28

customer  
N-074655

date 01 10 07 invoice number 727135

PAGE 1 OF 6

ship to  
ADI C/O LIBERTY MOVING  
65 COMMERCE DRIVE  
HAUPPAUGE NY 11788

6312314432RALPH  
CBD246312314432RALPH

FOB PLANT/PREPAID

is the orderer's responsibility to check this document for accuracy, correct fabric selections, etc. Report claims immediately. This order is subject to the terms and conditions on the face and reverse side. Federal employer I.D. 38-0837640.

contract number	your purchase order number	quantity this invoice	quantity previously invoiced	product number/product description	unit price	extended price
11-27-06	2002641	2		NET 30 DAYS		
B40784	16126.001.01	2		ZEELAND, MI		
0001		2		*** FINAL SHIPMENT FOR FO ** NOTE: MERIDIAN WEIGHT = 664.72 MERIDIAN CUBE = 73.500	662	1324
0002		3		26-3618-4 36*18 4HI LATERAL FILE 26-3618-4 TS BUT IN RR NR RB1KANO NOTE: SUPPLIER DIRECT SHIP OVERALL HEIGHT - 049.000	677	2033
0003		2		EE123AB WORK CHAIR AJ-BACK ANGLE -ADJUSTABLE BU-BASE/FRM/SHL-BLACK UMBER BC-CASTERS/GLID-CASTER BASSICK FB-OUTER SHELL -FABRIC BACK BK-ARMPAD FIN -BLACK 6011-FABRIC -RAPUNZEL-BASIL NOTE: PRIVATE OFFICE DESK CHAIR	493	986
0004		1		EE122NB WORK CHAIR N4-BACK ANGLE -NO BACK ANGLE BU-BASE/FRM/SHL-BLACK UMBER BC-CASTERS/GLID-CASTER BASSICK FB-OUTER SHELL -FABRIC BACK 6011-FABRIC -RAPUNZEL-BASIL NOTE: PRIVATE OFFICE GUEST CHAIR	34	34
0005		1		A3390.24 BACK PANEL-FLIPPER C BU-SURFACE FIN -BLACK UMBER	37	37
0006		1		A3390.48 BACK PANEL-FLIPPER C BU-SURFACE FIN -BLACK UMBER	40	40

APPROVED

customer  
N-074655

date 01 10 07 | invoice number 727135

PAGE 2 OF 6

sold to

FRB NEW YORK - EROC

ship to

ADI C/O LIBERTY MOVING

is the orderer's responsibility to check this document for accuracy, correct fabric selections, etc. Report claims immediately. This order is subject to the terms and conditions on the face and reverse side. Federal employer I.D. 28-0827640.

contract number	your purchase order number	terms	deposit	salesperson	territory	type	order number	ship date	
	ship to purchase order number	ship from	ship via					bill of lading number	
item number	quantity this invoice	quantity purchased	quantity previously invoiced	product number/product description				unit price	extended price
0007	1	1	0	A3410.2024 BOARD-TACK 3212-FABRIC - IOTA-MARSH ICE				117 60	117 60
0008	1	1	0	A3410.2036 BOARD-TACK 3212-FABRIC - IOTA-MARSH ICE				127 20	127 20
0009	1	1	0	A3410.2048 BOARD-TACK 3212-FABRIC - IOTA-MARSH ICE				138 72	138 72
0010	1	1	0	A3510.4848 BOARD-MARKER BU-TRIM FINISH -BLACK UMBER				206 40	206 40
0011	6	6	0	AO213.60 STRIP-WALL, BU-SURFACE FIN -BLACK UMBER				22 08	132 48
0012	1	1	0	G5010. DRAWER-PENCIL ASS'Y BU-SURFACE FIN -BLACK UMBER				23 04	23 04
0013	1	1	0	G5120.19 PEDESTAL-FREESTANDIN BU-SURFACE FINI-BLACK UMBER KA-LOCK -KEYED ALIKE				361 92	361 92
0014	1	1	0	G5130.19 PEDESTAL-FREESTANDIN BU-SURFACE FINI-BLACK UMBER KA-LOCK				348 48	348 48
0015	1	1	0	G6132.24MNS TASKLIGHT - UTILITY BU-SURFACE FIN -BLACK UMBER				81 60	81 60
0016	1	1	0	G6132.30MNS TASKLIGHT - UTILITY BU-SURFACE FIN -BLACK UMBER				83 04	83 04
0017	1	1	0	G6132.42MNS TASKLIGHT - UTILITY BU-SURFACE FIN -BLACK UMBER				91 68	91 68

erman Miller Inc. Zeeland, Michigan 49464 Telephone: 616 654 3300  
 Systems and Furniture for Office and Health Care Environments  
 customer original Remit to HERMAN MILLER, INC. 22764 NETWORK PLACE CHICAGO, IL 60673-1227  
 A0170A R 12/0

customer  
N-074655

date 01 10 07 | invoice number 727135

PAGE 3 OF 6

sold to

FRB NEW YORK - EROC

ship to

ADI C/O LIBERTY MOVING

is the orderer's responsibility to check this document for accuracy, correct fabric selections, etc. Report claims immediately. This order is subject to the terms and conditions on the face and reverse side. Federal employer I.D. #8-0827840.

contract number	your purchase order number	ship to purchase order number	terms	deposit	salesperson	territory	type	order number	ship date
item number	quantity this invoice	quantity ordered	product number/product description	ship from	ship via	unit price	extended price	bill of lading number	
0018	1	1	G7715.08K KEYBOARD TRAY FULLY BU-SURFACE FIN -BLACK UMBER			203 04	203 04		
0019	1	1	G7740.T MOUSE TRAY KEYBOARD			71 52	71 52		
0020	1	1	X1192.2 FASTENER-WALL			9 60	9 60		
0021	1	1	SA044815 Std Prod Ref:A3350.1324; Options:KA BU **; Prod T ype:(J) AO Series 2\AO2 - General; Desc:B-Style f lipper door unit. Door: To be stain to match ST M689 on recut mahogany. NOTE: PRICE VALID THRU 2/3/07			228 00	228 00		
0022	1	1	SA044817 Std Prod Ref:A3350.1336; Options:KA BU **; Prod T ype:(J) AO Series 2\AO2 - General; Desc:B-Style f lipper door unit (wood) Front: stain to match ST M689 NOTE: PRICE VALID THRU 2/3/07			264 00	264 00		
0023	1	1	SA075597 Std Prod Ref:A3350.1348; Options:KA BU **; Prod T ype:(J) AO Series 2\AO2 - General; Desc:B-Style f lipper door unit. Door: To be stain to match ST M689 on recut mahogany. NOTE: PRICE VALID THRU 2/3/07			294 72	294 72		
0024	1	1	SA003424 Std Prod Ref:A4111.2436W; Options:** BU; Prod Typ e:(J) AO Series 2\Work Surfaces; Desc:A02 Squared -Edge Rectangular Table Top / edge: to be Stain to match STM689 on recut mahogany. NOTE: PRICE VALID THRU 2/3/07			417 12	417 12		

customer  
N-074655

date 01 10 07 invoice number 727135

PAGE 4 OF 6

sold to

FRB NEW YORK - EROC

ship to

ADI C/O LIBERTY MOVING

intract number	quantity this invoice	quantity remaining	quantity previously invoiced	product number/product description	unit price	extended price	bill of lading number
0025	1		1	SA080187 Std Prod Ref:A4113.3072L; Options:** BU; Prod Type e:(J) AO Series 2\AO2 - General; Desc:A02 C-leg L able. To be 24"deep x 72"wide; 29 high. Top/edg e: To be stain to match STM689 on recut mahogany NOTE: PRICE VALID THRU 2/3/07	913 44	913 44	
0026	1		1	SA044811 Std Prod Ref:A2380.30W; Options:** **; Prod Type: (J) AO Series 2\AO2 - General; Desc:A02 worksurfa ce end support panel. To be 36" deep. Surface: Stain to Match STM689 on recut mahogany. No boo t - mounted on one black NOTE: STM 689 STAIN TO MATCH ON RECU T MAHOAGANY PRIC E VALID THRU 2	278 88	278 88	
0027	1		1	Z2RWC-Sq-Edge Wood Frt Rect WS Ven Top 24=24" deep 48=24" deep x 48" wide S7=no grommet 7/8 gap (std A STM=stain-to-match on recut ma 689=Recut Mahogany BU=black umber	265 92	265 92	
0028	1		1	Z2DWC-Sq-Edge Wood Frt Cnr WS Diamond Ven Top 2436=24" deep x 36" wide left 2436=24" deep x 36" wide right S7=no grommet 7/8 gap (std A STM=stain-to-match on recut ma 689=Recut Mahogany BU=black umber	386 40	386 40	
0029	1		1	SA003424	417 12	417 12	

is the orderer's responsibility to check this document for accuracy, correct fabric selections, etc. Report claims immediately. This order is subject to the terms and conditions on the face and reverse side. Federal employer I.D. 38-0837840.

customer  
N-074655

date 01 10 07 | invoice number 72713!

PAGE 5 OF 6

sold to

FRB NEW YORK - EROC

ship to ADI C/O LIBERTY MOVING

is the order's responsibility to check this document for accuracy, correct fabric selections, etc. Report claims immediately. This order is subject to the terms and conditions on the face and reverse side. Federal employer I.D. 38-0837640.

order number	your purchase order number	ship to purchase order number	terms	deposit	salesperson	territory	type	order number	ship date
contract number	quantity this invoice	quantity remaining	quantity previously invoiced	ship from	ship via	product number/product description	unit price	extended price	bill of lading number
0030	2		2			G5010. DRAWER-PENCIL ASS'Y BU-SURFACE FINI -BLACK UMBER NOTE: TAG (1) 08-019, (1) 08-016	23 04	46 08	
0031	2		2			EE123AB WORK CHAIR AJ-BACK ANGLE -ADJUSTABLE BU-BASE/FRM/SHL-BLACK UMBER BC-CASTERS/GLID-CASTER BASSICK FB-OUTER SHELL -FABRIC BACK BK-ARMPAD FINI -BLACK 6011-FABRIC -RAPUNZEL-BASIL NOTE: PRIVATE OFFICE DESK CHAIR TAG (1) 08-019, (1) 08-016	677 76	1355 52	
0032	4		4			EE122NB WORK CHAIR N4-BACK ANGLE -NO BACK ANGLE BU-BASE/FRM/SHL-BLACK UMBER BC-CASTERS/GLID-CASTER BASSICK FB-OUTER SHELL -FABRIC BACK 6011-FABRIC -RAPUNZEL-BASIL NOTE: PRIVATE OFFICE GUEST CHAIR TAG (2) 08-019, (2) 08-016	493 44	1973 76	
0033	2		2			G5120.19 PEDESTAL-FREESTANDIN BU-SURFACE FINI-BLACK UMBER KA-LOCK -KEYED ALIKE NOTE: TAG (1)08-016, (1)08-019	361 92	723 84	

FRB NEW YORK - EROC  
ship to ADI C/O LIBERTY MOVING

is the orderer's responsibility to check this document for accuracy, correct fabric selections, etc. Report claims immediately. This order is subject to the terms and conditions on the face and reverse side. Federal employer I.D. 38-0837640.

order date	contract number	quantity this invoice	quantity ordered	quantity shipped	quantity returned	quantity on hand	quantity reserved	quantity on order	terms	deposit	salesperson	territory	type	order number	ship date
		0034	2	2					ship from	ship via					
		0035	2	2					product number/product description						
									G5130.19 PEDESTAL-FREESTANDING BU-SURFACE FINI-BLACK UMBER KA-LOCK NOTE: TAG (1) 08-016, (1) 08-019					348 48	696 96
									26-3618-4 36*18 4HI LATERAL FILE 26-3618-4 TSBUTLINNRNRBIRKANO NOTE: SUPPLIER DIRECT SHIP TAG (1) 08-019, (1) 08-016 OVERALL HEIGHT : 049.000					662 48	1324 96

**APPROVED**

26412-2007  
112582  
05/22/07  
AP4 (E) AP2 (M)

*[Signature]*  
5-14-07

NET DUE ON 02-09-07

X	L	15	11/22/05	FED-EMP - ID=38-0837640 C S=01222 AG=D075016	16,040.48
				TOTAL AMOUNT DUE USD	16,040.48
				HERMAN MILLER, INC.	40170A R 120
				22764 NETWORK PLACE	
				CUTAWOOD	20273 1007

Restack - Phase 2 - 2007

Vendor	Area	Blkg/Floor	Item	Order Date	E-Req	PO #	PO Date	Ship Date	Notes	Cost	Budget Amt
DSD	SCRMM	33 Lib/4	Private offices (2) 2003152	2/26/2007	13452	2002927	3/6/2007	4/20/2007	completed		
Wood	SCRMM	33 Lib/4	Files & Chairs	3/12/2007	13593	2002969	3/22/2007	5/12/2007	completed	\$34,598.56	
Consolidated	SCRMM	33 Lib/4	Carpet - offices	3/7/2007	13590	2002987	3/26/2007	5/1/2007	completed	\$3,228.16	
Empire	SCRMM	33 Lib/4	Carpet - open area	3/28/2007	13743	2003071	5/9/2007			\$2,404.00	
Empire	SCRMM	33 Lib/4	OT install Private offices (2)	6/7/2007	14063	2003138	5/31/2007	4/30/2007	completed	\$7,133.00	
<b>Total</b>										\$48,321.22	\$75,000.00
2nd Floor											
Wood	REGS	33 Lib/2M	Cubes & Offices	3/12/2007	13566	2002982	3/23/2007	5/26/2007	completed	\$39,269.14	
Wood	REGS	33 Lib/2M	Add'l product	3/28/2007	13742	2003070	5/9/2007	6/30/2007		\$18,480.00	
Wood	REGS	33 Lib/2M	Labor CS Area	6/7/2007	14108	2003178	6/14/2007			\$9,744.00	
Consolidated	REGS	33 Lib/2M	Carpet	4/2/2007	13754	2003072	5/9/2007			\$10,256.90	
Consolidated	REGS	33 Lib/2M	VFI carpet	5/24/2007	14039	2003148	6/7/2007			\$1,591.10	
DSD	REGS	33 Lib/2M	TPR Melamine panels	4/11/2007	13807	2003079	5/14/2007			\$313.72	
DSD	REGS	33 Lib/2M	Relocation of (5) offices 6/2M - 11/6	6/1/2007	14064	2003137	6/5/2007			\$8,192.00	
Empire	REGS	33 Lib/2M	Conf Table Install	6/1/2007	14063	2003136	6/5/2007			\$800.00	
Wood	REGS	33 Lib/2M	Paint Files	9/11/2007	14701	2003375	9/12/2007			\$1,725.00	
Empire	REGS	33 Lib/2M	Pickup inventory to storage	10/1/2007	14849	2003444	10/5/2007			\$5,319.60	
Thomas Amato	REGS	33 Lib/2M	Reupholster Lola's chair	10/16/2007	14902	2003477	10/23/2007	12/13/2007		\$1,475.00	
<b>Total</b>										\$97,166.45	\$200,000.00
6th Floor											
Consolidated	SIRA	33 Lib/6	Carpet	3/28/2007	13745	2003061	5/1/2007			\$3,959.00	
Empire	SIRA	33 Lib/6	Bonvenuto Pedestal	9/20/2007	14811	2003440	10/4/2007			\$1,214.63	
Empire	SIRA	33 Lib/6	Rosato Pedestal	10/4/2007	14851	2003455	10/11/2007			\$1,214.63	
Empire	SIRA	33 Lib/6	ELM Fabric	6/26/2007	14196	2003233	7/13/2007			\$453.75	
Empire	SIRA	33 Lib/6	New Office Furniture	5/1/2007	13905	2003164	5/14/2007			\$47,912.12	
<b>Total</b>										\$54,754.13	\$100,000.00
7th Floor											
Empire	Compliance	33 Lib/7	Private offices	3/2/2007	13475	2002931	3/6/2007	4/20/2007	completed	\$144,310.89	
Wood	Compliance	33 Lib/7	Files & Chairs	3/12/2007	13594	2002970	3/22/2007	5/10/2007	completed	\$21,712.68	
Consolidated	Compliance	33 Lib/7	Carpet	3/29/2007	13741	2003040	4/19/2007		completed	\$15,035.00	
Consolidated	Compliance	33 Lib/7	Carpet - overtime installation	6/26/2007	14195	2003205	6/29/2007		completed	\$3,014.30	
Wood	Compliance	33 Lib/7	Cube files	7/24/2007	14405	2003317	8/20/2007			\$2,636.16	
Empire	Compliance	33 Lib/7	Misc Metro pieces	8/8/2007	14597	2003345	8/30/2007	10/22/2007		5,148.78	
Consolidated	Compliance	33 Lib/7	Carpet Removal	8/20/2007	14516	2003319	8/20/2007		completed	\$1,140.00	
Art.com	Compliance	33 Lib/7	Tapestries	10/3/2007						\$919.00	
<b>Total</b>										\$188,768.03	\$450,000.00
8th Floor											
Consolidated	Records Mgt	33 Lib/8	Office	3/7/2007	13591	2002989	3/26/2007		completed	\$1,857.84	
Wood	Records Mgt	33 Lib/8	Office	3/12/2007	13595	2002977	3/23/2007	5/17/2007	completed	\$6,051.82	
Wood	Records Mgt	33 Lib/8	Storage Cabinets	6/26/2007	14198	2003234	7/13/2007		completed	\$1,740.96	
Consolidated	Records Mgt	33 Lib/8	Change carpet labor	7/30/2007	14415	2003261	8/7/2007		completed	\$4,515.00	
Wood	Records Mgt	33 Lib/8	Whiteboards	9/13/2007	14721	2003410	9/26/2007	10/31/2007		\$1,124.64	
<b>Total</b>										\$15,290.26	\$150,000.00
<b>Grand Total Restack Phase 2 - Furniture and Carpet</b>										\$404,360.10	\$975,000.00

2003152

4/8/07

4/18/07

8/18/07  
5339938

Company: 2  
Batch:

Process Level: 1  
Voucher: 172012

View Image Clear  
Post Date: 11/04/2008  
Authority Code: AF

Main

Vendor: 32771 PO: 2003040 Remit To: B001

Invoice: 2003040 Handling Code: M CONSOLIDATED CARPET

Inv Date: 11/04/2008 Inv Type: 1181 GRAND STREET

Due Date: 11/04/2008 Currency: USD

Inv Amt: 15035.00

Pmt Terms: Discount

Goods Amt: 15,035.00 BROOKLYN NY 11211

Dist Code: Account

User Anlys: Buyer Code: MEA

Add Comments PO Detail PO AOC Inv AO

FC	Co	Account	UsrAnlys	Amount	Activity
					*
					*
					*
					*
					*

*Handwritten notes:*  
①  
OK  
11/4/08

*Handwritten signature:* LAWSON

Company:   
 Batch:


Process Level:   
 Voucher:

[View Image](#) [Clear](#)  
 Post Date:   
 Authority Code:


Main

Vendor:  PO:  Remit To:   
 Invoice:   
 Inv Date:  Handling Code:   
 Due Date:  Inv Type:    
 Inv Amt:  Currency:   
 Pmt Terms:  Discount   
 Dist Code:  Account   
 User Anlys:  Buyer Code:   
[Add Comments](#) [PO Detail](#) [PO AOC](#) [Inv AQ](#)

FC	Co	Account	UsrAnlys	Amount	Activity
	2	10301	170025 60	15035.00-	BP070002-01 PC240 *
					*
					*
					*
					*



**WB WOOD/ NY**  
 100 FIFTH AVENUE  
 12TH FLOOR  
 NEW YORK, NY 10011  
 Phone: 212-206-9500  
 Fax: 212-206-9222  
 WWW.WBWOODNY.COM  
 Federal Id: 20-2218703



*ok to pay 9/23/08*

Invoice

Page: 1 of 1

Invoice Date: 09/09/2008  
 Date Due: 09/24/2009  
 Invoice Number: 55345509  
 Apply To: 55345509  
 Project: 26538  
 Order: 26538.001

REAL ESTATE &  
 GENERAL SERVICES  
 2008 SEP 16 P 12:51

RECEIVED

Bill To: 2412-00  
 FEDERAL RESERVE BANK  
 Attention: PROJECTS & CLIENT SERVICES  
 33 LIBERTY STREET 8TH FL  
 PROJECTS & CLIENTS SERVICES  
 NEW YORK, NY 10045

Sold To: 2412-04  
 FEDERAL RESERVE BANK  
 Attention: ACCOUNTS PAYABLE  
 44 MAIDEN LANE  
 2ND MEZZANINE  
 NEW YORK, NY 10045

Date Shipped	Customer PO	Shipped Via	FOB	Terms	Sales Person	
09/09/2008	2003970	Best Way	SHIP	N15	Teri Columna	
Line	Item Number	Description	Invoice Qty	B.O. Qty	Unit Price	Extended

Ship To: 2412-00  
 FEDERAL RESERVE BANK  
 TC1412  
 Attention: MARTHA MEYERS  
 33 LIBERTY STREET  
 ATTN: ALLISON RAMLAL  
 NEW YORK, NY 10045

VENDOR ID: 43501 B2  
 BATCH #  
 VOUCHER # 165964  
 DATE ENTERED: 1 0 0.00 0.00  
 INITIALS  
 REJECTED  
 RETURNED

1	NOTE	PO/SIG:2003970 PROJ:FEDERAL RESERVE BANK 44LIBERTY STREET, 2TH FL. NEW YORK, NY 10045 P.M: MARTHA MEYERS P.M. TEL:212-720-8915 END USER: ALLISON RAMLAL DEPT: PUBLIC INFORMATION DEL CONTACT/TEL: (TAG: TC1412)				
2	NOTE	PLEASE MAKE THE FRB PURCHASE OUT TO: WBWOODNY ONLY			0.00	0.00
3	AE123AWB	WK CHR,AERON,EXT-HT PNEU.,TLT LIM/ANG,ADJ ARMS,NONUPHST PJ-ADJUSTABLE POSTUREFIT SUPPORT G1-GRAPHITE BB-2 1/2" HARD CASTER, BLACK YOK BK-BLACK 3D-PELLICLE CLASSIC 01-PELLICLE CLASSIC CARBON	1	0	740.48	740.48
4	SUBC-DELIVERY	CHARGE TO DELIVER DURING REGULAR TIME	1	0	0.00	0.00


Product Sub Total 740.48  
 Subc-Del Sub Total 0.00  
 Subtotal 740.48

Remit To:  
 WB WOOD/ NY  
 P.O. BOX 768  
 MIDTOWN STATION  
 NEW YORK NY 10018

Please Pay This Amount USD 740.48

~~508-009018-50714301~~  
 NY 9/18/08 of 455

WS  
 \* [Signature]  
 9-23-08



**Consolidated Carpet Associates, LLC**  
 45 West 25th Street  
 New York, NY 10010  
 T 212.226.4600  
 F 212.226.4644  
 E mail@consolidatedcarpet.com  
 I www.consolidatedcarpet.com

**Consolidated Carpet**  
 220

Federal Reserve Bank

Jeanne Murasso *C. NARDONE*

33 Liberty Street

New York, NY 10045

REAL ESTATE &  
 SERVICE SERVICES  
 2008 MAR 25 P 12:36  
 RECEIVED

**Invoice**

Invoice Date: 3/18/2008  
 Invoice Number: JC207443  
 Job Number: JG417191

**Job Name:**

Federal Reserve - 4th fl

Main Building

4th floor

New York, NY

**Customer Order Number: 2003071**


Description	Quantity	UOM	Unit Price	Extended Price
Furnish & Install Carpet Tile Interface Boucle Grid w/Nexstep Color 1903 Birch	135.00	SY	\$0.00	\$0.00
Floor Prep -	1,215.00	SF	\$0.00	\$0.00
Demo - Rip- Up	130.00	SY	\$0.00	\$0.00
Demo - Disposal	130.00	SY	\$0.00	\$0.00
Complete for the sum of...	1.00	EA	\$7,133.15	\$7,133.15

VENDOR I.D. 32771-03  
 BATCH # \_\_\_\_\_  
 VOUCHER # 146253  
 DATE ENTERED \_\_\_\_\_  
 INITIALS APB  
 REJECTED \_\_\_\_\_  
 RETURNED \_\_\_\_\_

**Billing Amount:** \$7,133.15  
**SubTotal:** \$7,133.15  
**Tax:** \$0.00  
**Deposit Received:** \$0.00  
**Pay this Amount** \$7,133.15

MAR 3-28-08

*[Signature]* 4/3/08



**Consolidated  
Carpet**

**Consolidated Carpet Associates, LLC**

45 West 25th Street  
New York, NY 10010  
T 212.226.4600  
F 212.226.4644  
E mail@consolidatedcarpet.com  
I www.consolidatedcarpet.com

REAL ESTATE &  
PROPERTY SERVICES  
2008 OCT -6 P 3:34 PM  
RECEIVED 54

**Invoice**

Invoice Date: 9/23/2008  
Invoice Number: JC208366  
Job Number: JG417513

Federal Reserve Bank

~~James W. ...~~

33 Liberty Street  
New York, NY 10045

**Job Name:**

Legal Compliance 7th Floor  
Christine Nardone  
Main Building  
Legal Compliance 7th Floor

**Customer Order Number: 2003205**

Description	Quantity	UOM	Unit Price	Extended Price
Floor Prep - Overtime Differential	1,800.00	SF	\$0.14	\$257.15
Install Base (Overtime) Differential	1,320.00	LNFT	\$0.71	\$942.86
Install Tackless & Padding (Overtime) Differential	200.00	SY	\$9.07	\$1,814.29

**APPROVED**

VENDOR I.D. 32 771- B003  
 BATCH # \_\_\_\_\_  
 VOUCHER # 167972  
 DATE ENTERED \_\_\_\_\_  
 INITIALS FP AP4  
 REJECTED \_\_\_\_\_  
 RETURNED \_\_\_\_\_


CTK

RECEIVED  
GENERAL DIVISION  
OCT 17 4 45 PM '08

Billing Amount: \$3,014.30  
SubTotal: \$3,014.30  
Tax: \$0.00  
Deposit Received: \$0.00  
Pay this Amount \$3,014.30

PO 2003205

\* M. ...  
10.2.08



**WB WOOD NY**  
 100 FIFTH AVENUE  
 12TH FLOOR  
 NEW YORK, NY 10011  
 Phone: 212-206-9500  
 Fax: 212-206-9222  
 WWW.WBWOODNY.COM  
 Federal Id: 20-2218703

Invoice Page: 1 of 4

Invoice Date: 08/15/2007  
 Date Due: 09/30/2007  
 Invoice Number: 55334731  
 Apply To: 55334731  
 Project: 18332  
 Order: 18332.001

REAL ESTATE &  
 GENERAL SERVICES

2007 AUG 28 A 9:26

Bill To: 2412-00  
 FEDERAL RESERVE BANK  
 Attention: PROJECTS & CLIENT SERVICES  
 33 LIBERTY STREET 8TH FL  
 PROJECTS & CLIENTS SERVICES  
 NEW YORK, NY 10045

Sold To: 2412-04  
 FEDERAL RESERVE BANK  
 Attention: ACCOUNTS PAYABLE  
 44 MAIDEN LANE  
 2ND MEZZANINE  
 NEW YORK, NY 10045

RECEIVED  
 OK TO PAY

Date Shipped	Customer PO	Shipped Via	FOB	Terms	Sales Person	
08/15/2007	2002977	Best Way	SHIP	N15	Sharon Glick	
Line	Item Number	Description	Invoice Qty	B.C. Qty	Unit Price	Extended

Ship To: 2412-00  
 FEDERAL RESERVE BANK  
 Attention: CHRISTINE NARDONE  
 33 LIBERTY STREET  
 8TH FL RESTACK  
 NEW YORK, NY 10045

VE WORLD 43501 Bag

CATCH # 1 0.00

VOUCHER # 124520

DATE ENTERED 9/18/07


INITIALS: JMY/DP2

UNRECEIVED

RETURNED

1	NOTE	PO/SIG: 2002977 PROJ: FEDERAL RESERVE BANK 33 LIBERTY STREET NEW YORK, NY 10045 P.M. CHRISTINE NARDONE P.M. TEL: 212-720-6897 END USER: 8TH FLOOR DEL CONTACT/TEL: CHRISTINE NARDONE 212-720-6897 CONTRACT # A40764	1	0	0.00	0.00
2	NOTE	>>>>PVT OFF 08-088	1	0	0.00	0.00
3	EE123AB	WK CHR. ERGON 3,PNEU, KNEE TILT FWD ANG ADJ ARMS HI-BK/B PVT OFF HI BACK DESK CHAIR AJ-ADJUSTABLE BU-BLACK/UMBER BC-2" HD DBL WL CASTER, CARPET U6-NONUPHOLSTERED BK-BLACK 60-RAPUNZEL-PR CAT 6 11-RAPUNZEL BASIL	1	0	659.04	659.04
4	EE122NB	WK CHR. ERGON 3,PNEU, KNEE TILT NO ARMS HI-BK/B PVT OFF GUEST CHAIR NO ARMS M-NOT ADJUSTABLE BU-BLACK/UMBER BC-2" HD DBL WL CASTER, CARPET U6-NONUPHOLSTERED 60-RAPUNZEL-PR CAT 6 11-RAPUNZEL BASIL	1	0	472.32	472.32
5	Z2BWC	@SQ-EDGE WOOD FRT ROUND-END PENIN, VEN, TOP 30-@30" DEEP 72-@72" LONG D-COLUMN BASE C-CANTILEVER S6-@NO GROMMET, 3/8" GAP STM-@STAIN-TO-MATCH ON RECUT MAH 689-STM 689 ON RECUT MAH	1	0	573.12	573.12

RECEIVED  
 PURSING DIVISION  
 SEP 17 P-3:07  
 APPROVED  
 CTR  
 WA



WB WOOD NY  
 100 FIFTH AVENUE  
 12TH FLOOR  
 NEW YORK, NY 10011  
 Phone: 212-206-9500  
 Fax: 212-206-9222  
 WWW.WBWOODNY.COM  
 Federal Id: 20-2218703

Invoice

Page: 2 of 4


Invoice Date: 08/15/2007  
 Date Due: 08/30/2007  
 Invoice Number: 55334731  
 Apply To: 55334731  
 Project: 18332  
 Order: 18332.001

Bill To: 2412-00  
 FEDERAL RESERVE BANK  
 Attention: PROJECTS & CLIENT SERVICES  
 33 LIBERTY STREET 8TH FL  
 PROJECTS & CLIENTS SERVICES  
 NEW YORK, NY 10045

Sold To: 2412-04  
 FEDERAL RESERVE BANK  
 Attention: ACCOUNTS PAYABLE  
 44 MAIDEN LANE  
 2ND MEZZANINE  
 NEW YORK, NY 10045

Date Shipped	Customer PO	Shipped Via	FOB	Terms	Sales Person
08/15/2007	2002977	Best Way	SHIP	N15	Sharon Glick

Line	Item Number	Description	Invoice Qty	B.O. Qty	Unit Price	Extended
6	Z2RWC	BU-BLACKUMBER @SQ-EDGE WOOD-FRT RECT WS, VEN TOP 24 @24" DEEP 42 @24" DEEP X 42" WIDE S6 @NO GROMMET, 3.8" GAP STM @STAIN TO MATCH ON RECUT MAH 689-STM689 ON RECUT MAHOG BU-BLACKUMBER	1	0	274.56	274.56
7	SA080187	SPECIAL FS TABLE W/C LEG SQ ED RECT VENEER 24D 72W PRICE CURRENT THRU 9/2/07 BU-BLACKUMBER STM-STAIN TO MATCH OR RECUT 689-MAHOGANY	1	0	932.64	932.64
8	A0213.60	WALL STRIP 60H BU-BLACKUMBER	4	0	23.52	94.08
9	SA044815	SPECIAL FLIPPER DOOR UNIT 24" W VENEER 13D 24W 15-1/2 PRICE CURRENT THRU 9/2/07 KA KEYED ALIKE BU-BLACKUMBER CASE STM-STAIN TO MATCH ON RECUT 689-MAHOGANY	1	0	238.08	238.08
10	SA199960	SPECIAL FLIPPER DOOR UNIT 30" W VENEER 13D 30W 15-1/2 PRICE CURRENT THRU 9/5/07 KA KEYED ALIKE BU-BLACKUMBER CASE STM-STAIN TO MATCH ON RECUT 689-MAHOGANY	1	0	253.92	253.92
11	SA044819	SPECIAL FLIPPER DOOR UNIT 42" W VENEER 13D 42W 15-1/2 PRICE CURRENT THRU 9/5/07 KA KEYED ALIKE BU-BLACKUMBER CASE STM-STAIN TO MATCH ON RECUT 689-MAHOGANY	1	0	291.36	291.36
12	A3390.24	A/B-STYLE FLIPPER DR BACK PANEL 24W BU-BLACKUMBER	1	0	36.00	36.00
13	A3390.30	A/B-STYLE FLIPPER DR BACK PANEL 30W BU-BLACKUMBER	1	0	36.00	36.00



WB WOOD NY  
 100 FIFTH AVENUE  
 12TH FLOOR  
 NEW YORK, NY 10011  
 Phone: 212-206-9500  
 Fax: 212-206-9222  
 WWW.WBWOODNY.COM  
 Federal Id: 20-2218703

Invoice

Page: 3 of 4


Invoice Date: 08/15/2007  
 Date Due: 08/30/2007  
 Invoice Number: 55334731  
 Apply To: 55334731  
 Project: 18332  
 Order: 18332.001

Bill To: 2412-00  
 FEDERAL RESERVE BANK  
 Attention: PROJECTS & CLIENT SERVICES  
 33 LIBERTY STREET 8TH FL  
 PROJECTS & CLIENTS SERVICES  
 NEW YORK, NY 10045

Sold To: 2412-04  
 FEDERAL RESERVE BANK  
 Attention: ACCOUNTS PAYABLE  
 44 MAIDEN LANE  
 2ND MEZZANINE  
 NEW YORK, NY 10045

Date Shipped	Customer PO	Shipped Via	FOB	Terms	Sales Person
08/15/2007	2002977	Best Way	SHIP	N15	Sharon Glick

Line	Item Number	Description	Invoice Qty	B.O. Qty	Unit Price	Extended
14	A3390.42	A/B-STYLE FLIPPER DR BACK PANEL 42W BU-BLACK UMBER	1	0	41.76	41.76
15	G6132.24MNS	TASK LIGHT UTILITY, STD, MAGNETIC BALLAST, NO DIM, AO, 24W BU-BLACK UMBER	1	0	66.40	66.40
16	G6132.30MNS	TASK LIGHT UTILITY, STD, MAGNETIC BALLAST, NO DIM, AO, 30W BU-BLACK UMBER	1	0	87.84	87.84
17	G6132.42MNS	TASK LIGHT UTILITY, STD, MAGNETIC BALLAST, NO DIM, AO, 42W BU-BLACK UMBER	1	0	96.96	96.96
18	A3410.2024	TACKBOARD, B-STYLE 20H 24W 32-IOTA-PR CAT 4 12-IOTA MARSH ICE	1	0	122.40	122.40
19	A3410.2030	TACKBOARD, B-STYLE 20H 30W 32-IOTA-PR CAT 4 12-IOTA MARSH ICE	1	0	127.88	127.88
20	A3410.2042	TACKBOARD, B-STYLE 20H 42W 32-IOTA-PR CAT 4 12-IOTA MARSH ICE	1	0	138.72	138.72
21	G5010	DRW, PENCIL 21W 18D BU-BLACK UMBER	1	0	24.48	24.48
22	G5120.19	PED, B-PULL FREESTD 6,6,12 27H 20D 15W BU-BLACK UMBER KA-KEYED ALIJE	1	0	384.00	384.00
23	G5130.19	PED, B-PULL FREESTD 12,12 27H 20D 15W BU-BLACK UMBER KA-KEYED ALIJE	1	0	369.60	369.60
24	26-3018-4N	FILE, FS LAT STD PULL 4 11 3/4" DWR TS-TEXTURED STEEL BU-BLACK UMBER T2 1 1/4" HIGH TOP WITH SQUARED KA-KEYED ALIJE B2 1 1/2" HIGH BASE CB-COUNTERWEIGHT (RECOMMENDED) 9R-SIDE-TO-SIDE FILING RAIL	1	0	690.56	690.56
25	LPC-UM 250	LOCK PLUGS & KEYS MERIDIAN CYLINDER LPC- UM-250, CHROME	5	0	4.06	20.30



**WB WOOD NY**  
 100 FIFTH AVENUE  
 12TH FLOOR  
 NEW YORK, NY 10011  
 Phone: 212-208-9500  
 Fax: 212-208-9222  
 WWW.WBWOODNY.COM  
 Federal Id: 20-2218703

**Invoice**

Page: 4 of 4

Invoice Date: 08/15/2007  
 Date Due: 08/30/2007  
 Invoice Number: 55334731  
 Apply To: 55334731  
 Project: 18332  
 Order: 18332.001

REAL ESTATE &  
 GENERAL SERVICES

2007 AUG 28 A 9 26

RECEIVED

Bill To: 2412-00  
 FEDERAL RESERVE BANK  
 Attention: PROJECTS & CLIENT SERVICES  
 33 LIBERTY STREET 8TH FL  
 PROJECTS & CLIENTS SERVICES  
 NEW YORK, NY 10045

Sold To: 2412-04  
 FEDERAL RESERVE BANK  
 Attention: ACCOUNTS PAYABLE  
 44 MADEN LANE  
 2ND MEZZANINE  
 NEW YORK, NY 10045

Date Shipped	Customer PO	Shipped Via	FOB	Terms	Sales Person
08/15/2007	2002977	Best Way	SHIP	N15	Sharon Glick

Line	Item Number	Description	Invoice Qty	B.O. Qty	Unit Price	Extended
26	SUBC-DELIVERY	CHARGE FOR STRAIGHT TIME DELIVERY & INSTALL	1	0	0.00	0.00
27	NOTE	STRAIGHT TIME DELIVERY & INSTALL ARE INCLUDED PER FRB CONTRACT. OVERTIME DELIVERY OR INSTALLATION WILL BE ADDITIONAL.	1	0	0.00	0.00

Product Sub Total 8,051.82  
 Subc-Del Sub Total 0.00  
 Subtotal 8,051.82

Remit To:  
 WB WOOD NY  
 P.O. BOX 768  
 MIDTOWN STATION  
 NEW YORK NY 10018

Please Pay This Amount USD 8,051.82

*[Handwritten Signature]*  
 9-13-07



**WB WOODNY**  
 100 FIFTH AVENUE  
 12TH FLOOR  
 NEW YORK, NY 10011  
 Phone: 212-206-9500  
 Fax: 212-206-9222  
 WWW.WBWOODNY.COM  
 Federal Id: 20-2218703

REAL ESTATE &  
 GENERAL SERVICES

2007 SEP 26 P 1: 14

Invoice

Page: 1 of 2

Invoice Date: 09/10/2007  
 Date Due: 09/25/2007  
 Invoice Number: 55335356  
 Apply To: 55335356  
 Project: 20045  
 Order: 20045.001

Bill To: 2412-00  
 FEDERAL RESERVE BANK  
 Attention: PROJECTS & CLIENT SERVICES  
 33 LIBERTY STREET 8TH FL  
 PROJECTS & CLIENTS SERVICES  
 NEW YORK, NY 10045

RECEIVED  
 220

Sold To: 2412-04  
 FEDERAL RESERVE BANK  
 Attention: ACCOUNTS PAYABLE  
 44 MAIDEN LANE  
 2ND MEZZANINE  
 NEW YORK, NY 10045

8th floor

Date Shipped	Customer PO	Shipped Via	FOB	Terms	Sales Person
09/10/2007	2003234	Best Way	SHIP	N15	Sharon Glick

Line	Item Number	Description	VENDOR I.D.	Invoice Qty	B.O. Qty	Unit Price	Extended
------	-------------	-------------	-------------	-------------	----------	------------	----------

Ship To: 2412-04  
 FEDERAL RESERVE BANK  
 Attention: CHRISTINE NARDON  
 44 MAIDEN LANE  
 FILES  
 NEW YORK, NY 10045

BATCH # 43501-BR  
 VOUCHER # # 125698  
 DATE ENTERED  
 INITIALS RQ-3  
 REJECTED

1	NOTE	PO/SIG 2003234 PROJ: FEDERAL RESERVE BANK 44 MAIDEN LANE, NY NY 10045 P.M: CHRISTINE NARDONE P.M. TEL: 212-720-6897 END USER: DEPT: DEL CONTACT/TEL:		1	0	0.00	0.00
---	------	---	--	---	---	------	------


2	26-3018-2	LATERAL FILE STD PULL 2-HIGH 30W 18D (SPEC A-FILE) TS-SMOOTH PAINT ON TEXTURED STEEL MT-MEDIUM TONE T1-SQUARE METAL TOP 1 N-FIXED FRONT 11-3/4 R-SIDE TO SIDE HANGING N-FIXED FRONT 11-3/4 R-SIDE TO SIDE HANGING B1-BASE 1IN H KC-CHROME - KEYED DIFFERENTLY CB-COUNTERWEIGHT(RECOMMENDED)		2	0	416.52	833.04
---	-----------	---	--	---	---	--------	--------

3	26-3018-ADDON	LATERAL FILE STD PULL ADD-ON MODULE 30W 18D FOR A MODULE WITH A TOP FOR A MODULE WITH A TOP TO BE INSTALLED ON TOP OF TWO DRAWER LATERAL W/TOP TS-SMOOTH PAINT ON TEXTURED STEEL MT-MEDIUM TONE T1-SQUARE METAL TOP 1 OM-OVERHEAD IND LOCKS 26-1/4 KC-CHROME - KEYED DIFFERENTLY		2	0	453.96	907.92
---	---------------	---	--	---	---	--------	--------

4	SUBC-DELIVERY	MINIMUM CHARGE TO DELIVERY & INSTALL.		1	0	0.00	0.00
---	---------------	---------------------------------------	--	---	---	------	------

APPROVED

RECEIVED  
 PURCHASING DIVISION  
 2007 SEP 26 A 10: 09  
 RECEIVED  
 PURCHASING DIVISION  
 2007 OCT - 1 A 10: 13



**WB WOOD NY**  
 100 FIFTH AVENUE  
 12TH FLOOR  
 NEW YORK, NY 10011  
 Phone: 212-206-9500  
 Fax: 212-206-9222  
 WWW.WBWOODNY.COM  
 Federal Id: 20-2218703

**Invoice**

Page: 2 of 2

**Invoice Date:** 09/10/2007  
**Date Due:** 09/25/2007  
**Invoice Number:** 55335356  
**Apply To:** 55335356  
**Project:** 20045  
**Order:** 20045.001

**Bill To:** 2412-00  
 FEDERAL RESERVE BANK  
 Attention: PROJECTS & CLIENT SERVICES  
 33 LIBERTY STREET 8TH FL  
 PROJECTS & CLIENTS SERVICES  
 NEW YORK, NY 10045

**Sold To:** 2412-04  
 FEDERAL RESERVE BANK  
 Attention: ACCOUNTS PAYABLE  
 44 MAIDEN LANE  
 2ND MEZZANINE  
 NEW YORK, NY 10045

Date Shipped	Customer PO	Shipped Via	FOB	Terms	Sales Person
09/10/2007	2003234	Best Way	SHIP	N15	Sharon Glick


Line	Item Number	Description	Invoice Qty	B.O. Qty	Unit Price	Extended
------	-------------	-------------	-------------	----------	------------	----------

Product Sub Total 1,740.96  
 Subc-Del Sub Total 0.00  
 Subtotal: 1,740.96

**Remit To:**  
 WB WOOD NY  
 P.O. BOX 788  
 MIDTOWN STATION  
 NEW YORK NY 10018

**Please Pay This Amount** USD 1,740.96

X *[Signature]* 9-27-07



**WB WOODNY**  
 100 FIFTH AVENUE  
 12TH FLOOR  
 NEW YORK, NY 10011  
 Phone: 212-208-9500  
 Fax: 212-208-9222  
 WWW.WBWOODNY.COM  
 Federal Id: 20-2218703

**Invoice**

Page: 1 of 1

Invoice Date: 07/30/2007  
 Date Due: 08/14/2007  
 Invoice Number: 55334234  
 Apply To: 55334234  
 Project: 20187  
 Order: 20197.001

REAL ESTATE &  
 GENERAL SERVICES

7007 AUG 14 P 1:43

RECEIVED

Bill To: 2412-00  
 FEDERAL RESERVE BANK  
 Attention: PROJECTS & CLIENT SERVICES  
 33 LIBERTY STREET BTH FL  
 PROJECTS & CLIENTS SERVICES  
 NEW YORK, NY 10045

Sold To: 2412-04  
 FEDERAL RESERVE BANK  
 Attention: ACCOUNTS PAYABLE  
 44 MAIDEN LANE  
 2ND MEZZANINE  
 NEW YORK, NY 10045

Date Shipped	Customer PO	Shipped Via	FOB	Terms	Sales Person	
07/30/2007	2003178	Best Way	SHIP	N15	Sharon Glick	
Line	Item Number	Description	Invoice Qty	B.O. Qty	Unit Price	Extended

Ship To: 2412-00  
 FEDERAL RESERVE BANK  
 Attention: CHRISTINE NARDONE  
 33 LIBERTY STREET  
 NEW YORK, NY 10045

VENDOR I.D. 43501/02  
 BATCH # ..... 0.00  
 VOUCHER # 122369  
 DATE ENTERED 08-27-07  
 INITIALS AP#1 JK  
 REJECTED .....  
 RETURNED .....

1	NOTE	PO/SIG: 2003178 PROJ: FEDERAL RESERVE BANK 33 LIBERTY STREET NEW YORK, NY 10045 P.M: CHRISTINE NARDONE P.M TEL: 212-720-6897 END USER: 2ND MEZZ DEL CONTACT/TEL: CHRISTINE NARDONE 212-720-6897 CONTRACT # A40784				
2	SUBC-INSTALL	LABOR TO INSTALL DURING REGULAR TIME - (11) HERMAN MILLER A02 WORKSTATIONS. AS PER C.N. PLANS. BOLT & LEVEL (31) FILES / STORAGE CABINETS; INSTALL (1) ROUND TABLE. *INSTALL EXISTING W/ NEW ON PO #2003070.	1	0	9,744.00	9,744.00
3	NOTE	ALL EXISTING PRODUCT TO BE AT CORRECT AREA AND DEBRIS T BE MOVED BY OTHERS. ADI WILL INSTALL THE EXISTING WITH THE NEW (2003070)	1	0	0.00	0.00


APPROVED

Product Sub Total 0.00  
 Subc-Ins Sub Total 9,744.00  
 Subtotal 9,744.00

Remit To:  
 WB WOODNY  
 P.O. BOX 768  
 MIDTOWN STATION  
 NEW YORK NY 10018

Please Pay This Amount USD 9,744.00

\* *[Signature]* 8/20/07 *[Signature]*



**Consolidated  
Carpet**

**Consolidated Carpet Associates, LLC**  
45 West 25th Street  
New York, NY 10010  
T 212.226.4600  
F 212.226.4644  
E mail@consolidatedcarpet.com  
I www.consolidatedcarpet.com

REAL ESTATE &  
GENERAL SERVICES  
SEP 12 11 3:44  
RECEIVED

### Invoice

Invoice Date: 9/7/2007  
Invoice Number: JC206461  
Job Number: JG417192

Federal Reserve Bank  
Christine Nardone  
33 Liberty Street  
New York, NY 10045

Job Name:  
(FED-REGS - 2nd)

Main Building  
New York, NY

Customer Order Number: 2003072

Description	Quantity	UOM	Unit Price	Extended Price
Install Carpet Tile (Straight Time)	190.00	SY	\$0.00	\$0.00
Floor Prep -	1,710.00	SF	\$0.00	\$0.00
Furnish Base Roppe 4" straight base Color 140 Fawn	960.00	LNFT	\$0.00	\$0.00
Install Base (Straight Time)	900.00	LNFT	\$0.00	\$0.00
Complete for the sum of...	1.00	EA	\$10,256.90	\$10,256.90

32771 B003


VOUCHER #	124519
DATE ENTERED	9/12/07
INITIALS	MSAPZ
REJECTED	
RETURNED	

**APPROVED**

RECEIVED  
PURCHASING DIVISION  
SEP 17 11 3:08

Billing Amount: \$10,256.90  
SubTotal: \$10,256.90  
Tax: \$0.00  
Deposit Received: \$0.00  
Pay this Amount \$10,256.90

*[Handwritten Signature]*  
9-13-07



WB WOOD NY  
 100 FIFTH AVENUE  
 12TH FLOOR  
 NEW YORK, NY 10011  
 Phone: 212-208-9500  
 Fax: 212-208-9222  
 WWW.WBWOODNY.COM  
 Federal Id: 20-2218703

Invoice

Page: 3 of 3

Invoice Date: 07/24/2007  
 Date Due: 08/08/2007  
 Invoice Number: 55333938  
 Apply To: 55333938  
 Project: 18985  
 Order: 16985.001

REAL ESTATE &  
 GENERAL SERVICES

2007 AUG 23 A 8:16

RECEIVED

Bill To: 2412-00  
 FEDERAL RESERVE BANK  
 Attention: PROJECTS & CLIENT SERVICES  
 33 LIBERTY STREET 8TH FL  
 PROJECTS & CLIENTS SERVICES  
 NEW YORK, NY 10045

Sold To: 2412-04  
 FEDERAL RESERVE BANK  
 Attention: ACCOUNTS PAYABLE  
 44 MAIDEN LANE  
 2ND MEZZANINE  
 NEW YORK, NY 10045

Date Shipped	Customer PO	Shipped Via	FOB	Terms	Sales Person
07/24/2007	2003070	Best Way	SHIP	N15	Sharon Glick

Line	Item Number	Description	Invoice Qty	F.O. Qty	Unit Price	Extended
------	-------------	-------------	-------------	----------	------------	----------

17	A3352.1342	FLIP DR UNIT, B-STYLE FAB, W/LOCK 13D 42W 15-1/2H KD-KEYED DIFFERENTLY MT-MEDIUM TONE 32-IOTA-PR CAT 4 12-IOTA MARSH ICE	2	0	247.20	494.40
18	SUBC-DELIVERY	RECEIVE, DELIVERY AND INSTALL DURING REGULAR TIME.	1	0	0.00	0.00
19	NOTE	STRAIGHT TIME DELIVERY IS INCLUDED PER FRB CONTRACT	1	0	0.00	0.00

Product Sub Total 18,480.00  
 Cont. Del Sub Total 0.00  
 Sub Total 18,480.00


APPROVED

Remit To:  
 WB WOOD NY  
 P.O. BOX 768  
 MIDTOWN STATION  
 NEW YORK NY 10018

Please Pay This Amount USD 18,480.00

VENDOR I.D. 43501-801  
 BATCH #  
 VOUCHER # 123005  
 DATE ENTERED 9/4/07  
 INITIALS DP3  
 REJECTED #  
 RETURNED #

\* [Signature]  
 8/27/07



WB WOODNY  
 100 FIFTH AVENUE  
 12TH FLOOR  
 NEW YORK, NY 10011  
 Phone: 212-206-9500  
 Fax: 212-206-9222  
 WWW.WBWOODNY.COM  
 Federal Id: 20-2218703

REAL ESTATE &  
 SERVICES  
 7007 NOV 27 A 9 29

RECEIVED

OK TO pay  
 11/29/07

Invoice

Page: 1 of 1

Invoice Date: 11/08/2007  
 Date Due: 11/23/2007  
 Invoice Number: 55337255  
 Apply To: 55337255  
 Project: 21424  
 Order: 21424.001

Bill To: 2412-00  
 FEDERAL RESERVE BANK  
 Attention: PROJECTS & CLIENT SERVICES  
 33 LIBERTY STREET 8TH FL  
 PROJECTS & CLIENTS SERVICES  
 NEW YORK, NY 10045

Sold To: 2412-04  
 FEDERAL RESERVE BANK  
 Attention: ACCOUNTS PAYABLE  
 44 MAIDEN LANE  
 2ND MEZZANINE  
 NEW YORK, NY 10045

Date Shipped	Customer PO	Shipped Via	FOB	Terms	Sales Person
11/08/2007	2003410	Best Way	SHIP	N15	Sharon Glick

Line	Item Number	Description	Invoice Qty	U.O. Qty	Unit Price	Extended
------	-------------	-------------	-------------	----------	------------	----------

Ship To: 2412-04  
 FEDERAL RESERVE BANK  
 Attention: CHRISTINE NARDONE  
 44 MAIDEN LANE  
 MARKERS  
 NEW YORK, NY 10045

1	NOTE	PO/SIG: 2003410 PROJ: FEDERAL RESERVE BANK 44 MAIDEN LANE-8TH FLOOR NEW YORK, NY 10045 P.M. TEL: 212-720-8987 END USER: CHRISTINE NARDONE DEL CONTACT/TEL: CONTRACT # A40764	1	0	0.00	0.00
2	NOTE	PLEASE ISSUE PO TO WB WOODNY	1	0	0.00	0.00
3	A3510.4848	MARKER BOARD, B-STYLE 48H 48W BU-BLACK UMBER	3	0	217.92	653.76
4	A0213.60	WALL STRIP 60H BU-BLACK UMBER	3	0	23.52	141.12
5	Y7230.	MARKER/ERASER POUCH	3	0	49.92	149.76
6	SUBC-DELIVERY	MINIMUM CHARGE TO DELIVER ON STRAIGHT TIME. OVERTIME DELIVERY AND INSTALLATION ARE ADDITIONAL.	1	0	180.00	180.00


Product Sub Total 944.64  
 Subc-Del Sub Total 180.00  
 Subtotal 1,124.64

Remit To:  
 WB WOODNY  
 P.O. BOX 768  
 MIDTOWN STATION  
 NEW YORK NY 10018

Please Pay This Amount: USD 1,124.64

OK TO pay  
 11/29/07

X *Munich*  
 11-29-07



**Consolidated  
Carpet**

**Consolidated Carpet Associates, LLC**  
45 West 25th Street  
New York, NY 10010  
T 212.226.4600  
F 212.226.4641  
E mail@consolidatedcarpet.com  
I www.consolidatedcarpet.com

STATE &  
SERVICES  
2007 SEP 12 P 3:44

RECEIVED

220

ok to pay  
9/13/07

### Invoice

Invoice Date: 9/7/2007 ✓  
Invoice Number: JC206460 ✓  
Job Number: JG417292

Federal Reserve Bank  
Christine Nardone  
33 Liberty Street  
New York, NY 10045

**Job Name:**  
Federal Reserve Bank of New York  
2M Rainford Office  
33 Liberty Street  
New York, NY 10045

**Customer Order Number: 2003148**

Description	Quantity	UOM	Unit Price	Extended Price
IFS-Softsisal quality-color #5950 Pampas	30.00	SY	\$23.87	\$716.10
FREIGHT	1.00	EA	\$100.00	\$100.00
Furnish & Install Base (Straight Time)	1.00	@	\$295.00	\$295.00
Floor Preparation - Carpet Tile	1.00	@	\$115.00	\$115.00
Delivery	1.00	EA	\$85.00	\$85.00
Install Carpet Tile (Straight Time)	1.00	@	\$280.00	\$280.00

3277-B3

VENDOR I.D. \_\_\_\_\_

BATCH # \_\_\_\_\_

VOUCHER # #124299

DATE ENTERED Sep 3 2007

INITIALS \_\_\_\_\_


REJECT? \_\_\_\_\_

RETURN \_\_\_\_\_

RECEIVED  
SOURCING DIVISION  
SEP 14 A 9:21

**Billing Amount:** \$1,591.10  
**SubTotal:** \$1,591.10  
**Tax:** \$0.00  
**Deposit Received:** \$0.00  
**Pay this Amount** \$1,591.10

\* Muller ✓  
9.13.07



**Consolidated  
Carpet**

**Consolidated Carpet Associates, LLC**  
45 West 25th Street  
New York, NY 10010  
T 212.226.4600  
F 212.226.4644 A.T.E.G.  
E [mail@consolidatedcarpet.com](mailto:mail@consolidatedcarpet.com)  
I [www.consolidatedcarpet.com](http://www.consolidatedcarpet.com)  
7007 SEP 10 A 9:38

*ok to pay  
9/13/07*

### Invoice

Invoice Date: 8/24/2007  
Invoice Number: JC206391  
Job Number: JG417760

RECEIVED

Federal Reserve Bank  
Christine Nardone  
33 Liberty Street  
New York, NY 10045

**Job Name:**  
Legal Compliance  
Christine Nardone  
7th Floor  
Main Building

Customer Order Number: ~~203319~~ *2003319*

Description	Quantity	UOM	Unit Price	Extended Price
Truck & Dispose Carpet Tile	300.00	SY	\$3.80	\$1,140.00

*3277/B3*

VENDOR I.D. \_\_\_\_\_

BATCH # *#124503*

VOUCHER # \_\_\_\_\_

DATE ENTERED \_\_\_\_\_

INITIALS *DQ-3*


REJECTED \_\_\_\_\_

RETURNED \_\_\_\_\_

RECEIVED  
PURCHASING DIVISION  
7007 SEP 14 A 9:27  
**UNAPPROVED**  
CTX  
VH

Billing Amount: \$1,140.00  
SubTotal: \$1,140.00  
Tax: \$0.00  
Deposit Received: \$0.00  
Pay this Amount \$1,140.00

*\* Munk f b  
9.13.07*



**Consolidated  
Carpet**

**Consolidated Carpet Associates, LLC**  
45 West 25th Street  
New York, NY 10010  
T 212.226.4600  
F 212.226.4644  
E mail@consolidatedcarpet.com  
I www.consolidatedcarpet.com

*ok to pay  
6/15/07*

REAL ESTATE &  
GENERAL SERVICES

2007 JUN -7 P 1:03

FEDERAL RESERVE BANK OF NY  
CHRISTINE NARDONE  
33 LIBERTY STREET  
NEW YORK, NY 10045

**RECEIVED**  
Date 5/22/2007  
Invoice Number JC205904  
Our Ref No. JG416232  
Job Manager JOHN G  
Contract Number 2002987  
Page 1

**\*\* INVOICE \*\***

Job Description: FEDERAL RESERVE BANK  
4TH FLOOR

*EXPENSE  
BU9651*


Details Unit Description Price Amount

FURNISH & INSTALL INTERFACE CUSHION BACK CARPET TILE BOUCLE GRID COLOR # 1903 BIRCH FREIGHT & SUPPLY AND INSTALL ROPPE BASE # 40 FAWN	\$2,404.00
---	------------

*8115-6405-64051-4892505*

Subtotal:	\$2,404.00
Misc:	\$0.00
Tax:	\$0.00
Deposit Received:	\$0.00
Retention:	\$0.00
<b>Total Due:</b>	<b>\$2,404.00</b>

*6/15/07*



**Consolidated Carpet Associates, LLC**  
 45 West 25th Street  
 New York, NY 10010  
 T 212.226.4600  
 F 212.226.4644  
 E mail@consolidatedcarpet.com  
 I www.consolidatedcarpet.com

*OK to pay*  
*8/16/07*

**Consolidated  
 Carpet**

2007 AUG 14 P 2:36

RECEIVED

**Invoice**

**Invoice Date:** 8/10/2007  
**Invoice Number:** JC206291  
**Job Number:** JG417694

Federal Reserve Bank

~~Martha Meyer~~ *C. NARDONE*

33 Liberty Street  
 New York, NY 10045

**Job Name:**


Federal Reserve Bank of New York  
 Christine Nardone  
 33 Liberty Street  
 8th Floor Records Management  
 New York, NY 10045

✓ **Customer Order Number: 2003281**

Description	Quantity	UOM	Unit Price	Extended Price
<i>EXPENSE</i> Install Carpet Tile (Straight Time)	1.00	@	\$2,050.00	\$2,050.00
Pick Up Old Carpet Tile (Straight Time)	1.00	@	\$1,120.00	\$1,120.00
Truck & Dispose Carpet Tile	1.00	@	\$750.00	\$750.00
Floor Prep -	1.00	@	\$470.00	\$470.00
Delivery	1.00	@	\$125.00	\$125.00

**Billing Amount:** \$4,515.00  
**SubTotal:** \$4,515.00  
**Tax:** \$0.00  
**Deposit Received:** \$0.00  
**Pay this Amount** \$4,515.00

*X*   
*8-16-07*



**Consolidated  
Carpet**

**Consolidated Carpet Associates, LLC**  
45 West 25th Street  
New York, NY 10010  
T 212.226.4600  
F 212.226.4644  
E mail@consolidatedcarpet.com  
I www.consolidatedcarpet.com

2007 AUG 14 P 2: 36

RECEIVED

*OK to pay  
8/16/07*

**Invoice**

**Invoice Date:** 8/10/2007  
**Invoice Number:** JC206287  
**Job Number:** JG416231

Federal Reserve Bank  
Christine Nardone  
33 Liberty Street  
New York, NY 10045

**Job Name:**  
Federal Reserve - 8th fl. Recor

✓ **Customer Order Number: 2002989**

Description	Quantity	UOM	Unit Price	Extended Price
INTERFACE CUSHION BACK CARPET TILE BOUCLE GRID COLOR 1903 BIRCH	38.00	SY	\$27.18	\$1,032.84
FREIGHT CHARGES	1.00	EA	\$145.00	\$145.00
LABOR TO INSTALL CARPET TILE	1.00	EA	\$400.00	\$400.00
SUPPLY AND INSTALL ROPPE BASE # 40 FAWN	1.00	EA	\$280.00	\$280.00

**Billing Amount:** \$1,857.84  
**SubTotal:** \$1,857.84  
**Tax:** \$0.00  
**Deposit Received:** \$0.00  
**Pay this Amount** \$1,857.84

*\* [Signature]*

# EMPIRE

www.empireoffice.com

EMPIRE OFFICE, INC.  
387 Park Ave. South - 7th Fl.  
New York, NY 10016

Phone: (212) 607-5500  
Fax: (212) 607-5550  
GENERAL SERVICES

Invoice

Page 1 of 2

*pk to pay 11/28/07*

Invoice Number	Invoice Date	Customer Order Number	Order No.	Ship Date	Account Representative
637149	11/09/07	2003345	218738	11/31/07	PHYLLIS GASLOW/MARK KANTOR

**SOLD TO:** GAIL JACKSON  
FEDERAL RESERVE BANK OF N.Y.  
33 LIBERTY STREET  
2M  
New York, NY 10045

**SHIP TO:** CHRISTINE NARDONE  
FEDERAL RESERVE BANK OF N.Y.  
33 LIBERTY STREET  
FLOOR 2M  
New York, NY 10045

P: 1.212.720.1960

P: 1.212.720.6897

Terms: DUE UPON RECEIPT

058562

435508

Line	Quantity	Catalog Number / Description	Unit Price	Extended Amount
1	1.00	TFL2R4 METROPOLIT TEMPLATE LAT PED WITH F/F DRW WITH ROD PULL OPTION FRONTS :WDGR WOOD LAM FIN :NOLA NO LAMINATE REQUIRED WOOD FIN:1920 CUSTOM CHERRY FINISH ==> 830-CHE PULLS :5184 ANTHRACITE CARTON :CTNO NO CARTONING	1,188.60	1,188.60
2	4.00	TOD1654HX SPC METROPOLIT Replacement Template overhead - 1 SET OF 2 (TWO) 24" HIGH COLUMN COVERS ONLY. (ref. part# 879079) Tag For: on 1	200.00	800.00
3	1.00	TSP1673R8-SPC METROPOLIT TEMPLATE STORAGE CABINET STORAGE OVER FILE/PILM 24"D X 16"W X 73"H ALL WOOD ROD PULL: ANTHRACITE 5184 LOCKS INCLUDED DOOR HINGED RIGHT WOOD FIN:1920 CUSTOM CHERRY FINISH ==> 830-CHE SPECIAL: CUSTOM HEIGHT 73" Tag For: 24/54/36/2	3,109.20	109.20
			Sub Total	5,097.80

**APPROVED**

RECEIVED  
PURCHASING DIVISION  
NOV 30 P 3:22

VENDOR I.D. 46445-33  
 BATCH # \_\_\_\_\_  
 VOUCHER # 132735  
 DATE ENTERED 12/3/07  
 INITIALS AK3  
 REJECTED \_\_\_\_\_  
 RETURNED \_\_\_\_\_

*ok to pay  
CW 11/28/07*

IMPORTANT! PLEASE NOTE THAT OUR REMITTANCE ADDRESS HAS CHANGED.  
PLEASE FORWARD ALL PAYMENTS TO:  
EMPIRE OFFICE INC.  
G.P.O.  
PO BOX 27752  
NEW YORK, NY 10087-7752

# EMPIRE

www.empireoffice.com

EMPIRE OFFICE, INC.  
387 Park Ave. South - 7th Fl.  
New York, NY 10016

Phone: (212) 607-5500  
Fax: (212) 607-6660

## Invoice

Page 2 of 2

Invoice Number	Invoice Date	Customer Order Number	Sales Order No	Ship Date	Account Representative
637149	11/09/07	2003345	218738	10/31/07	PETER GASLOW/MARK KANTOR

Line	Quantity	Catalog Number / Description	Unit Price	Extended Amount
			Fuel Surcharge	\$50.98
			Please Pay This Amount:	5,148.78
		*****End of Invoice*****		

~~*[Signature]*~~  
11-28-07

IMPORTANT!! PLEASE NOTE THAT OUR REMITTANCE ADDRESS HAS CHANGED.  
PLEASE FORWARD ALL PAYMENTS TO:  
EMPIRE OFFICE INC.  
G.P.O.  
PO BOX 27752  
NEW YORK, NY 10087-7752

# EMPIRE

www.empireoffice.com

EMPIRE OFFICE, INC.  
387 Park Ave. South - 7th Fl.  
New York, NY 10016

Phone: (212) 607-5500  
Fax: (212) 607-5650

## Invoice

Page 1 of 1

REAL ESTATE &  
GENERAL SERVICES

Invoice Number	Invoice Date	Customer Order Number	Sales Order No	Ship Date	Account Representative
637389	11/13/07	2003233	215925	NOV 21 9 29 AM '07	PETER GASLOW/MARK KANTOR

RECEIVED

**SOLD TO:** GAIL JACKSON  
FEDERAL RESERVE BANK OF N.Y.  
33 LIBERTY STREET  
2M  
New York, NY 10045

**SHIP TO:** GAIL JACKSON  
FEDERAL RESERVE BANK OF N.Y.  
33 LIBERTY STREET  
2M  
New York, NY 10045

P: 1.212.720.1960

P: 1.212.720.1960

Terms: DUE UPON RECEIPT 058562 NV 6TH 433062

Line	Quantity	Catalog Number/Description	Unit Price	Extended Amount
1	1.00	FABRIC CHANGE POLLACKA CUT YARDAGE 5.5 YARDS PATTERN NUMBER: 5022 PATTERN NAME: VICEROY VELVET COLOR NUMBER: 06 COLOR NAME: ASH VERT REPEAT: 0" HORZ REPEAT: 0" WIDTH: 54" ..... CFA REQUIRED .....	453.75	453.75
			Sub Total	453.75
			Please Pay This Amount:	453.75

RECEIVED  
PURCHASING DIVISION  
NOV 30 12 32 PM '07

\*\*\*\*\*End of Invoice\*\*\*\*\*

VENDOR I.D.	46445-B3
BATCH #	
VOUCHER #	132739
DATE ENTERED	12/3/07
INITIALS	ALC
REJECTED	
RETURNED	

APPROVED

\* [Signature] 11.29.07

IMPORTANT! PLEASE NOTE THAT OUR REMITTANCE ADDRESS HAS CHANGED.  
PLEASE FORWARD ALL PAYMENTS TO:  
EMPIRE OFFICE INC.  
G.P.O.  
PO BOX 27752  
NEW YORK, NY 10087-7752

ok to pay 11/20/07

# EMPIRE

www.empireoffice.com

EMPIRE OFFICE, INC.  
387 Park Ave. South - 7th Fl.  
New York, NY 10016

## Invoice

Phone: (212) 607-5500  
Fax: (212) 607-5650

Page 1 of 1

RECEIVED  
7001 NOV 13 P 2:34

Invoice Number	Invoice Date	Customer Order Number	Sales Order No.	Ship Date	Account Representative
624284	06/07/07	2003138	213703		MARK KANTOR

**SOLD TO:** FEDERAL RESERVE BANK OF N.Y.  
33 LIBERTY STREET  
2M  
New York, NY 10045

**SHIP TO:** CHRISTINE NARDONE  
FEDERAL RESERVE BANK OF N.Y.  
44 MAIDEN LANE  
2ND FLOOR  
New York, NY 10045

P: 1.212.720.6897

Terms: DUE UPON RECEIPT

058562

428040

Line	Quantity	Catalog Number / Description	Unit Price	Extended Amount
1	1.00	INSTALL EMPIRE OFF DELIVERY AND INSTALL ON OVERTIME FOR FEDERAL RESERVE PO # 2002927 DS&D ORDER 69801 FOR NEW OFFICE 1 AND 2 # 33L4 FOR WORK PERFORMED ON MONDAY, 5/14/07. CONTACT: CHRISTINE NARDONE 212-720-6897	957.50 0.00 0.00%	957.50
		Total List	0.00	
		Sub Total		957.50
		Please Pay This Amount:		957.50
		*****End of Invoice*****		

~~X Paid 11/20/07~~

B07-001456  
BU 9657

IMPORTANT! PLEASE NOTE THAT OUR REMITTANCE ADDRESS HAS CHANGED.  
PLEASE FORWARD ALL PAYMENTS TO:  
EMPIRE OFFICE INC.  
G.P.O.  
PO BOX 27752  
NEW YORK, NY 10087-7752

# EMPIRE

www.empireoffice.com

EMPIRE OFFICE, INC.  
387 Park Ave. South - 7th Fl.  
New York, NY 10016

Phone: (212) 607-5500  
Fax: (212) 607-5650

Invoice

Page 1 of 1

*on pay 11/20/07*

REAL ESTATE &  
PROPERTY SERVICES

7007 NOV 13 P 2:34

Invoice Number	Invoice Date	Customer Order Number	Sales Order No.	Ship Date	Account Representative
624285	06/07/07	2003136	213704		MARK KANTOR

**SOLD TO:** GAIL JACKSON  
FEDERAL RESERVE BANK OF N.Y.  
33 LIBERTY STREET  
2M  
New York, NY 10045

**SHIP TO:** CHRISTINE NARDONE  
FEDERAL RESERVE BANK OF N.Y.  
33 LIBERTY STREET  
2M  
New York, NY 10045

P: 1.212.720.1960

P: 1.212.720.6897

Terms: DUE UPON RECEIPT

058562

427655

Line	Quantity	Catalog Number / Description	Unit Price	Extended Amount
1	1.00	LABOR EMPIRE OFF INSTALL (1) 168 X 60 X 29" CONFERENCE TABLE ON 5/25/07 FROM STATE STREET STOCK REQUESTED ON STATUS ACTION 47112 BY CHRISTINE NARDONE	800.00	800.00
Sub Total				800.00
Please Pay This Amount:				800.00
*****End of Invoice*****				

*BU 8122  
307-006164*

*X ~~Must pay~~ 11-20-07*

IMPORTANT! PLEASE NOTE THAT OUR REMITTANCE ADDRESS HAS CHANGED.  
PLEASE FORWARD ALL PAYMENTS TO:  
EMPIRE OFFICE INC.  
G.P.O.  
PO BOX 27752  
NEW YORK, NY 10087-7752

Formerly - DSD PO 2002931

**PARTIAL DELIVERY PAYMENT**

DATE RECEIVED 8/3/07	PURCHASE ORDER NUMBER 2003155
VENDOR NUMBER	QUANTITY RECEIVED
DESCRIPTION OF MATERIAL RECEIVED May 20 Day 871, 911, 17 Blare PO	VENDOR NAME AGARUS YAC
APPT	
Date received	
DISBURSING DIVISION	
DATE 8/3/07	



ACCOUNTING TREATMENT

INFORMATION REQUEST FORM FOR INVOICES IN EXCESS OF \$25K

RECEIVED  
COURSING DIVISION  
2007 AUG -9 P 2:34

Completed By: Gale Jackson  
Extension #: 1960

Section I: Invoice Information

**Prepayment policy:** payment in advance of the period to which it pertains. Payments made for services to be rendered over \$25k spanning multiple periods should be recorded as *prepayment charge*. Payments made for services to be rendered over \$25k spanning multiple periods spanning beyond one year should be recorded as a *deferred charge*

**Vendor Name:** → Empire Office  
**Invoice Number:** → 129271  
**Invoice Amount:** → \$71,911.17  
**Purchase Order Number:** → 2003155  
(if applicable)

**Provide a brief description of the goods/services procured:**  
This is a payment for partial delivery of product against above PO.

**Service Period:**  
Begin Date (mm/dd/yy): 03/02/2007 End Date (mm/dd/yy): \_\_\_\_\_

**APPROVED**

Expense Distribution(s):

Budget Unit	Activity	Object of Expense	Amount (\$)
3521	0003521	1355201	143,822.34

Section II: Software Purchase Supplement

(To be completed if invoice is for software license purchases)

- How many licenses were purchased?
- Are these desktop licenses or server licenses?
- If desktop license purchase,
  - are the licenses for local business area deployment or Bank-wide deployment?
  - are the licenses dependent on central server connectivity?
- If server license purchase,
  - on how many servers will this license be deployed?

VENDOR I.D. 46445 BOC  
 BATCH # \_\_\_\_\_  
 VOUCHER # 121593 12199  
 DATE OF PURCHASE? 8/21/07  
 INITIALS MAH  
 REJECTED \_\_\_\_\_  
 \_\_\_\_\_

# EMPIRE

www.empireoffice.com

EMPIRE OFFICE, INC.  
387 Park Ave. South - 7th Fl.  
New York, NY 10016

Phone: (212) 607-5500  
Fax: (212) 607-5650

## Invoice

Page 1 of 9

DS&D NEW YORK CITY

Invoice Number	Invoice Date	Customer Order Number	Sales Order No.	Ship Date	Account Representative
129271	07/25/07	2003155	69802	04/19/07	Michael Boyle (Delesta)

2007 JUL 32 P 12:45  
RECEIVED

RECEIVED  
DIVISION  
P 2:34

**SOLD TO:** GAIL JACKSON  
FEDERAL RESERVE BANK OF N.Y.  
33 LIBERTY STREET  
2M  
NEW YORK, NY 10045

**SHIP TO:** CHRISTINE NARDONE  
FEDERAL RESERVE BANK OF N.Y.  
33 LIBERTY STREET  
7th FLOOR  
NEW YORK, NY 10045

P: 1.212.720.1960

P: 1.212.720.6897

**Terms:** Due Upon Receipt

FED130

91002 TAX NO: 00

Line	Quantity	Catalog Number / Description	Unit Price	Extended Amount
1	14.00	BTL38 METROPOLIT	91.84	1,285.76
		TASKLIGHT 36"L, BLACK, 9' CORD	164.00	
		CARTON :CTNO NO CARTONING	44.00%	
		Tag For: TL/36		
		Qty Description		
		2 33L7: NEW OFFICE #127		
		2 33L7: NEW OFFICE #126		
		2 33L7: NEW OFFICE #119		
		2 33L7: NEW OFFICE #120		
		2 33L7: NEW OFFICE #121		
2	7.00	TAPTW METROPOLIT	223.44	1,564.08
		TEMPLATE WOOD PENCIL-TRAY	399.00	
		DRAWER WITH WOOD FRONT	44.00%	
		WOOD FIN:1920 CUSTOM CHERRY FINISH		
		==> 830-CHE		
		CARTON :CTNO NO CARTONING		
		Tag For: WPT		
		Qty Description		
		1 33L7: NEW OFFICE #127		
		1 33L7: NEW OFFICE #126		
3	7.00	TFM3R4 METROPOLIT	721.28	5,048.96
		TEMPLATE PED WITH B/B/F DRW	1,288.00	
		WITH ROD PULL OPTION	44.00%	
		FRONTS :WDGR WOOD		

**IMPORTANT! PLEASE NOTE THAT OUR REMITTANCE ADDRESS HAS CHANGED.**  
PLEASE FORWARD ALL PAYMENTS TO:  
EMPIRE OFFICE INC.  
G.P.O.  
PO BOX 30685  
NEW YORK, NY 10087-7752

OK to pay @ current address  
given Page 400 of 455 Vendor Maint. @ 8/27/07

# EMPIRE

www.empireoffice.com

EMPIRE OFFICE, INC.  
387 Park Ave. South - 7th Fl.  
New York, NY 10016

Phone: (212) 607-5500  
Fax: (212) 607-5650

## Invoice

Page 2 of 9  
DS&D NEW YORK CITY

Invoice Number	Invoice Date	Customer Order Number	Sales Order No.	Ship Date	Account Representative
129271	07/25/07	2003155	69802	04/19/07	Michael Boyle (Delesta)

Line	Quantity	Catalog Number / Description	Unit Price	Extended Amount
4	7.00	TFL2R4 METROPOLIT TEMPLATE LAT PED WITH F/F DRW WITH ROD PULL OPTION FRONTS :WDGR WOOD PULLS :5184 ANTHRACITE CARTON :CTNO NO CARTONING LAM FIN :NOLA NO LAMINATE REQUIRED WOOD FIN:1920 CUSTOM CHERRY FINISH Tag For: BBF Qty Description 1 33L7: NEW OFFICE #127 1 33L7: NEW OFFICE #126 1 33L7: NEW OFFICE #119 1 33L7: NEW OFFICE #120 1 33L7: NEW OFFICE #121 1 33L7: NEW OFFICE #122 1 33L7: NEW OFFICE #124	1,056.72 1,887.00 44.00%	7,397.04
5	10.00	TOD16544X METROPOLIT TEMPL O/H CAB, CORTEX, WD DRS, 24"H COLUMNS, 54"WX16"DX20"H DOORS :WDGR WOOD LOCKS :LCKS LOCKING DOOR(S) CARTON :CTNO NO CARTONING LAM FIN :NOLA NO LAMINATE REQUIRED WOOD FIN:1920 CUSTOM CHERRY FINISH ==> 830-CHE Tag For: OSC/54 Qty Description 2 33L7: NEW OFFICE #127 2 33L7: NEW OFFICE #119 2 33L7: NEW OFFICE #120 2 33L7: NEW OFFICE #121 2 33L7: NEW OFFICE #122	1,542.24 2,754.00 44.00%	15,422.40
6	4.00	TOD16548X METROPOLIT	1,815.52	7,262.08

**IMPORTANT! PLEASE NOTE THAT OUR REMITTANCE ADDRESS HAS CHANGED.**  
**PLEASE FORWARD ALL PAYMENTS TO:**  
**EMPIRE OFFICE INC.**  
**G.P.O.**  
**PO BOX 30685**  
**NEW YORK, NY 10087-7752**

# EMPIRE

www.empireoffice.com

EMPIRE OFFICE, INC.  
387 Park Ave. South - 7th Fl.  
New York, NY 10016

Phone: (212) 607-5500  
Fax: (212) 607-5650

## Invoice

Page 3 of 9

DS&D NEW YORK CITY

Invoice Number	Invoice Date	Customer Order Number	Sales Order No.	Ship Date	Account Representative
129271	07/25/07	2003155	69802	04/19/07	Michael Boyle (Delesta)

Line	Quantity	Catalog Number / Description	Unit Price	Extended Amount
		TEMPL O/H CAB, WOOD CASE, DRS, 24"H COLUMNS, 54"WX16"DX20"H DOORS :WDGR WOOD LOCKS :LCKS LOCKING DOOR(S) CARTON :CTNO NO CARTONING LAM FIN :NOLA NO LAMINATE REQUIRED WOOD FIN:1920 CUSTOM CHERRY FINISH ==> 830-CHE Tag For: OSC/54 Qty Description 2 33L7: NEW OFFICE #117 2 33L7: NEW OFFICE #126	3,242.00 44.00%	
7	14.00	TTP54X METROPOLIT TEMPL STRAIGHT UPH TACK PANEL, 24"H COLUMNS, 54"WX1"THX24"H FABRIC :DMN1 DALMATIAN TACK FABRIC 632 ==> 6320-802 MINK CARTON :CTNO NO CARTONING Tag For: TP/54 Qty Description 2 33L7: NEW OFFICE #127 2 33L7: NEW OFFICE #126 2 33L7: NEW OFFICE #119 2 33L7: NEW OFFICE #120 2 33L7: NEW OFFICE #121 2 33L7: NEW OFFICE #122 2 33L7: NEW OFFICE #124	306.88 548.00 44.00%	4,296.32
8	7.00	TPS24108D7 METROPOLIT TEMPLATE PERIMETER STRAIGHT, WOOD PNL-LH,-RH & SUPPORT CNTR TOP :W1WE WOOD TOP-WOOD EDGE OPT BACK:NONE NONE SPECIFIED CARTON :CTNO NO CARTONING LAM FIN :NOLA NO LAMINATE REQUIRED WOOD FIN:1920 CUSTOM CHERRY FINISH ==> 830-CHE Tag For: 108/24 Qty Description 1 33L7: NEW OFFICE #127 1 33L7: NEW OFFICE #126 1 33L7: NEW OFFICE #119 1 33L7: NEW OFFICE #120 1 33L7: NEW OFFICE #121 1 33L7: NEW OFFICE #122 1 33L7: NEW OFFICE #124	2,509.36 4,481.00 44.00%	17,565.52
9	2.00	TXR2454ML-SPC METROPOLIT TEMPLATE LH-EXTENSION RETURN W/ MODESTY, 24"DX60"WX28.5"H TOP :WDGR WOOD	1,839.60 3,285.00 44.00%	3,679.20

IMPORTANT! PLEASE NOTE THAT OUR REMITTANCE ADDRESS HAS CHANGED.  
PLEASE FORWARD ALL PAYMENTS TO:  
EMPIRE OFFICE INC.  
G.P.O.  
PO BOX 30685  
NEW YORK, NY 10087-7752

# EMPIRE

www.empireoffice.com

EMPIRE OFFICE, INC.  
387 Park Ave. South - 7th Fl.  
New York, NY 10016

Phone: (212) 607-5500  
Fax: (212) 607-5650

## Invoice

Page 4 of 9  
DS&D NEW YORK CITY

Invoice Number	Invoice Date	Customer Order Number	Sales Order No.	Ship Date	Account Representative
129271	07/25/07	2003155	69802	04/19/07	Michael Boyle (Delesta)

Line	Quantity	Catalog Number/Description	Unit Price	Extended Amount
10	1.00	GROM-LH :NONE NONE SPECIFIED CARTON :CTNO NO CARTONING LAM FIN :NOLA NO LAMINATE REQUIRED WOOD FIN:1920 CUSTOM CHERRY FINISH ==> 830-CHE  ***** SPECIAL: WIDTH TO BE 54"W. ***** Tag For: 54/24 Qty Description 1 33L7: NEW OFFICE #117 1 33L7: NEW OFFICE #124  TXR2454MR-SPC METROPOLIT TEMPLATE RH-EXTENSION RETURN W/ MODESTY, 24"DX60"WX28.5"H TOP :WDGR WOOD GROM-RH :NONE NONE SPECIFIED CARTON :CTNO NO CARTONING LAM FIN :NOLA NO LAMINATE REQUIRED WOOD FIN:1920 CUSTOM CHERRY FINISH ==> 830-CHE  ***** SPECIAL: WIDTH TO BE 54"W. ***** Tag For: 54/24 Qty Description 1 33L7: NEW OFFICE #126	1,839.60 3,285.00 44.00%	1,839.60
11	2.00	TXR2460ML METROPOLIT TEMPLATE LH-EXTENSION RETURN W/ MODESTY, 24"DX60"WX28.5"H TOP :WDGR WOOD GROM-LH :NONE NONE SPECIFIED CARTON :CTNO NO CARTONING LAM FIN :NOLA NO LAMINATE REQUIRED WOOD FIN:1920 CUSTOM CHERRY FINISH ==> 830-CHE  ***** SPECIAL: WIDTH TO BE 54"W. ***** Tag For: 60/24 Qty Description 1 33L7: NEW OFFICE #119 1 33L7: NEW OFFICE #121	1,532.72 2,737.00 44.00%	3,065.44
12	2.00	TXR2460MR METROPOLIT TEMPLATE RH-EXTENSION RETURN W/ MODESTY, 24"DX60"WX28.5"H TOP :WDGR WOOD GROM-RH :NONE NONE SPECIFIED CARTON :CTNO NO CARTONING LAM FIN :NOLA NO LAMINATE REQUIRED WOOD FIN:1920 CUSTOM CHERRY FINISH ==> 830-CHE	1,532.72 2,737.00 44.00%	3,065.44

IMPORTANT! PLEASE NOTE THAT OUR REMITTANCE ADDRESS HAS CHANGED.  
PLEASE FORWARD ALL PAYMENTS TO:  
EMPIRE OFFICE INC.  
G.P.O.  
PO BOX 30685  
NEW YORK, NY 10087-7752

# EMPIRE

www.empireoffice.com

EMPIRE OFFICE, INC.  
387 Park Ave. South - 7th Fl.  
New York, NY 10016

Phone: (212) 607-5500  
Fax: (212) 607-5650

## Invoice

Page 5 of 9

DS&D NEW YORK CITY

Invoice Number	Invoice Date	Customer Order Number	Sales Order No	Ship Date	Account Representative
129271	07/25/07	2003155	69802	04/19/07	Michael Boyle (Delesta)

Line	Quantity	Catalog Number / Description	Unit Price	Extended Amount
13	4.00	Tag For: 60/24 Qty Description 1 33L7: NEW OFFICE #120 1 33L7: NEW OFFICE #122 TXA3660ML METROPOLIT TEMPLATE LH-EXTENSION ARC DESK W/ MODESTY, 30/36"DX60"WX28.5"H TOP :WDGR WOOD GROM-LH :RECT RECT-GROM CARTON :CTNO NO CARTONING LAM FIN :NOLA NO LAMINATE REQUIRED WOOD FIN:1920 CUSTOM CHERRY FINISH ==> 830-CHE	1,729.28 3,088.00 44.00%	6,917.12
14	3.00	Tag For: 24/60/36 Qty Description 1 33L7: NEW OFFICE #127 1 33L7: NEW OFFICE #126 1 33L7: NEW OFFICE #120 1 33L7: NEW OFFICE #122 TXA3660MR METROPOLIT TEMPLATE RH-EXTENSION ARC DESK W/ MODESTY, 30/36"DX60"WX28.5"H TOP :WDGR WOOD GROM-RH :RECT RECT-GROM CARTON :CTNO NO CARTONING LAM FIN :NOLA NO LAMINATE REQUIRED WOOD FIN:1920 CUSTOM CHERRY FINISH ==> 830-CHE	1,729.28 3,088.00 44.00%	5,187.84
15	3.00	Tag For: 36/60/24 Qty Description 1 33L7: NEW OFFICE #119 1 33L7: NEW OFFICE #121 1 33L7: NEW OFFICE #124 TSF1673R8-SPC METROPOLIT TEMPL STORAGE OVER FILE/FILE, ALL WOOD, ROD PULL, 16"WX68"H FRONTS :WDGR WOOD PULLS :5184 ANTHRACITE CARTON :CTNO NO CARTONING LOCK DRS:LCKS LOCKING DOOR(S) DR HINGE:SDHR STORAGE DOOR HINGE RIGHT LAM FIN :NOLA NO LAMINATE REQUIRED WOOD FIN:1920 CUSTOM CHERRY FINISH ==> 830-CHE  ***** SPECIAL: 73"H ***** Tag For: SC/FF Qty Description	2,763.60 4,935.00 44.00%	8,290.80

IMPORTANT! PLEASE NOTE THAT OUR REMITTANCE ADDRESS HAS CHANGED.  
PLEASE FORWARD ALL PAYMENTS TO:  
EMPIRE OFFICE INC.  
G.P.O.  
PO BOX 30685  
NEW YORK, NY 10087-7752

# EMPIRE

www.empireoffice.com

EMPIRE OFFICE, INC.  
387 Park Ave. South - 7th Fl.  
New York, NY 10016

Phone: (212) 607-5500  
Fax: (212) 607-5650

## Invoice

Page 6 of 9

DS&D NEW YORK CITY

Invoice Number	Invoice Date	Customer Order Number	Sales Order No	Ship Date	Account Representative
129271	07/25/07	2003155	69802	04/19/07	Michael Boyle (Delesta)

Line	Quantity	Catalog Number / Description	Unit Price	Extended Amount
16	4.00	1 33L7: NEW OFFICE #119 1 33L7: NEW OFFICE #121 1 33L7: NEW OFFICE #124 TSF1673R8-SPC METROPOLIT TEMPL STORAGE OVER FILE/FILE, ALL WOOD, ROD PULL, 16"WX68"H FRONTS :WDGR WOOD PULLS :5184 ANTHRACITE CARTON :CTNO NO CARTONING LOCK DRS:LCKS LOCKING DOOR(S) DR HINGE:SDHL STORAGE DOOR HINGE LEFT LAM FIN :NOLA NO LAMINATE REQUIRED WOOD FIN:1920 CUSTOM CHERRY FINISH ==> 830-CHE ***** SPECIAL: 73"H. ***** Tag For: SC/FF Qty Description 1 33L7: NEW OFFICE #127 1 33L7: NEW OFFICE #126 1 33L7: NEW OFFICE #120 1 33L7: NEW OFFICE #122	2,763.60 4,935.00 44.00%	11,054.40
17	6.00	TSL36732R8-SPC METROPOLIT TEMPL. STORAGE OVER LATERAL, ALL WOOD, ROD PULL, 36"WX68"H FRONTS :WDGR WOOD PULLS :5184 ANTHRACITE CARTON :CTNO NO CARTONING LOCK DRS:LCKS LOCKING DOOR(S) LAM FIN :NOLA NO LAMINATE REQUIRED WOOD FIN:1920 CUSTOM CHERRY FINISH ==> 830-CHE ***** SPECIAL: 73"H. ***** Tag For: SCOLF-SPC Qty Description 1 33L7: NEW OFFICE #127 1 33L7: NEW OFFICE #126 1 33L7: NEW OFFICE #119 1 33L7: NEW OFFICE #120 1 33L7: NEW OFFICE #121 1 33L7: NEW OFFICE #122	3,712.24 6,629.00 44.00%	22,273.44
18	1.00	TSL3273R8-SPC METROPOLIT TEMPL. STORAGE OVER LATERAL, ALL WOOD, ROD PULL, 32"WX68"H FRONTS :WDGR WOOD	3,561.60 6,360.00 44.00%	3,561.60

IMPORTANT! PLEASE NOTE THAT OUR REMITTANCE ADDRESS HAS CHANGED.  
PLEASE FORWARD ALL PAYMENTS TO:  
EMPIRE OFFICE INC.  
G.P.O.  
PO BOX 30685  
NEW YORK, NY 10087-7752

# EMPIRE

www.empireoffice.com

EMPIRE OFFICE, INC.  
387 Park Ave. South - 7th Fl.  
New York, NY 10016

Phone: (212) 607-5500  
Fax: (212) 607-5650

## Invoice

Page 7 of 9

DS&D NEW YORK CITY

Invoice Number	Invoice Date	Customer Order Number	Sales Order No.	Ship Date	Account Representative
129271	07/25/07	2003155	69802	04/19/07	Michael Boyle (Delesta)

Line	Quantity	Catalog Number	Description	Unit Price	Extended Amount
			PULLS :5184 ANTHRACITE CARTON :CTNO NO CARTONING LOCK DRS:LCKS LOCKING DOOR(S) LAM FIN :NOLA NO LAMINATE REQUIRED WOOD FIN:1920 CUSTOM CHERRY FINISH ==> 830-CHE  ***** SPECIAL: SIZE TO BE 73"H. ***** Tag For: SCOLF-SPC Qty Description 1 33L7: NEW OFFICE #117		
19	14.00	1456	BERNHARDT DOLLAR GUEST CHAIR FINISH: P-15 CUSTOM CHERRY COM: BERNHARDT ULTRA LEATHER 3803-001 RAVEN WING Tag For: Qty Description 2 33L7: NEW OFFICE #127 2 33L7: NEW OFFICE #126 2 33L7: NEW OFFICE #117 2 33L7: NEW OFFICE #120 2 33L7: NEW OFFICE #121 2 33L7: NEW OFFICE #122 2 33L7: NEW OFFICE #124	458.58 790.65 42.00%	6,420.12
20	28.00	3803-001	BERNHARDT PATTERN NAME: ULTRA LEATHER (FAUX) PATTERN NUMBER: 3803 COLOR NAME: RAVEN WING COLOR NUMBER: 001 VERT REPEAT: 0" HORZ REPEAT: 0"  ..... CFA REQUIRED PRIOR TO FABRICATION .....	61.25 0.00 0.00%	1,715.00
21	1.00		FABRIC SHIPPING DANCKER FABRIC SHIPPING COSTS	31.00 0.00 0.00%	31.00
22	1.00		FREIGHT BERNHARDT FREIGHT-VIA COMMON GROUND	449.43 0.00 0.00%	449.43
23	1.00		DELIVERY DANCKER DELIVERY (NEW BERNHARDT SEATING) *STRAIGHT TIME*	448.00 0.00 0.00%	448.00
24	1.00		KD EXISTING INTEGRATED	824.00	824.00

IMPORTANT! PLEASE NOTE THAT OUR REMITTANCE ADDRESS HAS CHANGED.  
PLEASE FORWARD ALL PAYMENTS TO:  
EMPIRE OFFICE INC.  
G.P.O.  
PO BOX 30685  
NEW YORK, NY 10087-7752

# EMPIRE

www.empireoffice.com

EMPIRE OFFICE, INC.  
387 Park Ave. South - 7th Fl.  
New York, NY 10016

Phone: (212) 607-5500  
Fax: (212) 607-5650

## Invoice

Page 8 of 9

DS&D NEW YORK CITY

Invoice Number	Invoice Date	Customer Order Number	Sales Order No.	Ship Date	Account Representative
129271	07/25/07	2003155	69802	04/19/07	Michael Boyle (Delesta)

Line	Quantity	Catalog Number / Description	Unit Price	Extended Amount
		(PHASE 1) KD (2) EXISTING OFFICES	0.00	
			0.00%	
25	1.00	PICKUP EXISTING DANCKER (PHASE 1) PICK-UP (2) EXISTING OFFICES; HOLD @ FRB INVENTORY (STATE ST) UNTIL CLIENT READY FOR RE-DELIVERY/INSTALL.	575.00	575.00
			0.00	
			0.00%	
		NOTE: MONTHLY STORAGE FEES ADD'L AND TO BE BILLED SEPARATELY.		
26	1.00	DELIVER EXISTING DANCKER (PHASE 2) REDELIVER (2) EXISTING OFFICES	575.00	575.00
			0.00	
			0.00%	
29	1.00	DESIGN SERVICES DANCKER SPEC/DESIGN SERVICE: SITE REVIEW TO EVALUATE EXISTING FURNITURE & PROPOSED LAYOUT; ISSUE DRAWINGS; SPECIFY PRODUCTS BASED ON RE-USED EXISTING AS WELL AS NEW. 3.0 HRS	255.00	255.00
			0.00	
			0.00%	
30	1.00	TPS24547 METROPOLIT TEMPLATE PERIMETER STRAIGHT, W/ 2-WOOD END PANELS TOP :W1WE WOOD TOP-WOOD EDGE OPT BACK: BK01 FINISHED WOOD BACK PANEL CARTON : CTNO NO CARTONING LAM FIN : NOLA NO LAMINATE REQUIRED WOOD FIN: 1920 CUSTOM CHERRY FINISH ==> 830-CHE Tag For: OFFICE 127	1,737.12 3,102.00 44.00%	1,737.12
31	1.00	PICKUP EXISTING DANCKER THURS APRIL 19 - (PHASE 1) PICK-UP (2) EXISTING OFFICES; HOLD @ FRB INVENTORY (STATE ST) UNTIL CLIENT READY FOR RE-DELIVERY/INSTALL.	575.00	575.00
			0.00	
			0.00%	
		NOTE: MONTHLY STORAGE FEES ADD'L AND TO BE BILLED SEPARATELY.		
32	1.00	RECEIVE/RESERV DANCKER THURS APRIL 19 - RECEIVE/RESERVE (2) METRO OFFICES OF FURNITURE. ENTER INTO INVENTORY BUT RESERVE FOR CHRISTINE NARDONE. CONTACT HER TO VERIFY ALL ITEMS TO BE RESERVED (IN CASE THEY SEND SOME "EXTRA" PRODUCT BACK TO INVENTORY). SEND COPY OF RESERVE RE QUEST TO HER. NOTE: (2) METRO OFFICES WILL BE RE-USED	687.50	687.50
			0.00	
			0.00%	

**IMPORTANT! PLEASE NOTE THAT OUR REMITTANCE ADDRESS HAS CHANGED.  
PLEASE FORWARD ALL PAYMENTS TO:  
EMPIRE OFFICE INC.  
G.P.O.  
PO BOX 30685  
NEW YORK, NY 10087-7752**

# EMPIRE

www.empireoffice.com

EMPIRE OFFICE, INC.  
387 Park Ave. South - 7th Fl.  
New York, NY 10016

Phone: (212) 607-5500  
Fax: (212) 607-5650

## Invoice

Page 9 of 9

DS&D NEW YORK CITY

Invoice Number	Invoice Date	Customer Order Number	Sales Order No.	Ship Date	Account Representative
129271	07/25/07	2003155	69802	04/19/07	Michael Boyle (Delesta)

Line	Quantity	Catalog Number / Description	Unit Price	Extended Amount
		WHEN BANK'S RENOVATION IS COMPLETE.		
		CHRISTINE NARDONE: 212-720-6897		
		Total List 244,130.10		
			Sub Total	143,069.21
			Fuel Surcharge	\$753.13
			NY (tax exempt)	0.00
			Please Pay This Amount:	143,822.34
		*****End of Invoice*****		

*8/27/07*

*X Krawo 8/8/07*

IMPORTANT! PLEASE NOTE THAT OUR REMITTANCE ADDRESS HAS CHANGED.  
PLEASE FORWARD ALL PAYMENTS TO:  
EMPIRE OFFICE INC.  
G.P.O.  
PO BOX 30685  
NEW YORK, NY 10087-7752



ACCOUNTING TREATMENT

INFORMATION REQUEST FORM FOR INVOICES IN EXCESS OF \$25K

RECEIVED PURCHASING DIVISION 10/24/07 10:48

Completed By: Gale Jackson
Extension #: 1960

Form with fields: VENDOR ID, BATCH #, VOUCHER #, DATE ENTERED, INITIALS, RETURN #

Section I: Invoice Information

Prepayment policy: payment in advance of the period to which it pertains. Payments made for services to be rendered over \$25k spanning multiple periods should be recorded as prepayment charge.

Vendor Name: Empire Office, Inc.
Invoice Number: 129271A
Invoice Amount: \$71,911.17
Purchase Order Number: 2003155

Provide a brief description of the goods/services procured: Final Payment against above PO for products received.

Form with fields: VENDOR I.D. 46445 B002, BATCH #, VOUCHER # 126025-126225, DATE ENTERED 10/3/07, INITIALS MVA APZ

Service Period:

Begin Date (mm/dd/yy): 3/2/2007 End Date (mm/dd/yy):

Expense Distribution(s):

Table with 4 columns: Budget Unit, Activity, Object of Expense, Amount (\$). Row 1: 3521, 0003521, 1355201, 143,822.34

Section II: Software Purchase Supplement

(To be completed if invoice is for software license purchases)

- How many licenses were purchased?
Are these desktop licenses or server licenses?
If desktop license purchase, are the licenses for local business area deployment or Bank-wide deployment?
are the licenses dependent on central server connectivity?
If server license purchase, on how many servers will this license be deployed?

APPROVED stamp with handwritten initials CTX and VHX

# EMPIRE

www.empireoffice.com

EMPIRE OFFICE, INC.  
387 Park Ave. South - 7th Fl.  
New York, NY 10016

Phone: (212) 607-5500  
Fax: (212) 607-5660

REAL ESTATE &  
GENERAL SERVICES

2007 SEP 10 A 9:38

RECEIVED

## Invoice

Page 1 of 17

DS&D NEW YORK CITY

Invoice Number	Invoice Date	Customer Order Number	Sales Order No.	Ship Date	Account Representative
129271A	07/25/07	2003155	69802	04/19/07	Michael Boyle (Delesta)

**SOLD TO:** GAIL JACKSON

FEDERAL RESERVE BANK OF N.Y.

33 LIBERTY STREET

2M

NEW YORK, NY 10045

P: 1.212.720.1960

**SHIP TO:** CHRISTINE NARDONE

FEDERAL RESERVE BANK OF N.Y.

33 LIBERTY STREET

7th FLOOR

NEW YORK, NY 10045

P: 1.212.720.6897

**Terms:** Due Upon Receipt

FED130

91002 TAX NO: 00

1	14.00	BTL38	METROPOLIT	91.84	1,285.76
		TASKLIGHT 36"L, BLACK, 9' CORD		164.00	
				44.00%	

CARTON :CTNO NO CARTONING

Tag For: TL/36

Qty	Description
2	33L7: NEW OFFICE #127
2	33L7: NEW OFFICE #126
2	33L7: NEW OFFICE #119
2	33L7: NEW OFFICE #120
2	33L7: NEW OFFICE #121
2	33L7: NEW OFFICE #122
2	33L7: NEW OFFICE #124

2	7.00	TAPTW	METROPOLIT	223.44	1,564.08
		TEMPLATE WOOD PENCIL-TRAY		399.00	

DRAWER WITH WOOD FRONT  
WOOD FIN:1920 CUSTOM CHERRY FINISH  
==> 830-CHE

CARTON :CTNO NO CARTONING

Tag For: WPT

Qty	Description
1	33L7: NEW OFFICE #127
1	33L7: NEW OFFICE #126
1	33L7: NEW OFFICE #119

**IMPORTANT! PLEASE NOTE THAT OUR REMITTANCE ADDRESS HAS CHANGED.  
PLEASE FORWARD ALL PAYMENTS TO:  
EMPIRE OFFICE INC.  
G.P.O.  
PO BOX 30685  
NEW YORK, NY 10087-7752**

# EMPIRE

www.empireoffice.com

EMPIRE OFFICE, INC.  
387 Park Ave. South - 7th Fl.  
New York, NY 10016

Phone: (212) 607-5500  
Fax: (212) 607-5650

## Invoice

Page 2 of 17

DS&D NEW YORK CITY

Invoice Number	Invoice Date	Customer Order Number	Sales Order No.	Ship Date	Account Representative
129271A	07/25/07	2003155	69802	04/19/07	Michael Boyle (Delesta)

**SOLD TO:** GAIL JACKSON

FEDERAL RESERVE BANK OF N.Y.

33 LIBERTY STREET

2M

NEW YORK, NY 10045

P: 1.212.720.1960

**SHIP TO:** CHRISTINE NARDONE

FEDERAL RESERVE BANK OF N.Y.

33 LIBERTY STREET

7th FLOOR

NEW YORK, NY 10045

P: 1.212.720.6897

**Terms:** Due Upon Receipt

FED130

91002 TAX NO: 00

1 33L7: NEW OFFICE #120  
1 33L7: NEW OFFICE #121  
1 33L7: NEW OFFICE #122  
1 33L7: NEW OFFICE #124

3	7.00	TFM3R4	METROPOLIT	721.28	5,048.96
		TEMPLATE PED WITH B/B/F DRW		1,288.00	
		WITH ROD PULL OPTION		44.00%	
		FRONTS :WDGR WOOD			

PULLS :5184 ANTHRACITE  
CARTON :CTNO NO CARTONING  
LAM FIN :NOLA NO LAMINATE REQUIRED  
WOOD FIN:1920 CUSTOM CHERRY FINISH

Tag For: BBF

Qty	Description
1	33L7: NEW OFFICE #127
1	33L7: NEW OFFICE #126
1	33L7: NEW OFFICE #119
1	33L7: NEW OFFICE #120
1	33L7: NEW OFFICE #121
1	33L7: NEW OFFICE #122
1	33L7: NEW OFFICE #124

4	7.00	TFL2R4	METROPOLIT	1,056.72	7,397.04
---	------	--------	------------	----------	----------

**IMPORTANT! PLEASE NOTE THAT OUR REMITTANCE ADDRESS HAS CHANGED.  
PLEASE FORWARD ALL PAYMENTS TO:  
EMPIRE OFFICE INC.  
G.P.O.  
PO BOX 30685  
NEW YORK, NY 10087-7752**

# EMPIRE

www.empireoffice.com

EMPIRE OFFICE, INC.  
387 Park Ave. South - 7th Fl.  
New York, NY 10016

Phone: (212) 607-6500  
Fax: (212) 607-5650

## Invoice

Page 3 of 17

DS&D NEW YORK CITY

Invoice Number	Invoice Date	Customer Order Number	Sales Order No.	Ship Date	Account Representative
129271A	07/25/07	2003155	69802	04/19/07	Michael Boyle (Delesta)

**SOLD TO:** GAIL JACKSON

FEDERAL RESERVE BANK OF N.Y.  
33 LIBERTY STREET  
2M  
NEW YORK, NY 10045  
P: 1.212.720.1960

**SHIP TO:** CHRISTINE NARDONE

FEDERAL RESERVE BANK OF N.Y.  
33 LIBERTY STREET  
7th FLOOR  
NEW YORK, NY 10045  
P: 1.212.720.6897

**Terms:** Due Upon Receipt

FED130

91002 TAX NO: 00

TEMPLATE LAT PED WITH F/F DRW

1,887.00

WITH ROD PULL OPTION

44.00%

FRONTS :WDGR WOOD

PULLS :5184 ANTHRACITE

CARTON :CTNO NO CARTONING

LAM FIN :NOLA NO LAMINATE REQUIRED

WOOD FIN:1920 CUSTOM CHERRY FINISH

Tag For: LF/2D

Qty Description

1	33L7: NEW OFFICE #127
1	33L7: NEW OFFICE #126
1	33L7: NEW OFFICE #119
1	33L7: NEW OFFICE #120
1	33L7: NEW OFFICE #121
1	33L7: NEW OFFICE #122
1	33L7: NEW OFFICE #124

5 10.00

TOD16544X METROPOLIT  
TEMPL O/H CAB, CORTEX, WD DRS,

1,542.24

15,422.40

2,754.00

24"H COLUMNS, 54"WX16"DX20"H

44.00%

DOORS :WDGR WOOD

LOCKS :LCKS LOCKING DOOR(S)

CARTON :CTNO NO CARTONING

LAM FIN :NOLA NO LAMINATE REQUIRED

WOOD FIN:1920 CUSTOM CHERRY FINISH

==> 830-CHE

**IMPORTANT! PLEASE NOTE THAT OUR REMITTANCE ADDRESS HAS CHANGED.  
PLEASE FORWARD ALL PAYMENTS TO:  
EMPIRE OFFICE INC.  
G.P.O.  
PO BOX 30685  
NEW YORK, NY 10087-7752**

# EMPIRE

www.empireoffice.com

EMPIRE OFFICE, INC.  
387 Park Ave. South - 7th Fl.  
New York, NY 10016

Phone: (212) 607-5500  
Fax: (212) 607-5650

## Invoice

Page 4 of 17

DS&D NEW YORK CITY

Invoice Number	Invoice Date	Customer Order Number	Sales Order No.	Ship Date	Account Representative
129271A	07/25/07	2003155	69802	04/19/07	Michael Boyle (Delesta)

**SOLD TO:** GAIL JACKSON

FEDERAL RESERVE BANK OF N.Y.

33 LIBERTY STREET

2M

NEW YORK, NY 10045

P: 1.212.720.1960

**SHIP TO:** CHRISTINE NARDONE

FEDERAL RESERVE BANK OF N.Y.

33 LIBERTY STREET

7th FLOOR

NEW YORK, NY 10045

P: 1.212.720.6897

**Terms:** Due Upon Receipt

FED130

91002 TAX NO: 00

Tag For: OSC/54

Qty	Description
2	33L7: NEW OFFICE #127
2	33L7: NEW OFFICE #119
2	33L7: NEW OFFICE #120
2	33L7: NEW OFFICE #121
2	33L7: NEW OFFICE #122

6	4.00	TOD16548X	METROPOLIT	1,815.52	7,262.08
---	------	-----------	------------	----------	----------

TEMPL O/H CAB, WOOD CASE, DRS,

3,242.00

24"H COLUMNS, 54"WX16"DX20"H

44.00%

DOORS :WDGR WOOD

LOCKS :LCKS LOCKING DOOR(S)

CARTON :CTNO NO CARTONING

LAM FIN :NOLA NO LAMINATE REQUIRED

WOOD FIN:1920 CUSTOM CHERRY FINISH

==> 830-CHE

Tag For: OSC/54

Qty	Description
2	33L7: NEW OFFICE #117
2	33L7: NEW OFFICE #126

7	14.00	TTP54X	METROPOLIT	306.88	4,296.32
---	-------	--------	------------	--------	----------

TEMPL STRAIGHT UPH TACK PANEL,

548.00

**IMPORTANT! PLEASE NOTE THAT OUR REMITTANCE ADDRESS HAS CHANGED.  
PLEASE FORWARD ALL PAYMENTS TO:  
EMPIRE OFFICE INC.  
G.P.O.  
PO BOX 30685  
NEW YORK, NY 10087-7752**

# EMPIRE

www.empireoffice.com

EMPIRE OFFICE, INC.  
387 Park Ave. South - 7th Fl.  
New York, NY 10016

Phone: (212) 607-5500  
Fax: (212) 607-5650

## Invoice

Page 5 of 17

DS&D NEW YORK CITY

Invoice Number	Invoice Date	Customer Order Number	Sales Order No.	Ship Date	Account Representative
129271A	07/25/07	2003155	69802	04/19/07	Michael Boyle (Delesta)

**SOLD TO:** GAIL JACKSON

FEDERAL RESERVE BANK OF N.Y.

33 LIBERTY STREET

2M

NEW YORK, NY 10045

P: 1.212.720.1960

**SHIP TO:** CHRISTINE NARDONE

FEDERAL RESERVE BANK OF N.Y.

33 LIBERTY STREET

7th FLOOR

NEW YORK, NY 10045

P: 1.212.720.6897

**Terms:** Due Upon Receipt

FED130

91002 TAX NO: 00

24"H COLUMNS, 54"WX1"THX24"H

44.00%

FABRIC :DMN1 DALMATIAN TACK FABRIC 632

==> 6320-802 MINK

CARTON :CTNO NO CARTONING

Tag For: TP/54

Qty	Description
2	33L7: NEW OFFICE #127
2	33L7: NEW OFFICE #126
2	33L7: NEW OFFICE #119
2	33L7: NEW OFFICE #120
2	33L7: NEW OFFICE #121
2	33L7: NEW OFFICE #122
2	33L7: NEW OFFICE #124

8	7.00	TPS24108D7	METROPOLIT	2,509.36	17,565.52
		TEMPLATE PERIMETER STRAIGHT,		4,481.00	

WOOD PNL-LH,-RH & SUPPORT CNTR

44.00%

TOP :W1WE WOOD TOP-WOOD EDGE

OPT BACK:NONE NONE SPECIFIED

CARTON :CTNO NO CARTONING

LAM FIN :NOLA NO LAMINATE REQUIRED

WOOD FIN:1920 CUSTOM CHERRY FINISH

==> 830-CHE

Tag For: 108/24

Qty	Description
1	33L7: NEW OFFICE #127
1	33L7: NEW OFFICE #126

**IMPORTANT! PLEASE NOTE THAT OUR REMITTANCE ADDRESS HAS CHANGED.  
PLEASE FORWARD ALL PAYMENTS TO:  
EMPIRE OFFICE INC.  
G.P.O.  
PO BOX 30685  
NEW YORK, NY 10087-7752**

# EMPIRE

www.empireoffice.com

EMPIRE OFFICE, INC.  
387 Park Ave. South - 7th Fl.  
New York, NY 10016

Phone: (212) 607-5500  
Fax: (212) 607-5650

## Invoice

Page 6 of 17

DS&D NEW YORK CITY

Invoice Number	Invoice Date	Customer Order Number	Sales Order No.	Ship Date	Account Representative
129271A	07/25/07	2003155	69802	04/19/07	Michael Boyle (Delesta)

**SOLD TO:** GAIL JACKSON

FEDERAL RESERVE BANK OF N.Y.  
33 LIBERTY STREET  
2M  
NEW YORK, NY 10045

P: 1.212.720.1960

**SHIP TO:** CHRISTINE NARDONE

FEDERAL RESERVE BANK OF N.Y.  
33 LIBERTY STREET  
7th FLOOR  
NEW YORK, NY 10045

P: 1.212.720.6897

**Terms:** Due Upon Receipt

FED130

91002 TAX NO: 00

1	33L7: NEW OFFICE #119
1	33L7: NEW OFFICE #120
1	33L7: NEW OFFICE #121
1	33L7: NEW OFFICE #122
1	33L7: NEW OFFICE #124

9	2.00	TXR2454ML-SPC	METROPOLIT	1,839.60	3,679.20
		TEMPLATE LH-EXTENSION RETURN		3,285.00	

		W/ MODESTY, 24"DX60"WX28.5"H		44.00%	
		TOP :WDGR WOOD			

GROM-LH :NONE NONE SPECIFIED  
 CARTON :CTN0 NO CARTONING  
 LAM FIN :NOLA NO LAMINATE REQUIRED  
 WOOD FIN:1920 CUSTOM CHERRY FINISH  
 ==> 830-CHE

\*\*\*\*\*  
 SPECIAL: WIDTH TO BE 54"W.  
 \*\*\*\*\*

Tag For: 54/24

Qty	Description
1	33L7: NEW OFFICE #117
1	33L7: NEW OFFICE #124

10	1.00	TXR2454MR-SPC	METROPOLIT	1,839.60	1,839.60
----	------	---------------	------------	----------	----------

**IMPORTANT! PLEASE NOTE THAT OUR REMITTANCE ADDRESS HAS CHANGED.  
 PLEASE FORWARD ALL PAYMENTS TO:  
 EMPIRE OFFICE INC.  
 G.P.O.  
 PO BOX 30685  
 NEW YORK, NY 10087-7752**

# EMPIRE

www.empireoffice.com

EMPIRE OFFICE, INC.  
387 Park Ave. South - 7th Fl.  
New York, NY 10016

Phone: (212) 607-5500  
Fax: (212) 607-5650

## Invoice

Page 7 of 17

DS&D NEW YORK CITY

Invoice Number	Invoice Date	Customer Order Number	Sales Order No.	Ship Date	Account Representative
129271A	07/25/07	2003155	69802	04/19/07	Michael Boyle (Delesta)

**SOLD TO:** GAIL JACKSON

FEDERAL RESERVE BANK OF N.Y.

33 LIBERTY STREET

2M

NEW YORK, NY 10045

P: 1.212.720.1960

**SHIP TO:** CHRISTINE NARDONE

FEDERAL RESERVE BANK OF N.Y.

33 LIBERTY STREET

7th FLOOR

NEW YORK, NY 10045

P: 1.212.720.6897

**Terms:** Due Upon Receipt

FED130

91002 TAX NO: 00

TEMPLATE RH-EXTENSION RETURN

3,285.00

W/ MODESTY, 24"DX60"WX28.5"H

44.00%

TOP :WDGR WOOD

GROM-RH :NONE NONE SPECIFIED

CARTON :CTNO NO CARTONING

LAM FIN :NOLA NO LAMINATE REQUIRED

WOOD FIN:1920 CUSTOM CHERRY FINISH

==> 830-CHE

\*\*\*\*\*

SPECIAL: WIDTH TO BE 54"W.

\*\*\*\*\*

Tag For: 54/24

Qty Description

1 33L7: NEW OFFICE #126

11	2.00	TXR2460ML	METROPOLIT	1,532.72	3,065.44
		TEMPLATE LH-EXTENSION RETURN		2,737.00	

W/ MODESTY, 24"DX60"WX28.5"H

44.00%

TOP :WDGR WOOD

GROM-LH :NONE NONE SPECIFIED

CARTON :CTNO NO CARTONING

LAM FIN :NOLA NO LAMINATE REQUIRED

WOOD FIN:1920 CUSTOM CHERRY FINISH

==> 830-CHE

Tag For: 60/24

Qty Description

**IMPORTANT! PLEASE NOTE THAT OUR REMITTANCE ADDRESS HAS CHANGED.**  
**PLEASE FORWARD ALL PAYMENTS TO:**  
**EMPIRE OFFICE INC.**  
**G.P.O.**  
**PO BOX 30685**  
**NEW YORK, NY 10087-7752**

# EMPIRE

www.empireoffice.com

EMPIRE OFFICE, INC.  
387 Park Ave. South - 7th Fl.  
New York, NY 10016

Phone: (212) 607-5500  
Fax: (212) 607-5650

## Invoice

Page 8 of 17

DS&D NEW YORK CITY

Invoice Number	Invoice Date	Customer Order Number	Sales Order No.	Ship Date	Account Representative
129271A	07/25/07	2003155	69802	04/19/07	Michael Boyle (Delesta)

**SOLD TO:** GAIL JACKSON

FEDERAL RESERVE BANK OF N.Y.  
33 LIBERTY STREET  
2M  
NEW YORK, NY 10045  
P: 1.212.720.1960

**SHIP TO:** CHRISTINE NARDONE

FEDERAL RESERVE BANK OF N.Y.  
33 LIBERTY STREET  
7th FLOOR  
NEW YORK, NY 10045  
P: 1.212.720.6897

**Terms:** Due Upon Receipt

FED130

91002 TAX NO: 00

1 33L7: NEW OFFICE #119  
1 33L7: NEW OFFICE #121

12	2.00	TXR2460MR	METROPOLIT	1,532.72	3,065.44
		TEMPLATE RH-EXTENSION RETURN		2,737.00	
		W/ MODESTY, 24"DX60"WX28.5"H		44.00%	
		TOP :WDGR WOOD			
		GROM-RH :NONE NONE SPECIFIED			
		CARTON :CTNO NO CARTONING			
		LAM FIN :NOLA NO LAMINATE REQUIRED			
		WOOD FIN:1920 CUSTOM CHERRY FINISH			
		==> 830-CHE			

Tag For: 60/24

Qty	Description
1	33L7: NEW OFFICE #120
1	33L7: NEW OFFICE #122

13	4.00	TXA3660ML	METROPOLIT	1,729.28	6,917.12
		TEMPLATE LH-EXTENSION ARC DESK		3,088.00	
		W/ MODESTY,30/36"DX60"WX28.5"H		44.00%	
		TOP :WDGR WOOD			
		GROM-LH :RECT RECT-GROM			
		CARTON :CTNO NO CARTONING			
		LAM FIN :NOLA NO LAMINATE REQUIRED			

**IMPORTANT! PLEASE NOTE THAT OUR REMITTANCE ADDRESS HAS CHANGED.  
PLEASE FORWARD ALL PAYMENTS TO:  
EMPIRE OFFICE INC.  
G.P.O.  
PO BOX 30685  
NEW YORK, NY 10087-7752**

# EMPIRE

www.empireoffice.com

EMPIRE OFFICE, INC.  
387 Park Ave. South - 7th Fl.  
New York, NY 10016

Phone: (212) 607-6500  
Fax: (212) 607-5650

## Invoice

Page 9 of 17

DS&D NEW YORK CITY

Invoice Number	Invoice Date	Customer Order Number	Sales Order No.	Ship Date	Account Representative
129271A	07/25/07	2003155	69802	04/19/07	Michael Boyle (Delesta)

**SOLD TO:** GAIL JACKSON

FEDERAL RESERVE BANK OF N.Y.

33 LIBERTY STREET

2M

NEW YORK, NY 10045

P: 1.212.720.1960

**SHIP TO:** CHRISTINE NARDONE

FEDERAL RESERVE BANK OF N.Y.

33 LIBERTY STREET

7th FLOOR

NEW YORK, NY 10045

P: 1.212.720.6897

**Terms:** Due Upon Receipt

FED130

91002 TAX NO: 00

WOOD FIN:1920 CUSTOM CHERRY FINISH

==> 830-CHE

Tag For: 24/60/36

Qty	Description
1	33L7: NEW OFFICE #127
1	33L7: NEW OFFICE #126
1	33L7: NEW OFFICE #120
1	33L7: NEW OFFICE #122

14	3.00	TXA3660MR	METROPOLIT	1,729.28	5,187.84
		TEMPLATE RH-EXTENSION ARC DESK		3,088.00	

W/ MODESTY, 30/36"DX60"WX28.5"H

TOP :WDGR WOOD

GROM-RH :RECT RECT-GROM

CARTON :CTNO NO CARTONING

LAM FIN :NOLA NO LAMINATE REQUIRED

WOOD FIN:1920 CUSTOM CHERRY FINISH

==> 830-CHE

Tag For: 36/60/24

Qty	Description
1	33L7: NEW OFFICE #119
1	33L7: NEW OFFICE #121
1	33L7: NEW OFFICE #124

15	3.00	TSF1673R8-SPC	METROPOLIT	2,763.60	8,290.80
		TEMPL STORAGE OVER FILE/FILE,		4,935.00	

**IMPORTANT! PLEASE NOTE THAT OUR REMITTANCE ADDRESS HAS CHANGED.  
PLEASE FORWARD ALL PAYMENTS TO:  
EMPIRE OFFICE INC.  
G.P.O.  
PO BOX 30685  
NEW YORK, NY 10087-7752**

# EMPIRE

www.empireoffice.com

EMPIRE OFFICE, INC.  
387 Park Ave. South - 7th Fl.  
New York, NY 10016

Phone: (212) 607-5500  
Fax: (212) 607-6650

## Invoice

Page 10 of 17

DS&D NEW YORK CITY

Invoice Number	Invoice Date	Customer Order Number	Sales Order No.	Ship Date	Account Representative
129271A	07/25/07	2003155	69802	04/19/07	Michael Boyle (Delesta)

**SOLD TO:** GAIL JACKSON

FEDERAL RESERVE BANK OF N.Y.  
33 LIBERTY STREET  
2M  
NEW YORK, NY 10045  
P: 1.212.720.1960

**SHIP TO:** CHRISTINE NARDONE

FEDERAL RESERVE BANK OF N.Y.  
33 LIBERTY STREET  
7th FLOOR  
NEW YORK, NY 10045  
P: 1.212.720.6897

**Terms:** Due Upon Receipt

FED130

91002 TAX NO: 00

ALL WOOD, ROD PULL, 16"WX68"H	44.00%
FRONTS :WDGR WOOD	
PULLS :5184 ANTHRACITE	
CARTON :CTNO NO CARTONING	
LOCK DRS:LCKS LOCKING DOOR(S)	
DR HINGE:SDHR STORAGE DOOR HINGE RIGHT	
LAM FIN :NOLA NO LAMINATE REQUIRED	
WOOD FIN:1920 CUSTOM CHERRY FINISH	
==> 830-CHE	

\*\*\*\*\*  
SPECIAL: 73"H  
\*\*\*\*\*

Tag For: SC/FF

Qty	Description
-----	-------------

1	33L7: NEW OFFICE #119
1	33L7: NEW OFFICE #121
1	33L7: NEW OFFICE #124

16	4.00	TSF1673R8-SPC	METROPOLIT	2,763.60	11,054.40
		TEMPL STORAGE OVER FILE/FILE,		4,935.00	

ALL WOOD, ROD PULL, 16"WX68"H	44.00%
FRONTS :WDGR WOOD	
PULLS :5184 ANTHRACITE	
CARTON :CTNO NO CARTONING	
LOCK DRS:LCKS LOCKING DOOR(S)	

**IMPORTANT! PLEASE NOTE THAT OUR REMITTANCE ADDRESS HAS CHANGED.  
PLEASE FORWARD ALL PAYMENTS TO:  
EMPIRE OFFICE INC.  
G.P.O.  
PO BOX 30685  
NEW YORK, NY 10087-7752**

# EMPIRE

www.empireoffice.com

EMPIRE OFFICE, INC.  
387 Park Ave. South - 7th Fl.  
New York, NY 10016

Phone: (212) 607-5500  
Fax: (212) 607-5660

## Invoice

Page 11 of 17

DS&D NEW YORK CITY

Invoice Number	Invoice Date	Customer Order Number	Sales Order No.	Ship Date	Account Representative
129271A	07/25/07	2003155	69802	04/19/07	Michael Boyle (Delesta)

**SOLD TO:** GAIL JACKSON

FEDERAL RESERVE BANK OF N.Y.

33 LIBERTY STREET

2M

NEW YORK, NY 10045

P: 1.212.720.1960

**SHIP TO:** CHRISTINE NARDONE

FEDERAL RESERVE BANK OF N.Y.

33 LIBERTY STREET

7th FLOOR

NEW YORK, NY 10045

P: 1.212.720.6897

**Terms:** Due Upon Receipt

FED130

91002 TAX NO: 00

DR HINGE:SDHL STORAGE DOOR HINGE LEFT  
LAM FIN :NOLA NO LAMINATE REQUIRED  
WOOD FIN:1920 CUSTOM CHERRY FINISH  
==> 830-CHE

\*\*\*\*\*  
SPECIAL: 73"H.  
\*\*\*\*\*

Tag For: SC/FF

Qty	Description
1	33L7: NEW OFFICE #127
1	33L7: NEW OFFICE #126
1	33L7: NEW OFFICE #120
1	33L7: NEW OFFICE #122

17	6.00	TSL36732R8-SPC METROPOLIT TEMPL. STORAGE OVER LATERAL,	3,712.24 6,629.00	22,273.44
----	------	---	----------------------	-----------

ALL WOOD, ROD PULL, 36"WX68"H  
FRONTS :WDGR WOOD  
PULLS :5184 ANTHRACITE  
CARTON :CTNO NO CARTONING  
LOCK DRS:LCKS LOCKING DOOR(S)  
LAM FIN :NOLA NO LAMINATE REQUIRED  
WOOD FIN:1920 CUSTOM CHERRY FINISH  
==> 830-CHE

\*\*\*\*\*  
SPECIAL: 73"H.  
\*\*\*\*\*

**IMPORTANT! PLEASE NOTE THAT OUR REMITTANCE ADDRESS HAS CHANGED.  
PLEASE FORWARD ALL PAYMENTS TO:  
EMPIRE OFFICE INC.  
G.P.O.  
PO BOX 30685  
NEW YORK, NY 10087-7752**

# EMPIRE

www.empireoffice.com

EMPIRE OFFICE, INC.  
387 Park Ave. South - 7th Fl.  
New York, NY 10016

Phone: (212) 607-6500  
Fax: (212) 607-6650

## Invoice

Page 12 of 17

DS&D NEW YORK CITY

Invoice Number	Invoice Date	Customer Order Number	Sales Order No.	Ship Date	Account Representative
129271A	07/25/07	2003155	69802	04/19/07	Michael Boyle (Delesta)

**SOLD TO:** GAIL JACKSON

FEDERAL RESERVE BANK OF N.Y.

33 LIBERTY STREET

2M

NEW YORK, NY 10045

P: 1.212.720.1960

**SHIP TO:** CHRISTINE NARDONE

FEDERAL RESERVE BANK OF N.Y.

33 LIBERTY STREET

7th FLOOR

NEW YORK, NY 10045

P: 1.212.720.6897

**Terms:** Due Upon Receipt

FED130

91002 TAX NO: 00

\*\*\*\*\*  
Tag For: SCOLF-SPC

Qty	Description
1	33L7: NEW OFFICE #127
1	33L7: NEW OFFICE #126
1	33L7: NEW OFFICE #119
1	33L7: NEW OFFICE #120
1	33L7: NEW OFFICE #121
1	33L7: NEW OFFICE #122

18	1.00	TSL3273R8-SPC METROPOLIT	3,561.60	3,561.60
		TEMPL. STORAGE OVER LATERAL,	6,360.00	

		ALL WOOD, ROD PULL, 32"WX68"H	44.00%	
		FRONTS :WDGR WOOD		

PULLS :5184 ANTHRACITE  
 CARTON :CTNO NO CARTONING  
 LOCK DRS:LCKS LOCKING DOOR(S)  
 LAM FIN :NOLA NO LAMINATE REQUIRED  
 WOOD FIN:1920 CUSTOM CHERRY FINISH  
 ==> 830-CHE

\*\*\*\*\*  
 SPECIAL: SIZE TO BE 73"H.  
 \*\*\*\*\*

Tag For: SCOLF-SPC

Qty	Description
-----	-------------

**IMPORTANT! PLEASE NOTE THAT OUR REMITTANCE ADDRESS HAS CHANGED.  
 PLEASE FORWARD ALL PAYMENTS TO:  
 EMPIRE OFFICE INC.  
 G.P.O.  
 PO BOX 30685  
 NEW YORK, NY 10087-7752**

# EMPIRE

www.empireoffice.com

EMPIRE OFFICE, INC.  
387 Park Ave. South - 7th Fl.  
New York, NY 10016

Phone: (212) 607-5600  
Fax: (212) 607-5650

## Invoice

Page 13 of 17

DS&D NEW YORK CITY

Invoice Number	Invoice Date	Customer Order Number	Sales Order No.	Ship Date	Account Representative
129271A	07/25/07	2003155	69802	04/19/07	Michael Boyle (Delesta)

**SOLD TO:** GAIL JACKSON

FEDERAL RESERVE BANK OF N.Y.

33 LIBERTY STREET

2M

NEW YORK, NY 10045

P: 1.212.720.1960

**SHIP TO:** CHRISTINE NARDONE

FEDERAL RESERVE BANK OF N.Y.

33 LIBERTY STREET

7th FLOOR

NEW YORK, NY 10045

P: 1.212.720.6897

**Terms:** Due Upon Receipt

FED130

91002 TAX NO: 00

1 33L7: NEW OFFICE #117

19	14.00	1456	BERNHARDT	458.58	6,420.12
			DOLLAR GUEST CHAIR	790.65	

FINISH: P-15 CUSTOM CHERRY

COM: BERNHARDT ULTRA LEATHER 3803-001

RAVEN WING

42.00%

Tag For:

Qty	Description
2	33L7: NEW OFFICE #127
2	33L7: NEW OFFICE #126
2	33L7: NEW OFFICE #117
2	33L7: NEW OFFICE #120
2	33L7: NEW OFFICE #121
2	33L7: NEW OFFICE #122
2	33L7: NEW OFFICE #124

20	28.00	3803-001	BERNHARDT	61.25	1,715.00
			PATTERN NAME: ULTRA LEATHER (FAUX)	0.00	

PATTERN NUMBER: 3803  
 COLOR NAME: RAVEN WING  
 COLOR NUMBER: 001  
 VERT REPEAT: 0"  
 HORZ REPEAT: 0"

0.00%

.....

**IMPORTANT! PLEASE NOTE THAT OUR REMITTANCE ADDRESS HAS CHANGED.  
 PLEASE FORWARD ALL PAYMENTS TO:  
 EMPIRE OFFICE INC.  
 G.P.O.  
 PO BOX 30685  
 NEW YORK, NY 10087-7752**

# EMPIRE

www.empireoffice.com

EMPIRE OFFICE, INC.  
387 Park Ave. South - 7th Fl.  
New York, NY 10016

Phone: (212) 607-6500  
Fax: (212) 607-6650

## Invoice

Page 15 of 17

DS&D NEW YORK CITY

Invoice Number	Invoice Date	Customer Order Number	Sales Order No.	Ship Date	Account Representative
129271A	07/25/07	2003155	69802	04/19/07	Michael Boyle (Delesta)

**SOLD TO:** GAIL JACKSON

FEDERAL RESERVE BANK OF N.Y.

33 LIBERTY STREET

2M

NEW YORK, NY 10045

P: 1.212.720.1960

**SHIP TO:** CHRISTINE NARDONE

FEDERAL RESERVE BANK OF N.Y.

33 LIBERTY STREET

7th FLOOR

NEW YORK, NY 10045

P: 1.212.720.6897

**Terms:** Due Upon Receipt

FED130

91002 TAX NO: 00

25	1.00	PICKUP EXISTING DANCKER (PHASE 1) PICK-UP (2) EXISTING	575.00 0.00	575.00
		OFFICES; HOLD @ FRB INVENTORY (STATE ST) UNTIL CLIENT READY FOR RE-DELIVERY/INSTALL.	0.00%	
		NOTE: MONTHLY STORAGE FEES ADD'L AND TO BE BILLED SEPARATELY.		
26	1.00	DELIVER EXISTING DANCKER (PHASE 2) REDELIVER (2) EXISTING	575.00 0.00	575.00
		OFFICES	0.00%	
29	1.00	DESIGN SERVICES DANCKER SPEC/DESIGN SERVICE: SITE REVIEW TO	255.00 0.00	255.00
		EVALUATE EXISTING FURNITURE & PROPOSED LAYOUT; ISSUE DRAWINGS; SPECIFY PRODUCTS BASED ON RE-USED EXISTING AS WELL AS NEW. 3.0 HRS	0.00%	
30	1.00	TPS24547 METROPOLIT	1,737.12	1,737.12

IMPORTANT! PLEASE NOTE THAT OUR REMITTANCE ADDRESS HAS CHANGED.  
PLEASE FORWARD ALL PAYMENTS TO:  
EMPIRE OFFICE INC.  
G.P.O.  
PO BOX 30685  
NEW YORK, NY 10087-7752

# EMPIRE

www.empireoffice.com

EMPIRE OFFICE, INC.  
387 Park Ave. South - 7th Fl.  
New York, NY 10016

Phone: (212) 607-5500  
Fax: (212) 607-5650

## Invoice

Page 14 of 17

DS&D NEW YORK CITY

Invoice Number	Invoice Date	Customer Order Number	Sales Order No.	Ship Date	Account Representative
129271A	07/25/07	2003155	69802	04/19/07	Michael Boyle (Delesta)

**SOLD TO:** GAIL JACKSON

FEDERAL RESERVE BANK OF N.Y.  
33 LIBERTY STREET  
2M  
NEW YORK, NY 10045  
P: 1.212.720.1960

**SHIP TO:** CHRISTINE NARDONE

FEDERAL RESERVE BANK OF N.Y.  
33 LIBERTY STREET  
7th FLOOR  
NEW YORK, NY 10045  
P: 1.212.720.6897

Terms: Due Upon Receipt      FED130      91002 TAX NO: 00

CFA REQUIRED PRIOR TO FABRICATION  
.....

21	1.00	FABRIC SHIPPING      DANCKER	31.00	31.00
		FABRIC SHIPPING COSTS	0.00	
			0.00%	
22	1.00	FREIGHT      BERNHARDT	449.43	449.43
		FREIGHT-VIA COMMON GROUND	0.00	
			0.00%	
23	1.00	DELIVERY      DANCKER	448.00	448.00
		DELIVERY (NEW BERNHARDT SEATING)	0.00	
		*STRAIGHT TIME*	0.00%	
24	1.00	KD EXISTING      INTEGRATED	824.00	824.00
		(PHASE 1)    KD (2) EXISTING OFFICES	0.00	
			0.00%	

IMPORTANT! PLEASE NOTE THAT OUR REMITTANCE ADDRESS HAS CHANGED.  
PLEASE FORWARD ALL PAYMENTS TO:  
EMPIRE OFFICE INC.  
G.P.O.  
PO BOX 30685  
NEW YORK, NY 10087-7752

# EMPIRE

www.empireoffice.com

EMPIRE OFFICE, INC.  
387 Park Ave. South - 7th Fl.  
New York, NY 10016

Phone: (212) 607-5500  
Fax: (212) 607-6650

## Invoice

Page 16 of 17

DS&D NEW YORK CITY

Invoice Number	Invoice Date	Customer Order Number	Sales Order No.	Ship Date	Account Representative
129271A	07/25/07	2003155	69802	04/19/07	Michael Boyle (Delesta)

**SOLD TO:** GAIL JACKSON

FEDERAL RESERVE BANK OF N.Y.  
33 LIBERTY STREET  
2M  
NEW YORK, NY 10045  
P: 1.212.720.1960

**SHIP TO:** CHRISTINE NARDONE

FEDERAL RESERVE BANK OF N.Y.  
33 LIBERTY STREET  
7th FLOOR  
NEW YORK, NY 10045  
P: 1.212.720.6897

**Terms:** Due Upon Receipt

FED130

91002 TAX NO: 00

TEMPLATE PERIMETER STRAIGHT,

3,102.00

W/ 2-WOOD END PANELS

44.00%

TOP :W1WE WOOD TOP-WOOD EDGE  
OPT BACK:BK01 FINISHED WOOD BACK PANEL  
CARTON :CTNO NO CARTONING  
LAM FIN :NOLA NO LAMINATE REQUIRED  
WOOD FIN:1920 CUSTOM CHERRY FINISH  
==> 830-CHE

Tag For: OFFICE 127

31	1.00	PICKUP EXISTING DANCKER	575.00	575.00
		THURS APRIL 19 - (PHASE 1) PICK-UP (2)	0.00	
		EXISTING OFFICES; HOLD @ FRB INVENTORY (STATE ST) UNTIL CLIENT READY FOR RE-DELIVERY/INSTALL.	0.00%	
		NOTE: MONTHLY STORAGE FEES ADD'L AND TO BE BILLED SEPARATELY.		
32	1.00	RECEIVE/RESERV DANCKER	687.50	687.50
		THURS APRIL 19 - RECEIVE/RESERVE (2)	0.00	
		METRO OFFICES OF FURNITURE. ENTER INTO INVENTORY BUT RESERVE FOR CHRISTINE NARDONE. CONTACT HER TO VERIFY ALL ITEMS TO BE RESERVED (IN CASE THEY SEND	0.00%	

**IMPORTANT! PLEASE NOTE THAT OUR REMITTANCE ADDRESS HAS CHANGED.  
PLEASE FORWARD ALL PAYMENTS TO:  
EMPIRE OFFICE INC.  
G.P.O.  
PO BOX 30685  
NEW YORK, NY 10087-7752**

# EMPIRE

www.empireoffice.com

EMPIRE OFFICE, INC.  
387 Park Ave. South - 7th Fl.  
New York, NY 10016

Phone: (212) 607-5500  
Fax: (212) 607-5650

## Invoice

Page 17 of 17

DS&D NEW YORK CITY

Invoice Number	Invoice Date	Customer Order Number	Sales Order No.	Ship Date	Account Representative
129271A	07/25/07	2003155	69802	04/19/07	Michael Boyle (Delesta)

**SOLD TO:** GAIL JACKSON

FEDERAL RESERVE BANK OF N.Y.  
33 LIBERTY STREET  
2M  
NEW YORK, NY 10045

P: 1.212.720.1960

**SHIP TO:** CHRISTINE NARDONE

FEDERAL RESERVE BANK OF N.Y.  
33 LIBERTY STREET  
7th FLOOR  
NEW YORK, NY 10045

P: 1.212.720.6897

**Terms:** Due Upon Receipt      FED130      91002 TAX NO: 00

SOME "EXTRA" PRODUCT BACK TO  
INVENTORY).  
SEND COPY OF RESERVE RE QUEST TO HER.

NOTE: (2) METRO OFFICES WILL BE RE-USED  
WHEN BANK'S RENOVATION IS COMPLETE.

CHRISTINE NARDONE: 212-720-6897  
Total List      244,130.10

Sub Total	143,069.21
Fuel Surcharge	\$753.13
NY (tax exempt)	0.00
Please Pay This Amount:	143,822.34
Less Payment:	- 71,911.17
Balance Due:	71,911.17

\*\*\*\*\*End of Invoice\*\*\* \*\*\*\*

*[Handwritten signature]*  
10/3/07

*[Large handwritten signature]*  
9/20/07

IMPORTANT! PLEASE NOTE THAT OUR REMITTANCE ADDRESS HAS CHANGED.  
PLEASE FORWARD ALL PAYMENTS TO:  
EMPIRE OFFICE INC.  
G.P.O.  
PO BOX 30685  
NEW YORK, NY 10087-7752

FAIRFELY-DSD PO 2002931

CHANGES TO BE MADE ON CAPITAL ITEM(S) PURCHASE REQUISITIONS

Oct. 25, 2007  
DATE

NUMBER	ASSET ID #	MR #	LINE	REVISED PRICE		GRAND TOTAL	UNIT DIFFERENCE	COMMENT
				UNIT	TOTAL			
2003164	9404002	13905		46,139.07	48,139.07		+200.95	increase in fuel surcharge
								change price
								change

APPROVED

cc: Disbursing Division, Ms. Washington  
 I concur: Mark S. J. [Signature]  
 Mark S. J. [Signature]  
 Division Manager, Client Services

MID NOTED  
 MID forwards to Purchasing Division  
[Signature]  
 Purchasing  
 Purchasing forwarded change  
 Purchasing forwards to Space Planning, Ms. G. Jackson

# EMPIRE

www.empireoffice.com

EMPIRE OFFICE, INC.  
387 Park Ave. South - 7th Fl.  
New York, NY 10016

Phone: (212) 687-5500  
Fax: (212) 607-5650

Invoice

*OK TO PAY*

Page 1 of 8

220

7007 OCT 18 A 11:20

Invoice Number	Invoice Date	Customer Order Number	Sales Order No.	Ship Date	Account Representative
634332	10/05/07*	2003164	212884	09/10/07	PETER GASLOW/MARK KANTOR

SOLD TO: GAIL JACKSON

FEDERAL RESERVE BANK OF N.Y.  
33 LIBERTY STREET  
2M  
New York, NY 10045

P: 1.212.720.1960

46445-03

VENDOR I.D.

BATCH #

VOUCHER #

DATE ENTERED

INITIALS *AP-3*

REJECTED

RETURNED

CHRISTINE NARDONE  
FEDERAL RESERVE BANK OF N.Y.  
33 LIBERTY STREET  
6TH FLOOR  
New York, NY 10045

P: 1.212.720.6897

RECEIVED  
CREDIT DIVISION  
OCT 18 2007 12:15

Terms: DUE UPON RECEIPT

058562 NV 6TH 426877

Line	Quantity	Catalog Number / Description	Unit Price	Extended Amount
1	1.00	TW36004-P METROPOLIT TEAMWORK MEETING TABLE PEDBASE 25"BX36"DX29"H ROUND TOP TOP TYPE:W1WE WOOD TOP-WOOD EDGE BASE :5184 ANTHRACITE CENTER-C:NONE NONE SPECIFIED CARTON :CTNO NO CARTONING LAM FIN :NOLA NO LAMINATE REQUIRED WOOD FIN:1920 CUSTOM CHERRY FINISH ==> 830-CHE	1,221.00 2,035.00 40.00%	1,221.00
	Tag For:	36		
		Qty Description 1 33L6: (1) NEW VP OPC, 06EW113		
2	1.00	722421 METROPOLIT MANHATTAN OCCASIONAL TABLE 22"X42"X16"H RECTANGULAR TOP TOP :1920 CUSTOM CHERRY FINISH ==> 830-CHE CARTON :CTNO NO CARTONING	928.80 1,548.00 40.00%	928.80
	Tag For:	22/42		
		Qty Description 1 33L6: (1) NEW VP OPC, 06EW113		
3	1.00	722223 METROPOLIT MANHATTAN OCCASIONAL TABLE 22" SQUARE TOP X 23" HEIGHT TOP :1920 CUSTOM CHERRY FINISH ==> 830-CHE CARTON :CTNO NO CARTONING	841.80 1,403.00 40.00%	841.80
	Tag For:	22/22		
		Qty Description 1 33L6: (1) NEW VP OPC, 06EW113		

IMPORTANT! PLEASE NOTE THAT OUR REMITTANCE ADDRESS HAS CHANGED.  
PLEASE FORWARD ALL PAYMENTS TO:  
EMPIRE OFFICE INC.  
G.P.O.  
PO BOX 27752  
NEW YORK, NY 10067-7752

130547

# EMPIRE

www.empireoffice.com

EMPIRE OFFICE, INC.  
387 Park Ave. South - 7th Fl.  
New York, NY 10016

Phone: (212) 607-5500  
Fax: (212) 607-5650

## Invoice

Page 2 of 8

Invoice Number	Invoice Date	Customer Order Number	Sales Order No.	Ship Date	Account Representative
634332	10/05/07	2003164	212884	09/10/07	PETER GASLOW/MARK KANTOR

Line	Quantity	Catalog Number/Description	Unit Price	Extended Amount
4	2.00	1456 BERNHARDT DOLLAR GUEST CHAIR FINISH: P-15 CUSTOM CHERRY COM: BERNHARDT ULTRA LEATHER 3803-001 RAVEN WING  Tag For: CARL LUNDGREN (44M/2ND FL.) Qty Description 2 33L6: (1) NEW VP OFC, 06EW113	458.58 790.65 42.00%	917.16
5	4.00	3803-001 BERNHARDT PATTERN NAME: ULTRA LEATHER (FAUX) PATTERN NUMBER: 3803 COLOR NAME: RAVEN WING COLOR NUMBER: 001 VERT REPEAT: 0" HORZ REPEAT: 0"  ..... CFA REQUIRED PRIOR TO FABRICATION .....	61.25 0.00 0.00%	245.00
6	1.00	FREIGHT EMPIRE OFF FABRIC SHIPPING COSTS (FOR ABOVE 4 YDS)	25.00 0.00 0.00%	25.00
7	1.00	9052 BERNHARDT ALGONQUIN LOUNGE CHAIR, 33-1/2"W X 32"D X 32"H FINISH: P-15 CUSTOM CHERRY COM: 5.4 YDS REQUIRED POLLACK & ASSOCIATES 5005/06 PEWTER, VINTAGE VELVET  Tag For: Qty Description 1 33L6: (1) NEW VP OFC, 06EW113	880.01 1,517.25 42.00%	880.01
8	1.00	FABRIC POLLACKA CUT YARDAGE 5.5 YARDS PATTERN NUMBER: 5005 PATTERN NAME: VINTAGE VELVET COLOR NUMBER: 06 COLOR NAME: PEWTER VERT REPEAT: 0" HORZ REPEAT: 0" WIDTH: 54"  ..... CFA REQUIRED	371.25 0.00 0.00%	371.25

IMPORTANT! PLEASE NOTE THAT OUR REMITTANCE ADDRESS HAS CHANGED.  
PLEASE FORWARD ALL PAYMENTS TO:  
EMPIRE OFFICE INC.  
G.P.O.  
PO BOX 27752  
NEW YORK, NY 10087-7752

# EMPIRE

www.empireoffice.com

EMPIRE OFFICE, INC.  
387 Park Ave. South - 7th Fl.  
New York, NY 10016

Phone: (212) 607-5500  
Fax: (212) 607-5650

## Invoice

Page 3 of 8

Invoice Number	Invoice Date	Customer Order Number	Sales Order No.	Ship Date	Account Representative
634332	10/05/07	2003164	212884	09/10/07	PETER GASLOW/MARK KANTOR

Line	Quantity	Catalog Number / Description	Unit Price	Extended Amount
9	1.00	FREIGHT POLLACKA FABRIC SHIPPING COSTS (FOR ABOVE 5.5 YDS)	32.00 0.00 0.00%	32.00
10	1.00	9057 BERNHARDT ALGONQUIN SOFA, 83"W X 32"D X 32"H FINISH: P-15 CUSTOM CHERRY COM: 10.8 YDS REQUIRED UNIKA VAEV 440-67 EUCALYPTUS, MARQUETRY	1,688.15 2,910.60 42.00%	1,688.15
	Tag For:	Qty Description 1 33L6: (1) NEW VP OFC, 06EW113		
11	11.00	440-67 ICF CUT YARDAGE PATTERN NUMBER: 440 PATTERN NAME: MARQUETRY COLOR NUMBER: 67 COLOR NAME: EUCALYPTUS VERT REPEAT: 1-1/4" HORZ REPEAT: 1-1/3" WIDTH: 54" ..... CFA REQUIRED .....	86.25 0.00 0.00%	948.75
12	1.00	FREIGHT ICF FABRIC SHIPPING COSTS (FOR ABOVE 11 YDS)	68.75 0.00 0.00%	68.75
13	1.00	FREIGHT BERNHARDT FREIGHT-VIA COMMON GROUND	243.98 0.00 0.00%	243.98
	Tag For:	Qty Description 1 33L6: (1) NEW VP OFC, 06EW113		
14	1.00	DELIV/INSTALL EMPIRE OFF DELIVERY & INSTALLATION INCLUDED. *STRAIGHT TIME*	No Charge 0.00 0.00%	No Charge
15	4.00	BTL38 METROPOLIT TASKLIGHT 36"L, BLACK, 9' CORD	98.40 164.00 40.00%	393.60
	Tag For:	CARTON :CTNO NO CARTONING TL/36 Qty Description 2 33L6: (1) NEW OFC, 06EW112		

IMPORTANT! PLEASE NOTE THAT OUR REMITTANCE ADDRESS HAS CHANGED.  
PLEASE FORWARD ALL PAYMENTS TO:  
EMPIRE OFFICE INC.  
G.P.O.  
PO BOX 27752  
NEW YORK, NY 10087-7752

# EMPIRE

www.empireoffice.com

EMPIRE OFFICE, INC.  
387 Park Ave. South - 7th Fl.  
New York, NY 10016

Phone: (212) 607-5500  
Fax: (212) 607-5650

## Invoice

Page 4 of 8

Invoice Number	Invoice Date	Customer Order Number	Sales Order No.	Ship Date	Account Representative
634332	10/05/07	2003164	212884	09/10/07	PETER GASLOW/MARK KANTOR

Line	Quantity	Catalog Number / Description	Unit Price	Extended Amount
16	2.00	2 33L6: (1) NEW OFC, 06EW109 TAPTW METROPOLIT TEMPLATE WOOD PENCIL-TRAY DRAWER WITH WOOD FRONT WOOD FIN:1920 CUSTOM CHERRY FINISH ==> 830-CHE CARTON :CTNO NO CARTONING Tag For: WPT Qty Description 1 33L6: (1) NEW OFC, 06EW112 1 33L6: (1) NEW OFC, 06EW109	239.40 399.00 40.00%	478.80
17	2.00	TFM2R4 METROPOLIT TEMPLATE PED WITH F/F DRAWERS W/ROD PULL OPTION FRONTS :WDGR WOOD PULLS :5184 ANTHRACITE CARTON :CTNO NO CARTONING LAM FIN :NOLA NO LAMINATE REQUIRED WOOD FIN:1920 CUSTOM CHERRY FINISH Tag For: FF Qty Description 1 33L6: (1) NEW OFC, 06EW112 1 33L6: (1) NEW OFC, 06EW109	753.00 1,255.00 40.00%	1,506.00
18	4.00	TOD16544X METROPOLIT TEMPL O/H CAB, CORTEX, WD DRS, 24"H COLUMNS, 54"WX16"DX20"H DOORS :WDGR WOOD LOCKS :LCKS LOCKING DOOR(S) CARTON :CTNO NO CARTONING LAM FIN :NOLA NO LAMINATE REQUIRED WOOD FIN:1920 CUSTOM CHERRY FINISH ==> 830-CHE Tag For: OSC/54 Qty Description 2 33L6: (1) NEW OFC, 06EW112 2 33L6: (1) NEW OFC, 06EW109	1,652.40 2,754.00 40.00%	6,609.60
19	4.00	TTP54X METROPOLIT TEMPL STRAIGHT UPH TACK PANEL, 24"H COLUMNS, 54"WX1"THX24"H FABRIC :DMN1 DALMATIAN TACK FABRIC 6320 ==> 6320-802- MINK CARTON :CTNO NO CARTONING Tag For: TP/54 Qty Description 2 33L6: (1) NEW OFC, 06EW112	328.80 548.00 40.00%	1,315.20

IMPORTANT! PLEASE NOTE THAT OUR REMITTANCE ADDRESS HAS CHANGED.  
PLEASE FORWARD ALL PAYMENTS TO:  
EMPIRE OFFICE INC.  
G.P.O.  
PO BOX 27752  
NEW YORK, NY 10087-7752

# EMPIRE

www.empireoffice.com

EMPIRE OFFICE, INC.  
387 Park Ave. South - 7th Fl.  
New York, NY 10016

Phone: (212) 607-6500  
Fax: (212) 607-5650

## Invoice

Page 5 of 8

Invoice Number	Invoice Date	Customer Order Number	Sales Order No.	Ship Date	Account Representative
634332	10/05/07	2003164	212884	09/10/07	PETER GASLOW/MARK KANTOR

Line	Quantity	Catalog Number / Description	Unit Price	Extended Amount
20	2.00	2 33L6: (1) NEW OFC, 06EW109  TPC24365 METROPOLIT TEMPLATE PERIMETER STRAIGHT, WOOD PANEL-LH & SUPPORT LEG-RH TOP :W1WE WOOD TOP-WOOD EDGE OPT BACK:3K01 FINISHED WOOD BACK PANEL CARTON :CTN0 NO CARTONING LAM FIN :NOLA NO LAMINATE REQUIRED WOOD FIN:1920 CUSTOM CHERRY FINISH ==> 830-CHE  Tag For: 36/24 Qty Description 1 33L6: (1) NEW OFC, 06EW112 1 33L6: (1) NEW OFC, 06EW109	1,698.00 2,830.00 40.00%	3,396.00
21	2.00	TPC3654R21-SPC METROPOLIT TEMPLATE EXTENDED CORNER UNIT, 12"RAD, W/ 2-INSIDE SUPPORTS TOP :W1WE WOOD TOP-WOOD EDGE OPT BACK:BK/L BACK PANEL LEFT-HAND (SEA CARTON :CTN0 NO CARTONING LAM FIN :NOLA NO LAMINATE REQUIRED WOOD FIN:1920 CUSTOM CHERRY FINISH ==> 830-CHE  ***** SPECIAL: WITH 6" RADIUS CORNER (RIGHT HAND W/INSIDE SUPPORTS) AND CUSTOM GRAIN DIRECTION. WOOD BACK PANEL ON 36" SIDE. *****  Tag For: Qty Description 1 33L6: (1) NEW OFC, 06EW112 1 33L6: (1) NEW OFC, 06EW109	2,563.80 4,273.00 40.00%	5,127.60
22	2.00	TPC5472R26-SPC METROPOLIT TEMPLATE EXTENDED CORNER UNIT, SUPPORT LRC-LH & WOOD PANEL-RH TOP :W1WE WOOD TOP-WOOD EDGE OPT BACK:BK/R BACK PANEL RIGHT-HAND (SE CARTON :CTN0 NO CARTONING LAM FIN :NOLA NO LAMINATE REQUIRED WOOD FIN:1920 CUSTOM CHERRY FINISH	3,685.20 6,142.00 40.00%	7,370.40

IMPORTANT! PLEASE NOTE THAT OUR REMITTANCE ADDRESS HAS CHANGED.  
PLEASE FORWARD ALL PAYMENTS TO:  
EMPIRE OFFICE INC.  
G.P.O.  
PO BOX 27752  
NEW YORK, NY 10087-7752

# EMPIRE

www.empireoffice.com

EMPIRE OFFICE, INC.  
387 Park Ave. South - 7th Fl.  
New York, NY 10016

Phone: (212) 607-5500  
Fax: (212) 607-5650

## Invoice

Page 6 of 8

Invoice Number	Invoice Date	Customer Order Number	Sales Order No.	Ship Date	Account Representative
634332	10/05/07	2003164	212884	09/10/07	PETER GASLOW/MARK KANTOR

Line	Quantity	Catalog Number / Description	Unit Price	Extended Amount
		==> 830-CHE ***** SPECIAL: CUSTOM SIZE 54"W, X 72"D. 36" DEEP ON 72" SIDE, 24" DEEP ON 54" SIDE. INSIDE SUPPORT LEFT AND CUSTOM 36" FINISH END PANEL RIGHT. 6" RADIUS CORNER. NO ACCESSORY RAIL ON 72" SIDE. FINISHED WOOD BACK PANEL ON 72" SIDE. WOOD GRAIN TO RUN PARALLEL WITH THE 72". *****		
		Tag For: 24/54/72/36 Qty Description 1 33L6: (1) NEW OFC, 06EW112 1 33L6: (1) NEW OFC, 06EW109		
23	2.00	TSW3273R8-SPC METROPOLIT TEMPL. WARDROBE W/ STORAGE, ALL WOOD, ROD PULL, 32"WX73"H DOORS :WDGR WOOD PULLS :5184 ANTHRACITE CARTON :CTNO NO CARTONING LOCK DR: LCKS LOCKING DOOR(S) LAM FIN :NOLA NO LAMINATE REQUIRED WOOD FIN:1920 CUSTOM CHERRY FINISH ==> 830-CHE  ***** SPECIAL: CUSTOM HEIGHT 73"H. *****	2,787.60 6,646.00 40.00%	5,575.20
		Tag For: W/SC/3 Qty Description 1 33L6: (1) NEW OFC, 06EW112 1 33L6: (1) NEW OFC, 06EW109		
24	2.00	TW36004-P METROPOLIT TEAMWORK MEETING TABLE PEDBASE 25"BX36"DX29"H ROUND TOP TOP TYPE:W1WE WOOD TOP-WOOD EDGE BASE :5184 ANTHRACITE CENTER-C:NONE NONE SPECIFIED CARTON :CTNO NO CARTONING LAM FIN :NOLA NO LAMINATE REQUIRED	1,221.00 2,035.00 40.00%	2,442.00

IMPORTANT! PLEASE NOTE THAT OUR REMITTANCE ADDRESS HAS CHANGED.  
PLEASE FORWARD ALL PAYMENTS TO:  
EMPIRE OFFICE INC.  
G.P.O.  
PO BOX 27752  
NEW YORK, NY 10087-7752

# EMPIRE

www.empireoffice.com

EMPIRE OFFICE, INC.  
387 Park Ave. South - 7th Fl.  
New York, NY 10016

Phone: (212) 607-5500  
Fax: (212) 607-5650

## Invoice

Page 7 of 8

Invoice Number	Invoice Date	Customer Order Number	Sales Order No.	Ship Date	Account Representative
634332	10/05/07	2003164	212864	09/10/07	PETER GASLOW/MARK KANTOR

Line	Quantity	Catalog Number / Description	Unit Price	Extended Amount
		WOOD FIN:1920 CUSTOM CHERRY FINISH => 830-CHE		
	Tag For:	36		
		Qty Description		
		7 33L6: (1) NEW OFC, 06EW112		
		1 33L6: (1) NEW OFC, 06EW109		
25	4.00	1456 BERNHARDT DOLLAR GUEST CHAIR 22-1/2"W X 23-1/2"D X 33"H FINISH: P-15 CUSTOM CHERRY FABRIC: 3255-004 DARK SLATE, FLUTE (GR 6)	595.08 1,026.00 42.00%	2,380.32
	Tag For:	DOLLAR		
		Qty Description		
		4 33L6: (1) NEW OFC, 06EW112		
26	4.00	1456 BERNHARDT DOLLAR GUEST CHAIR 22-1/2"W X 23-1/2"D X 33"H FINISH: P-15 CUSTOM CHERRY FABRIC: 3803-001 RAVEN WING, ULTRALEATHER (GR COM)	458.20 790.00 42.00%	1,832.80
	Tag For:	DOLLAR		
		Qty Description		
		4 33L6: (1) NEW OFC, 06EW109		
27	8.00	3803-001 BERNHARDT CUT YARDAGE PATTERN NUMBER: 3803 PATTERN NAME: ULTRALEATHER COLOR NUMBER: 001 COLOR NAME: RAVEN WING VERT REPEAT: 0" HORZ REPEAT: 0" WIDTH: 54"	61.25 0.00 0.00%	490.00
	Tag For:	DOLLAR		
28	1.00	FREIGHT BERNHARDT FREIGHT-VIA COMMON GROUND	333.28 0.00 0.00%	333.28
29	1.00	DELIV / INSTALL EMPIRE OFF DELIVERY & INSTALLATION INCLUDED *STRAIGHT TIME*	No Charge 0.00 0.00%	No Charge
Total List			75,858.15	
			Sub Total	47,662.45

IMPORTANT! PLEASE NOTE THAT OUR REMITTANCE ADDRESS HAS CHANGED.  
PLEASE FORWARD ALL PAYMENTS TO:  
EMPIRE OFFICE INC.  
G.P.O.  
PO BOX 27752  
NEW YORK, NY 10087-7752

# EMPIRE

www.empireoffice.com

EMPIRE OFFICE, INC.  
387 Park Ave. South - 7th Fl.  
New York, NY 10016

Phone: (212) 607-5500  
Fax: (212) 607-5650

## Invoice

Page 8 of 8

Invoice Number	Invoice Date	Customer Order Number	Sales Order No.	Ship Date	Account Representative
634332	10/05/07	2003164	212884	09/10/07	PETER GASTON/MARK KANTOR

Line	Quantity	Catalog Number/Description	Unit Price	Extended Amount
			Fuel Surcharge	\$476.62
			Please Pay This Amount:	48,139.07
		*****End of Invoice*****		
 10-26-07				

IMPORTANT! PLEASE NOTE THAT OUR REMITTANCE ADDRESS HAS CHANGED.  
PLEASE FORWARD ALL PAYMENTS TO:  
EMPIRE OFFICE INC.  
G.P.O.  
PO BOX 27752  
NEW YORK, NY 10087-7752

# EMPIRE

www.empireoffice.com

EMPIRE OFFICE, INC.  
387 Park Ave. South - 7th Fl.  
New York, NY 10016

Phone: (212) 607-5500  
Fax: (212) 607-5650

## Invoice

Page 1 of 1

REAL ESTATE &  
GENERAL SERVICES

Invoice Number	Invoice Date	Customer Order Number	Sales Order No.	Ship Date	Account Representative
637389	11/13/07	2003233	215925		PETER GASLOW/MARK KANTOR

**SOLD TO:** GAIL JACKSON  
FEDERAL RESERVE BANK OF N.Y.  
33 LIBERTY STREET  
2M  
New York, NY 10045  
  
P: 1.212.720.1960

**SHIP TO:** GAIL JACKSON  
FEDERAL RESERVE BANK OF N.Y.  
33 LIBERTY STREET  
2M  
New York, NY 10045  
  
P: 1.212.720.1960

Terms: DUE UPON RECEIPT      058562      NY 6TH      433062

Line	Quantity	Catalog Number/Description	Unit Price	Extended Amount
1	1.00	FABRIC CHANGE POLLACKA CUT YARDAGE 5.5 YARDS PATTERN NUMBER: 5022 PATTERN NAME: VICEROY VELVET COLOR NUMBER: 06 COLOR NAME: ASH VERT REPEAT: 0" HORZ REPEAT: 0" WIDTH: 54" ..... CFA REQUIRED .....	453.75	453.75
			Sub Total	453.75
			Please Pay This Amount:	453.75
*****End of Invoice*****				

VENDOR I.D. 46445-03

BATCH # \_\_\_\_\_

VOUCHER # 132739

DATE ENTERED 12/3/09

INITIALS APZ

REJECTED \_\_\_\_\_

RETURNED \_\_\_\_\_

APPROVED

\* Mark Gaslow  
11.29.07

IMPORTANT! PLEASE NOTE THAT OUR REMITTANCE ADDRESS HAS CHANGED.  
PLEASE FORWARD ALL PAYMENTS TO:  
EMPIRE OFFICE INC.  
G.P.O.  
PO BOX 27752  
NEW YORK, NY 10087-7752

# EMPIRE

www.empireoffice.com

EMPIRE OFFICE, INC.  
387 Park Ave. South - 7th Fl.  
New York, NY 10016

Phone: (212) 607-6500  
Fax: (212) 607-6650

## Invoice

Page 1 of 1

Invoice Number	Invoice Date	Customer Order Number	Sales Order No.	Ship Date	Account Representative
644079	01/29/08	2003455	221466	12/03/07	PETER GASBON/MARK KANTOR

**SOLD TO:** GAIL JACKSON  
FEDERAL RESERVE BANK OF N.Y.  
33 LIBERTY STREET  
2M  
New York, NY 10045  
  
P: 1.212.720.1960

**SHIP TO:** CHRISTINE NARDONE  
FEDERAL RESERVE BANK OF N.Y.  
44 MAIDEN LANE  
6TH FL  
New York, NY 10045  
  
P: 1.212.720.6897

Terms: DUE UPON RECEIPT 058562 442589

Line	Quantity	Catalog Number / Description	Unit Price	Extended Amount
1	1.00	TFL2R4 METROPOLIT TEMPLATE LAT PED WITH F/F DRW WITH ROD PULL OPTION  FRONTS :WDGR WOOD LAM FIN :NOLA NO LAMINATE REQUIRED WOOD FIN:1920 CUSTOM CHERRY FINISH ==> 830-CHE PULLS :5184 ANTHRACITE CARTON :CTNO NO CARTONING Tag For: 6TH FLOOR	1,188.60 1,981.00 40.00%	1,188.60
2	1.00	4678095 METROPOLIT LOCKING WITH CYLINDER NUMBER 126TA Tag For: 6TH FLOOR	14.00 0.00 0.00%	14.00
Total List			1,981.00	
			Sub Total	1,202.60
			Fuel Surcharge	\$12.03
			Please Pay This Amount:	1,214.63

VENDOR I.D. 46445-3

DATE # \_\_\_\_\_

VOUCHER # 144161 End of Invoice\*\*\*\*\*

DATE ENTERED \_\_\_\_\_

INITIALS DPK

REJECTED \_\_\_\_\_

REVISION \_\_\_\_\_

\* Mark Kantor  
3-17-08

IMPORTANT! PLEASE NOTE THAT OUR REMITTANCE ADDRESS HAS CHANGED.  
PLEASE FORWARD ALL PAYMENTS TO:  
EMPIRE OFFICE INC.  
G.P.O.  
PO BOX 27752  
NEW YORK, NY 10087-7752

All amounts are in US Dollars

# EMPIRE

www.empireoffice.com

EMPIRE OFFICE, INC.  
387 Park Ave. South - 7th Fl.  
New York, NY 10016

Phone: (212) 607-5500  
Fax: (212) 607-6650

## Invoice

Page 1 of 1

Invoice Number	Invoice Date	Customer Order Number	Sales Order No.	Ship Date	Account Representative
644077	01/29/08	2003440	220660	11/26/07	PETER GASLOW/MARK KANTOR

**SOLD TO:** GAIL JACKSON  
FEDERAL RESERVE BANK OF N.Y.  
33 LIBERTY STREET  
2M  
New York, NY 10045  
  
P: 1.212.720.1960

**SHIP TO:** CHRISTINE NARDONE  
FEDERAL RESERVE BANK OF N.Y.  
44 MAIDEN LANE  
6TH FL RM 06-111  
New York, NY 10045  
  
P: 1.212.720.6897

Terms: DUE UPON RECEIPT      058562      440736

Line	Quantity	Catalog Number/Description	Unit Price	Extended Amount
1	1.00	TFL2R4 METROPOLIT TEMPLATE LAT PED WITH F/F DRW WITH ROD PULL OPTION  FRONTS :WDGR WOOD LAM FIN :NOLA NO LAMINATE REQUIRED WOOD FIN:1920 CUSTOM CHERRY FINISH ==> 830-CHE PULLS :5184 ANTHRACITE CARTON :CTNO NO CARTONING Tag For: ROOM 06-111 6TH FLOOR	1,188.60 1,981.00 40.00%	1,188.60
2	1.00	4678095 METROPOLIT LOCKING WITH CYLINDER NUMBER 126TA Tag For: ROOM 06-111 6TH FLOOR	14.00 0.00 0.00%	14.00
Total List			1,981.00	
			Sub Total	1,202.60
			Fuel Surcharge	\$12.03
			Please Pay This Amount:	1,214.63


  

VENDOR I.D.	46445-3
BATCH #	
VOUCHER #	104162
DATE ENTERED	3/1
INITIALS	
REJECTED	
RETURNED	

\* *[Signature]*  
3-17-08

**IMPORTANT! PLEASE NOTE THAT OUR REMITTANCE ADDRESS HAS CHANGED.**  
PLEASE FORWARD ALL PAYMENTS TO:  
EMPIRE OFFICE INC.  
G.P.O.  
PO BOX 27752  
NEW YORK, NY 10087-7752

All amounts are in US Dollars



**Consolidated  
Carpet**

**Consolidated Carpet Associates, LLC**  
45 West 25th Street  
New York, NY 10010  
T 212.226.4600  
F 212.226.4644  
E mail@consolidatedcarpet.com  
I www.consolidatedcarpet.com

REAL ESTATE &  
GENERAL SERVICES

2007 NOV -2 P 2:55

RECEIVED

### Invoice

**Invoice Date:** 10/29/2007  
**Invoice Number:** JC206766  
**Job Number:** JG417136

Federal Reserve Bank  
Christine Nardone  
33 Liberty Street  
New York, NY 10045

**Job Name:**  
FED SIRA - 6t

New York, NY

**Customer Order Number: 2003061**

Description	Quantity	UOM	Unit Price	Extended Price
Furnish & Install Tackless & Padding Bentley Kings Road Color Chargreen	44.00	SY	\$0.00	\$0.00
Padding	44.00	SY	\$0.00	\$0.00
Floor Prep -	594.00	SF	\$0.00	\$0.00
Furnish & Install Carpet Tile Interface Boucle Grid Color 1912 Azure	22.00	SY	\$0.00	\$0.00
Furnish & Install Base Johnsonite 4" straight Color 40 Fawn	120.00	LNFT	\$0.00	\$0.00
Complete for the sum of...	1.00	EA	\$3,982.00	\$3,982.00

VENDOR I.D. 30771-B3  
 BATCH # \_\_\_\_\_  
 VOUCHER # #13134  
 DATE ENTERED \_\_\_\_\_  
 INITIALS AO3  
 REJECTED \_\_\_\_\_  
 RETURNED \_\_\_\_\_

**Billing Amount:** \$3,982.00  
**SubTotal:** \$3,982.00  
**Tax:** \$0.00  
**Deposit Received:** \$0.00  
**Pay this Amount** \$3,982.00

RECEIVED  
PURCHASING DIVISION  
2007 NOV 14 P 3:19

*X. [Signature]*  
11-807

ok to pay 1/30/08



# Thomas M. Amato Co., Inc.

## Invoice

51-02 21<sup>ST</sup> STREET, LONG ISLAND CITY, N. Y. 11101  
TELEPHONE: (212) 925-3639 - FACSIMILE: (212) 941-8637  
OFFICE SERVICES  
CUSTOM UPHOLSTERY • EXPERT REFINISHING • LEATHER RECONDITIONING

DATE	INVOICE #
1/22/2008	42341

7008 JAN 25 P 3 04

<b>SOLD TO</b>
<b>RECEIVED</b>
Federal Reserve Bank 33 Liberty Street New York, NY 10045 Attn: Ms. Christine Nardone

<b>SHIP TO</b>
Federal Reserve Bank 33 Liberty Street Tag: Floor 2M

<b>PAGE</b>	<b>P.O. NO.</b>	<b>Due Date:</b> 2/6/2008	<b>RECEIPT NO.</b>	<b>ACCT. EXEC.</b>
	2003477	Terms are 15 Days Net / 1.5% After 30 Days.	705321	PA

QTY.	DESCRIPTION	UNIT COST	AMOUNT
1	Bernhardt Lounge chair with tight seat and back: Completely rebuilt and reupholstered in Pollack & Associates Sightline #4101/02 Toast.	1,385.00	1,385.00
	PU & Del @ \$45.00 ea. way	90.00	90.00
		Subtotal	\$1,475.00
		Sales Tax (8.375%)	\$0.00

**APPROVED**

VENDOR I.D.	31542-1
BATCH #	
VOUCHER #	13922-1
DATE ENTERED	1/21
INITIALS	NA
RECEIVED	
DATE	

We Accept All Major Credit Cards



**Total**

\$1,475.00

PAST DUE ACCOUNTS SUBJECT TO 1 1/2% FINANCE CHARGE PER MONTH

ORIGINAL

129.08

# empire office

www.empireoffice.com

EMPIRE OFFICE, INC.  
387 Park Ave. South 7th Fl.  
New York, NY 10016

Phone: (212) 607-5500  
Fax: (212) 607-5650

## Invoice

Page 1 of 1

Invoice Number	Invoice Date	Customer Order Number	Sales Order No.	Ship Date	Account Representative
648389	03/24/08	2003444	220783		PETER GASLOW/MARK KANTOR

**SOLD TO:** GAIL JACKSON  
FEDERAL RESERVE BANK OF N.Y.  
33 LIBERTY STREET  
2M  
New York, NY 10045

**SHIP TO:** CHRISTINE NARDONE  
FEDERAL RESERVE BANK OF N.Y.  
100 ORCHARD STREET  
East Rutherford, NJ 07073

P: 1.212.720.1960

P: 1.212.720.6897

Terms: DUE UPON RECEIPT

058562

412350

Line	Quantity	Catalog Number / Description	Unit Price	Extended Amount
1	1.00	PICK UP INTEGRATED INTERGRATED TO PICK UP ALREADY DISASSEMBLED PANELS, WORKSURFACES, COMPONENTS, CHAIRS AND TABLES FROM ERBNY EAST RUTHERFORD NJ OFFICE AND DELIVER TO STATUS ACTION # 48948 INVENTORY ON 10/4/07 THURSDAY ON STRAIGHTTIME.	5,280.00 0.00 0.00%	5,280.00
		Total List	0.00	
		Sub Total		5,280.00
		Fuel Surcharge		\$39.60
		Please Pay This Amount:		5,319.60

VENDOR I.D. 46445-8003 Invoice\*\*\*\*\*

BATCH # \_\_\_\_\_

VOUCHER # \_\_\_\_\_

DATE ENTERED \_\_\_\_\_

INITIALS \_\_\_\_\_

REJECTED \_\_\_\_\_

RETURNED \_\_\_\_\_

*\* [Signature]*  
7-15-08  
*\* [Signature]*

IMPORTANT! PLEASE NOTE THAT OUR REMITTANCE ADDRESS HAS CHANGED.  
PLEASE FORWARD ALL PAYMENTS TO:  
EMPIRE OFFICE INC.  
G.P.O.  
PO BOX 27752  
NEW YORK, NY 10087-7752

All amounts are in US Dollars

# EMPIRE

www.empireoffice.com

EMPIRE OFFICE, INC.  
387 Park Ave. South - 7th Fl.  
New York, NY 10016

Phone: (212) 607-5500  
Fax: (212) 607-5650

## Invoice

Page 1 of 1

Invoice Number	Invoice Date	Customer Order Number	Sales Order No.	Ship Date	Account Representative
648389	03/24/08	2003444	220783		PETER GASLOW/MARK KANTOR

SOLD TO: GAIL JACKSON

FEDERAL RESERVE BANK OF N.Y.  
33 LIBERTY STREET  
2M  
New York, NY 10045

P: 1.212.720.1960

SHIP TO: CHRISTINE MARDONE

46445-63

BATCH # \_\_\_\_\_

VOUCHER # 146168

DATE ENTERED \_\_\_\_\_

INITIALS FP APY

REJECTED ~~TH~~

RETURNED \_\_\_\_\_

FEDERAL RESERVE BANK OF N.Y.  
60 ORCHARD STREET  
East Rutherford, NJ 07073

P: 1.212.720.6897

Terms: DUE UPON RECEIPT

058562

447350


@  
CTX

Line	Quantity	Catalog Number / Description	Unit Price	Extended Amount
1	1.00	PICK UP INTEGRATED INTERGRATED TO PICK UP A READY DISASSEMBLED PANELS, TOP SURFACES, COMPONENTS, CHAIRS AND TABLES FROM FBNY EAST RUTHERFORD NJ OFFICE AND DELIVER TO STATUS ACTION # 48943 INVENTORY ON 10/4/07 THURSDAY ON STRAIGHTTIME.	5,280.00	5,280.00
		Total List	0.00	
		Sub Total		5,280.00
		Fuel Surcharge		\$39.60
		Please Pay This Amount:		5,319.60
		*****End of Invoice*****		

**APPROVED**

RECEIVED  
CASHING DIVISION  
2008 APR -1 P 1:56

IMPORTANT! PLEASE NOTE THAT OUR REMITTANCE ADDRESS HAS CHANGED.  
PLEASE FORWARD ALL PAYMENTS TO:  
EMPIRE OFFICE INC.  
G.P.O.  
PO BOX 27752  
NEW YORK, NY 10087-7752



WB WOOD NY  
 100 FIFTH AVENUE  
 12TH FLOOR  
 NEW YORK, NY 10011  
 Phone: 212-208-9500  
 Fax: 212-208-9222  
 WWW.WBWOODNY.COM  
 Federal Id: 20-2218703

REAL ESTATE &  
 GENERAL SERVICES

7001 OCT 12 P 3: 07

Invoice

Page: 1 of 1

Invoice Date: 10/02/2007 ✓  
 Date Due: 10/17/2007 ✓  
 Invoice Number: 55336084 ✓  
 Apply To: 55336084  
 Project: 20512  
 Order: 20512.001

RECEIVED

Bill To: 2412-00  
 FEDERAL RESERVE BANK  
 Attention: PROJECTS & CLIENT SERVICES  
 33 LIBERTY STREET 6TH FL  
 PROJECTS & CLIENTS SERVICES  
 NEW YORK, NY 10045

Sold To: 2412-04  
 FEDERAL RESERVE BANK  
 Attention: ACCOUNTS PAYABLE  
 44 MAIDEN LANE  
 2ND MEZZANINE  
 NEW YORK, NY 10045

Date Shipped	Customer PO	Shipped Via	FOB	Terms	Sales Person
08/12/2007	2003317	Best Way	SHIP	N15	Sharon Glick

Line	Item Number	Description	Invoice Qty	E.O. Qty	Unit Price	Extended
------	-------------	-------------	-------------	----------	------------	----------

APPROVED

4350/B2  
 #127987  
 Op-3

VENDOR I.D. \_\_\_\_\_  
 BATCH # \_\_\_\_\_  
 ORDER # \_\_\_\_\_  
 DATE ENTERED \_\_\_\_\_  
 INITIALS \_\_\_\_\_  
 REJECTED \_\_\_\_\_  
 RETURNED \_\_\_\_\_

Ship To: 2412-04

FEDERAL RESERVE BANK  
 Attention: CHRISTINE NARDONE  
 44 MAIDEN LANE  
 7TH FL  
 NEW YORK, NY 10045

1	NOTE	PO/SIG: 2003317 PROJ: FEDERAL RESERVE BANK OF NY, 44 MAIDEN LANE, 7TH FL NEW YORK, NY 10045 P.M: CHRISTINE NARDONE P.M. TEL: 212-720-8897 END USER: DEL CONTACT/TEL:			0.00	0.00
2	26-3018-2N	FILE FS LAT STD PULL 2 11 3/4" DWG TS-TEXTURED STEEL MT-MEDIUM TONE T2-1 1/4"-HIGH PAINTED METAL TOP KA-KEYED ALIKE B2-1 1/2"-HIGH BASE CB-COUNTERWEIGHT (RECOMMENDED) 9R-SIDE-TO-SIDE FILING RAIL	6	0	412.36	2,474.16
3	232092-226	LOCK PLUGS AND KEYS, BLK UM SERIES #226 NO CHARGE KEY PLAN	2	0	0.00	0.00
4	232092-227	LOCK PLUGS AND KEYS, BLK UM SERIES #227 NO CHARGE KEY PLAN	2	0	0.00	0.00
5	232092-228	LOCK PLUGS AND KEYS, BLK UM SERIES #228 NO CHARGE KEY PLAN	2	0	0.00	0.00
6	SUBC-DELIVERY	STRAIGHT TIME DELIVERY	1	0	162.00	162.00


Product Sub Total 2,474.16  
 Subc-Del Sub Total 162.00  
 Subtotal 2,636.16

Remit To:  
 WB WOOD NY  
 P.O. BOX 768  
 MIDTOWN STATION  
 NEW YORK NY 10018

Please Pay This Amount USD 2,636.16

RECEIVED  
 PURCHASING DIVISION  
 1001 OCT 19 4 9 03

\* *mu & ch* 1618.07  
 Page 443 of 455



**WB WOOD NY**  
 100 FIFTH AVENUE  
 12TH FLOOR  
 NEW YORK, NY 10011  
 Phone: 212-208-9500  
 Fax: 212-208-9222  
 WWW.WBWOODNY.COM  
 Federal Id: 20-2218703

**REAL ESTATE &  
 GENERAL SERVICES**

2007 OCT -5 P 4: 54

Invoice

Page: 1 of 2  
 Invoice Date: 10/12/07  
 Date Due: 10/16/2007  
 Invoice Number: 56336071  
 Apply To: 56336071  
 Project: 21228  
 Order: 21228.001

RECEIVED

Bill To: 2412-00  
 FEDERAL RESERVE BANK  
 Attention: PROJECTS & CLIENT SERVICES  
 33 LIBERTY STREET 8TH FL  
 PROJECTS & CLIENTS SERVICES  
 NEW YORK, NY 10045

Sold To: 2412-04  
 FEDERAL RESERVE BANK  
 Attention: ACCOUNTS PAYABLE  
 44 MAIDEN LANE  
 2ND MEZZANINE  
 NEW YORK, NY 10045

Date Shipped	Customer PO	Shipped Via	FOB	Terms	Sales Person
10/01/2007	2003375	Best Way	SHIP	N15	Sharon Glick

Line	Item Number	Description	Invoice Qty	B.O. Qty	Unit Price	Extended
------	-------------	-------------	-------------	----------	------------	----------

Ship To: 2412-04  
**FEDERAL RESERVE BANK**  
 Attention: CHRISTINE NARDONE  
 44 MAIDEN LANE  
 REGS OFF/ SPRAY  
 NEW YORK, NY 10045

VENDOR I.D. 43501-B2  
 BATCH # \_\_\_\_\_  
 VOUCHER # # 127786  
 DATE ENVOI AP-3  
 INITIALS \_\_\_\_\_  
 REJECTED \_\_\_\_\_  
 RETURNED \_\_\_\_\_

1	NOTE	PO/SIG: 2003375 PROJ: FEDERAL RESERVE BANK 44 MAIDEN LANE, NEW YORK, NY 10045 P.M: CHRISTINE NARDONE P.M. TEL: 212-720-6987 END USER: DEPT: DEL CONTACT/EL:	1	0	0.00	0.00
2	SUBC-DELIVERY	CHARGE FOR AD/LIBERTY LABOR FOR THE FOLLOWING: AD/LIBERTY TO PICK UP (5) 3HIGH LATERAL FILES @ FRB, 44 MAIDEN LANE, NY NY (PAJ & DROP OFF ON 9/13/07) THEN DEL TO: STONE SERVICES 1455 CROMWELL AVE., BRONX NY. CONTACT: PETER TELE #718-293-2055 EXT. 205	1	0	487.50	487.50
3	SUBC-INSTALL	CHARGE FOR STONE SERVICES TO PRIME & SPRAY (5) 3 HIGH LATERAL FILES - INNERTONE SS TO SPAY FILES ON 9/14/07	1	0	750.00	750.00
4	SUBC-DELIVERY	CHARGE FOR AD/LIBERTY LABOR TO PICKUP THE (5) 3HIGH LATERAL FILES @ STONE SERVICES, 1455 CROMWILL AVE, BRONX, NY (PAJ AND RE-DELIVERY ON 9/18) THEN DELIVER TO FRB, 44 MAIDEN LANE, NY NY 10045 CONTACT: CHRISTINE NARDONE	1	0	487.50	487.50

APPROVED

RECEIVED  
 FINANCIAL DIVISION  
 2007 OCT 19 A 9:03



**WB WOODNY**  
 100 FIFTH AVENUE  
 12TH FLOOR  
 NEW YORK, NY 10011  
 Phone: 212-206-9500  
 Fax: 212-206-9222  
 WWW.WBWOODNY.COM  
 Federal Id: 20-2218703

**Invoice**  
 Page: 2 of 2

**Invoice Date:** 10/01/2007  
**Date Due:** 10/16/2007  
**Invoice Number:** 55336071  
**Apply To:** 55336071  
**Project:** 21228  
**Order:** 21228.001

Bill To: 2412-00  
 FEDERAL RESERVE BANK  
 Attention: PROJECTS & CLIENT SERVICES  
 33 LIBERTY STREET 8TH FL  
 PROJECTS & CLIENTS SERVICES  
 NEW YORK, NY 10045

Sold To: 2412-04  
 FEDERAL RESERVE BANK  
 Attention: ACCOUNTS PAYABLE  
 44 MAIDEN LANE  
 2ND MEZZANINE  
 NEW YORK, NY 10045

Date Shipped	Customer PO	Shipped Via	FOB	Terms	Sales Person
10/01/2007	2003375	Best Way	SHIP	N15	Sharon Glick

Line	Item Number	Description	Invoice Qty	B:O Qty	Unit Price	Extended
------	-------------	-------------	-------------	---------	------------	----------

Product Sub Total	0.00
Subc-Del Sub Total	975.00
Subc-Ins Sub Total	750.00
Subtotal:	1,725.00

Remit To:  
 WB WOODNY  
 P.O. BOX 768  
 MIDTOWN STATION  
 NEW YORK NY 10018

**Please Pay This Amount USD** 1,725.00

\* Muller  
 10.18.07

RECEIVED  
 SHIPPING DIVISION  
 OCT 19 A 9 03

PARTIAL DELIVERY PAYMENT

DATE RECEIVED		PURCHASE ORDER NUMBER	
12-17-07		2003137	
VENDOR NUMBER	VENDOR NAME	QUANTITY RECEIVED	
	Empire Office		
DESCRIPTION OF MATERIAL RECEIVED			
OK to pay \$4,864.00 as a partial			
payment against the above PO			
RECEIVED BY	DATE		
Pat Jackson	12/17/07		

DISBURSING DIVISION

# EMPIRE

www.empireoffice.com

EMPIRE OFFICE, INC.  
387 Park Ave. South - 7th Fl.  
New York, NY 10016

Phone: (212) 607-5500  
Fax: (212) 607-5650

## Invoice

REAL ESTATE &  
PROPERTY SERVICES  
Page 1 of 4

7007 DEC 10 A 9 21

Invoice Number	Invoice Date	Customer Order Number	Sales Order No	Ship Date	Account Representative
636533	11/01/07	2003137	213705		PETER GASLOW/MARK KANTOR

SOLD TO: FEDERAL RESERVE BANK OF N.Y.  
33 LIBERTY STREET  
2M  
New York, NY 10045

SHIP TO: CHRISTINE NARDONE  
FEDERAL RESERVE BANK OF N.Y.  
33 LIBERTY STREET  
6TH FLOOR  
NEW YORK, NY 10045  
P: 1.212.720.6897

VENDOR I.D.	46445-63
BATCH #	
VOUCHER #	134994
DATE ENTERED	12/19/07
INITIALS	APB
REJECTED	
RETURNED	

Terms: DUE UPON RECEIPT

Line	Quantity	Catalog Number / Description	Unit Price	Extended Amount
1	1.00	MOVE & LABOR INTEGRATED OVER TIME: MOVE (4) DISASSEMBLED METRO OFFICES FROM: 6TH FLOOR TO: 2M FLOOR  OVER TIME: KNOCK-DOWN (4) EXISTING METRO OFFICES ON 6TH FLOOR AND RE-BUILD (4) EXISTING METRO OFFICES ON 2M FLOOR.  (SEE CHRISTINE NARDONE FOR DRAWING)	3,328.00	3,328.00
2	1.00	MOVE & LABOR G&M OVER TIME: MOVE (1) DISASSEMBLED METRO OFFICES FROM: 11TH FLOOR TO: 6TH FLOOR  OVER TIME: KNOCK-DOWN (1) EXISTING METRO OFFICES ON 11TH FLOOR AND RE-BUILD (1) EXISTING METRO OFFICES ON 6TH FLOOR.  (SEE CHRISTINE NARDONE FOR DRAWING)	1,536.00	1,536.00
			Sub Total	4,864.00
			Please Pay This Amount:	4,864.00

APPROVED  
NOV 18 10 31 AM '07  
RECEIVED  
PROPERTY SERVICES

IMPORTANT! PLEASE NOTE THAT OUR REMITTANCE ADDRESS HAS CHANGED.  
PLEASE FORWARD ALL PAYMENTS TO:  
EMPIRE OFFICE INC.  
G.P.O.  
PO BOX 27752  
NEW YORK, NY 10087-7752

720

# EMPIRE

www.empireoffice.com

EMPIRE OFFICE, INC.  
387 Park Ave. South - 7th Fl.  
New York, NY 10016  
Phone: (212) 607-5500  
Fax: (212) 607-5650

## Invoice

Invoice Number	Invoice Date	Customer Order Number	Sales Order No.	Ship Date	Account Representative
632000	09/18/07	2003163	212889		PETER GASLOW/MARK KANTOR

Line	Quantity	Catalog Number/Description	Unit Price	Extended Amount
		==> 830-CHE ***** SPECIAL BLACK MELAMINE BACK PANEL ONLY ON 54" SIDE. TO BE USED ON EXISTING CUSTOM TPC5472L25-SPC 24" X 36" X 54"D X 72"W. REF ORIGINAL METRO ACK 1172263 LINE 3. REF ORIGINAL QUOTE 7919CG-A ITEM H. ***** * Tag For: Qty Description 1 33L2M: TPR'S OFFICE, CN		
			Sub Total	312.00
			Fuel Surcharge	\$1.72
			Please Pay This Amount:	313.72
		*****End of Invoice*****		

RECEIVED  
DISBURSING DIVISION  
791 OCT -1 A 10 13

RECEIVED  
DISBURSING DIVISION  
791 SEP 31 A 11 09

46445-B3

VENDOR I.D. \_\_\_\_\_

BATCH # \_\_\_\_\_

VOUCHER # # 125602

DATE ENTERED \_\_\_\_\_

INITIALS RQ-3

REJECTED \_\_\_\_\_

RETURNED \_\_\_\_\_

*X* \_\_\_\_\_  
9.27.07

IMPORTANT! PLEASE NOTE THAT OUR REMITTANCE ADDRESS HAS CHANGED.  
PLEASE FORWARD ALL PAYMENTS TO:  
EMPIRE OFFICE INC.  
G.P.O.  
PO BOX 27752  
NEW YORK, NY 10087-7752

# EMPIRE

www.empireoffice.com

EMPIRE OFFICE, INC.  
387 Park Ave. South - 7th Fl.  
New York, NY 10016

Phone: (212) 607-5500  
Fax: (212) 607-5650

## Invoice

REAL ESTATE & GENERAL SERVICES Page 1 of 2

2007 SEP 26 P 1:14

Invoice Number	Invoice Date	Customer Order Number	Sales Order No.	Ship Date	Account Representative
632000	09/18/07	2003163	212889		RECEIVED PETER GASLOW/MARK KANTOR

**SOLD TO:** GAIL JACKSON  
FEDERAL RESERVE BANK OF N.Y.  
33 LIBERTY STREET  
2M  
New York, NY 10045

F: 1.212.720.1960

**SHIP TO:** CHRISTINE NARDONE  
FEDERAL RESERVE BANK OF N.Y.  
44 MAIDEN LANE  
2M 33L2M TPR'S OFFICE  
New York, NY 10045

F: 1.212.720.6897

Terms: DUE UPON RECEIPT

058562

426959

Line	Quantity	Catalog Number/Description	Unit Price	Extended Amount
1	1.00	TPC3654L21-SPC METROPOLIT TEMPLATE EXTENDED CORNER UNIT, 12"RAD, W/ 2-INSIDE SUPPORTS TOP :WIWE WOOD TOP-WOOD EDGE OPT BACK:NONE NONE SPECIFIED CARTON :CTNO NO CARTONING LAM FIN :NOLA NO LAMINATE REQUIRED WOOD FIN:1920 CUSTOM CHERRY FINISH ==> 830-CHE  ***** * SPECIAL BLACK MELAMINE BACK PANEL ONLY ON 54" SIDE. TO BE USED ON EXISTING CUSTOM TPC3654L21-SPC 24"X 24" X 36"D X 54"W. REF ORIGINAL METRO ACK 117273 LINE 4. REF ORIGINAL QUOTE 793906 ITEM D. ***** * Tag For: Qty Description 1 33L2M: TPR'S OFFICE, CN	156.00	156.00
2	1.00	TPC3672L25-SPC METROPOLIT TEMPLATE EXTENDED CORNER UNIT, WOOD PANEL-LH & SUPPORT LEG-RH TOP :WIWE WOOD TOP-WOOD EDGE OPT BACK:NONE NONE SPECIFIED CARTON :CTNO NO CARTONING LAM FIN :NOLA NO LAMINATE REQUIRED WOOD FIN:1920 CUSTOM CHERRY FINISH	156.00	156.00

IMPORTANT! PLEASE NOTE THAT OUR REMITTANCE ADDRESS HAS CHANGED.  
PLEASE FORWARD ALL PAYMENTS TO:  
EMPIRE OFFICE INC.  
G.P.O.  
PO BOX 27752  
NEW YORK, NY 10087-7752

AKA - DSD PO 2002927

# EMPIRE

www.empireoffice.com

EMPIRE OFFICE, INC.  
387 Park Ave. South - 7th Fl.  
New York, NY 10016

Phone: (212) 607-5800  
Fax: (212) 607-5650

## Invoice

Page 1 of 4

DS&D NEW YORK CITY

Invoice Number	Invoice Date	Customer Order Number	Sales Order No.	Ship Date	Account Representative
129082	06/22/07	2003152	69801	09/14/07	Michael Boyle (Delesta)

**SOLD TO:** GAIL JACKSON  
FEDERAL RESERVE BANK OF N.Y.  
33 LIBERTY STREET  
2M  
NEW YORK, NY 10044

**SHIP TO:** CHRISTINE NARDONE  
FEDERAL RESERVE BANK OF N.Y.  
44 MAIDEN LANE  
4TH FLOOR  
NEW YORK, NY 10045

P: 1.212.720.1960

P: 1.212.720.6897

VENDOR I.D. 46445 B201  
BATCH #  
VOUCHER # 121594 R 2200  
DATE ENTERED 8/21/07  
INITIALS [Signature]  
REJECTED  
RETURNED

RECEIVED  
FINANCING DIVISION  
2007 AUG -7 A 8:38

Terms: Due Upon Receipt

FED130

90997 TAX NO: 00

Line	Quantity	Catalog Number / Description	Unit Price	Extended Amount
1	4.00	BTL38 METROPOLIT TASKLIGHT 36"L, BLACK, 9' CORD CARTON :CTNO NO CARTONING Tag For: TL/36 Qty Description 2 33L4: NEW OFFICE #1 2 33L4: NEW OFFICE #2	98.40 164.00 40.00%	393.60
2	2.00	TAPTW METROPOLIT TEMPLATE WOOD PENCIL-TRAY DRAWER WITH WOOD FRONT WOOD FIN:1920 CUSTOM CHERRY FINISH ==> 830-CHE CARTON :CTNO NO CARTONING Tag For: WPT Qty Description 1 33L4: NEW OFFICE #1 1 33L4: NEW OFFICE #2	239.40 399.00 40.00%	478.80
3	2.00	TFM2R4 METROPOLIT TEMPLATE PED WITH F/F DRAWERS W/ROD PULL OPTION FRONTS :WDGR WOOD PULLS :5184 ANTHRACITE CARTON :CTNO NO CARTONING LAM FIN :NOLA NO LAMINATE REQUIRED WOOD FIN:1920 CUSTOM CHERRY FINISH Tag For: FF Qty Description 1 33L4: NEW OFFICE #1 1 33L4: NEW OFFICE #2	753.00 1,255.00 40.00%	1,506.00
4	4.00	TOD16544X METROPOLIT	1,652.40	6,609.60

# APPROVED

IMPORTANT! PLEASE NOTE THAT OUR REMITTANCE ADDRESS HAS CHANGED.  
PLEASE FORWARD ALL PAYMENTS TO:  
EMPIRE OFFICE INC.  
G.P.O.  
PO BOX 30685  
NEW YORK, NY 10087-7752

OK TO pay @ current address  
In Date 450 for Vm. [Signature] 8/21/07

# EMPIRE

www.empireoffice.com

EMPIRE OFFICE, INC.  
387 Park Ave. South - 7th Fl.  
New York, NY 10016

Phone: (212) 607-5500  
Fax: (212) 607-5650

## Invoice

Page 2 of 4

DS&D NEW YORK CITY

Invoice Number	Invoice Date	Customer Order Number	Sales Order No.	Ship Date	Account Representative
129082	06/22/07	2003152	69801	05/14/07	Michael Boyle (Delesta)

Line	Quantity	Catalog Number / Description	Unit Price	Extended Amount
		TEMPL O/H CAB, CORTEX, WD DRS, 24"H COLUMNS, 54"WX16"DX20"H DOORS :WDGR WOOD LOCKS :LCKS LOCKING DOOR(S) CARTON :CTNO NO CARTONING LAM FIN :NOLA NO LAMINATE REQUIRED WOOD FIN:1920 CUSTOM CHERRY FINISH ==> 830-CHE Tag For: OSC/54 Qty Description 2 33L4: NEW OFFICE #1 2 33L4: NEW OFFICE #2	2,754.00 40.00%	
5	4.00	TTP54X METROPOLIT TEMPL STRAIGHT UPH TACK PANEL, 24"H COLUMNS, 54"WX1"THX24"H FABRIC :DMN1 DALMATIAN TACK FABRIC 632 ==> 6320-802- MINK CARTON :CTNO NO CARTONING Tag For: TP/54 Qty Description 2 33L4: NEW OFFICE #1 2 33L4: NEW OFFICE #2	328.80 548.00 40.00%	1,315.20
6	2.00	TPS24365 METROPOLIT TEMPLATE PERIMETER STRAIGHT, WOOD PANEL-LH & SUPPORT LEG-RH TOP :W1WE WOOD TOP-WOOD EDGE OPT BACK:BK01 FINISHED WOOD BACK PANEL CARTON :CTNO NO CARTONING LAM FIN :NOLA NO LAMINATE REQUIRED WOOD FIN:1920 CUSTOM CHERRY FINISH ==> 830-CHE Tag For: 36/24 Qty Description 1 33L4: NEW OFFICE #1 1 33L4: NEW OFFICE #2	1,698.00 2,830.00 40.00%	3,396.00
7	2.00	TPC3654R21-SPC METROPOLIT TEMPLATE EXTENDED CORNER UNIT, 12"RAD, W/ 2-INSIDE SUPPORTS TOP :W1WE WOOD TOP-WOOD EDGE OPT BACK:BK/L BACK PANEL LEFT-HAND (SEA CARTON :CTNO NO CARTONING LAM FIN :NOLA NO LAMINATE REQUIRED WOOD FIN:1920 CUSTOM CHERRY FINISH ==> 830-CHE ***** * SPECIAL: WITH 6" RADIUS CORNER (RIGHT HAND W/INSIDE SUPPORTS) AND CUSTOM GRAIN DIRECTION. WOOD BACK PANEL ON 36" SIDE.	2,563.80 4,273.00 40.00%	5,127.60

IMPORTANT! PLEASE NOTE THAT OUR REMITTANCE ADDRESS HAS CHANGED.  
PLEASE FORWARD ALL PAYMENTS TO:  
EMPIRE OFFICE INC.  
G.P.O.  
PO BOX 30685  
NEW YORK, NY 10087-7752

Invoice Number	Invoice Date	Customer Order Number	Sales Order No.	Ship Date	Account Representative
129082	06/22/07	2003152	69801	05/14/07	Michael Boyle (Delesta)

Line	Quantity	Catalog Number/Description	Unit Price	Extended Amount
8	2.00	***** * Tag For: Qty Description 1 33L4: NEW OFFICE #1 1 33L4: NEW OFFICE #2 TPC5472R26-SPC METROPOLIT TEMPLATE EXTENDED CORNER UNIT, SUPPORT LEG-LH & WOOD PANEL-RH TOP :WIWE WOOD TOP-WOOD EDGE OPT BACK: BK/R BACK PANEL RIGHT-HAND (SE CARTON :CTNO NO CARTONING LAM FIN :NOLA NO LAMINATE REQUIRED WOOD FIN:1920 CUSTOM CHERRY FINISH ==> 830-CHE ***** * SPECIAL: CUSTOM SIZE 54"L X 72"R. 36" DEEP ON 72" SIDE, 24" DEEP ON 54" SIDE. INSIDE SUPPORT LEFT AND CUSTOM 36" FINISH END PANEL RIGHT. 6" RADIUS CORNER. NO ACCESSORY RAIL ON 72" SIDE. FINISHED WOOD BACK PANEL ON 72" SIDE. WOOD GRAIN TO RUN PARALLEL WITH THE 72". ***** * Tag For: 24/54/72/36 Qty Description 1 33L4: NEW OFFICE #1 1 33L4: NEW OFFICE #2 TSW3273R6-SPC METROPOLIT TEMPL. WARDROBE W/ STORAGE, ALL WOOD, ROD PULL, 32"WX73"H DOORS :WDGR WOOD PULLS :5184 ANTHRACITE CARTON :CTNO NO CARTONING LOCK DRS:LCKS LOCKING DOOR(S) LAM FIN :NOLA NO LAMINATE REQUIRED WOOD FIN:1920 CUSTOM CHERRY FINISH ==> 830-CHE ***** * Tag For: W/SC73 Qty Description 1 33L4: NEW OFFICE #1 1 33L4: NEW OFFICE #2 1456 BERNHARDT	3,685.20 6,142.00 40.00% 2,787.60 4,646.00 40.00% 595.08	7,370.40 5,575.20 2,380.32
9	2.00			
10	4.00			

**IMPORTANT! PLEASE NOTE THAT OUR REMITTANCE ADDRESS HAS CHANGED.**  
 PLEASE FORWARD ALL PAYMENTS TO:  
 EMPIRE OFFICE INC.  
 G.P.O.  
 PO BOX 30685  
 NEW YORK, NY 10087-7752

# EMPIRE

www.empireoffice.com

EMPIRE OFFICE, INC.  
387 Park Ave. South - 7th Fl.  
New York, NY 10016

Phone: (212) 607-5500  
Fax: (212) 607-5650

## Invoice

Page 4 of 4

DS&D NEW YORK CITY


Invoice Number	Invoice Date	Customer Order Number	Sales Order No.	Ship Date	Account Representative
129082	06/22/07	2003152	69801	05/14/07	Michael Boyle (Delesta)

Line	Quantity	Catalog Number / Description	Unit Price	Extended Amount
		DOLLAR GUEST CHAIR 22-1/2"W X 23-1/2"D X 33"H FINISH: P-15 CUSTOM CHERRY FABRIC: 3255-018 SHALE, FLUTE (GR 6) Tag For: DOLLAR	1,026.00 42.00%	
11	1.00	FREIGHT BERNHARDT FREIGHT-VIA COMMON GROUND	130.00 0.00 0.00%	130.00
12	1.00	DELIVERY DANCKER (BERNHARDT SEATING) DELIVERY *STRAIGHT TIME*	128.00 0.00 0.00%	128.00
Total List			57,058.00	
			Sub Total	34,410.72
			Fuel Surcharge	\$187.84
			NY (tax exempt)	0.00
			Please Pay This Amount:	34,598.56
*****End of Invoice*****				

*8/27/07*

*\* R P P P  
8.2.07*

IMPORTANT! PLEASE NOTE THAT OUR REMITTANCE ADDRESS HAS CHANGED.  
PLEASE FORWARD ALL PAYMENTS TO:  
EMPIRE OFFICE INC.  
G.P.O.  
PO BOX 30685  
NEW YORK, NY 10087-7752



WB WOOD NY  
 100 FIFTH AVENUE  
 12TH FLOOR  
 NEW YORK, NY 10011  
 Phone: 212-206-9500  
 Fax: 212-206-9222  
 WWW.WBWOODNY.COM  
 Federal Id: 20-2218703

REAL ESTATE &  
 GENERAL SERVICES

7007 JUN 12 A 9 26

*ok to pay  
 6/15/07*

Invoice

Page: 1 of 2

Invoice Date: 05/31/2007  
 Date Due: 06/15/2007  
 Invoice Number: 55332388  
 Apply To: 55332388  
 Project: 18329  
 Order: 18329.001

Bill To: 2412-00  
 FEDERAL RESERVE BANK  
 Attention: PROJECTS & CLIENT SERVICES  
 33 LIBERTY STREET 8TH FL  
 PROJECTS & CLIENTS SERVICES  
 NEW YORK, NY 10045

RECEIVED

Sold To: 2412-04  
 FEDERAL RESERVE BANK  
 Attention: ACCOUNTS PAYABLE  
 44 MAIDEN LANE  
 2ND MEZZANINE  
 NEW YORK, NY 10045

Date Shipped	Customer PO	Shipped Via	FOB	Terms	Sales Person
05/31/2007	2002969	Best Way	SHIP	N15	Sharon Glick

Line	Item Number	Description	Invoice Qty	BO Qty	Unit Price	Extended
------	-------------	-------------	-------------	--------	------------	----------


Ship To: 2412-00

FEDERAL RESERVE BANK  
 Attention: CHRISTINE NARDONE  
 33 LIBERTY STREET  
 4TH FL RESTACK  
 NEW YORK, NY 10045

VENDOR ID: 43501 8002  
 BATCH #  
 VOUCHER # 115099  
 DATE ENTERED 6/19/07  
 INITIALS *pmh AD2*  
 REJECTED \_\_\_\_\_  
 RETURNED \_\_\_\_\_

1	NOTE	PO/SIG: 2002969 PROJ: FEDERAL RESERVE BANK 33 LIBERTY STREET NEW YORK, NY 10045 P.M: CHRISTINE NARDONE P.M. TEL: 212-720-6897 END USER: 4TH FLOOR DEL CONTACT/TEL: CHRISTINE NARDONE 212-720-6897 CONTRACT # A40784			0.00	0.00
2	26-3018-4N	FILE,FS LAT STD PULL,4 11 3/4" DWR TS-SMOOTH PAINT ON TEXTURED STEE BU-BLACK UMBER T2-1 1/4"-HIGH METAL TOP WITH SQ KD-KEYED DIFFERENTLY, BLACK B2-1 1/2"-HIGH BASE CB-COUNTERWEIGHT (RECOMMENDED) 9R-SIDE-TO-SIDE FILING RAIL	2	0	690.56	1,381.12
3	EE123AB	WK CHR,ERGN 3,PNEU.,KNEE TILT FWD ANG,ADJ ARMS,HI-BK/B HI BACK LEATHER DESK CHAIR AJ-ADJUSTABLE BU-BLACK UMBER BC-2" HD DBL WL CASTER, CARPET U6-NONUPHOLSTERED BK-BLACK 25-LEATHER-PR CAT 8 8-LTHR BLACK	2	0	923.50	1,847.04
4	SUBC-DELIVERY	CHARGE FOR STRAIGHT TIME DELIVERY.	1	0	0.00	0.00
5	NOTE	STRAIGHT TIME DELIVERY & INSTALL ARE INCLUDED PER FRB CONTRACT. OVERTIME DELIVERY OR INSTALLATION WILL BE ADDITIONAL.	1	0	0.00	0.00

RECEIVED  
 DISBURSING DIVISION  
 2007 JUN 18 A 9 31



WB WOODJNY  
 100 FIFTH AVENUE  
 12TH FLOOR  
 NEW YORK, NY 10011  
 Phone: 212-206-9500  
 Fax: 212-206-9222  
 WWW.WBWOODNY.COM  
 Federal Id: 20-2218703

Invoice

Page: 2 of 2

Invoice Date: 05/31/2007  
 Date Due: 06/15/2007  
 Invoice Number: 55332388  
 Apply To: 55332388  
 Project: 18329  
 Order: 18329.001

Bill To: 2412-00  
 FEDERAL RESERVE BANK  
 Attention: PROJECTS & CLIENT SERVICES  
 33 LIBERTY STREET 8TH FL  
 PROJECTS & CLIENTS SERVICES  
 NEW YORK, NY 10045

Sold To: 2412-04  
 FEDERAL RESERVE BANK  
 Attention: ACCOUNTS PAYABLE  
 44 MAIDEN LANE  
 2ND MEZZANINE  
 NEW YORK, NY 10045

Date Shipped	Customer PO	Shipped Via	FOB	Terms	Sales Person
05/31/2007	2002969	Best Way	SHIP	N15	Sharon Glick

Line	Item Number	Description	Invoice Qty	Bo Qty	Unit Price	Extended
------	-------------	-------------	-------------	--------	------------	----------

Product Sub Total 3,228.16  
 Subc-Def Sub Total 0.00  
 Subtotal: 3,228.16

Remit To:  
 WB WOODJNY  
 P.O. BOX 768  
 MIDTOWN STATION  
 NEW YORK NY 10018

Please Pay This Amount USD 3,228.16

*\* Paid 6/15/07*